

JOB NO.: TCS00694/13

AGREEMENT NO. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT Report (No.31) – February 2016

PREPARED FOR CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Date	Reference No.	Prepared By	Certified By
10 March 2016	TCS00694/13/600/R0151v2	Anh	Am

Nicola Hon (Environmental Consultant)

Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	8 March 2016	First Submission
2	10 March 2016	Amended according to the IEC's comments on 9 March 2016



Unit A-C, 27/F Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong **T** +852 3995 8100 **F** +852 3995 8101 **E** hongkong@smec.com **www.smec.com**

11 March 2016

Our ref:

7076192/ L20138/AB/AN

AECOM 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Independent Environmental Checker – Investigation Monthly EM&A Report (No. 31) – February 2016

With reference to the Monthly EM&A Report No. 31 for February 2016 (Version 2) certified by the ET Leader, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/C.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995-8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully for and on behalf of SMEC <u>Asia</u> Limited

Antony WONG

Independent Environmental Checker

сс	CEDD/BCP		Mr Desmond LAM
	ArchSD	170	Mr William WL CHENG
	AECOM	-	Mr Pat LAM / Mr Perry YAM
	Ronald Lu	-	Mr Peter YAM / Mr Justin CHEUNG
	SRJV		Mr Edwin AU
	CW	5	Mr Daniel HO
	DHK	-	Mr Edmond WONG
	CCKJV	-	Mr Vincent CHAN
	KRSJV		Mr TY LEUNG
	Leighton	*	Mr Jon KITCHING
	AUES	2	Mr TW TAM

by fax: 3547 1659 by fax: 2804 6805 by email by email

\\hksmecdf01\share\jobs\7076192 - cedd - iec for liantang heung yuen wai bcp\02 out\02_160311-01-o-l verify monthly report (feb 16)_120138.docx



EXECUTIVE SUMMARY

ES01 This is the **31**st monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 29 February 2016** (hereinafter 'the Reporting Period').

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

- ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided to six CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03), Contract 6 (CV/2013/08) and Contract 7 (NE/2014/03) and an ArshSD contract (Contract SS C505).
- ES03 In the Reporting Period, the construction works under Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project currently included Contract 2, Contract 3, Contract 5, Contract 6 and Contract SS C505. In addition, construction work for Contract 7 has been commenced on 15 February 2016. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental	Environmental Monitoring	Reporting Period		
Aspect	Environmental Monitoring Parameters / Inspection	Number of Monitoring Locations to undertake	Total Occasions	
Air Quality	1-hour TSP	9	150	
Air Quality	24-hour TSP	9	51	
Construction Noise	L _{eq(30min)} Daytime	10	55	
		WM1 & WM1-C,	12 ^(*)	
	XX 7 / · · · /	WM2A & WM2A-C	12 ^(*)	
Water Quality	Water in-situ measurement	WM2B & WM2B-C	16(*)	
	and/or sampling	WM3 &WM3-C	12 ^(*)	
		WM4, WM4-CA &WM4-CB	13(*)	
		Contract 2	4	
	IEC, ET, the Contractor	Contract 3	4	
Joint Site Inspection		Contract 5	4	
/ Audit	Environmental Inspection	Contract 6	4	
	and Auditing	Contract 7	2	
		Contract SS C505	4	

^(*) Monitoring day

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES04 In the Reporting Period, no air quality exceedance was registered for the Project. For construction noise, one (1) noise complaint was received by 1823 for Contract 3 on 18 February 2016 which triggered the Action Level (AL). For water quality monitoring, a total of eleven (11) Limit Level (LL)exceedances were recorded, namely six (6) LL exceedance of turbidity and five (5) LL exceedance of Suspended Solids for the Project. The summary of exceedance in the Reporting Period is shown below.

Environmental	Monitoning	Action	T imit		Event & Acti	on
Aspect	Monitoring Parameters	Action Limit Level Level		NOE Issued	Investigation Result	Corrective Actions
Air Quality	1-hour TSP	0	0	0		
All Quality	24-hour TSP	0	0	0		
Construction Noise	L _{eq(30min)} Daytime	1	0	1	The noise complaint was not project related.	NA
Water Quality	DO	0	0	0		



Environmentel	Monitoning	Action	Action	Action	Action Limit		Event & Action		
Environmental Aspect	Monitoring Parameters	Level		NOE Issued	Investigation Result	Corrective Actions			
	Turbidity	0	6	6	- one LL exceedance of turbidity and one LL exceedance of SS on were related to C3	The construction activity causing the			
	SS	0	5	5	 two LL exceedance of turbidity and two LL exceedance of SS on were related to C6 whereas three LL exceedance of turbidity and two LL exceedance of SS on were not project related 	turbid water at C3 was completed. Improvement works were undertaken by the Contractor C6			

ENVIRONMENTAL COMPLAINT

ES05 In this Reporting Period, three (3) documented environmental complaints were received for the Project. Specifically, two (2) complaints were related to Contracts 6 regarding turbid water and soil/ debris brought by the dump trucks water on 22 and 23 February 2016 respectively. Besides, one (1) complaint was received for Contract 3 regarding construction noise issues on 18 February 2016. Follow up actions have been undertaking by the Contractor to resolve the deficiencies. Investigation report for complaints had conducted by ET and submitted to relevant parties.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES06 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

ES07 No reporting changes were made in the Reporting Period.

SITE INSPECTION

- ES08 In this Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 2* has been carried out by the RE, IEC, ET and the Contractor on **5**, **12**, **19 and 26** February 2016. No non-compliance was noted.
- ES09 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 3* has been carried out by the RE, IEC, ET and the Contractor on **1**, **11**, **17**, **22 and 29** February 2016. No non-compliance was noted.
- ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 5* has been carried out by the RE, IEC, ET and the Contractor on 2, 11, 16 and 23 February 2016. No non-compliance was noted.
- ES11 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract 6* has been carried out by the RE, IEC, ET and the Contractor on **4**, **12**, **18 and 25** February 2016. No non-compliance was noted.
- ES12 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract SS C505* has been carried out by the RE, IEC, ET and the Contractor on **3**, **11**, **17** and **24 February 2016**. No non-compliance was noted.
- ES13 In the Reporting Period, joint site inspection to evaluate the site environmental performance at *Contract* 7 has been carried out by the RE, IEC, ET and the Contractor on 16 and 23 February 2016. No non-compliance was noted.

FUTURE KEY ISSUES

- ES14 In upcoming wet season, preventive measures for muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel, Ma Wat Channel, Ping Yuen River or public area would be the key issue. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual, in particular for Contract 6.
- ES15 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES16 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.



Table of Contents

1	INTROI	DUCTION	1
	1.1	PROJECT BACKGROUND	1
	1.2	REPORT STRUCTURE	1
2	PROJEC	CT ORGANIZATION AND CONSTRUCTION PROGRESS	3
	2.1	CONSTRUCTION CONTRACT PACKAGING	3 3
	2.2	PROJECT ORGANIZATION	4
	2.3	CONCURRENT PROJECTS	7
	2.4	CONSTRUCTION PROGRESS	7
	2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	9
3		RY OF IMPACT MONITORING REQUIREMENTS	13
	3.1	General	13
	3.2	MONITORING PARAMETERS	13
	3.3	MONITORING LOCATIONS	13
	3.4	MONITORING FREQUENCY AND PERIOD	15
	3.5	Monitoring Equipment	15
	3.6	MONITORING METHODOLOGY	18
	3.7	EQUIPMENT CALIBRATION DEDUCTION OF A GENERAL (A/L) LEVELS	19
	3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	20
	3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	21
4	-	ALITY MONITORING	22
	4.1	GENERAL	22
	4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	22
5	CONST	RUCTION NOISE MONITORING	25
	5.1	General	25
	5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	25
6	WATER	QUALITY MONITORING	25
	6.1	GENERAL	26
	6.2	RESULTS OF WATER QUALITY MONITORING	26
7	WASTE	MANAGEMENT	29
	7.1	GENERAL WASTE MANAGEMENT	29
	7.2	RECORDS OF WASTE QUANTITIES	29
8	SITE IN	SPECTION	30
Ū	8.1	REQUIREMENTS	30
	8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	30
9	ENVIRG	ONMENTAL COMPLAINT AND NON-COMPLIANCE	35
-	9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	35
10	IMPLEN	MENTATION STATUS OF MITIGATION MEASURES	40
10	10.1	GENERAL REQUIREMENTS	40
	10.1	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	40
	10.3	Key Issues for the Coming Month	42
11	CONCL	USIONS AND RECOMMENDATIONS	43
	11.1	Conclusions	43
	11.2	RECOMMENDATIONS	43



<u>LIST OF TABI</u>	LES
TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM4B
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM5A
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM6
TABLE 4-7	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-8	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-9	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS (CONTRACT 3 AND 5)
TABLE 5-2	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS (CONTRACT 2 AND 6)
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 2 AND 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5 AND SS C505
TABLE 6-3	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 6
TABLE 6-4	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 2 AND 6
TABLE 6-5	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 6-6	SUMMARY OF WATER QUALITY EXCEEDANCE IN THE REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 8-4	SITE OBSERVATIONS FOR CONTRACT 6
TABLE 8-5	SITE OBSERVATIONS FOR CONTRACT SS C505
TABLE 8-6	SITE OBSERVATIONS FOR CONTRACT 7
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	Environmental Mitigation Measures

 TABLE 10-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	3-MONTH ROLLING CONSTRUCTION PROGRAM
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A
	MANUAL

AUES



APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND
	HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES
APPENDIX N	INVESTIGATION REPORT FOR EXCEEDANCE

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as "BCP"); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
 - 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **31**st monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **29 February 2016**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - Section 1 Introduction
 - Section 2 Project Organization and Construction Progress
 - Section 3 Summary of Impact Monitoring Requirements
 - Section 4 Air Quality Monitoring
 - Section 5 Construction Noise Monitoring
 - Section 6 Water Quality Monitoring
 - Section 7 Waste Management



Section 8Site InspectionsSection 9Environmental Complaints and Non-ComplianceSection 10Implementation Status of Mitigation MeasuresSection 11Conclusions and Recommendations



2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:
 - Contract 2 (CV/2012/08)
 - Contract 3 (CV/2012/09)
 - Contract 4 (NE/2014/02)
 - Contract 5 (CV/2013/03)
 - Contract 6 (CV/2013/08)
 - Contract 7 (NE/2014/03)
 - ArchSD Contract No. SS C505
- 2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 2 (CV/2012/08)

- 2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:
 - construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
 - construction of a ventilation adit tunnel and the mid-ventilation building;
 - construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
 - provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
 - construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

- 2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:
 - construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
 - realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
 - widening of the existing Fanling Highway (HyD's entrustment works);
 - demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

- 2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:
 - site formation of about 23 hectares of land for the development of the BCP;

- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

- 2.1.7 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. Major Scope of Work of the Contract 6 would be included below:
 - construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
 - associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
 - provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
 - construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
 - provisioning of the affected facilities including Wo Keng Shan Road garden; and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 7 (NE/2014/03)

- 2.1.8 Contract 7 has awarded in December 2015 and the construction works of Contract 7 was commenced on 15 February 2016. Major Scope of Work of the Contract 7 would be included below:
 - construction of the Hong Kong Special Administrative Region (HKSAR) portion of four vehicular bridge
 - construction of one pedestrian bridge crossing Shenzhen (SZ) River (cross boundary bridges)

ArchSD Contract No. SS C505

- 2.1.9 SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. Major Scope of Work of the SS C505 would be included below:
 - passenger-related facilities including processing kiosks and examination facilities for private cars and coaches, passenger clearance building and halls, the interior fitting works for the pedestrian bridge crossing Shenzhen River, etc.;
 - cargo processing facilities including kiosks for clearance of goods vehicles, customs inspection platforms, X-ray building, etc.;
 - accommodation for the facilities inside of the Government departments providing services in connection with the BCP;
 - transport-related facilities inside the BCP including road networks, public transport interchange, transport drop-off and pick-up areas, vehicle holding areas and associated road furniture etc;
 - a public carpark; and
 - other ancillary facilities such as sewerage and drainage, building services provisions and electronic systems, associated environmental mitigation measure and landscape works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:



Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Architectural Services Department (ArchSD)

2.2.3 ArchSD acts as the works agent for Development Bureau (DEVB), for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) – BCP Buildings and Associated Facilities.

Environmental Protection Department (EPD)

2.2.4 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Ronald Lu & Partners (Hong Kong) Ltd (The Architect)

- 2.2.5 Ronald Lu & Partners (Hong Kong) Ltd is appointed by ArchSD as an Architect for Contract SS C505 Liantang/ Heung Yuen Wai Boundary Control Point (BCP) BCP Buildings and Associated Facilities. It responsible for overseeing the construction works of Contract SS C505 and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the Architect with respect to EM&A are:
 - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors' and ET's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

Engineer or Engineers Representative (ER)

- 2.2.6 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
 - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulaiton of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.7 There will be one contractor for each individual works contract. Once the contractors are appointed, EPD, ET and IEC will be notified the details of the contractor.
- 2.2.8 The Contractor for Contracts under CEDD should report to the ER. For ArchSD Contract, the Contractor should report to the Architect or Architect's Representative (AR). The duties and responsibilities of the Contractor are:
 - Comply with the relevant contract conditions and specifications on environmental protection
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET's monitoring and site inspection activities
 - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
 - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
 - Implement measures to reduce impact where Action and Limit levels are exceeded
 - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.2.9 Once the ET is appointed, the EPD, CEDD, ER, Architect and IEC will be notified the details of the ET.
- 2.2.10 The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
 - Monitor and audit various environmental parameters as required in this EM&A Manual
 - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
 - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
 - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
 - Audit environmental conditions on site
 - Report on the environmental monitoring and audit results to EPD, the ER, the Architect, the IEC and Contractor or their delegated representatives
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
 - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
 - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.11 One IEC will be employed for this Project. Once the IEC is appointed, EPD, ER, the Architect and ET will be notified the details of the IEC.

- 2.2.12 The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The appointment of IEC should be subject to the approval of EPD. The IEC should:
 - Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
 - Review and audit all aspects of the EM&A programme implemented by the ET
 - Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
 - Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
 - Check compliance with the agreed Event / Action Plan in the event of any exceedance
 - Check compliance with the procedures for carrying out complaint investigation
 - Check the effectiveness of corrective measures
 - Feedback audit results to ET by signing off relevant EM&A proforma
 - Check that the mitigation measures are effectively implemented
 - Verify the log-book(s) mentioned in Condition 2.2 of the EP, notify the Director by fax, within one working day of receipt of notification from the ET Leader of each and every occurrence, change of circumstances or non-compliance with the EIA Report and/or the EP, which might affect the monitoring or control of adverse environmental impacts from the Project
 - Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
 - Liaison with the client departments, Engineer/Engineer's Representative, the Architect, ET, IEC and the Contractor of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
 - (a) Regulation of Shenzhen River Stage IV;
 - (b) Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange Contract No. HY/2012/06;
 - (c) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3, 5, 6 and SS C505 and they are summarized in below. Moreover, the 3-month rolling construction program of the Contracts 2, 3, 5, 6 and SS C505 is enclosed in *Appendix C*. For Contract 7, construction activities were scheduled to commence in February 2016 and therefore no construction activities was undertaken in the Reporting Period.

Contract 2 (CV/2012/08)

2.4.2 The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:

Mid-Vent	•	Installation of blast curtain
Portal	•	Tube excavation $(NB + SB)$
	•	Adit invert slab
	•	Building works foundation
North Portal	•	Slope stablilization and retaining wall



	•	Northbound top heading excavation and tunnel enlargement
	•	Tunnel Boring Machine (TBM) excavation
South Portal	٠	Southbound and Northbound Drill and Blast (D&B) excavation
	•	Building works foundation and substructure
Admin Building	•	Building works foundation

Contract 3 (CV/2012/09)

- 2.4.3 The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:
 - Cable detection and trial trenches
 - Decking construction for Bridge E
 - E&M work for new valve control & Telemetry House
 - Filling works at Tong Hang East
 - FRP Lining on existing water main
 - Storm drain laying
 - Noise barrier construction
 - Pier / pier table construction
 - Pile cap works
 - Portal beam construction
 - Pre-drilling
 - Retaining Wall construction
 - Road works at Fanling Highway
 - Sewer works
 - Tree felling works
 - Utilities duct laying
 - Viaduct segment erection
 - Slope works
 - Waterworks

Contract 4 (Contract number to be assigned)

2.4.4 The contract has not yet been awarded.

Contract 5 (CV/2013/03)

- 2.4.5 The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:
 - Construction of rising main (VO61) at existing Lin Ma Hang (LMH) Road
 - Drainage works of Depressed Road at BCP3
 - Additional works (Access Works) for Village House at RS4
 - Drainage works at existing LMH Road
 - Brick laying at footpath of proposed LMH road
 - Preparation works for planting at proposed LMH road
 - Installation of Underground Utility (UU) at proposed and existing LMH road
 - Irrigation at proposed LMH Road
 - Water works at existing LMH Road
 - Bituminous laying at L15 road existing & proposed LMH road

Contract 6 (CV/2013/08)

- 2.4.6 Contract 6 has awarded in June 2015 and construction work was commenced on 23 October 2015. In this Reporting Period, construction activities conducted are listed below:
 - Site Clearance
 - Slope Works
 - Site Accesses Construction
 - Ground Investigation (GI) Works



- Soil nail
- Bored piling
- Pile cap construction

Contract 7 (NE/2014/03)

- 2.4.7 Contract 7 has awarded in December 2015 and construction work was commenced on 15 February 2015. In this Reporting Period, construction activities conducted are listed below:
 - Erection of Engineer's Site Office
 - Ground Investigation Works for Bridge A-E
 - Piling Works for Bridge B-D

Contract SS C505

- 2.4.8 Contract SS C505 has awarded in July 2015 and construction work was commenced on 1 September 2015. In this Reporting Period, construction activities conducted are listed below:
 - General Site Setup
 - Building no. 5 and 9 construction
 - Assembly of Crawler Crane / Driling Rig / Pre-boring Rig
 - H-pile works
 - Tower crane construction
 - Erection of Welfare Shelter
 - Underground drainage works
 - Column works
 - Weighbridge works
 - Prototype "A" Construction works
 - Project Signboard works
 - Mock Up Curtain Wall works
 - Pile Cap construction
 - Bored Pile works

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.5.1 In according to the EP, the required documents have submitted to EPD which listed in below:
 - Project Layout Plans of Contracts 2, 3, 5, 6, 7 and SS C505
 - Landscape Plan
 - Topsoil Management Plan
 - Environmental Monitoring and Audit Programme
 - Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
 - Waste Management Plan of the Contracts 2, 3, 5, 6 and SS C505
 - Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Vegetation Survey Report
 - Woodland Compensation Plan
 - Habitat Creation Management Plan
 - Wetland Compensation Plan
- 2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in *Table 2-1*.

 Table 2-1
 Status of Environmental Licenses and Permits of the Contracts

Itom	Decorintion	License/I				
Item	Description	Ref. no.	Effective Date Expiry Date	Expiry Date		
	Contract 2					
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013	Till Contract ends		



T	D : //	License/	Permit Status	
Item	Description	Ref. no.	Effective Date	Expiry Date
2	Chemical Waste Producer Registration	<i>North Portal</i> Waste Producers Number: No.5213-652-D2523-01	25 Mar 2014	Till Contract ends
		<i>Mid-Vent Portal</i> Waste Producers Number: No.5213-634-D2524-01	25 Mar 2014	Till Contract ends
		<i>South Portal</i> Waste Producers Number: No.5213-634-D2526-01	9 Apr 2014	Till Contract ends
3	Water Pollution	No.WT00018374-2014	3 Mar 2014	28 Feb 2019
	Control Ordinance - Discharge License	No.: W5/1I389	28 Mar 2014	31 Mar 2019
	Discharge License	No.: W5/1I390	19 June 2014	31 Mar 2019
		No. WT00023063-2015	18 Dec 2015	31 Mar 2019.
		No.: W5/1I392	28 Mar 2014	31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	8 Jan 2014	Till Contract ends
5	Construction Noise	GW-RN0738-15	18 Nov 2015	8 May 2016
	Permit	GW-RN0760-15	26 Nov 2015	27 Feb 2016
		GW-RN0761-15	28 Nov 2015	27 Feb 2016
		GW-RN0795-15	7 Dec 2015	6 Jun 2016
		GW-RN0838-15	24-Dec-2015	23-Feb-2016
		GW-RN0875-15	24-Dec-2015	23-Feb-2016
		GW-RN0893-15	01-Jan-2016	27-Jun-2016
		GW-RN0057-16	28-Feb-2016	27-May-2016
		GW-RN0059-16	24-Feb-2016	23-Apr-2016
		GW-RN0067-16	28-Feb-2016	27-May-2016
		GW-RN0068-16	23-Feb-2016	22-Apr-2016
		GW-RN0071-16	02-Feb-16	31-Jul-2016
		GW-RN0077-16	07-Feb-2016	06-Aug-2016
		Contract 3	·	
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	17 Jul 2013	Till Contract ends
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	7 Oct 2013	Till Contract ends
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	28 Aug 13	31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	2 Aug 13	Till Contract ends
5	Construction Noise	GW-RN0495-15	12 Aug 2015	11 Feb 2016
	Permit	GW-RN0497-15	14 Aug 2015	13 Feb 2016
		GW-RN0525-15	29 Aug 2015	13 Feb 2016



.		License/Permit Status				
Item	Description	Ref. no.	Effective Date	Expiry Date		
		GW-RN0542-15	1 Sep 2015	25 Feb 2016		
		GW-RN0608-15	28 Sep 2015	29 Feb 2016		
		GW-RN0633-15	15 Oct 2015	29 Feb 2016		
		GW-RN0655-15	1 Dec 2015	29 Feb 2016		
		GW-RN0677-15	26 Oct 2015	29 Feb 2016		
		GW-RN0699-15	10 Nov 2015	27 Feb 2016		
		GW-RN0695-15	29 Nov 2015	28 Feb 2016		
		GW-RN0712-15	16 Nov 2015	29 Feb 2016		
		GW-RN0736-15	24 Nov 2015	29 Feb 2016		
		GW-RN0765-15	1 Dec 2015	27 Feb 2016		
		GW-RN0812-15	20 Dec 2015	29 Feb 2016		
		GW-RN0837-15	23 Dec 2015	29 Feb 2016		
		GW-RN0892-15	9 Jan 2016	8 July 2016		
		GW-RN0894-15	5 Jan 2016	27 Feb 2016		
		GW-RN0001-16	8 Jan 2016	27 Feb 2016		
		GW-RN0049-16	26 Jan 2016	29 Feb 2016		
		GW-RN0056-16	2 Feb 2016	18 Mar 2016		
		GW-RN0060-16	1 Feb 2016	30 Jun 2016		
		GW-RN0064-16	16 Feb 2016	13 Aug 2016		
		GW-RN0086-16	16 Feb 2016	7 May 2016		
		GW-RN0094-16	6 Mar 2016	22 May 2016		
		GW-RN0096-16	6 Mar 2016	12 Jun 2016		
		GW-RN0097-16	1 Mar 2016	17 Jun 2016		
		GW-RN0098-16	1 Mar 2016	4 Sep 2016		
		GW-RN0111-16	1 Mar 2016	30 Apr 2016		
		GW-RN0113-16	25 Feb 2016	24 Aug 2016		
		GW-RN0115-16	1 Mar 2016	7 May 2016		
		GW-RN0139-16	2 Mar 2016	24 Aug 2016		
		GW-RN0140-16	2 Mar 2016	24 Aug 2016		
		Contract 5	I			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	13 May 2013	Till the end of Contract		
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	8 Jun 2013	Till the end of Contract		
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	8 Jun 13	30 Jun 2018		
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	29 Apr 13	Till the end of Contract		
		Contract 6	·			
1	Air pollution Control (Construction Dust)	Ref. No: 390614	29 Jun 2015	Till the end of Contract		



14	Description	License/	Permit Status		
Item	Description	Ref. no.	Effective Date	Expiry Date	
	Regulation				
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-652-C3969-01	31 Aug 2015	Till the end of Contract	
3	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022707	9 Jul 2015	Till the end of Contract	
4	Water Pollution Control Ordinance - Discharge License	Application is processing by	EPD		
5	Construction Noise Permit	GW-RN0681-15	26 Oct 2015	25 Apr 2016	
6	Construction Noise Permit	GW-RN0683-15	26 Oct 2015	25 Apr 2016	
		Contract SS C505	-		
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 390974	13 Jul 2015	Till the end of Contract	
2	Chemical Waste Producer Registration	Waste Producer No.: 5213-642-L1048-07	16 Sep 2015	Till the end of Contract	
3	Water Pollution Control Ordinance - Discharge License	No.: WT00022774-2015	17 Nov 2015	30 Nov 2020	
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7022831	23 Jul 2015	Till the end of Contract	
5	Construction Noise	PP-RN0027-15	5 Oct 2015	2 Apr 2016	
	Permit	PP-RN0002-16	23 Jan 2016	22 Mar 2016	
		GW-RN0023-16	23 Jan 2016	22 Mar 2016	
		Contract 7			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 397015	21 Dec 2015	Till the end of Contract	
2	Chemical Waste Producer Registration	Application is processing by EPD			
3	Water Pollution Control Ordinance - Discharge License	Application is processing by EPD			
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7024129	21 Jan 2016	Till the end of Contract	



3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality;
 - Construction noise; and
 - Water quality
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summarv	of EM&A	Requirements
	Summery	OI LIVICULL.	negun ementos

Environmental Issue	Parameters
Air Quality	 1-hour TSP by Real-Time Portable Dust Meter; and 24-hour TSP by High Volume Air Sampler.
Noise	 L_{eq(30min)} in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and 3 sets of consecutive L_{eq(5min)} on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday Supplementary information for data auditing, statistical results such as L₁₀ and L₉₀ shall also be obtained for reference.
Water Quality	 In-situ Measurements Dissolved Oxygen Concentration (mg/L); Dissolved Oxygen Saturation (%); Turbidity (NTU); pH unit; Water depth (m); and Temperature (°C). Laboratory Analysis Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2, Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Table 3-2	Impact Monitoring Stations - Air Quality
-----------	---

Station ID	Description	Works Area	Related to the Work Contract
AM1b^	Open area at Tsung Yuen Ha Village	BCP	SS C505
			Contract 5
			Contract 7
AM2	Village House near Lin Ma Hang Road	LMH to Frontier	Contract 5
		Closed Area	Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta	LMH to Frontier	Contract 5



Station ID	Description	Works Area	Related to the Work Contract
	Kwu Ling Village.	Closed Area	Contract 6
AM4b^	House no. 10B1 Nga Yiu Ha Village	LMH to Frontier Closed Area	Contract 6
AM5a^	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok	Contract 2
		Road	Contract 6
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b#	Nam Wa Po Village House No. 80	Fanling	Contract 3

Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

* Proposal for the change of air quality monitoring location from AM1to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

@ Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

^ proposal for change of monitoring location are subject to approve by EPD.

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	ВСР	SS C505 Contract 5 Contract 7
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Road	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

 Table 3-3
 Impact Monitoring Stations - Construction Noise

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	SS C505 Contract 5 Contract 6
WM1- Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	SS C505 Contract 5 Contract 6
WM2A	Downstream	834 204	844 471	Alternative location located	Contract 6



Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
	of River Ganges			at downstream 81m of the designated location	
WM2A- Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B- Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 2 Contract 6
WM3- Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 2 Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 2 Contract 3
WM4– Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 2 Contract 3
WM4– Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 2 Contract 3

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5* and *4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.1 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works
 - 24-hour TSP Once every 6 days during course of works.

<u>Noise Monitoring</u>

3.4.2 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B.* If the ET proposes to use a direct reading dust meter to measure 1-hour TSP



levels, it shall submit sufficient information to the IEC to approve.

- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Equipment	Model		
	24-Hr TSP		
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170*		
Calibration Kit	TISCH Model TE-5025A*		
1-Hour TSP			
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter*		

Table 3-5Air Quality Monitoring Equipment

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s.
- 3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.



Table 3-6Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238* or Rion NL-31 or Rion NL-52*
Calibrator	B&K Type 4231* or Cesva CB-5* or Rion NC-74*
Portable Wind Speed Indicator	Testo Anemometer

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

- 3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:
 - a DO level in the range of 0-20 mg/l and 0-200% saturation; and
 - a temperature of between 0 and 45 degree Celsius.
- 3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.
- 3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- 3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.
- 3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.
- 3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.
- 3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Equipment	Model			
Water Depth Detector	Eagle Sonar or tape measures			
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made sampling bucket			

Table 3-7Water Quality Monitoring Equipment



Equipment	Model				
Thermometer & DO meter	YSI Professional Plus /YSI PRO20 Handheld Dissolved Oxygen Instrument* / YSI 550A Multifunctional Meter/ YSI Professional DSS*				
pH meter	YSI Professional Plus / AZ8685 pH pen-style meter*/ YSI 6820/ 650MDS/ YSI Professional DSS*				
Turbidimeter	Hach 2100Q*/ YSI 6820/ 650MDS/ YSI Professional DSS*				
Sample Container	ample Container High density polythene bottles (provided by laboratory)				
Storage Container	ntainer 'Willow' 33-liter plastic cool box with Ice pad				

* Instrument was used in the Reporting Period and the calibration certificate could be referred in Appendix F.

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Tisch Environmental, Inc. Model TE-5170 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation*, *Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). Leq_(30min) in

six consecutive $Leq_{(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $Leq_{(15min)}$ in three consecutive $Leq_{(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.

3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

3.6.9 Water quality monitoring is conducted at the designated locations. The sampling procedures with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder or tape measurement is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4^oC as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

<u>In-situ Measurement</u>

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI Professional DSS is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter or YSI Professional DSS is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter or YSI Professional DSS is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in

accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.

- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.
- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in *Appendix F*.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9* and *3-10*.

Monitoring Station	Action 1	Level (µg /m ³)	Limit Level (µg/m ³)		
Momentul ing Station	1-hour TSP 24-hour TSP		1-hour TSP	24-hour TSP	
AM1b	265	143			
AM2	268	149			
AM3	269	145		260	
AM4b	267	148			
AM5a	268	143	500		
AM6	269	148			
AM7b	275	156			
AM8	269	144			
AM9b	271	151			

 Table 3-8
 Action and Limit Levels for Air Quality Monitoring

Table 3-9Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)	
Monitoring Location	Time Period: 0700-1900 hours on normal weekdays		
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}	

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10Action and Limit Levels for Water Quality

Parameter	Performance	Monitoring Location					
	criteria	WM1	WM2A	WM2B	WM3	WM4	
DO	Action Level	^(*) 4.23	^(**) 4.00	^(*) 4.74	^(**) 4.00	^(*) 4.14	
(mg/L)	Limit Level	^(#) 4.19	^(**) 4.00	^(#) 4.60	^(**) 4.00	^(#) 4.08	
	Action Level	51.3	24.9	11.4	13.4	35.2	
Turbidity	Action Level	AND	120% of ups	stream control s	tation of the sa	ame day	
(NTU) Limit Lev	Limit Loval	67.6	33.8	12.3	14.0	38.4	
	Linit Level	AND	130% of upstream control station of the same day				



Parameter	Performance	Monitoring Location					
r arameter	criteria	WM1	WM2A	WM2B	WM3	WM4	
SS (mg/L) Action Level	A sting I and	54.5	14.6	11.8	12.6	39.4	
	Action Level	AND	AND 120% of upstream control station of the same day				
	т::4 т1	64.9	17.3	12.4	12.9	45.5	
	Limit Level	AND	130% of ups	tream control s	tation of the sa	ame day	

Remarks:

(*) The Proposed <u>Action Level</u> of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed <u>Action & Limit Level</u> of Dissolved Oxygen is used 4mg/L

(#) The Proposed <u>Limit Level</u> of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix G*.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4 AIR QUALITY MONITORING

4.1 GENERAL

- 4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6, 7 and Contract SS C505 and air quality monitoring was performed at all designated locations.
- 4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of *150* events of 1-hour TSP and *51* events 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-9*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

	24-hour 1-hour TSP (µg/m ³)				g/m ³)	
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
3-Feb-16#	33	3-Feb-16	10:02	64	49	52
5-Feb-16	54	6-Feb-16	9:00	89	96	110
11-Feb-16	42	12-Feb-16	10:06	62	52	47
17-Feb-16	46	18-Feb-16	11:00	137	141	123
23-Feb-16	29	24-Feb-16	10:12	88	93	74
29-Feb-16	71					
Average	46	Average			85	
(Range)	(29 – 71)	(Range)			(47 - 141)	

Table 4-1Summary of 24-hour and 1-hour TSP Monitoring Results – AM1b

Power failure of HVS on 2 Feb 2016 and the monitoring was rescheduled to 3 Feb 2016.

Table 4-2	Summary of 24-hour and 1-hour TSP Monitoring Results – AM2
-----------	--

	24-hour	1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading
2-Feb-16	21	3-Feb-16	9:52	84	56	50
5-Feb-16	63	6-Feb-16	9:42	113	117	132
11-Feb-16	58	12-Feb-16	9:53	89	85	97
17-Feb-16	62	18-Feb-16	11:04	128	132	114
23-Feb-16	58	24-Feb-16	10:07	66	71	52
29-Feb-16	66					
Average	55	Average			92	
(Range)	(21 - 66)	(Range)			(50 - 132)	

Table 4-3	Summary of 24-hour and 1-hour TSP Monitoring Results – AM3
-----------	--

	24-hour		1-hour TSP (µg/m ³)				
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Feb-16	57	3-Feb-16	9:43	89	64	56	
5-Feb-16	140	6-Feb-16	13:19	91	88	95	
11-Feb-16	77	12-Feb-16	9:42	67	86	82	
17-Feb-16	123	18-Feb-16	11:12	121	126	107	
23-Feb-16	69	24-Feb-16	10:02	99	104	85	
29-Feb-16	132						
Average (Range)	100 (69 - 140)	Avera (Rang	•		91 (56 - 126)		



	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
5-Feb-16	49	1-Feb-16	10:11	89	65	59	
11-Feb-16	80	6-Feb-16	9:26	81	63	41	
16-Feb-16	56	12-Feb-16	10:01	64	56	39	
22-Feb-16	131	17-Feb-16	9:58	66	76	85	
27-Feb-16	47	23-Feb-16	10:37	132	137	118	
		29-Feb-16	10:30	82	86	68	
Average (Range)	73 (49 - 131)	Avera (Rang	-		78 (39 – 137)		

Table 4-4	Summary of 24-hour and 1-hour TSP Monitoring Results – AM4b

Table 4-5	Summary of 24-hour and 1-hour TSP Monitoring Results – AM5a
-----------	---

	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
5-Feb-16	55	1-Feb-16	10:07	80	56	50	
11-Feb-16	78	6-Feb-16	9:19	73	54	33	
16-Feb-16	56	12-Feb-16	9:00	64	52	45	
22-Feb-16	79	17-Feb-16	9:51	73	82	91	
27-Feb-16	82	23-Feb-16	10:30	121	126	107	
		29-Feb-16	10:13	58	62	44	
Average	70	Avera	ge		71		
(Range)	(55 – 782)	(Range)			(33 – 126)		

Table 4-6	Summary of 24-hour and 1-hour TSP Monitoring Results – AM6	
-----------	--	--

	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
5-Feb-16	88	1-Feb-16	9:58	84	54	43	
11-Feb-16	96	6-Feb-16	9:07	68	50	41	
16-Feb-16	69	12-Feb-16	9:32	51	54	64	
22-Feb-16	109	17-Feb-16	9:40	73	82	91	
27-Feb-16	111	23-Feb-16	10:21	110	115	96	
		29-Feb-16	10:35	65	69	50	
Average	75	Avera	ige		70		
(Range)	(88 - 111)	(Rang	ge)		(41 – 115)		

	-			8			
	24-hour	1-hour TSP (μg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Feb-16	26	1-Feb-16	9:12	27	22	20	
5-Feb-16	70	6-Feb-16	9:11	135	127	97	
11-Feb-16	50	12-Feb-16	9:20	159	97	64	
17-Feb-16	47	17-Feb-16	9:23	97	92	108	
23-Feb-16	26	23-Feb-16	9:19	53	28	46	
29-Feb-16	124	29-Feb-16	9:22	138	163	169	
Average	57	Avera	ge		91		
(Range)	(26 - 124)	(Rang	ge)		(20 - 169)		



	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Feb-16	22	1-Feb-16	13:06	27	22	19	
5-Feb-16	28	6-Feb-16	13:30	118	85	79	
11-Feb-16	24	12-Feb-16	13:08	165	144	159	
17-Feb-16	36	17-Feb-16	13:13	79	90	72	
23-Feb-16	28	24-Feb-16	9:03	36	31	37	
29-Feb-16	68	29-Feb-16	13:06	134	117	129	
Average (Range)	34 (22 - 68)	Avera (Rang	•		89 (19 – 165)		

Table 4-8	Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

Table 4-9	Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b
-----------	---

	24-hour	1-hour TSP (µg/m ³)					
Date	TSP (µg/m ³)	Date	Start Time	1 st reading	2 nd reading	3 rd reading	
2-Feb-16	28	3-Feb-16	9:02	48	59	75	
5-Feb-16	48	5-Feb-16	14:31	103	84	87	
11-Feb-16	90	12-Feb-16	9:21	68	49	46	
17-Feb-16	74	18-Feb-16	9:20	153	145	145	
23-Feb-16	30	23-Feb-16	13:06	48	55	45	
29-Feb-16	71						
Average	57	Average		81			
(Range)	(28 – 90)	(Rang	ge)	(45 – 153)			

4.2.2 As shown in *Tables 4-1 to 4-9*, all the 1-hour TSP and 24-hour TSP monitoring results were below the Action/Limit Levels. No Notification of Exceedance (NOE) was issued in this Reporting Period.

4.2.3 The meteorological data during the impact monitoring days are summarized in *Appendix K*.



5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3, 5, 6, 7 and Contract SS C505 and noise monitoring was performed at all designated locations.
- 5.1.2 The noise monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **55** event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10 and façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in *Tables 5-1 and 5-2*. The detailed noise monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 5-1	Summary of Construction Noise Monitoring Results
-----------	--

	С	onstruction Nois	e Level (L _{eq30min})	, dB (A)	
Date	NM1	NM2	NM8	NM9	NM10 ^(*)
3-Feb-16	69	67	63	59	64
6-Feb-16	57	62	52	55	52
12-Feb-16	52	53	58	62	63
18-Feb-16	57	56	59	64	68
24-Feb-16	67	71	58	65	68
Limit Level			75 dB(A)		

Remarks

- (*) façade correction (+3 dB(A) is added according to acoustical principles and EPD guidelines
- *i* bold and underlined indicated Limit Level exceedance.

Table 5-2Summary of Construction Noise Monitoring Results

	C	onstruction Nois	e Level (L _{eq30min})	, dB(A)	
Date	NM3	NM4	NM5	NM6	NM7
1-Feb-16	59	67	57	56	62
6-Feb-16	59	63	57	63	64
12-Feb-16	53	61	51	54	61
17-Feb-16	56	67	58	57	60
23-Feb-16	60	66	62	55	65
29-Feb-16	58	68	59	58	62
Limit Level			75 dB(A)		

5.2.1 As shown in *Tables 5-1 and 5-2*, the noise level measured at all designated monitoring locations were below 75dB(A). However, one (1) noise complaint was received by 1823 for Contract 3 on 18 February 2016 which triggered the Action Level (AL). Investigation report for the complaint was conducted by ET and the result revealed that the complaint was not related to the works under Contract 3.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 2, 3, 5, 6, 7 and Contract SS C505 and water quality monitoring was performed at all designated locations. The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

6.2 **RESULTS OF WATER QUALITY MONITORING**

- 6.2.1 In the Reporting Period, a total of twelve (12) sampling days water quality was scheduled to carry out for all designated locations with their control stations. Since water quality exceedance were recorded at WM2B and WM4, four (4) and one (1) extra days water quality monitoring were conducted at WM2B and WM4 respectively and their control stations in accordance with "*Event and Action Plan*".
- 6.2.2 The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 to 6-5*. Breaches of water quality monitoring criteria are shown in *Table 6-6*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
1-Feb-16	11.1	11.6	10.4	30.7	18.3	16.5	17.0	12.0	15.0
3-Feb-16	10.9	13.6	11.6	25.0	12.3	15.9	18.0	9.5	10.5
5-Feb-16	14.6	12.6	10.3	7.8	6.0	15.6	6.0	5.0	24.0
11-Feb-16	11.4	11.6	11.1	8.2	5.1	8.4	9.5	4.5	8.0
13-Feb-16	10.7	11.9	10.8	7.8	3.4	5.6	10.5	<2	8.5
16-Feb-16	13.7	14.9	13.7	10.6	5.7	20.3	9.5	3.0	31.5
18-Feb-16	7.3	7.7	6.2	21.1	6.0	30.1	17.0	<2	45.0
20-Feb-16	8.8	9.4	7.3	14.0	6.4	3.1	11.5	2.0	19.0
22-Feb-16	7.8	8.8	7.1	20.0	6.4	16.8	30.0	4.0	18.5
24-Feb-16	9.1	9.3	9.0	7.2	4.5	9.1	14.0	3.0	18.0
26-Feb-16	8.7	9.4	8.7	149.5	5.3	7.7	138.0	4.5	9.5
27-Feb-16#				12.3	16.6	11.3	22.0	10.0	15.0
29-Feb-16	8.8	9.2	6.1	8.6	5.1	7.5	11.5	2.5	10.0

Table 6-1Water Quality Monitoring Results Associated of Contracts 2 and 3

Remarks: (i) bold with underline indicated Limit Level exceedance # Additional water quality monitoring at the exceeded location(s) due to two consecutive monitoring days indicated Limit Level exceedance.

Table 6-2	Water Ouality Mo	onitoring Results As	sociated of Contracts	5. 6 and SS C505
	Y aver Y autry 111	Incoming recourses into	sociated of contracts	y o una DD Ceve

	which Quality from of ing results response of contracts c, o and so coo							
		d Oxygen g/L)		oidity ΓU)	Suspended Solids (mg/L)			
Date –	WM1	WM1- Control	WM1	WM1- Control	WM1	WM1- Control		
1-Feb-16	12.3	11.8	40.7	30.4	28.5	25.0		
3-Feb-16	11.7	12.7	37.6	13.8	41.5	15.5		
5-Feb-16	11.5	16.1	18.7	21.6	35.0	11.0		
11-Feb-16	11.9	11.1	46.9	5.0	40.0	2.0		
13-Feb-16	12.0	12.0	41.0	8.1	44.5	6.0		
16-Feb-16	11.8	12.7	19.4	20.3	19.0	47.0		
18-Feb-16	8.4	8.3	42.2	7.8	39.0	11.5		
20-Feb-16	9.4	9.9	18.3	14.2	50.0	30.5		
22-Feb-16	9.1	9.3	32.3	7.8	35.0	5.5		
24-Feb-16	9.2	9.1	49.6	8.4	41.0	12.0		
26-Feb-16	9.5	10.4	17.0	7.3	15.0	6.0		
29-Feb-16	9.3	10.5	49.9	10.2	51.5	11.0		



	D	issolved	l Oxyge	n		Turb	oidity		Suspended Solids			
Date		(mg/L)				(NTU)			(mg/L)			
Dutt	WM2A	WM2A- C	WM2B	WM2B- C	WM2A	WM2A- C	WM2B	WM2B- C	WM2A	WM2A- C	WM2B	WM2B- C
1-Feb-16#							<u>89.7</u>	9.5			<u>64.0</u>	12.0
2-Feb-16	12.0	13.3	12.8	11.1	19.8	5.3	233.0	3.5	11.5	<2	269.5	2.0
3-Feb-16#							10.2	8.7			7.0	6.0
4-Feb-16	9.2	9.2	9.9	9.3	17.9	42.0	10.8	5.1	14.5	21.5	11.5	11.0
6-Feb-16	14.5	15.2	13.4	10.9	6.0	7.2	5.2	3.2	3.0	3.0	3.0	<2
11-Feb-16	11.9	11.6	11.9	10.7	5.5	5.0	3.8	4.1	4.5	2.0	2.0	5.0
13-Feb-16	12.2	12.1	11.4	12.4	6.0	7.1	3.6	9.6	7.5	4.0	2.5	11.5
15-Feb-16	11.8	11.2	12.0	10.8	5.9	6.7	4.5	3.3	7.5	4.0	4.5	3.0
17-Feb-16	9.0	8.9	7.5	7.3	4.8	5.7	4.2	3.2	3.0	2.0	2.0	<2
19-Feb-16	9.4	9.1	9.7	8.3	23.0	12.7	10.4	12.2	14.5	10.0	9.0	37.0
23-Feb-16	7.9	8.7	10.1	9.5	8.6	7.3	25.7	5.9	4.5	3.0	11.0	9.5
24-Feb-16#							10.5	4.9			7.0	<2
25-Feb-16	9.9	9.8	10.2	8.2	13.5	7.4	<u>95.5</u>	2.5	8.0	2.0	80.5	<2
26-Feb-16#							2.9	6.2			6.0	6.0
27-Feb-16	10.2	9.3	10.7	9.8	22.2	6.4	10.7	4.1	12.0	<2	9.0	<2
29-Feb-16	9.6	9.5	9.3	8.3	10.4	7.6	<u>47.4</u>	5.9	11.5	3.5	<u>39.0</u>	3.5

Table 6-3Water Quality Monitoring Results Associated only Contract 6

Remarks: (ii) *bold with underline indicated Limit Level exceedance Additional water quality monitoring at the exceeded location(s) due to two* consecutive *monitoring days indicated Limit Level exceedance.*

Table 6-4Water Quality Monitoring Results Associated Contracts 2 and 6

Date		ed Oxygen ng/L)		oidity FU)	Suspended Solids (mg/L)		
Date	WM3	WM3- Control	WM3	WM3- Control	WM3	WM3- Control	
2-Feb-16	11.8	12.1	11.2	14.7	6.0	31.0	
4-Feb-16	10.2	11.7	16.2	22.6	14.0	21.5	
6-Feb-16	11.6	10.3	8.0	15.5	10.0	14.0	
11-Feb-16	10.7	11.1	4.2	5.0	5.5	10.5	
13-Feb-16	11.8	12.8	8.2	22.6	<2	19.5	
15-Feb-16	11.0	10.2	10.3	12.3	7.5	22.5	
17-Feb-16	7.3	7.5	5.1	10.5	10.0	41.5	
19-Feb-16	9.6	9.3	25.0	28.0	20.0	43.5	
23-Feb-16	8.6	9.0	13.9	34.0	12.5	26.0	
25-Feb-16	9.6	9.8	46.5	334.0	34.5	197.0	
27-Feb-16	10.8	9.5	9.0	17.4	7.0	25.5	
29-Feb-16	9.0	8.9	16.0	17.2	16.5	33.0	

Table 6-5	Breaches of Water	Quality Monitoring	Criteria in Reporting Period
-----------	--------------------------	---------------------------	-------------------------------------

Location	Dissolved Oxygen		Turbidity		Suspended Solids		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	0	0	0	0	0	0	0
WM2A	0	0	0	0	0	0	0	0
WM2B	0	0	0	5	0	4	0	9
WM3	0	0	0	0	0	0	0	0
WM4	0	0	0	1	0	1	0	2
No of Exceedance	0	0	0	6	0	5	0	11

6.2.3 In this Reporting Period, a total of eleven (11) Limit Levels (LL) exceedances, namely six (6) LL exceedances of turbidity and five (5) LL exceedances of Suspended Solids were recorded for the Project. Specifically, there were five (5) LL of Turbidity and four (4) LL Level of Suspended

Solids recorded at WM2B and one (1) LL of Turbidity and one (1) LL of Suspended Solids recorded at WM4.

6.2.4 NOE was issued to relevant parties upon confirmation of the monitoring result. The cause of exceedance is summarized in *Table 6-6* accordance to investigation findings and the detailed investigation reports for the exceedances are attached in *Appendix N*.

Exceedance Day	Location	Exceeded Parameter	Cause of Water Quality Exceedance
1-Feb-16	WM2B	NTU & SS	Soil erosion and generation of run-off from the excavation area at North Portal was happened on 1 and 2 February 2016 during rainstorm. <u>The exceedances</u> were related to Contract 6. The Contractor had
2-Feb-16	WM2B	NTU & SS	enhanced the mitigation measures such as covering the open slope as far as practicable to minimize muddy runoff and construction of sump pit to collect the site runoff. The construction of 2 new sump pits under the slopes and covering of open slopes were completed on 5 February 2016.
23-Feb-16	WM2B	NTU	The exceedances were due to the shallow water and the disturbance of sediment at river bed and <u>unlikely</u> related to the works under Contract 6.
25-Feb-16	WM2B	NTU & SS	The exceedances were related to the external turbid water emerged from the outlet pipe and <u>unlikely due to</u> <u>the works under Contract 6.</u>
26-Feb-16	WM4	NTU & SS	The Contractor of Contract 3 was conducted the removal work of the supporting of Bridge E on 26 February 2016. The removal of broken concrete by an excavator stirred up the river bed. <u>The exceedances</u> were related to Contract 3. The Contractor explained that in order to reinstate the river, this process is unavoidable. Since the river is fairly shallow in the dry season and working in the river inevitably disturbed the river bed, very few could be done to get rid of the impact. As to minimize the impact, the Contractor was managed to remove broken concrete in 3 days (25 to 27 February 2016). The construction activities carried out by Contract 2 was away from the river course and no discharge was made on 26 February 2016, it is considered that the exceedances were not related to Contract 2.
29-Feb-16	WM2B	NTU & SS	The exceedances were not related to <u>contract 2</u> . The exceedances were due to the shallow water and the disturbance of sediment at river bed and <u>unlikely</u> <u>related to the works under Contract 6</u> .

Table 6-6Summary of Water Quality Exceedance in the Reporting Period



7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out in accordance with the Waste Management Plan (WMP) for each contract.

7.2 **RECORDS OF WASTE QUANTITIES**

- 7.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse; and
 - Excavated Soil.
- 7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and 7-2 and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

True f	Cont	tract 2	Cor	ntract 3	Co	ntract 5	Con	tract 6	Co	ntract 7	Contra	ct SS C505	Tatal
Type of Waste	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Qty.	Disposal location	Total Quantity
C&D Materials (Inert) (in '000m ³)	55.6715		1.225		0		74.418		0.16		0.858		132.3325
Reused in this Contract (Inert) (in '000 m ³)	1.0145		0.020		0		8.785		0		0		9.8195
Reused in other Contracts/ Projects (Inert) (in '000 m ³)	38.3484	C6/ NENT# & other projects approved by the ER	0		0		39.85	C5 & other projects approved by the ER	0		0	-	78.1984
Disposal as Public Fill (Inert) (in '000 m ³)	16.3085	Tuen Mun 38	1.205	Tuen Mun 38	0		25.783	Tuen Mun 38	0.16	Tuen Mun 38	0.858	TKO 137	44.3145

Table 7-1Summary of Quantities of Inert C&D Materials for the Project

Remark #: The C&D materials were delivered to NENT for reuse by laying cover of the landfilling area.

Table 7-2 Summary of Quantities of C&D Wastes for the Project

					-					J			
	Cont	tract 2	Cont	tract 3	Cont	ract 5	Cont	tract 6	Cont	ract 7	Contract	SS C505	Total
Type of Waste	Qty.	Disposal location	Qty.	Disposal location		Disposal location	Qty.	Disposal location	Qty.	Disposal location		Disposal location	Quantity
Recycled Metal ('000kg)#	0	-	0	-	0		0		0		0.0004	Licensed collector	0.0004
Recycled Paper / Cardboard Packing ('000kg) #	0	-	0	-	0		0.097	Licensed collector	0		0.0186	Licensed collector	0.1156
Recycled Plastic ('000kg) #	0		0	-	0		0		0		0		0
Chemical Wastes ('000kg)#	0.8800	Licensed collector	0	-	0		0		0		0		0.88
General Refuses ('000m ³)	0.1089	NENT	0.110	NENT	0.045	NENT	0.339	NENT	0		0.21	NENT	0.8129

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contract 3 was in ('000m^3).



8 SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

Contract 2

- 8.2.1 In the Reporting Period, joint site inspection for Contract 2 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 5, 12, 19 and 26 February 2016. No non-compliance was noted.
- 8.2.2 The findings / deficiencies of *Contract 2* that observed during the weekly site inspection are listed in *Table 8-1*.

Date	Findings / Deficiencies	Follow-Up Status
5 February 2016	• Water spraying should be provided for breaking and loading activities to reduce dust generation. (South Portal)	• Water spraying provided to dusty operations, including breaking.
	• Stagnant water cumulated inside the waste skip was observed. The contractor should remove the ponding water to prevent mosquito breeding. (Mid-Vent)	• Frequency of removal of stagnant water and rubbish increased.
12 February 2016	• The Contractor was reminded to provide water spraying or relevant measures for waste storage tank to prevent fugitive dust. (Mid-Vent)	• Not required for reminder.
19 February 2016	• Anti mosquito inspection checklist should be updated correctly every week. (South Portal)	• Not required for reminder.
26 February 2016	• No adverse environmental were observed.	NA

Site Observations for Contract 2 Table 8-1

Contract 3

- 8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 1, 11, 17, 22 and 29 February 2016. No non-compliance was noted.
- 8.2.4 The findings / deficiencies of *Contract 3* that observed during the weekly site inspection are listed in Table 8-2.

Table 8-2	Site Observations for Contract 3	
Date	Findings / Deficiencies	Follow-Up Status
1 February 2016	• White smoke emission was observed from the generator at SA7, the Contractor should carry out mainenance for the generator.	• The generator was removed from site for maintenance.
	• The Contractor should provide the Environmental Permit of the project at site exit SA 12 for public inspection.	• Environmental permit was provided for easy public inspection.

Table 0 1 **C!** 1 7



Date	Findings / Deficiencies	Follow-Up Status
	• Muddy runoff on site (Pier AA2) overflow into nearby channel was observed. The Contractor should take measures to aviod the muddy runoff disharge into the channel.	• No muddy runoff from site was observed.
	• The Contractor should ensure the site exit SA18 and public access road free to soil and muddy water.	• The site exit SA 18 and public access road was free of soil and muddy water.
11 February 2016	• No adverse environmental were observed.	• NA
17 February 2016	• Plug for the drip tray is missing. The contractor should plug the drip tray to prevent waste oil inside drip tray spilt out. (Bridge J)	• The drip tray under the generator at Bridge J was plugged
	• The contractor was reminded to provide regular checking or maintenance for the plant using on site to prevent dark / heavy smoke emission. (Bridge J)	• Not required for reminder.
	• Mitigation measures should be provided for the stagnant water cumulated on site to prevent mosquito breeding. (General)	• Not required for reminder.
22 February 2016	• No adverse environmental were observed.	• NA
29 February 2016	 Smoke emission from a generator was observed at Bridge J, the Contractor should replace it or provide maintenance. The Contractor should ensure that the discharge water quality fulfill the requirment of discharge license and the discharge of turbid water should be avoided. 	 No dark smoke emission from the generator was observed. Not required for reminder.
	• In general, the Contractor was reminded to pay attention on the dust mitigation measures.	• Not required for reminder.

Contract 5

- 8.2.5 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on 2, 11, 16 and 23 February 2016. No non-compliance was noted.
- 8.2.6 The findings / deficiencies of *Contract 5* that observed during the weekly site inspection are listed in *Table 8-3*.

Table 8-3	Site Observation	ns for Contract 5
-----------	------------------	-------------------

Date	Findings / Deficiencies	Follow-Up Status
2 February 2016	• No adverse environmental were observed.	• NA
11 February 2016	• The Contractor should carry out dust mitigation for the stockpile at 1500 pipe to reduce dust generation.	• Water spraying is provided to the stockpile at 1500 pipe.
16 February 2016	• No adverse environmental were observed.	• NA



Date	Findings / Deficiencies		Follo	ow-Up Status	5
23 February 2016	• A tree without fencing was observed at BCP, it is reminded that tree protection zone should be provided.	•	Not remine	required der.	for

Contract 6

- 8.2.7 In the Reporting Period, joint site inspection for Contract 6 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **4**, **12**, **18 and 25 February 2016**. No non-compliance was noted.
- 8.2.8 The findings / deficiencies of *Contract 6* that observed during the weekly site inspection are listed in *Table 8-4*.

Table 8-4Site Observations for Contract 6

Date	Findings / Deficiencies	Follow-Up Status
4 February 2016	• Trees without proper protective measures were observed at North Portal, the Contractor should fence off the retained trees.	• Plastic net has been erected to fence off the tree from works area.
	• Muddy trails at the site exit in SKT road were observed, the Contractor should modify the vehicle washing procedure and system. And the Contractor should ensure that all vehicles are washed the mud off before leaving the site.	• Additional drainage trap has been constructed. Volume of pit has been increased. Water pump, sedimentation tank and sand bag bund have been provided as to collect water run-off.
	• Excavation works were observed at North Portal, the Contractor was reminded to cover the exposed slope and provide temporary drainage system. It is agreed that there measures should be provided by the CNY holiday.	• Not required for reminder.
12 February 2016	• No adverse environmental were observed.	NA
18 February 2016	 The Contractor should erect the orange plastic net fencing and maintain the tree protection zone properly at Bridge D At Bridge D, stagnant water accumulated 	 Plastic net has been erected to separate trees from works area. Stagnant water in drip
	in drip tray was observed, the Contractor should drain away the stagnant water.	tray has been removed.
	• Smoke emission from an excavator at Bridge D was observed, the Contractor should provide plant maintenance to prevent smoke emission.	• Plant maintenance has been carried out.
	• Proper fencing has already been provided for the trees at Ng Chau Road, however warning sign is recommended to be provided to prevent damage from construction plant movement and works.	• Not required for reminder.
	• The Contractor was reminded to provide temporary drainage for the works area with exposed surface at Ng Chau Road.	• Not required for reminder.



Date	Findings / Deficiencies	Follow-Up Status
25 February 2016	• Muddy water accumulated at public access road at STK road was observed, the Contractor should ensure that no vehicle washing water run-off could occur and prevent muddy water entering public drain.	 No muddy water accumulated at public access road at STK road was observed.
	• The Contractor should maintain and improve the cleanliness of the public footpath at WKS Road.	• The condition of the public footpath at the site entrance has been improved.
	• The Contractor was reminded to provide high water jet for the vehicle washing system. (Location: Site entrance/exit at WKS Road).	• Not required for reminder.

Contract SS C505

- 8.2.9 In the Reporting Period, joint site inspection for Contract SS C505 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **3**, **11**, **17 and 24 February 2016**. No non-compliance was noted.
- 8.2.10 The findings / deficiencies of *Contract SS C505* that observed during the weekly site inspection are listed in *Table 8-5*.

Table 8-5Site Observations for Contract SS C505

Date	Findings / Deficiencies	Follow-Up Status
3 February 2016	• NRMM label was missing for excavator at Portion 2. The Contractor should provide the exemption/approval label for the excavator under the NRMM regulation	• Approval label was provided for the excavator.
	• Stagnant water stored at lifting eye of concrete blocks at Portion 2 was observed. The Contractor should take measures to avoid stagnant water being stored.	• No stagnant water stored and the lifting eye was filled by sand.
	• Muddy sediment was observed at drainage channel at Portion 1. The Contractor should clear the sediment and ensure the channel function properly.	• Removal of muddy sediment at the drainage channel was implemented.
11 February 2016	• No adverse environmental were observed.	NA
17 February 2016	• No adverse environmental were observed.	NA
24 February 2016	• Muddy sediment was observed at the drainage channel near the wastewater discharge point at Portion 1. The Contractor should remove the sediment to maintain the performance of the channel.	• The muddy sediment at the drainage channel was removed.

Contract 7

8.2.11 Although construction activities under *Contract* 7 have not yet commenced, site preparation work was conducted in the Reporting Period. In the Reporting Period, two occasions of joint site inspection to evaluate the site environmental performance were carried out on 5 and 26 January 2016. No non-compliance was noted.



8.2.12 The findings / deficiencies of *Contract* **7** that observed during the weekly site inspection are listed in *Table 8-6*.

Date	Findings / Deficiencies	Follow-Up Status
16 February 2016	• The Contractor should display the Environmental Permit (EP) at the site entrance/exit.	• Environmental Permit (EP) is provided at the site entrance/exit
23 February 2016	• Smoke emission from an excavator was observed at Gate 53A. The Contractor should provide maintenance for the construction plant to prevent smoke emission.	• Maintenance of the excavator has been carried out

8.2.13 Overall, general housekeeping such as daily site tidiness and cleaniness should be maintained for all Contracts. Furthermore, the Contractors were reminded to implement Waste Management Plan of the Project.

Other Contracts

8.2.14 Since Contract 4 has not yet commenced, no site inspection were performed.

9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 Environmental Complaint, Summons and Prosecution

- 9.1.1 In the Reporting Period, no summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3, 5, 6, 7 and Contract SS C505. However, three (3) documented environmental complaints were received for the Project. Specifically, two (2) complaints were related to Contracts 6 regarding turbid water and soil/ debris brought by the dump trucks water on 22 and 23 February 2016 respectively. Besides, one (1) complaint was received for Contract 3 regarding construction noise issues on 18 February 2016. Follow up actions have been undertaking by the Contract to resolve the deficiencies. Investigation report for complaint on 18 and 23 February 2016 had conducted by ET whereas 22 February 2016 was underway.
- 9.1.2 Upon receipt of the complaint, follow up action has been undertaken by both Contractor promptly to resolve the complaints and deficiencies. During the complaint investigation work, the Contractor was co-operated with the ET in providing all the necessary information and assistance for completion of the investigation. Follow up actions have been undertaking by the Contractor to resolve the deficiencies The details of complaint are listed below:-

Investigation Result for the Documented Complaint received via 1823 on 18 February 2016

- 9.1.3 A complaint was received via 1823 on 18 February 2016 regarding construction noise generated from the construction of flyover near Yuen Leng Village of Kau Lung Hang.
- 9.1.4 The Contractor of Contract 3 (Chun Wo) was immediate liaised with the complainant on 19 February 2016. The complainant expressed that the construction activities carried out inside the Yuen Leng Village are close to her house which causing noise nuisance. Since there are several concurrent projects undertaking near the complaint location, as further discussed with the complainant, it was figure out that the complained construction works in Yuen Leng Village was not within the scope of Contract 3.
- 9.1.5 Joint site inspection among the RE, IEC, Contractor and ET was carried out on 22 February 2016 for the complaint investigation. During the inspection, it was observed that the complaint location is located outside the site boundary of Contract 3. There are several concurrent projects undertaking by other contractors, including the construction of flyover and road works which were not within the scope of Contract 3. Therefore, it is considered that the complaint was not related to the works under Contract 3.
- 9.1.6 As advised by Chun Wo, the complainant was understood that the concerned works were not related to Contract 3 and she will seek for appropriate Authority to follow up.

Investigation Result for the Documented Complaints received by EPD on 22 January 2016

- 9.1.7 On 22 February 2016, EPD notified CCKJV that a complaint was received with respect to the turbid river water observed in Ng Tung River near Contract 6's site office. Upon receipt of the complaint, EPD requested CCKJV to carry out self-checking of the wastewater treatment facility near Bridge A in order to fulfill the requirement of water discharge quality.
- 9.1.8 During site inspection by the RE, IEC, Contractor and ET on 25 February 2016, turbid water was observed in Ng Tung River which behind the Contract 6's site office. Inspection was then carried out at the concerned construction site (Bridge A) and it was observed that the AquaSed (SH-06) which adjacent to the wheel washing machine at Bridge A was not functioning properly due to excessive cleaning of dump trucks. CCKJV was repeatedly advised to enhance the environmental performance and make sure all construction related activities are in compliance with the the relevant statutory and non-statutory requirements for environmental protection. In response to this complaint, CCKJV agreed to immediate increase the desludging frequency of the AquaSed from three times per week to daily basis.
- 9.1.9 Representatives of EPD was carried out site inspection accompanied with the RE and CCKJV on 1 March 2016. The inspected area was in Bridge A and there were several comments raised out



by EPD during the site inspection which are summarized as follows.

- (a) EPD expressed their concerns of soil and mud would be accumulated at the site exit of Wo Keng Shan Road by the dump trucks due to the wheel washing machine is far away from the site exit and also the site haul road is found muddy. EPD advised that the entire wheel washing arrangement at Bridge A should be modified so as to improve the performance and prevent soil or mud from leaving on public road by vehicles from site.
- (b) Desilting of temporary drainage adjacent to existing wheel washing facility should be performed more frequently.
- (c) Desilting of nullah which is connected to Ng Tung River should be performed more frequently.
- (d) EPD commented that the wastewater collection at sump pit, diversion and treatment arrangement should be strengthened in order to ensure the wastewater generated from the wheel washing activities treated in a more effective way.
- (e) Muddy water should be prevented from entering the drainage ditch at the Wo Keng Shan Park access.
- 9.1.10 Site inspection was carried out by the RE, IEC, Contractor and ET on 3 March 2016 to follow up the water discharge condition and improvement works conducted by CCKJV. There was no turbid observed at Ng Tung River. The observation of improvement works are presented in below.
 - (a) A labor was deployed to wash the haul road and site exit of Bridge A, The site exit was kept clear of mud and soil and maintained wetted.
 - (b) Sand bag barrier was provided to isolate the active construction area and the haul road. The haul road was hard paved and kept clear of mud and soil.
 - (c) The AquaSed (SH-06) was function properly and the effluent was visually clear after frequent desludging.
 - (d) Desilting was carried out at the temporary drainage adjacent to existing wheel washing facility and the water quality in the temporary drainage was visually clear.
 - (e) The water quality in the nullah after the wheel washing facility connected to Ng Tung River was visually clear.
- 9.1.11 CCKJV advised that muddy water cumulated at the drainage ditch at the Wo Keng Shan access will be cleaned up. As advised by CCKJV, self-checking of the wastewater treatment facility near Bridge A was conducted daily to ensure the discharge water fulfill the requirement of water discharge quality. The result could be retrieved upon requested. Further enhancement of the wheel washing arrangement of Bridge A, such as deploy of new washing bay, additional sedimentation tanks and WetSep and sump pit modification, are planned. Those works are scheduled to be commenced on 10 Mar 2016 and will be completed by the end of March 2016.
- 9.1.12 During site inspection on 3 March 2016, it is considered that the intermit remedial works carried out by CCKVJ is acceptable. ET will keep monitor the enhancement works throughout March 2016.

Investigation Result for the Documented Complaints received by CEDD on 23 February 2016

- 9.1.13 On 23 February 2016, a complaint was received by CEDD regarding the soil/ debris brought by the dump trucks from the construction site running along Sha Tau Kok Road. Besides, road cleaning by water bowser carried out by Food and Environmental Hygiene Department was not effectively remove the soil/ debris and the cumulated muddy water was splashed on the vehicle passing by the road.
- 9.1.14 A joint site inspection among the RE, IEC, Contractor of Contract 6 (CCKJV) and ET was conducted on 25 February 2016 for the complaint investigation. The inspected area included the

concerned section of Sha Tau Kok Road and three (3) construction site exits maintained by CCKJV along Sha Tau Kok Road and Wo Keng Shan Road.

Condition of Sha Tau Kok Road (overview)

9.1.15 During the site inspection, it is observed that road surface of the concerned section of Sha Tau Kok Road was partially wetted after road cleaning by water bowser. The road was kept clear of soil/ debris and no adverse environmental impact especially in road cleanliness was observed. As advised by the CCKJV, road cleaning by water bowser was carried out at least 3 times per day on Monday, Wednesday and Friday.

Condition of Construction Site Exit at Sha Tau Kok Road

9.1.16 During the site inspection, it was observed that manual wheel washing was provided at the site exit. As a mitigation measure, a cut-off ditch was constructed in order to divert the wastewater generated from wheel washing activity to the sump pit to undergo treatment. However, the residual water from manual wheel washing was getting into the adjacent Sha Tau Kok Road. There was a cut-off trench located right before the site exit to incept the residual water from manual wheel washing but the effectiveness is doubted. During site inspection on 3 March 2016, the Contractor has enlarged the cut-off trench in order collect the wastewater as far as possible and the condition of the site exit was improved. Moreover, the Contractor was advised that the manual wheel washing would only carry out within the site boundary to prevent wastewater getting into the public area. As advised by the Contractor, this site exit will be dismantled in mid-March 2016 due to road diversion and ET will closely monitor the condition of the site exit in the subsequent site inspection.

Condition of Construction Site Exit at Wo Keng Shan Road (Works Area: Wo Keng Shan)

9.1.17 During the site inspection, it was observed a wheel washing facilities with associated AquaSed for wastewater treatment was deployed at the site exit. The condition of the site exit of and the connected Wo Keng Shan road was kept clear of soil/ debris and no adverse environmental impact especially in road cleanliness was observed. As advised by the CCKJV, road cleaning by water bowser was carried out at Ko Keng Shan least 3 times per day on Monday, Wednesday and Friday.

Condition of Construction Site Exit at Wo Keng Shan Road (Works Area: South Portal)

- 9.1.18 During the site inspection, it was observed an automatic wheel washing facilities with associated AquaSed for wastewater treatment was deployed at the site exit. The condition of the site exit of and the connected Wo Keng Shan road was kept clear of soil/ debris and no adverse environmental impact especially in road cleanliness was observed. As advised by the CCKJV, road cleaning by water bowser was carried out at Ko Keng Shan least 3 times per day on Monday, Wednesday and Friday.
- 9.1.19 Since there are many other dump trucks out of the project running along the Sha Tau Kok Road and no observable oil/debris was brought out by any trucks of LT/HYW, particularly the Site Exit at Sha Tau Kok Road maintained by CCKJV, it is considered that the complaint is unlikely to the Project. Nevertheless, CCKJV was advised to closely monitor the condition of the site exit and further improve the wheel washing facilities if necessary.
- 9.1.20 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2* and *9-3*.

Donorting Dariod	Contract No.	E	Environmental Complaint Statistics		
Reporting Period	Contract No	Frequency	Cumulative	Complaint Nature	
19 May 2014 – 31 Jan 2016	Contract 2	0	13	 (6) Water Quality (5) Construction Dust (2) Noise 	
06 Nov 2013 – 31 Jan 2016	Contract 3	0	3	 (1) Construction Dust (2) Water quality 	
16 Aug 2013 – 31 Jan 2016	Contract 5	0	2	• (2) Construction Dust	
16 Aug 2013 – 31 Jan 2016	Contract 6	0	3	(2) Water Quality(1) Construction Dust	

 Table 9-1
 Statistical Summary of Environmental Complaints



Donouting David	Contract No	E	Environmental Complaint Statistics		
Reporting Period	Contract No	Frequency	Cumulative	Complaint Nature	
16 Aug 2013 – 31 Jan 2016	SS C505	0	0	N/A	
	Contract 2	0	13	 (6) Water Quality (5) Construction Dust (2) Noise 	
1 – 29 Feb 2016	Contract 3	1	4	 (1) Construction Dust (2) Water quality (1) Construction Noise 	
	Contract 5	0	2	• (2) Construction Dust	
	Contract 6	2	7	 (6) Water Quality (1) construction Dust 	
	Contract 7	0	0	N/A	
	SS C505	0	0	N/A	

Table 9-2Statistical Summary of Environmental Summons

	Careford of Na	Environmental Summons Statistics			
Reporting Period	Contract No	Frequency	Cumulative	Complaint Nature	
19 May 2014 – 31 Jan 2016	Contract 2	0	0	NA	
06 Nov 2013 – 31 Jan 2016	Contract 3	0	0	NA	
16 Aug 2013 – 31 Jan 2016	Contract 5	0	0	NA	
16 Aug 2013 – 31 Jan 2016	Contract 6	0	0	NA	
16 Aug 2013 – 31 Jan 2016	Contract 7	0	0	NA	
	SS C505	0	0	NA	
	Contract 2	0	0	NA	
1 – 29 Feb 2016	Contract 3	0	0	NA	
	Contract 5	0	0	NA	
	Contract 6	0	0	NA	

Table 9-3 Statistical Summary of Environmental Prosecution

		En	vironmental F	Prosecution Statistics
Reporting Period	Contract No	Frequency		
19 May 2014 – 31 Jan 2016	Contract 2	0	0	NA
06 Nov 2013 – 31 Jan 2016	Contract 3	0	0	NA
16 Aug 2013 – 31 Jan 2016	Contract 5	0	0	NA
16 Aug 2013 – 31 Jan 2016	Contract 6	0	0	NA
16 Aug 2013 – 31 Jan 2016	Contract 7	0	0	NA
	SS C505	0	0	NA
	Contract 2	0	0	NA
1 – 29 Feb 2016	Contract 3	0	0	NA
	Contract 5	0	0	NA
	Contract 6	0	0	NA

The Other Contracts



9.1.21 Since the construction works at the Contract 4 has not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3, 5, 6, 7 and Contract SS C505 in this Reporting Period are summarized in *Table 10-1*.

Issues	Environmental Mitigation Measures
Water Quality	• Wastewater to be treated by the wastewater treatment facilities i.e. sedimentation tank or similar facility before discharge.
Air Quality	 Maintain damp / wet surface on access road Low vehicular speed within the works areas. All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	 Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	 On-site sorting prior to disposal Follow requirements and procedures of the "Trip-ticket System" Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	The site was generally kept tidy and clean.

Table 10-1Environmental Mitigation Measures

10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2

Mid-Vent Portal •	Tube excavation (NB+	SB)
-------------------	----------------------	-----

- Adit invert slab
- Building works foundation

North Portal

- Retaining walls and slope stabilization
- Northbound top heading excavation and tunnel enlargement
- Southbound tunnel internal works and finishes
- TBM excavation

South Portal • Southbound and Northbound D&B excavation

• Building works superstructure

Admin Building • Building works foundation

Contract 3

- Cable detection and trial trenches
- Decking construction for Bridge E
- Filling works at Tong Hang East
- Storm Drains Laying



- Noise barrier construction
- Pier / Pier Table construction
- Pile cap works
- Portal beam erection
- Pre-drilling works and piling works for viaduct
- Retaining Wall construction
- Road works at Fanling Highway
- Slope works
- Socket H-pile installation
- Tree felling works
- Utilities duct laying
- Viaduct segment erection
- Water works
- Sewer works

Contract 5

- Laying of rising main (VO61) at LMH road
- Bituminous laying at L15 road and existing LMH road.
- Brick laying at footpath of proposed LMH road
- Road works (kerb and bituminous laying) at existing LMH road
- Construction drainage works at Depressed Road
- Irrigation system at existing LMH Road
- Installation of underground utilities at existing LMH road
- Planting works at proposed & existing LMH road

Contract 6

- Site Clearance
- Slope Works
- Site Accesses Construction
- Ground Investigation Works
- Soil Nail
- Bored Piling
- Pile cap construction
- Road surface

Contract 7

- Erection of Engineer's Site Office
- Ground Investigation Works for Bridge –E
- Piling Works for Bridge B-D
- Pile cap construction for Bridge C

Contract SS C505

- General Site Setup
- Building no. 5 and 9 construction
- Assembly of Crawler Crane / Driling Rig / Pre-boring Rig
- H-pile works
- Tower crane construction
- Erection of Welfare Shelter
- Underground drainage works
- Column works
- Weighbridge works
- Prototype "A" Construction works
- Project Signboard works
- Mock Up Curtain Wall works
- Pile Cap construction



• Bored Pile works

10.3 KEY ISSUES FOR THE COMING MONTH

- 10.3.1 Key issues to be considered in the coming month for Contracts 2, 3, 5, 6, 7 and SS C505 include:
 - Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 10.3.2 Contract 4 has not yet commenced and no environmental issue is presented.



11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS

- 11.1.1 This is the **31st** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1** to **29 February 2016**.
- 11.1.2 For air quality monitoring, no 1-hour and 24-hour TSP monitoring results triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 In the Reporting Period, no construction noise measurement results that exceeded the Limit Level were recorded. However, one (1) noise complaint was received by 1823 for Contract 3 on 18 February 2016 which triggered the Action Level (AL). Investigation report for the complaint was conducted by ET and the result revealed that the complaint was not related to the works under Contract 3.
- 11.1.4 For water quality monitoring, a total of eleven (11) Limit Level (LL)exceedances were recorded, namely six (6) LL exceedance of turbidity and five (5) LL exceedance of Suspended Solids for the Project. Specifically, there were five (5) LL of Turbidity and four (4) LL Level of Suspended Solids recorded at WM2B and one (1) LL of Turbidity and one (1) LL of Suspended Solids recorded at WM4. The investigations for the cause of exceedances have been conducted by the ET and the associated investigation reports were submitted to relevant parties
- 11.1.5 No environmental summons or successful prosecutions were recorded in the Reporting Period.
- 11.1.6 In this Reporting Period, three (3) documented environmental complaints were received for the Project. Specifically, two (2) complaints were related to Contracts 6 regarding turbid water and soil/ debris brought by the dump trucks water on 22 and 24 February 2016 respectively. Besides, one (1) complaint was related to Contract 3 regarding construction noise issues on 18 February 2016. Follow up actions have been undertaking by the Contractor to resolve the deficiencies. Investigation report for complaint on 18 and 24 February 2016 had conducted by ET whereas 22 February 2016 was underway.
- 11.1.7 During the Reporting Period, weekly joint site inspection by the RE, IEC, ET with the relevant Main-contractor were carried out for Contracts 2, 3, 5, 6, 7 and SS C505 in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection.


11.2 RECOMMENDATIONS

- 11.2.1 In upcoming wet season, preventive measures for muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel, Ma Wat Channel, Ping Yuen River or public area would be the key issue. The Contractors should paid special attention on water quality mitigation measures and fully implement according ISEMM of the EM&A Manual, in particular for Contract 6.
- 11.2.2 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- 11.2.3 Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project






Appendix B

Organization Chart





Environmental Management Organization for Contract 2 - (CV/2012/08)




Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Edmond Wong	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Officer	Simon Wong	2171 3004	2171 3299
DHK	Environmental Supervisor	Sophie Baycheuer	6321 5001	2171 3299
DHK	Environmental Supervisor	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 2 - CV/2012/08

Legend:

CEDD (Employer) – Civil Engineering and Development Department AECOM (Engineer) – AECOM Asia Co. Ltd. DHK(Main Contractor) –Dragages Hong Kong Ltd. SMEC (IEC) – SMEC Asia Limited AUES (ET) – Action-United Environmental Services & Consulting



AUES

Environmental Management Organization for Contract 3 - CV/2012/09



Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Tiffany Tsang Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Legend:

CEDD (Employer) – Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting






Environmental Management Organization - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Kelvin Lee	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	LAI Wai		2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Thomas Ma	-	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 5 - CV/2013/03

Legend:

CEDD (Employer) – Civil Engineering and Development Department AECOM (Engineer) – AECOM Asia Co. Ltd. SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV SMEC (IEC) – SMEC Asia Limited AUES (ET) – Action-United Environmental Services & Consulting



AUES

Environmental Management Organization – CV/2013/08



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
CCK JV	Project Director	Wang Yanhua	6190 4212	
CCK JV	Construction Manager	Raymond Mau Sai-Wai	9011 5340	
CCK JV	Site Agent	Vincent Chan	9655 9404	
CCK JV	Senior Safety & Environmental Manager	Alex Lam	5547 0181	
CCK JV	Environmental Officer	K M Lui	51138223	
CCK JV	Environmental Supervisor	Kevin Cheung/ Connie Yeun	6316 6931 6117 1344	
AUES	Environmental Team Leader	TW Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 6 - CV/2013/03

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

CCK JV (Main Contractor) – CRBE-CEC-Kaden Joint Venture

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



AUES

Environmental Management Organization -NE/2014/03



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	2674 7732
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
CCK JV	Project Director	Wong Yu	2682 6691	2682 2783
CCK JV	Project Manager	Cheng Pong Yin	9023 4821	2682 2783
CCK JV	Site Agent	Leung Tak Yu	9705 7536	2682 2783
CCK JV	Environmental Officer	Cheung Ka Wia, Barry	6117 2339	2682 2783
CCK JV	Environmental Supervisor	Yung Kwok Wai	6592 3084	2682 2783
AUES	Environmental Team Leader	TW Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 7 – NE/2014/03

Legend:

CEDD (Employer) – Civil Engineering and Development Department


AECOM (Engineer) – AECOM Asia Co. Ltd.

KRS JV (Main Contractor) –Kwan On-Richwell-SCG Joint Venture

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting





Environmental Management Organigram

Environmental Management Organization for Contract SS C505



Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
ArchSD	Works agent for the Development Bureau (DEVB)	Mr. William Cheng	2867 3904	2804 6805
Ronald Lu & Partners	Architect/ Architect's Representative	Mr. Justin Cheung	3189 9272	2834 5442
SMEC	Independent Environmental Checker	Mr. Antony Wong	3995 8120	3995 8101
Leighton	Operation Manager	Mr. Karl Speed	2823 1433	25298784
Leighton	Project Director	Mr. Ian Taylor	2858 1519	2858 1899
Leighton	Environmental Officer	Ms. Becky Yan	3973 1069	-
Leighton	Assistant Environmental Officer	Ms. Penny Yiu	3973 0818	-
AUES	Environmental Team Leader	Mr. T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Ms. Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Mr. Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract SS C505

Legend:

ArchSD(Project Proponent) – Architectural Services Department

Ronald Lu & Partners (Architect/Architect's Representative) –Ronald Lu & Partners (Hong Kong) Ltd

Leighton (Main Contractor) – Leighton Contractors (Asia) Limited

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

3-month rolling construction program



Contract 2

MPR25-D; HKLTH Works Programme update (Rev D) 20-February-2016; DHK_HKLTH_Works Programme new 3MRP; 26-Feb-16; 17:18

Activity ID	Activity Name	Working	BL Project Start	BL Project				2016
		Duration		Finish		Feb		Mar
Total		781.0d	27-Oct-14	04-Mar-17				
HKLTH Works	Programme update (Rev D) 20-February-2016	781.0d	27-Oct-14	04-Mar-17				
2 General		781.0d	27-Oct-14	04-Mar-17				1 1 1 1
Noise Barrie	rs	122.0d	03-Jul-15	01-Dec-15				
DDA Submis		122.0d	03-Jul-15	01-Dec-15				1
CONTDS1090	Preparation of DDA for formal submission to ER/ICE/IP	45.0d	03-Jul-15	28-Aug-15				;
CONTDS1100	IPs'/ ER's Review	28.0d		03-Oct-15				
CONTDS1110	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	21.0d	-	29-Oct-15				i
CONTDS1120	ER/IP's Approval	28.0d		01-Dec-15	·			
Project Wide		781.0d	27-Oct-14	04-Mar-17				1 1
		177.0d	22-Jan-15	29-Aug-15				1 1 1
	& Engineering Works	177.00			1			1 1 1
	& Builder's Drawing Submission	177.0d	22-Jan-15	29-Aug-15				
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177.0d		29-Aug-15				1 1 1
Equipment S	Selection & Submission	338.0d	27-Oct-14	14-Dec-15				
PD.PQ.1080	Electrical Services System Submission and Approval by the Engineer	338.0d	27-Oct-14	14-Dec-15			-	
PD.PQ.1150	Tunnel Ventilation System Submission and Approval by the Engineer	228.0d	07-Nov-14	15-Aug-15				
PD.PQ.2010	FS System Submission and Approval by the Engineer	278.0d	01-Nov-14	09-Oct-15				;
Manufacturi	ng & Delivery of Major Equipment	390.0d	22-Jan-16	04-Mar-17				
PD.EC.MD	Manufacturing and Delivery of ECS System	390.0d	22-Jan-16	04-Mar-17				į
3 South Porta		391.0d	06-May-15	14-Mar-16				
		343.4d	30-Jun-15	16-Jan-16				1 1 1
	rtal Subcontract & Procurement							, , , ,
SPS&P0080	Subcontract : Ventilation Building Structure Works	60.0d	30-Jun-15	08-Sep-15				, , , ,
SPS&P0090	Subcontract : Tunnel Lining Works	60.0d	13-Jul-15	19-Sep-15				
SPS&P0100	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	13-Jul-15	09-Jan-16				
SPS&P0110	Subcontract : Tunnel Concreting Works	60.0d	-	04-Nov-15				
SPS&P0120	Subcontract : Tunnel Finishing Works	60.0d	05-Nov-15	16-Jan-16				1 1 1
3.2 South Po	rtal Design Submission	263.6d	08-Jul-15	27-Dec-15				
South Tunne	el Internal Structures	28.0d	26-Jul-15	22-Aug-15				
DDA Submiss	ion	28.0d	26-Jul-15	22-Aug-15	1			
STIS1L1023690	ER/IP's Approval	28.0d	26-Jul-15	22-Aug-15				
Cross Passa	ages -Temp Works D&B Tunnel - Rock	55.0d	08-Jul-15	07-Oct-15	1			- 1 1 1
DDA Submiss		55.0d	08-Jul-15	07-Oct-15				
FL326980	IPs'/ ER's Review	28.0d	08-Jul-15	08-Aug-15				
FL327000	Preparation for resubmission to ER/ICE/IP with ICE Certification	27.0d	10-Aug-15	09-Sep-15				
FL327100	ER/IP's Approval	28.0d	-	07-Oct-15				
As-Built Dra	wings [Contractor's Design/ Contractor's Alternative Design]	60.0d	29-Oct-15	27-Dec-15	1			
SC1650	As-Built Drawings Submission - South Portal Ventilation Bldg Foundation	60.0d	29-Oct-15	27-Dec-15				·
		48.0d		03-Mar-16				1 1 1
	rtal Method Statement Submission							
South Porta	I: Temporary Bridge Dismantling	48.0d	05-Jan-16	03-Mar-16				
FL2022077	Prepare Method Statement	48.0d	05-Jan-16	03-Mar-16				—
3.5 South Po	rtal Works	283.6d	06-May-15	14-Mar-16				
South Porta	I: Foundation & Substructure	109.0d	29-Jun-15	28-Oct-15				1 1 1
SV2180	South Bound Foundation	54.0d	29-Jun-15	04-Sep-15			+	
SV2190	Handover to SB Tunne ing	1.0d	04-Sep-15	04-Sep-15			+	
SV2210	N/B Bored Piles 4nos & Pile Test	48.0d	07-Jul-15	04-Sep-15	·		+	1. 1 1
		1			1		•	·

						MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
))	2) 2)					香寶嘉	6	AECOM	Contract No. CV/2012/08
							(「「」」 土木工程拓展署		Liantang/Heung Yuen Wai Boundary Co
						Dragages	CEDD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure Works
Α	Monthly Report No.26	18/02/2016	KEC/RAN	RBS/SJO	DAL	HongKong	Development Department	VIKINC	TITLE Monthly Report No.26 3-Months Rolling I
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of the Bouygues Construction group	Development Department		(Approved Works Programme Rev

		Apr	Мау	
	1 		1 1 1	
_	 			
	 		1	
	- 			
			· · · · · · · · · · · · · · · · · · ·	
	1 1 1		1 1 1	
	!			
	 		1	
	 		1	
	 		· · · · · · · · · · · · · · · · · · ·	
			· · · · · · · · · · · · · · · · · · ·	
	' ' '		· · · · · · · · · · · · · · · · · · ·	
	 		· · · · · · · · · · · · · · · · · · ·	
			· · · · · · · · · · · · · · · · · · ·	
	 		1	
	1			
	I I			
	1		1	
	1	DOCUMENT NO	0	1
		DOCUMENT NO		0/4
	at all the last		C/PGR/PW/PLP/0011	
			CREATION DATE	REVISION
(S	Contract 2	FOR INFO.	26-Feb-16	A
P	rogramme	PAPER SIZE	SCALE	PAGE
	. D)	A3	N/A	1 of 5

Activity ID	Activity Name	Working	BL Project Start	BL Project			2016	
		Duration		Finish		Feb	2016 Mar	
SV2740	N/B Pile Caps & Tie Beams	36.0d	05-Sep-15	20-Oct-15				-
SV2745	N/B Backfilling	6.0d	22-Oct-15	28-Oct-15			 	·
SV2750	Handover to NB Tunne ing	1.0d	28-Oct-15	28-Oct-15			 	
South Port	al: Superstructure	139.0d	22-Oct-15	02-Feb-16			 	
SV2325	Retaining Walls (LSTSP/ RW3 & LSTSP/ RW4 & S1,S2 & S3)	74.0d	22-Oct-15	- 19-Jan-16			 	
SV2335	Backfilling to Permanent Slope	60.0d		02-Feb-16	<u></u>		 	·
	nels: Southbound Tunnel	273.6d		14-Mar-16				
DB6300	D&B Setup / Site Installation	101.04	06-May-15	04-Sep-15			 	
DB6310	Top Heading Excavation (Canopies) (CRP: Ch1,751>Ch1,787) 36m	101.0d 57.0d		11-Nov-15			 	
DB6320	Bottom Bench Excavation (CRP:Ch1,751>Ch1,787) 36m	34.0d	· ·	21-Dec-15			 	
DB6330cdwp	Full Face D&B Excavation: (CRP: Ch1,787 to Ch2,065) 278m	70.0d		14-Mar-16			 	
· ·		159.2d		25-Feb-16				
	nels: Northbound Tunnel						 ·	
DB6340dwp1	Top Heading Excavation (Canopies) (P20/NB Ch: 139 to 178); 39m; (CRP: Ch1,750>Ch1,789)	67.0d		18-Jan-16			 	
DB6340dwp2	Top Heading Excavation (Canopies) (P20/NB Ch: 178 to 200); 22m; (CRP: Ch1,789>Ch1,811)	28.0d					 L	
DB6350	Bottom Bench Excavation (P20/NB - 139>200); 61m; (CRP: Ch1,750>Ch1,811)	62.0d		25-Feb-16	1		<u>.</u>	
_4 Middle Por	tal Area	425.0d	05-Feb-15	02-Apr-16			I	
4.1 Middle P	Portal Subcontract & Procurement	395.2d	05-Feb-15	04-Dec-15			i I	
MPS&P0050	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	05-Feb-15	11-Aug-15			 	
MPS&P0080	Subcontract : Ventilation Building ABWF Works	60.0d	15-Jul-15	22-Sep-15			 · · · · · · · · · · · · · · · · · · ·	
MPS&P0090	Subcontract : Tunnel Concreting Works for Internal Structures	60.0d	31-Aug-15	11-Nov-15			 	
MPS&P0100	Subcontract : External Works and Landscaping Works	60.0d	23-Sep-15	04-Dec-15			 · · · · · · · · · · · · · · · · · · ·	
4.2 Middle P	Portal Design Submission	389.0d	20-Jul-15	26-Sep-15				
	dit Internal Structure	119.0d	20-Jul-15	25-Sep-15			 1	-
DDA Submis		119.0d		25-Sep-15			 ·	
DSN29084	Preparation for resubmission to ER/ICE/IP with ICE Certification	35.0d		28-Aug-15			 	
DSN29085	ER/IP's Approval	28.0d		25-Sep-15 26-Sep-15			L	
Mid Vent Ju	unction Internal Structure	56.0d					1	
DDA Submis	sion	56.0d	24-Jul-15	26-Sep-15				
DSN29104	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0d	24-Jul-15	29-Aug-15			 	
DSN29105	ER/IP's Approval	28.0d		26-Sep-15			I.	
4.3 Middle P	Portal Method Statement Submission	91.7d	29-Jul-15	02-Feb-16				
Cavern Per	rmanent Lining	80.0d	29-Jul-15	02-Nov-15				
A25522	Engineer's Comment	28.0d	29-Jul-15	29-Aug-15			 	·
A25523	Re-submission Method Statement	24.0d	31-Aug-15	26-Sep-15	ii		 	
A25524	Engineer's Approval	28.0d	29-Sep-15	02-Nov-15			 	
Middle Ven	tilation Adit Tunnel Concreting Works (Internal Structures)	91.7d	31-Aug-15	02-Feb-16				
A25517	Prepare Method Statement	48.0d	31-Aug-15	- 28-Oct-15			 	
A25518	Engineer's Comment	28.0d		30-Nov-15				·
A25519	Re-submission Method Statement	24.0d		30-Dec-15			 	
A25520	Engineer's Approval	28.0d		02-Feb-16	<u>i</u>		 	·
	Portal Works	317.8d		02-Apr-16				-
		317.8d		02-Apr-16	1		·	
	ruction - Mid Portal	317.80						
MV2530	Cavern Excavation Ch302>Ch371; 69m	70.0d		10-Oct-15			 -	
MV2710	D&B UT Tunneling Ch3,436 to Ch3,586 (NB) - towards North 150m	70.0d		02-Jan-16			 	
MV2720	D&B DT Tunneling Ch3,433 to Ch3,561 (SB) - towards North 128m	60.0d		02-Jan-16			 	
MV2730	D&B UT Tunneling Ch3,413 to Ch3,313 (NB) - towards South 100m	23.0d		29-Jan-16			 ·	
MV2740	D&B DT Tunneling Ch3,410 to Ch3,313 (SB) - towards South 97m	23.0d		29-Jan-16			 	
MV2749	Ground Treatment for TBm Breakthrough	77.0d		02-Apr-16				
MV2750	De-mobilization of Tunneling plants & equipment	24.0d		26-Feb-16			 <u></u>	
MV2760a	Adit Lining (up to Ch151)	50.0d	30-Jan-16	29-Mar-16		1		
10 - 10 - 10 - 10 - 10 - 10 - 10 - 10 -				(3.11)				_

							MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
	2						香露吉	6	AECOM	Contract No. CV/2012/08
							香寶嘉		ALCOM	Liantang/Heung Yuen Wai Boundary
		10 M I	8				Dragages	CEDD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure Worl
	A	Monthly Report No.26	18/02/2016	KEC/RAN	RBS/SJO	DAL	HongKong		ΛΤΚΙΝΙΟ	TITLE Monthly Report No.26 3-Months Rolling
F	REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of the Bouygues Construction group	Development Department	MINING	(Approved Works Programme R

	Apr	Мау	May					
·								
·		i						
·								
·								
·								
		<u>-</u>						
¦								
 ·								
-								
	DOCUMENT NO							
8		C/PGR/PW/PLP/001	18/A					
Control Point		CREATION DATE	REVISION					
orks Contract 2		26-Feb-16	A					
	DADER SIZE	SCALE	PAGE					
ng Programme Rev. D)	A3	N/A	2 of 5					
Nev. Dj			2013					

	Activity Name	Duration	BL Project Start	BL Project Finish		Feb		Mar
		472.0d	21-Jan-15	06-May-16		Feb		Mar
North Portal								
	al Site Possession Contract Dates	0.0d	19-Aug-15	19-Aug-15				
1920	LS7 (near North Vent Slope)	0.0d	19-Aug-15					
1 North Port	al Subcontract & Procurement	418.8d	05-Jun-15	18-Mar-16				
PS&P0070	Subcontract : Tunnel Lining Works	60.0d	05-Jun-15	15-Aug-15				
PS&P0080	Subcontract : Tunnel Concreting Works	60.0d	05-Jun-15	15-Aug-15				
PS&P0090	Subcontract : Tunnel Lining Form works (Design, Fabrication, Delivery, & On-Site Assembly)	150.0d	05-Jun-15	02-Dec-15				
PS&P0110	Subcontract : Ventilation Building Structure Works	60.0d	12-Aug-15	23-Oct-15				
IPS&P0120	Subcontract : Ventilation Building Pile Cap Works	60.0d	23-Sep-15	04-Dec-15				
IPS&P0130	Subcontract : Ventilation Building ABWF Works	60.0d	24-Oct-15	05-Jan-16				
IPS&P0140	Subcontract : External Works and Landscaping Works	60.0d	06-Jan-16	18-Mar-16				
2 North Port	al Design Submission	314.0d	18-May-15	16-Nov-15				
	/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)	81.0d	15-Jul-15	17-Oct-15				
	· · ·	81.0d	15-Jul-15	17-Oct-15				
DDA Submissio FL2022182	n IPs'/ ER's Review	28.0d		15-Aug-15	.			
FL2022182 FL2022183	IPS/ ER'S Review Preparation for resubmission to ER/ICE/IP with ICE Certification	28.0d 30.0d		15-Aug-15 19-Sep-15				
	ER/IP's Approval	28.0d	-	19-Sep-15 17-Oct-15				
		108.0d	20-Sep-15 20-Jul-15	24-Oct-15				
	Curved Section Cross Passages - Temp Works							
DDA Submissio		108.0d		24-Oct-15				
FL2022190	IPs'/ ER's Review	28.0d		20-Aug-15				
	Preparation for resubmission to ER/ICE/IP with ICE Certification	32.0d		26-Sep-15	ļ			
	ER/IP's Approval	28.0d	·	24-Oct-15				
Bored Tunnel	Cross Passages Permanent Lining (Soft Ground)	67.0d	28-Jul-15	13-Oct-15				
DDA Submissio	n	67.0d	28-Jul-15	13-Oct-15				
FL2022211	Preparation for resubmission to ER/ICE/IP with ICE Certification	43.0d	28-Jul-15	15-Sep-15				
FL2022212	ER/IP's Approval	28.0d	16-Sep-15	13-Oct-15				
Bored Tunnel	Cross Passages Permanent Lining (Rock)	75.0d	18-Jul-15	13-Oct-15				
DDA Submissio		75.0d	18-Jul-15	13-Oct-15				
FL2022218	IPs'/ ER's Review	28.0d		19-Aug-15				
FL2022219	Preparation for resubmission to ER/ICE/IP with ICE Certification	23.0d		15-Sep-15				
FL2022220	ER/IP's Approval	28.0d		13-Oct-15				
		314.0d		16-Nov-15				
	Cross Passages Internal Structures		-					
DDA Submissio		314.0d		16-Nov-15				
FL2022225	Preparation for formal submission to ER/ICE/IP	75.0d	18-May-15	15-Aug-15				
FL2022226	IPs'/ ER's Review	28.0d	17-Aug-15	17-Sep-15				
FL2022227	Preparation for resubmission to ER/ICE/IP with ICE Certification	25.0d		19-Oct-15				
FL2022228	ER/IP's Approval	28.0d	20-Oct-15	16-Nov-15				
.3 North Port	al Method Statement Submission	308.0d	01-Jun-15	06-Feb-16				
North Tunnel	(Cross Passages) Blasting Method Statement	95.0d	01-Jun-15	21-Sep-15				
FL2022111	Preparation and Submission of Blasting Method Statement	70.0d	01-Jun-15	22-Aug-15				
FL2022112	Engineer's/IP's Review & Approval	60.0d	14-Jul-15	21-Sep-15				
MS for TBM E	Break-out	126.8d	17-Sep-15	04-Jan-16				
FL2022544	Prepare & Submit Method Statement	24.0d	17-Sep-15	16-Oct-15				
FL2022554	ER's Comment for Method Statement	24.00 30.0d	17-Sep-15 17-Oct-15	15-Nov-15				
FL2022564	Prepare & Re-submit Method Statement	18.0d	16-Nov-15	05-Dec-15				
FL2022574	ER's Approval for Method Statement	30.0d	06-Dec-15	03-Dec-15 04-Jan-16				
		189.0d	17-Oct-15	06-Feb-16				
MS for TBM T					·			
FL3875	Prepare & Submit Method Statement	24.0d	17-Oct-15	14-Nov-15	i			
FL3880	ER's Comment for Method Statement	30.0d	15-Nov-15	14-Dec-15				
FL3885	Prepare & Re-submit Method Statement	18.0d	15-Dec-15	07-Jan-16				
				1		ED	PROJECT	
					THE ENGINE		10.000000000000000000000000000000000000	Contract No. CV/2
			ED 000		AE	COM		201
		土木工程拓 Civil Engine Developmen	長 者	. I				ung Yuen Wai Bou
	26 18/02/2016 KEC/RAN RBS/SJO DAL	Civil Engine	ering and		and the second second	R'S DESIGNER		on and Infrastructure
onthly Report No	.26 18/02/2016 KEC/RAN RBS/SJO DAL HongKong	Developmen	t Departr	ment	ATI	KINS	Monthly Repo	ort No.26 3-Months
	A member of the Bouygues Construction group						(Appro	ALL THE REAL PROPERTY AND A REAL PROPERTY.

		Mar		Apr	May	
				······	ı	
PRO	OJECT	to se come police historica data.		DOCUMENT NO.		
		Contract No. CV/2012/08			PGR/PW/PLP/001	
		/Heung Yuen Wai Boundary Co			CREATION DATE	REVISION
		ation and Infrastructure Works		FOR INFO.	26-Feb-16	A
M	onthly F	eport No.26 3-Months Rolling P	rogramme	PAPER SIZE	SCALE	PAGE
	(Ap	proved Works Programme Rev.	. D)	A3	N/A	3 of 5
_						

)	Activity Name	Working BL Proje Duration	ct Start BL Project Finish	Feb		2 Mar
FL3890	ER's Approval for Method Statement	30.0d 08-Ja	n-16 06-Feb-16			
	oval of Left-in HDC Drill Rods within N/B TBM Excavation	192.2d 13-No				
						<u> </u>
FL2022584 FL2022594	Prepare & Submit Method Statement	40.0d 13-No				
	ER's Comment for Method Statement	30.0d 01-Ja 43.0d 20-Ju				L
	I: MS for Cross Passage Ground Treatment					
FL2022067	Prepare & Re-submit Method Statement	18.0d 20-Ju				ı I
FL2022068	ER's Approval for Method Statement	30.0d 09-Au	· ·	-		!
North Porta	I: MS for Cross Passage Excavation in Rock	235.0d 12-Se	p-15 20-Jan-16			1
FL2022069	Prepare & Submit Method Statement	40.0d 12-Se	p-15 31-Oct-15			
FL2022070	ER's Comment for Method Statement	30.0d 01-No	v-15 30-Nov-15			· · · · · · · · · · · · · · · · · · ·
FL2022071	Prepare & Re-submit Method Statement	18.0d 01-De	c-15 21-Dec-15	1		
FL2022072	ER's Approval for Method Statement	30.0d 22-De	c-15 20-Jan-16			·····
North Porta	I: MS for Cross Passage Excavation in Soft	235.0d 12-Se	p-15 20-Jan-16			
FL2022073	Prepare & Submit Method Statement	40.0d 12-Se	p-15 31-Oct-15			
FL2022074	ER's Comment for Method Statement	30.0d 01-No	v-15 30-Nov-15			
FL2022075	Prepare & Re-submit Method Statement	18.0d 01-De	c-15 21-Dec-15			
FL2022076	ER's Approval for Method Statement	30.0d 22-De	c-15 20-Jan-16			
5.5 North Po		472.0d 21-Ja		-		
		238.9d 21-Ja	n-15 30-Oct-15			1
	I: Site Formation			i		
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192.0d 21-Ja				
N20665	NB: Stage 4 Excavation from +18mPD to +9.5mPD w/4 rows Soil Nail	24.0d 02-Oc				1
Southbound	d Tunnel (Mined Excavation) inc Enlargement	247.0d 23-Ju	I-15 06-May-16			
TD0910	SB - Invert Grouting	60.0d 23-Ju	I-15 03-Oct-15			 ! !
TD0920	SB - Gallery	60.0d 21-Au	g-15 31-Oct-15			
TD0930	SB - Crown Grouting	60.0d 19-Se	p-15 28-Nov-15			
TD0940a	Top Heading Enlargement (Ch6355>Ch6268); 87m; [P21: 4755 to 4668]	47.0d 09-No	v-15 04-Jan-16			
TD0940a1	Top Heading Enlargement (Ch6268>Ch6148); 120m; [P21: 4668 to 4548] - WSD Restriction Zone	104.0d 05-Ja	n-16 06-May-16			
Northbound	Tunnel (Mined Excavation)	223.0d 09-Ju	n-15 31-Mar-16			
DB6400a2	Top Heading Canopies (Ch6410>Ch6350); 60m; [P20: 4788 to 4728]	70.0d 09-Ju	n-15 31-Aug-15		·	
DB6400a3	Top Heading Canopies (Ch6350>Ch6284); 66m; [P20: 4728 to 4662]	76.0d 01-Se			۱ ۱۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰۰	
DB6400a5	Platform Lowering for Bench Excavation	26.0d 01-De			••••••	
DB6400a6	Bench Excavation (Ch6446>Ch6284); 162m; [P20: 4824 to 4662]	76.0d 02-Ja				
Southbound	d Tunnel (TBM Tunneling)	298.0d 10-Ju			I 	
	TBM DT (Ch6,355>Ch6,077) 278m	90.0d 10.lu	a 16 - 16 Cap 15			
TD1000a		82.0d 10-Ju				I
TD1000a20	TBM DT (Ch6,268>Ch6,148) 120m - WSD Restriction Zone	35.0d 11-Ju			· <mark>-</mark>	
TD1000a30	TBM DT (Ch6,148>Ch6,077) 71m	21.0d 22-Au				
TD1010a	TBM DT (Ch6,077>Ch5,950) 127m	17.0d 17-Se				
TD1010b	TBM DT (Ch5,950>Ch5,713) 237m	31.0d 08-00				
TD1050	TBM DT (Ch5,713>Ch4,904) 809m	77.0d 13-No				L
	el (S/B & N/B) Internal Works & Finishes	148.0d 28-Oc	t-15 20-Apr-16			1
Southbound T	unnel Internal Works & Finishes	148.0d 28-Oc	t-15 20-Apr-16			
TD1470a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 1)	85.0d 28-Oc	t-15 05-Feb-16			, ,
TD1480a	Bottom Drilling for Cross Passage (fr. Ch5953)	70.0d 14-No	v-15 05-Feb-16			
TD1490a	Tunnel Backfilling (Ch5,950 >Ch5,153) 797m- (Stage 2)	80.0d 19-No	v-15 22-Feb-16	1		· · · · · · · · · · · · · · · · · · ·
TD1500a	Drilling for Cross Passage (Remaining) (Ch5,950 >Ch5,153) 797m	80.0d 19-No	v-15 22-Feb-16			· · · · · · · · · · · · · · · · · · ·
TD1520a	Corbel (Ch5,950 >Ch5,153) 797m	80.0d 03-De	c-15 07-Mar-16			
TD1523a	OHVD Slab & 132kV Cable Trough (Ch 5,950 >Ch 5,1 53) 797m	81.0d 15-De	c-15 19-Mar-16			
TD1524a	Walkway Construction Ch5,950 >Ch5,153) 797m	81.0d 30-De	c-15 04-Apr-16			
TD1528a	Ground Treatment for Cross Passage Ch5,950 > Ch5,153) 797m	82.0d 19-De	c-15 25-Mar-16			
TD1725a	E&M Installation for S/B TBM Tunnel [CRP Ch5,950 to Ch5,650] 300m	77.0d 21-Ja	n-16 20-Apr-16			
North Porta	I: Retaining Wall & Site Formation	102.0d 03-Au	g-15 05-Dec-15			
North Porta	MAIN CONTRACTOR CLIENT	\$				Contract No. C /Heung Yuen Wai B
Monthly Report N	No.26 18/02/2016 KEC/RAN RBS/SJO DAL Amember of the Bouygues Construction group	● 土木工程拓展署 Civil Engineering Development Dep	and partment	CONTRACTOR'S DESIGNER	TITLE Monthly R	ation and Infrastructur Report No.26 3-Months oproved Works Program

		Apr	Мау	
		. ტ.		
1				
 			· · · · · · · · · · · · · · · · · · ·	
·				
·				
			1 	
			<u>i</u>	
			· · · · · · · · · · · · · · · · · · ·	
·				
I			_	
			1	
			·	
			1	
			1 1 1	
·				
·			· · · · · · · · · · · · · · · · · · ·	
		DOCUMENT NO		
8			C/PGR/PW/PLP/001	18/A
/ Cor	ntrol Point	DOC. STATUS	CREATION DATE	REVISION
	Contract 2	FOR INFO.	26-Feb-16	A
		PAPER SIZE	SCALE	PAGE
	rogramme	and the second se		101100
Rev.	D)	A3	N/A	4 of 5

Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish			2016		
		Daraton				Feb	Mar	Apr	May
N20930 *	*Retaining Wall & Site Formation (STK/RW1)	57.0d	03-Aug-15	13-Oct-15				•	
N20940 F	Retaining Wall & Site Formation (STK/RW3)	45.0d	14-Oct-15	05-Dec-15			 		
North Portal: I	Noise Barrier (NB5 to NB9)	51.0d	04-Jan-16	09-Mar-16	1				
N20990 1	Noise Barrier NB 6,8,9	51.0d	04-Jan-16	09-Mar-16					r ! !
5.6 Administrat	tion Building:	153.0d	24-Jul-15	05-Mar-16					
N20940 I North Portal: I N20990 I 5.66 Administration I 5.65 Administration I SV2945 I Administration I Administration I AD2070 I	tration Building: Works	153.0d	24-Jul-15	05-Mar-16					1 1 1 1
Administration B	Building:Demolition	18.0d	24-Jul-15	15-Aug-15					
SV2945 [Demolish Existing Building (AB3 - GLL 36508)	18.0d	24-Jul-15	15-Aug-15	i !		 		r
Administration B	Building: Site Formation	88.0d	17-Aug-15	05-Jan-16					
AD2070 E	Backfilling for Surcharge	66.0d	17-Aug-15	06-Nov-15	1		 		r
AD2080 \$	Surcharge (2 months Consolidation)	60.0d	07-Nov-15	05-Jan-16			 		+
Administration B	Building: Foundation & Substructure	46.0d	06-Jan-16	05-Mar-16	1				- 1 1 1
AD2030 F	Excavation for Footing	46.0d	06-Jan-16	05-Mar-16					+

						MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT	DOCUMENT NO).	
						香露吉	6	AECOM	Contract No. CV/2012/08	LTH/DH	K/PGR/PW/PLP/001	18/A
						港貝茄	+木工程拓展署	ALCOM	Liantang/Heung Yuen Wai Boundary Control Point	DOC. STATUS	CREATION DATE	REVISION
		8				Dragages	CEDD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure Works Contract 2	FOR INFO.	26-Feb-16	A
A	Monthly Report No.26	18/02/2016	KEC/RAN	RBS/SJO	DAL	HongKong	Development Department	VIKIVIC	TITLE Monthly Report No.26 3-Months Rolling Programme	PAPER SIZE	SCALE	PAGE
RE	V DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of the Bouygues Construction group	Development Department	AIRINS	(Approved Works Programme Rev. D)	A3	N/A	5 of 5



vity ID	Activity Name	OD	RD	Start	Finish	TF	Feb		20 Mar	016	Apr	Мау	/	Jun
3-Month Rolling	Programme 2016-02-21					-	100					indy		Guil
Key Dates (Con	itractual)													
KD-1100	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		21-Feb-16*	-32		KD7: S	tage 1A - Completion of the R ealig	gned Tai Wo S	ervice Road West fo	r diversion of vehicu	lar traffic	
Key Dates (Fore														
KD-1105	KD7: Stage 1A - Completion of the Realigned Tai Wo Service Road West for diversion of vehicular traffic	0	0		26-Feb-16	-38		♦ ا	D7: Stage 1A - Completion of the	Realigned Tai	Wo Service Road V	Vest for diversion of	vehiculartraf	fic
Major Milestone														
MS-2000C	T3: TTA to split FLHS NB & SB with 3 lanes in the middle unoccupied (between CH7130 and CH7470)	1	1	27-Feb-16*	27-Feb-16	-32		I	T3: TTA to split FLHS NB & SB with	h 3 lanes in the	e middle unoccupied	between CH7130 a	and CH7 470))
MS-2000D	T4: TTA to divert TWSRW traffic to the completed re-aligned TWSRW	1	1	31-Mar-16	31-Mar-16	5				T4: TTA to a	divert TWSRW traff	ic to the completed re	e-aligned TW	SRW
Major Procurem	ent & Delivery		I											
Footbridge Stee	I Truss													
MM-3050	Fabrication of footbridge steel truss (Kiu Tau Footbridge)	100	100	28-Feb-16	06-Jun-16	6						<u></u>		F
Design and Sub	missions													
Statutory Appro	val													
PRE-1050	Submission & approval of CDIA report for construction of temporary platform for segment erection works	185	4	27-Nov-14 A	25-Feb-16	149		🔲 Si	ubmission & approval of CDIA repo	ort for construc	ction of temporary p	atform for segment e	erection work	s, \$ubmissio
Method Stateme	ent and Design (Major) App roved by AECOM													
PRE-2050	Submission of Shop Drawing for fabrication of Kiu Tau Footbridge Steelworks	30	7	02-Nov-15 A	27-Feb-16	6	C		Submission of Shop Drawing for fa			eelworks, Submission		
PRE-2030	Submission of E&M design for lighting of Kiu Tau Footbridge	60	60	22-Feb-16	06-May-16	83			; ;			Submission	n of E&M des	sign for light
PRE-2040	Submission of E&M design for lighting inside viaduct structures of Bridge A, B, C & D	60	60	26-Apr-16	08-Jul-16	69								
Section IA & IB	- Fanling Highway Wide ning (KD-1 & KD-2)		I											
Fanling Highway	y South Portion between CH6935 and CH7470													
Fanling Highwa	ay Zone 1 between CH6935 and CH7130 (within SBZ2)													
At-Grade Road	dworks (195m)													
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m	182	20	20-Feb-14 A	15-Mar-16	48			Pipe Laying - D	N1200 Water	mains (CHC) along	Fanling Highway (80)m long, 4m d	depth)
FHW-1300	depth) Noise Barrier NB68 - Mini-Piling at central median (CSD: 24 nos)	80	80	29-Feb-16	07-Jun-16	18		I						
FHW-1140	Noise Barrier NB70 - Footing adjacent to SB lane (15m)	115	115	19-Apr-16	03-Sep-16	23								
Fanling Highwa	ay Zone 2 between CH7130 and CH7290													
At-Grade Road	dworks (160m)													
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway	144	326	12-Oct-15 A	30-Mar-17	212								
FHW-2140	(183m long, 4m depth) Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard	61	4	14-Oct-15 A	25-Feb-16	-21		— R	oad Formation, Kerb and Paveme	nt (Eastern Sid	le: FLH SB Slow lar	e and hard should).	Road Forma	ation. Kerb a
	should)											1		
	Actua	l Work					EDD Contract No. CV/2012	/09				ogramme updated		
	Rema	iining W	Vork	Lia	antang / Heung	g Yue	Vai BCP - Site Formation &	Infras	tructure Works,	Date 20-Feb-16	Revisi	SL	lecked	Approve
A 14 1-		nary Ba	ır				Contract 3			2010010				
	建築工程有限公司 Critica	al Rema	aining W	/ork		:	Month Rolling Program	nme						
C	Vo Construction & Engineering Co., Ltd.				_						+			
CHUN W	♦ Milest	one			Progr	ramn	ID: 3MPR031 (Data Da	ate: 2	1-Feb-16)					
Chun W			of Effort		Progr	ramn	ID: 3MPR031 (Data Da Page 1 of 9	ate: 2	1-Feb-16)					

ctivity ID		Activity Name	OD	RD	Start	Finish	TF				016		
FHW	/-2300	Noise Barrier NB68 - Mini-Piling at central median (CSD: 22 nos)	80	80	29-Feb-16	i 07-Jun-16	-22	Feb	-	Mar	Apr	Мау	Jun
		- · · · ·											
FHW	/-2190	Footpath & DSD Access Track adjacent to SB lane	108	108	19-Apr-16	26-Aug-16	118						
FHW	/-2310	Noise Barrier NB68A - Footing at central median (157m)	130	130	26-Apr-16	29-Sep-16	-22						
Fanlin	ng Highwa	y Zone 3 between CH7290 and CH7380											
At-Gr	rade Road	lworks (130m)											
FHW	/-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling High way (90m long, 3m depth)	150	326	07-Jun-14 A	A 30-Mar-17	53						
FHW	/-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard should)	63	5	05-Oct-15 A	A 26-Feb-16	-22			Road Formation, Kerb and Pavem	ent (Eastern Side: FLH SB Slow	arle and hard should), Road F	ormation, Kerb a
FHW	/-3160A	Temporary Diversion of existing DN600 watermains to facilitate Road Formation (FLH SB slow lane & hard shoulder)	12	0	28-Dec-15 A	A 03-Feb-16 A		Temporary Diver	sion of ex	sting DN600 watermains to facilitat	e Road Formation (FLH SB slow	lane & hard shoulder)	
FHW	/-3300	Noise Barrier NB68A - Mini-Piling at central median (CSD: 20 nos)	70	70	29-Feb-16	i 26-May-16	-22	-					Noise Barrier
FHW	/-3310	Noise Barrier NB68A - Footing at central median (98m)	90	90	14-Apr-16	01-Aug-16	-17	-					
Fanling	g Highway	North Portion between CH7470 and CH7925											
Fanlin	ig Highwa	y Zone 4 between CH7380 and CH7470							•				
_		- Iworks (90m)											
		Noise Barrier NB68A - Footing at central median (40m)	90	90	14-Apr-16	01-Aug-16	-17						
			30	30	14-Api-10	01-Aug-10	-17						
_		y Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)											
Kiu T	au Footb	ridge Reprovision (East)											
FHW	/-5110	Inspection & Remedial Works for the 3nos. suspected defected piles (AB1-7, AB2-4, P3-9)	35	10	20-Nov-15	A 03-Mar-16	4			Inspection & Remedial Worl	ks for the 3nos. suspected defecte	d piles (AB1-7, AB2-4, P3-9), I	nspection & Rem
FHW	/-5010E	KT-P4 - Pie Cap & Pier	75	75	22-Feb-16	25-May-16	14						KT-P4 - Pile Ca
FHW	/-5000C2	KT-P2 - Pling Works (3 out of 6 nos of Pile) - Phase 2, conflict with existing TWSRE	15	15	26-Feb-16	i 14-Mar-16	0	-		KT-P2 - Piling V	Vorks (3 out of 6 nos of Pile) - Pha	ase 2, conflict with existing TWS	RE
FHW	/-5010A	KT-AB1 - Pile Cap & Abutment	75	75	04-Mar-16	6 06-Jun-16	4		<u> </u>				к
FHW	V-5010D	KT-P3 - Pie Cap & Pier	60	60	15-Mar-16	30-May-16	0		<u> </u>				КТ-Р3 - Р
FHW	/-5010C	KT-P2 - Ple Cap & Pler	60	60	15-Mar-16	30-May-16	0				 •		KT-P2 - P
FHW	/-5090	Additional BFA Facilities - Pile Cap & Sump Pit, to be covered by VO	45	45	15-Mar-16	i 11-May-16	25	_				Additional BFA	Facilities - Pile C
FHW	/-5010B	KT-AB2 - Pile Cap & Abutment	60	60	30-Mar-16	i 11-Jun-16	0	-					
		· I Works (130m)											
			20	4	07-Nov-15/	A 25-Feb-16	0						
		Preparation Works for Implementation of TTA Scheme E3A	30				0			reparation Works for Implementat			
FHW	V-5120D	Implementation of TTA - Scheme E3A (shifting TWSR East westward, at the existing ramp of Kiu Tau Footbridge)	0	0	26-Feb-16		0		•	mplementation of TIA - Scheme E.	3A (shifting 1WSR East westward	, at the existing ramp of Kiu lat	Footbridge)
Remain	ning Work	s for Noise Barrier along widened Fanling Highway											
FHW-N	NB-120	Noise Barrier Steelworks & Panel for NB6 (123m), adjacent to Fanling Highway SB lanes at Zone 1	20	20	22-Feb-16*	* 15-Mar-16	499						
		Actua	l Work					CEDD Contract No. CV/20	2/00		3-Month Rolling Pr	ogramme updated to 201	6-02-20
			iining W	/ork		iantang / Heung	. V	n Wai BCP - Site Formation		tructure Works	Date Revis		Approved
			nary Ba		-	Liantany / Heung	Tue	Contract 3	o iiiia	Structure Works,	20-Feb-16 Rev.0	SL	
		建築工程有限公司	al Rema		/ork			3-Month Rolling Progra	mm 0				
	CHUN W	O CONSTRUCTION & ENGINEERING CO., LTD.				D # = ===				1 Fab (6)			
				.4		Progr	amn	ne ID: 3MPR031 (Data I	vate: 2	1-red-10)			
			Level					Page 2 of 9					+
		Project	ct Basel	line Bai	r								

vity ID	Activity Name	OD	RD	Start	Finish	TF					2016	A		M	
FHW-NB-130	Noise Barrier Steelworks & Panel for NB7 (60m), adjacent to Fanling Highway SB	10	10	16-Mar-16	30-Mar-16	499		Feb		Mar		Apr		May	Jun
FHW-NB-140	lanes at Zone 1 Noise Barrier Steelworks & Panel for NB71 (254m), adjacent to Fanling Highway SB	45	45	31-Mar-16	25-May-16	499									
	ainder of the Works (KD-3)														
	. ,														
At Grade Link R	oad at Fanling Highway Interchange														
Link Road 1 (no	ear Abutment AB1)														
FHI-LR1-1005	Noise Barrier NB66 - Footing adjacent NB lane (75m)	95	95	01-Apr-16	26-Jul-16	10									-
FHI-LR1-1010	Noise Barrier NB67 - Mini-Piling (42nos) (Assume 2 sets of plant)	160	160	01-Apr-16	13-Oct-16	3									
Link Road 3 (no	ear Abut ment AD1)														
FHI-LR3-3000	Completion of WSD works incl. DN600, DN1200 & DN1400	0	0		15-Mar-16	419				 Completion o 	f WSD works incl.	DN600, DN1200	& DN1400		
Link Road 4 (ne	ear Abutment AC1)														
	Construction of Retaining Wall beside Abutment AC1 (4 bays)	35	35	22-Feb-16	06-Apr-16	404						entine of Detaining			h1)
												ruction of Retainin			
	Diversion of Traffic from Existing TWSR West to Realigned TWSR West	0	0	31-Mar-16		409						Fraffic from Existing	g TWOR West		SR West
WSD Works															
DN450 Fire Mai	ins (CHA)														
WA-1090	Pipe Laying - CHA 800 - 960 (DN450) near Ext. TWSR West (No Roadworks), 160m long & 3m depth	148	148	22-Feb-16*	20-Aug-16	42									
WA-1060	Pipe Laying - CHA 450 - 575 (DN450) near Realigned TWSR West (Re-TWSRW:	95	95	27-Feb-16	24-Jun-16	195									
DN600 Water M	CH640 - 695), 125m long & 2m depth lains (CHB)														
WB-1060	Pipe Laving - CHB 538 - 635 (DN600) near Realigned TWSR East (TWSRE:	40	20	17-Jul-15 A	15-Mar-16	518									
	CH270-380), 97m long & GL Pipe Laving - CHB 350 - 450 (DN600) from Portal AB7/AD9/AC12 to Portal AB8														
WB-1030C		85	85	22-Mar-16	07-Jul-16	428	-								
DN1200 Water I	Mains (CHC)														
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW: CH6935-7130), 45m long, 4m depth	120	20	15-Oct-14 A	15-Mar-16	48				Pipe Laying -	CHC 155 - 200 (I	DN1200) near Fa	nling Highway	S/B (FHW: CH69	935-7130), 4
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW: CH7130-7290), 185m long (common trench with NB)	95	45	12-Oct-15 A	18-Apr-16	23						Pipe Layin	g - CHC 235 -	420 (DN1200) n	ear Fanling
WC-1090C	Pipe Laying - CHC 615 - 720 (DN1200) from Portal AB7/AD9/AC12 to Portal AB8	85	85	22-Mar-16	07-Jul-16	113							- <u>}</u>		
Twin DN1400 W	/ater Mains (CHE & CHG)														
WE-1060	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB8 to new connection point	110	110	19-May-16	27-Sep-16	-14									
WE-1050	Pipe Laying - CHE & CHG (Twins DN1400) from Portal AB7/AD9/AC12 to Portal	85	85	19-May-16		18									
	AB8	00		To May To	217/09/10										
DN2200 Water I														<u></u>	
WF-1000A	Pipe Laying - CHF 80 - 112 (DN2200) near ext. TWSR West underneath Box Culvert BC01	210	210	01-Apr-16	10-Dec-16	89									
DN2300 Water I	Mains and Leakage Collection System (CHJ & CHKA/CHK)														
								1		1	3-Mc	onth Rolling Pro	odramme up	dated to 2016	-02-20
	Actual Actual Remain		lork					ntract No. CV/201			Date	Revisi		Checked	Approv
		•			iantang / Heung	g Yue	n Wai BCP	- Site Formation	& Infras	structure Works,	20-Feb-16	Rev.0		SL	
🚺 俊 和	建築工程有限公司			/ork			Manth	Contract 3							
CHUN W	Vo Construction & Engineering Co., Ltd.		ig V		Drogs			Rolling Progra PR031 (Data D		1-Ech-16)					
	Actual		of Effort	,	Progr	amn		•	ate: 2	I-Feb-10)					
	Acidal I	Level						Page 3 of 9							

Activity ID	Activity Name	OD	RD	Start	Finish	TF			20	16				
				05.0	10.11		Feb		Mar		Apr		May	Jun
WJ-1020A	Pipe Laying - CHK 0 - 80 (DN1400) near Realigned TWSR East, 80m long & 4m depth	55	23	05-Oct-15 A	18-Mar-16	110			Pipe Laying	- CHK 0 - 80	(DN1400) near Rea	ligned TWSR	R East, 80m long & 4	n depth, Pipe I
WJ-1100	DN300 Washout at around CHJ 268	65	65	22-Feb-16	12-May-16*	168				1			DN300 Washout	at around CH.
WJ-1110	DN300 Washout at CHJ 155	65	65	22-Feb-16	12-May-16*	168							DN300 Washout	at CHJ 155
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m deoth	90	90	19-Mar-16	11-Jul-16	110						. <u>.</u>		
Kau Lung Han	g Valve Control & Telemetry House Reprovision													
VCTH-1020c	Testing and Commissioning (Valve operation for DN1400 watermains)	30	12	10-Oct-15 A	05-Mar-16	140			Testing and Commissionin	g (Valve opera	ation for DN1400 wa	termains), Te	sting and Commissio	ning (Valve op
VCTH-1030	Demolition of Existing KLH Valve Control & Telemetry House	90	90	05-Apr-16*	22-Jul-16	119								
Existing Nam V	Va Po Trunk Sewage Pumping Station (PST3)													
PS-1000	Demolition of Existing Boundary Wall of Pumping Station (PST3)	50	50	22-Feb-16*	23-Apr-16	434			<u></u>		Dem	olition of Exist	ting Boundary Wall o	f Pumping Stat
PS-1010	Construction of New Boundary Wall for Pumping Station (PST3)	90	90	25-Apr-16	11-Aug-16	434								
Stage 1A - Rea	alignment of Tai Wo Service Road West (KD-7)													
TWSRW Zone	1 betweeen CH100 and CH155													
At-Grade Roa	dworks													
TWSRW-1160	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	286	2	15-Nov-14 A	A 23-Feb-16	31		🛛 Roa	d Formation, Road Drainage, DN1	50 watermain	, Kerb, Planter & Pa	vement, Roa	d Formation, Road I	orainage, DN1
TWSRW Zone 2	2 betweeen CH155 and CH280													
At-Grade Roa	dworks													
TWSRW-2120	Road Formation, Road Drainage, DN150 watermain, Kerb, Planter & Pavement	165	13	16-Oct-14 A	30-Mar-16	3				Road Forma	ation, Road Drainag	e, DN150 wa	termain, Kerb, Plante	er & Pavement
TWSRW-2130	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (Covered by VO 103)	85	3	14-Sep-15 A	24-Feb-16	24		🗖 No	ise Barrier NB1a - Footing adjacer	t Realigned TV	- WSR West (Covere	d by VO 103)	(Approx. 60.2m), No	ise Barrier NB
TWSRW-2140	(Approx. 60.2m) D Rectification Works for Southern Trunk Sewer	48	20	30-Oct-15 A	15-Mar-16	3			1			1	orks for Southern Tru	
TWSRW-2120	DA Temporary Road Formation for connecting Existing TWSRW to Realigned TWSR	18	2	22-Jan-16 A	23-Feb-16	-24		📕 Terr	porary Road Formation for connect	ting Existing T	WSRW to Realigned	d TWSR Wes	st, Temporary Road F	ormation for c
TWSRW Zone 3	West 3 betweeen CH280 and CH315													
At-Grade Roa	dworks													
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	181	5	22-Jun-15 A	26-Feb-16	-27			 Road Formation, Road Drainag 	e. Kerb. Plante	er and Pavement. R	dad Formatic	on, Road Drainage, k	erb. Planter a
TWSRW Zone 4	4 betweeen CH315 and CH376												····; · · · · · · · · · · · · · · · · ·	
Construction														
	Remove Scalfold System and Temporary Work together with Slope Reinstatement	75	6	21-Dec-15 A	27-Feb-16*	25			Domeric O	offold Sumar-	and Tomperate Min	li togother	ith Clong Deinstat	Damaur C
At-Grade Roa		10	U	21-Dec-13A	21-1-60-10	20			Remove Sc	anolo System	and lemporary Wor	k together wi	ith Slope Reinstatem	ent, Remove S
	Cast Parapet, Lay Surfacing and Road Furniture for Footpath and Carriageway	35	5	12-Dec-15 A	26-Feb-16	-27			Cast Parapat Lau Surfacian ca d D		for Eastacth and O	-	ant Paranet Law Or	fohing and D-
	5 betweeen CH376 and CH520		5	12 Dec-13 A	201 60-10	-21			Cast Parapet, Lay Surfacing and R		ior Footpath and Ca	an lageway, C	ası Parapet, Lay Sur	aong and Roa
THORN Zone :														
	Actual	Work					CEDD Contract No. CV/2012	2/09					pdated to 2016-0	
	Remai	0		L	.iantang / Heung	y Yue	n Wai BCP - Site Formation &		structure Works,	Date 20-Feb-16	Revisio	on	Checked SL	Approved
1A 1.	n 建筑工程友限公司						Contract 3			20-1 60-10				
	□建築工程有限公司 Wo Construction & Engineering Co., Ltd.	Rema	ining W	/ork		:	3-Month Rolling Program	mme						
CHON					Progr	amn	ne ID: 3MPR031 (Data D	ate: 2	1-Feb-16)					
	Actual						Page 4 of 9							
	Project	t Basel	ine Bar				-							

vity ID	Activity Name	OD	RD	Start	Finish	11-	Feb Mar)16 A	Apr	Мау	Jun
At-Grade Roadw	vorks					-		,	ψi	may	Jun
TWSRW-5100	Retaining Wall RW7- adjacent to Realigned TWSR West (66m) (covered by VO	70	10	29-Oct-15	A 03-Mar-16	38	Retaining Wall RW7- adjac	nt to Realigned T	WSR West (66m)	(covered by VO No.100), Retain	ning Wall RV
	No.100)							-		W9 (to be covered by VO)	
TWSRW-5110	Retaining Wall RW9 (to be covered by VO)	45	12	05-Jan-16	A 05-Mar-16	21		covered by vo),	, itelaining wain		
TWSRW-5110A	Road Formation, DN150 watermain, Kerb, Planter and Pavement	19	3	21-Jan-16	A 26-Feb-16	-27	Road Formation, DN150 waterm				1
	Filling and Compaction Works along TWSRW adjacent to Retaining Wall RW7 & Abutment AE2	12	0	21-Jan-16	A 19-Feb-16A		Filling and Compaction Works along TWS	N adjacent to Ret	taining Wall RW7	& Abutment AE2	
TWSRW-5100A	Retaining Wall RW8 - adjacent to Realigned TWSR West (66m) (covered by VO	50	38	29-Jan-16	A 09-Apr-16	111		Reta	aining Wall RW8 -	adjacent to Realigned TWSR We	est (66m) (
	No.100) Remaining Road Formation, DN150 watermain, Kerb, Planter and Pavement (ind.	24	24	22-Feb-1	6 19-Mar-16	9	Remaini	Road Formation	n, DN150 waterma	in, Kerb, Planter and Pavement ((incl. Zone
	Zone 5) Installation of Stone Facing Finish	45	45	04-Mar-1	6 29-Apr-16	288				Installation of Stone Facing Finis	sh
	-										
TWSRW-5120	Permanent Vehicular Access to Lot 81	125	125	11-Apr-1	6 07-Sep-16	111					
TWSRW Zone 6 b	petweeen CH520 and CH530										
At-Grade Roadw	vorks										
TWSRW-6110	Slope Upgrading Works for unregistered feature beside Slope 3SW-D/C80	65	9	22-May-15	5A 02-Mar-16	24	Slope Upgrading Works for	nregistered featur	re beside Slope 3	SW-D/C80 (Covered by VO. 68),	Slope Up o
	(Covered by VO. 68) Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the	21	5	24-Dec-15	A 26-Feb-16	-21	Preparation Works for Implement	ion of TTA (chifting		fawarda tha adaa of attanded ha	w dulvort D
	edge of extended box culvert			21 200 10	2010010			ion or FFA (siniting	g TWORW trainc	lowards the edge of extended bo	k Guiven, F
TWSRW Zone 7 b	betweeen CH530 and CH640										
At-Grade Roadw	vorks										
	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the cut-slope)	21	5	22-Dec-15	5A 26-Feb-16	-21	Preparation Works for Implement	tion of TTA (shifting	g TWSRW traffic	owards the cut-slope), Preparation	on Works f
	Implementation of TTA - Scheme W3A	0	0	27-Feb-1	6	-21	Implementation of TTA - Scheme	۷ЗА			
TWSRW-7150	Remaining Road Drainage, Road Formation, DN150 watermain, Kerb, Planter and	49	49	27-Feb-1	6 28-Apr-16	-21				Remaining Road Drainage, Road	d Formation
	Pavement (ind. Zone 6 & Zone 7)										
I WSKW Zone 6 D	betweeen CH640 and CH695										
Kiu Tau Footbri	idge Reprovision (West)										
TWSRW-8020	Construction of Pile Cap and Abutment	50	22	17-Nov-15	5A 17-Mar-16	79	Construction	of Pile Cap and A	Abutment, Constru	ction of Pile Cap and Abutment	
At-Grade Roadw	vorks	1									
TWSRW-8120	Road Formation, Road Drainage, Kerb and Pavement	22	2	21-Dec-15	5A 23-Feb-16	-24	Road Formation, Road Drainage, Ke	and Pavement.	Road Formation.	Road Drainage, Kerb and Paver	neht
TWSRW-8110*	Pipe Laying - DN450 Watermains (CHA)	95	95	27-Feb-1	6 24-Jun-16	195					
		00		211001		100					
Remainder of the	9 Works										
	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	106	106	01-Apr-1	6 15-Jul-16	180					
Remaining Work	s for Noise Barrier along realigned TWSR West										
TWSRW-NB-110	Noise Barrier Steelworks & Panel for NB4 at Zones 1 & 2	20	20	22-Feb-1	6* 15-Mar-16	18	Noise Barrier	Steelworks & Pane	el for NB4 at Zone	s1&2	
TWSRW-NB-130	Noise Barrier Steelworks & Panel for NB1b at Zone 4	10	10	16-Mar-1	6 30-Mar-16	18		Noise Barrier S	toolworks & Pane	for NB1b at Zone 4	
								Noise Darrier S	deelworks of 1 and		
	Actual	Work					CEDD Contract No. CV/2012/09	· · · · · · · · · · · · · · · · · · ·		gramme updated to 2016-02	
	Remain	ning W	/ork		Liantang / Heung	ı Yue	Wai BCP - Site Formation & Infrastructure Works,	Date	Revisio		Approve
	Summ	ary Ba	r		Liandang	,	Contract 3	20-Feb-16 F	Rev.0	SL	
《 後 和	建築工程有限公司 Critical	Rema	iinina W	/ork			-Month Rolling Programme				
CHUN W	O CONSTRUCTION & ENGINEERING CO., LTD.				D			├───┼			
					Progr	amn	e ID: 3MPR031 (Data Date: 21-Feb-16)	└───┼			
			of Effort				Page 5 of 9				
	Project	t Basel	line Bar	r I							

Activity ID	Activity Name	OD	RD	Start	Finish	TF	Feb	Mar	2016)or		May	Jun
TWSRW-NB-14	0 Noise Barrier Steelworks & Panel for NB2 at Zone 5	20	20	31-Mar-16	6 23-Apr-16	18		Mar	· · · · · ·	Apr Nois	se Barrier Stee	works & Panel for	_
Stage N4A & N	4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
	between CH100 and CH270												
At-Grade Road	Iworks												
	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	90	90	19-Mar-16	6 11-Jul-16	110	_						
	Remainig Noise Barrier NB3 Stem Wall (a total of 24m long)	30	30	12-May-16	6 17-Jun-16	224					-		
	between CH270 and CH380												
At-Grade Road	lworks												
TWSRE-20304	A* Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Realigned TWSR East	30	280	17-Jul-15 A	A 04-Feb-17	280							
TWSRE-2030E	* Pipe laying - DN1400 Watermains (CHK) alon g Realigned TWSR East	55	23	05-Oct-15	A 18-Mar-16	110		Pipe layin	g - DN1400 Waterr	mains (CHK) alo	nģ Realigned 1	WSR East	
TWSRE-2040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement	71	71	19-Mar-16	5 17-Jun-16	224							
TWSRE Zone 3	between CH380 and CH456												
At-Grade Road	Iworks												
TWSRE-3040	Road Formation, Kerb, Footpath, Cycle Track, Planter and Pavement (Incl. FL/F10)	165	165	22-Feb-16	6 09-Sep-16	153							
Roundabout A,	Slip Road and Access Road												
TWSRE-4070	Roundabout A - Road Formation, Kerb, Planter and Pavement	90	17	26-Oct-15/	A 11-Mar-16	64		Roundabout A - F	load Formation, Ke	rb. Planter and	Pavement. Ro	undabout A - Road	Formation, k
TWSRE-4110	Preparation Works for Implementation of TTA Scheme E1A	30	12	26-Oct-15	A 05-Mar-16	66		Preparation Works for Ir					
TWSRE-4020	Slip Road Y (CH260-CH404) - Road Formation, Road Drainage, Kerb, Planter and	108	74	28-Dec-15	A 24-May-16	7							Slip Ro
TWSRE-4120	Pavement Implementation of TTA - Scheme E1A	0	0	06-Mar-16		85	-	 Implementation of TTA - 	Scheme E1A				Sip Ku
	•												
	Slip Road Y (CH100-CH230) - Road Formation, Remaining Road Drainage, Kerb, Planter and Pavement	120	120	07-Mar-16	6 02-Aug-16	66							
	luct Structure & TCSS Civil Provisions (KD-9)												
Preliminaries													
B-3050	Relocation of Plant including Pre-drilling Works	21	21	29-Feb-16	6 23-Mar-16	18		Rek	cation of Plant inclu	uding Pre-drilling	Works		
Foundation & F	Pier Construction												
Bridge A													
BA-01-1010	Abutment AA1 - Pile Test	14	14	06-May-15	A 08-Mar-16	190	-	Abutment AA1 - Pile					
BA-09-1030	Pier AA9 - Pier Construction (Twin Pier)	49	25	07-Nov-15	A 21-Mar-16	35		Pier A.	A9 - Pier Constructi	ion (Twin Pier), I	Pier AA9 - Pier	Construction (Twir	Pier)
BA-11-1020	Pier AA11 - Pile Cap	30	0	15-Dec-15	A 26-Jan-16 A		Pier AA11 - Pile Cap						
BA-07-1030	Pier AA7 - Pier Construction	28	7	31-Dec-15	A 29-Feb-16	151		Pier AA7 - Pier Construction, I	Pier AA7 - Pier Con	struction			
									3-Mo	oth Polling Pr		dated to 2016	12-20
	Actual						CEDD Contract No. CV/2012		Date	Revis		checked	Approved
	Remai	•		I	Liantang / Heung	g Yue	en Wai BCP - Site Formation &	Infrastructure Works,	20-Feb-16 F			SL	
14 Fr	□ 建 築 工 程 有 限 公 司 Summ						Contract 3						
	「建 宗 二 桂 宵 R ム 町 Wo Construction & Engineering Co., Ltd.	Rema	aining W	/ork			3-Month Rolling Program	nme					
CHUN I	♦ Milesto	one			Prog		ne ID: 3MPR031 (Data Da						
	Actual	Level	of Effort				Page 6 of 9						
	Projec						raye v vi 3						
	Projec	Dasel	me bal										

Activity ID	Activity Name	OD	RD	Start	Finish	TF	e.t.	20 [.] Mar		B.4	t
BA-10-1020	Pier AA10 - Pile Cap	30	12	18-Jan-16 A	05-Mar-16	39	Feb	Pier AA10 - Pile Cap,	Apr Pier AA10 - Pile Cap	May	Jun
BA-11-1030	Pier AA11 - Pier Construction	35	35	25-Jan-16 A	06-Apr-16	16			<u> </u>	ion, Pier AA11 - Pier Constru	
	Pier AA2W - Piling Works	12	0	29-Jan-16 A	04-Feb-16A		Pier AA2W - Piling Works				
	Pier AA8 - Piling Works (P1)					22	ř <u> </u>				
		12	12	22-Feb-16	05-Mar-16	33		Pier AA8 - Piling Works (P1			
BA-02-1010	Pier AA2W - Pile Test	14	14	27-Feb-16	14-Mar-16	112		Pier AA2W - Pile	Test		
BA-02-1020B	Pier AA2W - Pile Cap	30	30	18-Mar-16	26-Apr-16	109					-
BA-10-1030	Pier AA10 - Pier Construction	30	30	07-Apr-16	12-May-16	16					Pier AA10 - Pie
BA-06-1000	Pier AA6 - Piling Works	24	24	26-Apr-16	25-May-16	18					Pier AA6 - Piling
BA-01-1020	Abutment AA1 - Pile Cap	30	30	27-Apr-16	02-Jun-16	152					
Bridge B											
BB-01-1010	Abutment AB1 - Pile Test	14	14	18-Aug-15 A	08-Mar-16	225			Abutment AB1 - Pile Te	st, Abutment AB1 - Pile Test	
	Abutment AB12/AD14 - Pile Cap	65	25	28-Oct-15 A	21-Mar-16	0		Abutman		·	
						0			AB12/AD14 - Pile Cap, Abutment	AB12/AD14 - Pile Cap	
BB-06-1030	Pier AB6E - Pier Construction	48	0	21-Nov-15 A	19-Feb-16 A		Pier AB6E - Pier	r Construction			
BB-03-1030	Pier AB3 - Pier Construction	21	0	29-Dec-15 A	05-Feb-16 A			Pier AB3	Pier Construction		
BB-06-1050	Portal AB6 - Portal Beam Construction together with Kicker	40	40	27-Feb-16	18-Apr-16	36			Portal AB6	Portal Beam Construction to	gether with Kicker
BB-12-1030	Abutment AB12/AD14 - Abutment Construction	75	75	22-Mar-16	24-Jun-16	132					
BB-04-1000	Pier AB4 - Piling Works	24	24	24-Mar-16	25-Apr-16	18			Pier	AB4 - Piling Works	
BB-04-1010	Pier AB4 - Pile Test	14	14	13-May-16	30-May-16	43			-		Pier AB4 - F
Bridge C											
BC-03-1020	Pier AC3 - Pile Cap	30	0	11-Dec-15 A	06-Feb-16 A		Pier AC3 - Pile Cap				
	Abutment AC1 - Abutment Construction	50	15	16-Dec-15 A	09-Mar-16	244				Alexter of Orester disc	
								<u></u>	ent Construction, Abutment AC1		
	Pier AC2 - Pile Cap	30	22	18-Jan-16 A	17-Mar-16	43		Pier AC2 - Pil	e Cap, Pier AC2 - Pile Cap		
BC-02-1030	Pier AC2 - Pier Construction	45	45	18-Mar-16	16-May-16	43				Pier AC2	- Pier Constructio
BC-03-1030	Pier AC3 - Pier Construction	28	28	13-May-16	16-Jun-16	37					
Bridge D											
BD-13-1030	Pier AD13 - Pier Construction	45	18	03-Dec-15 A	12-Mar-16	59		Pier AD13 - Pier Co	nstruction, Pier AD13 - Pier Constr	uction	
BD-12-1030	Pier AD12 - Pier Construction	45	5	09-Dec-15 A	26-Feb-16	66			Pier AD12 - Pier Constru	ction, Pier AD12 - Pier Const	ruction
BD-08-1040	Portal AC11/AD8 - Portal Beam Construction together with Kicker	40	36	17-Feb-16 A	07-Apr-16	15			Portal AC11/AD8 - Portal	Beam Construction together	with Kicker, Porta
BD-01-1030	Abutment AD1 - Abutment Construction	50	47	18-Feb-16 A	20-Apr-16	198				AD1 - Abutment Constructio	
	Actua	l Work					CEDD Contract No. CV/2012/09			ramme updated to 2016	
	Rema	aining W	/ork	Lia	intang / Heung	Yue	Wai BCP - Site Formation & Infrastruct	ture Works,	Date Revisior 20-Feb-16 Rev.0	n Checked SL	Approved
AAA 14 1-	油 奈 テ 印 ナ 阳 ノン コ	nary Bar	r				Contract 3		20-1 60-10 1(60.0	52	
	建築工程有限公司	al Remai	ining W	ork		:	Month Rolling Programme	·			
CHUN W	To CONSTRUCTION & ENGINEERING CO., LTD.	tone			Progr		e ID: 3MPR031 (Data Date: 21-Fe	eb-16)			
	Actua	l Level o	of Effort		J		Page 7 of 9	,			
			ine Bar	1				ŀ			1

Activity ID	Activity Name	OD	RD	Start	Finish	TF			2	016				
DD 00 4040	Destal AD0/A040. Destal Deserv Oceanization Accestics with Vision	40	40	00 5-1	10 10 1-10		Feb		Mar		Apr		May	Jun
BD-09-1040	Portal AD9/AC12 - Portal Beam Construction together with Kicker	40	40	22-Feb	-16 12-Apr-16	-14					Portal AD9/AC12	Portal Beam Co	onstruction togeth	er with Kicker
BD-11-1020A	Pier AD11E - Pile Cap	30	30	22-Mar-	-16 29-Apr-16	0						Pier AD11E - Pi	ile Cap	
BD-11-1030	Pier AD11E - Pier Construction	35	35	30-Apr-	16 13-Jun-16	0								;
Pier Table Cons	struction													
Bridge A														
PA-1180	Pier Table Construction at Pier AA18 (4 nos.)	50	22	14-Dec-1	15 A 17-Mar-16	50			Pier Table C	onstruction at 1	Pier AA18 (4 nos.), F	Pier Table Constru	uction at Pier AA1	8 (4 nos.)
PA-1030	Pier Table Construction at Pier AA3 (3 nos.)	50	7	19-Jan-1	6A 29-Feb-16	0								
PA-1040	Pier Table Construction at Pier AA4 (3 nos.)	50	6	25-Jan-1	6A 27-Feb-16	31			Pier Ta	able Constructio	on at Pier AA4 (3 nos	s), Pier Table Co	nstruction at Pier	AA4 (3 nos.)
PA-1120	Pier Table Construction at Pier AA12 (3 nos.)	50	50	29-Feb	-16 30-Apr-16	50		Ę				Pier Table Con	struction at Pier	A12 (3 nos.)
PA-1050	Pier Table Construction at Pier AA5 (4 nos.)	40	40	01-Mar-	-16 20-Apr-16	0					Pier Tabl	le Construction at	Pier AA5 (4 nos.)
PA-1110	Pier Table Construction at Pier AA11 (3 nos.)	50	50	15-Apr-	16 15-Jun-16	30								
PA-1090	Pier Table Construction at Pier AA9 (4 nos.)	50	50	21-Apr-	16 21-Jun-16	20								
Bridge B														
PB-1100	Pier Table Construction at Pier AB10 (4 nos.) incl. in-situ cross head	50	8	21-Sep-1	15 A 01-Mar-16	-70			Pier Table Construction at Pie	r AB10 (4 nos.)	incl. in-situ cross he	ad, Pier Table Co	nstruction at Pier	AB10 (4 nos.)
PB-1110	Pier Table Construction at Pier AB11 (4 nos.) incl. in-situ cross head	42	43	24-Dec-1	15 A 15-Apr-16	-30					Pier Table Con	struction at Pier	AB11 (4 nos.) ind	. ih-situ cross h
PB-1070	Pier Table Construction at Portal AB7/AD9 (4 nos.)	28	5	11-Jan-1	6 A 26-Feb-16	30		P	er Table Construction at Portal A	B7/AD9 (4 nos.), Pier Table Constru	uction at Portal AE	37/AD9 (4 nos.)	
PB-1050	Pier Table Construction at Pier AB5 (3 nos.)	50	50	22-Feb	-16 23-Apr-16	7				``		Table Construction		ios.)
PB-1090	Pier Table Construction at Pier AB9 (4 nos.) incl. in-situ cross head	40	40	02-Mar-	-16 21-Apr-16	224					Pier Tat	ble Construction a	at Pier AB9 (4 nos	
PB-1060	Pier Table Construction at Portal AB6 (2 nos.)	18	18	18-May-	-16 07-Jun-16	13								Pie
Bridge C														
PC-1050	Pier Table Construction at Pier AC5 (4 nos.)	50	0	09-Dec-1	15 A 20-Feb-16 A			Dior Tobl	Construction at Pier AC5 (4 nos					
PC-1040	Pier Table Construction at Pier AC4 (3 nos.)	50	50	03-May-		65				.,				
Bridge D		00	00	00 Way		00								
	Dist Table Occurring at Dist AD40 (4 and 1) include the strength and	40	00	00.0-1.4	5 A 45 May 40	0								
PD-1100	Pier Table Construction at Pier AD10 (4 nos.) incl. in-situ cross head	40	20	06-Oct-1		3			Pier Table Cor	istruction at Pie	er AD10 (4 nos.) incl.	in-situ cross hea	d, Pier Table Con	struction at Pie
PD-1120	Pier Table Construction at Pier AD12 (4 nos.) incl. in-situ cross head	40	40	16-Mar-		58								
PD-1080	Pier Table Construction at Portal AC11/AD8 (4 nos.)	20	20	08-Apr-		15						Pier Table Con	struction at Porta	
PD-1090	Pier Table Construction at Portal AD9/AC12 (4 nos.)	28	28	13-Apr-	16 17-May-16	-14							Pier Table C	onstruction at I
PD-1130	Pier Table Construction at Pier AD13 (4 nos.) incl. in-situ cross head	40	40	16-Apr-	16 03-Jun-16	41								Pier Tat
Viadu ct Bridge	Segement Erection													
	Actual	l Work					CEDD Contract No. CV/2012	/00		3-N	Nonth Rolling Pro	ogramme upda	ated to 2016-02	2-20
		ining W	/ork		Liantang / Heung	Yue	n Wai BCP - Site Formation &		tructure Works	Date	Revisio			Approved
AAA 11 -	Summ	nary Bai					Contract 3			20-Feb-16	Rev.0	SL	-	
	·建築工程有限公司 Critica	l Rema	ining W	/ork		:	3-Month Rolling Program	nme						
CHUN V	Wo Construction & Engineering Co., Ltd. + Milest	one			Progra		ne ID: 3MPR031 (Data Da		I-Feb-16)					
	Actual	l Level o	of Effort	t	5		Page 8 of 9							
	Projec	ct Basel	ine Bar	r			J							


vity ID	Activity Name	OD	RD	Start	Finish					201		1	
								Feb		Mar	Apr	May	Jun
Bridge A													
EA-1030	Bridge Deck Construction at Pier AA3 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	10-Mar-16	21-Mar-16	16							
EA-1040	Bridge Deck Construction at Pier AA4 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	22-Mar-16	06-Apr-16	16						_	
EA-1050	Bridge Deck Construction at Pier AA5 by Typical Lifting Frame (12 nos + 1 no. key segment)	10	10	26-Apr-16	07-May-16	0							
Bridge B													
EB-1080	Bridge Deck Construction at Portal AB8 by Special Lifting Frame & Crane (26 nos)	12	0	14-Jan-16 A	23-Jan-16 A		Bridge	Deck Construction at P	ortal AB8	by Special Lifting Frame & Crane (2	6 nos)		
EB-1070	Bridge Deck Construction at Pier AB7 by Crane (26 nos + 2 no. key segment)	20	20	27-Feb-16	21-Mar-16	30				Bridge De	ck Construction at Pier AB7 by C	rane (26 nos + 2 no. key segment	ι)
EB-1100	Bridge Deck Construction at Pier AB10 by Special Lifting Frame (54 nos in which 12 nos above MTRCL Railway)	72	72	02-Mar-16	31-May-16	-70							Bridge
EB-1090	Bridge Deck Construction at Pier AB9 by Crane (36 nos + 2 no. key segment)	16	16	22-Apr-16	11-May-16	224						Bridge Deck Const	ruction at
EB-1050	Bridge Deck Construction at Pier AB5 by Typical Lifting Frame (16 nos + 1 no. key segment)	10	10	09-May-16	20-May-16	0							
Bridge C													
EC-1100	Bridge Deck Construction at Pier AC 10 by Typical Lifting Frame (10 nos + 1 no. key segment)	15	0	22-Jan-16 A	28-Jan-16 A					 Bridge Deck Construction at Pie 	AC 10 by Typical Lifting Frame (10 nos + 1 no. key segment)	
EC-1050	Bridge Deck Construction at Pier AC5 by Typical Lifting Frame (20 nos + 2 no. key segment + 3 no. of AC6)	12	12	25-Feb-16	09-Mar-16	16				Bridge Deck Constructi		rame (20 nos + 2 no. key segmen	1
Bridge D													
ED-1070	Bridge Deck Construction at Pier AD7 by Typical Lifting Frame (26 nos + 1 no. key segment)	15	3	29-Jan-16 A	24-Feb-16	16					Bridge Deck Construc	tion at Pier AD7 by Typical Lifting F	-rame (26
ED-1100	Bridge Deck Construction at Portal AD10 by Crane (52 nos)	32	32	16-Mar-16	26-Apr-16	3					B	dge Deck Construction at Portal A	AD10 by C
ED-1090	Bridge Deck Construction at Portal AD9 by Crane (14 nos + 4 no. key segment)	15	15	18-May-16	03-Jun-16	-14							Br
Section VI - Wo	rks in Portion FH9 (KD-6A)												
Major Works													
S6-2000*	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	100	06-Feb-15 A	24-Jun-16	132							-
Landscaping &	Establishment Works (KD-4, 4A, 5, 5A, 6)												
Secton III - Ren	nainder of Landscaping Softworks Not Included in Secton IIIA												
S3-1000	Transplanting along Realigned TWSR West	120	120	01-Apr-16	24-Aug-16	307							_
S3-1020	Transplanting near MTR East Rail Line	240	240	09-May-16	01-Mar-17	157							
								1		1			

			Actual Work	CEDD Contract No. CV/2012/09	3-M	onth Rolling Programme u	pdated to 2016	-02-20
			Remaining Work		Date	Revision	Checked	Approved
					20-Feb-16	Rev.0	SL	
A66	俊 和 建 築 工 程 有 限 公 司		Summary Bar	Contract 3				
(1)	Chun Wo Construction & Engineering Co., Ltd.		Critical Remaining Work	3-Month Rolling Programme				
	CHEN WO CONSTRUCTION & ENGINEERING CO., ETD.	•	Milestone	Programme ID: 3MPR031 (Data Date: 21-Feb-16)				
			Actual Level of Effort	Page 9 of 9				
			Project Baseline Bar	-				




		No. No.: Downdows Control Point -	Site Fe	ormation and Infras	aracture works		
N	o. CV/2013/	03 - Liantang/Heung Yuen Wai Boundary Control Point -					
				Start	Finish	Predecessors	04 QI
			Duration	Start	Sun 10/4/16		Q1 4.
BS		Task Name	1110 days	Thu 28/3/13	Mon 9/6/14	4	
		Key Dates	424 days	Thu 11/4/13	Thu 15/5/14		
		Preliminaries and Statuary / Contractual Submissions	399 days	Thu 11/4/13	Tue 9/7/13		
I.		Site Establishment	89 days	Fri 12/4/13 Fri 12/4/13	Tue 20/8/13		1
2			131 days	Fri 12/4/13	Wed 9/4/14		
3		Temporary Traffic Arrangement (11A) Scheme for temp	363 days	Thu 11/4/13	Wed 21/8/13		1
4		Linison with litility Undertakers	132 days	Fri 12/4/13	Mon 9/6/14	5SS	
5		Environmental Baseline & Impact Monitoring	424 days	Thu 11/4/13	Mon 7/10/13		
6		General Site Clearance	180 days	Fri 12/4/13	Mon 7/10/13	4	
		Stage of the Works <u>Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang</u>	179 days	I THE REAL PROPERTY OF	0.001		A
1	1 × 1	Stage Lot the Works - Telaporati system	78 days	Thu 11/4/13	Thu 27/6/13 Wed 31/5/17	a de la decimiente de la d	
		Road Stage II of the Works - Temporary ArchSD Depot (I.MH2)	1511 days	Fri 12/4/13	Tue 4/2/14	7455+13 days	A
2		Section of the Works	251 days	Thu 30/5/13	The states	Contraction of the second	
	and the second	Section of the Works Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	- TENES	in commen	Thu 6/3/14	97	
1		Condan I	188 days	Sat 31/8/13	Thu 8/8/13	24.25.26	
		Section II of the Works - All laboratory tests for Section I	89 days	Sun 12/5/13			
2		Section II of the Works - All laboratory tests for Section 1 Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seck Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seck					
.3		for certificate of completion in retter ret. com		Fri 12/4/13	Thu 15/5/14	• 4 15	
		23/8/2013). A second se	399 days	Interne	and the second s		
1.4		23/8/2013) Section IV of the Works - Village house within portion RS4 - EOT3 completion	and a second	Fri 12/4/13	Tue 28/4/15	< 4 (100 C C 10 C	
11		15/5/2014 Section V of the Works-All works within portion RS4 exclude Section IV - EOT8	747 days	Antesta		- the second second	
15		Section V of the Works-All works within portion ACY CARDON STATE	and the second second	Mon 9/9/13	Thu 15/5/14	8	
		completion 28/4/2015	249 days	Tue 11/6/13	Fri 2/1/15	6,7,18	
4.6		Section VII of the Works - All works within Area CRD Section VII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015 Section VIII of the Works - All works within Area BCPA - EOT6 completion 2/1/2015	<u>571 days</u>	A No. A No. A No.			
4.7		Section VIII of the Works - All works within Arts see	AND BANK	Fri 20/12/13	Sat 9/1/16	2	
		Section IX of the Works - All works within Area BCPB - EOTO12 completion 9	751 davs	A CONTRACTOR OF A CONTRACTOR OFTA A	and the second second	0	
4.8		Section IX of the Works - All works within Area be	IEA dave	Thu 5/6/14	Tue 1/9/15	8	
		January 2016 Section X of the Works - All works within Area BCPC	454 days		and a straight		
4.9	1.00	Section X of the Works - All Works Works Works	542 days	Mon 14/7/14	Wed 6/1/16		
	100	Section XI of the Works - All works within Area BCPD - EOTO12 completion 6				74	
40	<u>(0</u>)		635 davs	Thu 22/8/13	Mon 18/5/15	74	
		January 2016 Section XH of the Works - All works within Area LMH	983 davs	Thu 22/8/13	Sat 30/4/16		
	1	Section XII of the Works - All works within All any other Sections Section XIII of the Works - Works not covered in any other Sections	A MARKED		Wed 30/10/13		
4.	12	Section Arrive and the sector	70 days	Thu 22/8/13	Fri 22/11/13	492SS+25 days	- 1
		Submissions	68 days	Mon 16/9/13	Tue 5/5/15		1
	12.1	877A QUE 2005 120 C 100	1 day	Tue 5/5/15	100 00000		
	12.2	Approval of Submissions VO.080 Additional Footpath adjacent to the Eastern Side of Chuk Yuen		Wed 6/5/15	Tue 19/5/15	494	
4.	12.3	Village Re-site Area	14 days		Tue 26/5/15	495	
1.	12.4	Submissions	7 days	Wed 20/5/15	Mon 15/6/1	5 496	
11.1	12.4	Approval of Submissions	20 days	Wed 27/5/15	Tue 4/8/15	496FS+20 days	1
- 110	12.5	Temporarty works and excavation	50 days	Tue 16/6/15	Mon 28/9/1.	5 498FS+15 days	
- 1	12.6	Base slab	40 days	Thu 20/8/15 Tue 29/9/15	Sat 7/11/15	499	
	12.7	Wall Stem	40 days	Tue 29/9/15 Wed 18/11/15	Mon 7/12/1		
- 4	12.8 12.9	Backfilling	20 days	Wed 18/11/15 Tue 8/12/15	Fri 1/1/16	501	
	12.9	DN150 watermain & Utilities Laying	25 days	Sat 2/1/16	Fri 15/1/10	5 502	
	.12.11	Surfacing & U-Channel	14 days	Sat 2/1/10 Sat 2/]/16	Tue 5/1/10	502	
	.12.12	Reinstatement of Gabion	4 days	Fri 23/8/13	Fri 22/11/1		
	12.12	Type 2 Railing	92 days	STI 43/0/13			
	.12.14	Type 2 Railing Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	AL	Fri 23/8/13	Thu 12/9/1		
ſ			21 days	Fri 13/9/13	Wed 6/11/		
	1.12.14.1	Preparation of TTA scheme	55 days	Thu 7/11/13	Fri 22/11/		
	1 12.14.2	Comment & approval of TTA scheme by TD & RMO	16 days	Thu 24/10/13	Sat 30/4/		
	1.12.14.3	Obtain roadwork advice from RMO	920 days	Wed 7/10/15	Tue 5/1/1	0	
	4.12.15	Lin Ma Hang Road Widening Section PVO - Additional U-Channel along both Side of existing LMH Road	91 days				
	1.12.15.1	600m x 2) (Advanced works commenced)	0 days	Wed 31/12/14	Wed 31/12		8
		VO.061 Addition al Rising Main at LMH Road	0 days	Tue 6/1/15	Tue 6/1/		-
	4.12.15.2	vO.061 Addition at Rising Want at the place order for HDPE pipes	80 days	Tue 6/1/15	Thu 26/3	10	
	4.12.15.3	arrival of HDPE pipes	-	Tue 7/10/14	Tue 7/10	/14	
	4.12.15.4	arrival of HDPE pipes RECEIVE VO 053 ADDITIONAL CROSS ROAD DUCTS FOR EXISTING	0 vuaja		m	1/1.4	
	4.12.15.5	IRRIGATION PIPES	0 days	Tue 14/10/14	Tue 14/1	0 i T.4	
		DECEIVE VO 062 CABLE DUCIS LATING FORT CHE	- unj -		Sat 11/4	/15	
5	4.12.15.6	SYSTEM AT LIN MA HANG ROAD	231 days	Sun 24/8/14	5at 11/4		
		SYSTEM AT LIN MA HANG ROAD 1 Works from chainage 190 to chainage 380 (west side carriageway &			Sun 24/8	3/14	
5	4.12.15.7	footnath)	0 days	Sun 24/8/14	Sat 13/9		1
	1 10 16 7 1	TTA for ch 310-380(west)	21 days	Sun 24/8/14	Tue 28/1		
	4.12.15.7.1	continuors to lay drainage & waterwork	45 days	Sun 14/9/14	0-116/1		
8	4 12.15.7.2	drainage & waterwork + backfill for CLP	18 days	Wed 29/10/14	The 4/1		
	4.12.15.7.3	1/0.053 crossing no. $I(whole), 2(west)$	19 days	Sun 16/11/14	Thu 11/1		
0	4.12.15.7.4	$100_{30} = 100_{30} (132kV, 11kV, LV)$	7 days	Fri 5/12/14			Ŷ
1	4.12.15.7.5	filling works to formation of road (include Ski yaya)		Critical Split	*********	Deadline	v
2	4 12.15.7.6	Milestone • Project	Summary	Progress	time to the second s	-	
-				Lbroar460	and the second se		


Sang Hing Civil - Richwell Machinery JV




D	WBS	Task Name	Duration	Start	Finish	Predecessors	2013	2
			1 1				Q4 Q1 Q2 Q3	Q4 Q1 Q2
	4,12.15.7.7	street lighting drawpits & crossroads	7 days	Fri 12/12/14	Thu 18/12/14	522		
	4 12 15 7.8	kerb bedding, laying & backing before hituminous material	9 days	Fri 19/12/14	Sat 27/12/14	523		
	4 12 15 7 9	filling works to formation of footpath	4 days	Sun 28/12/14	Wed 31/12/14	524		
	4, 12, 15, 7, 10	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15 Mon 12/1/15	525 526		
	4, 12, 15, 7, 11	UU for ch 190-380 (PCCW)	7 days	Tue 6/1/15	Mon 12/1/15 Mon 19/1/15	527		
	4.12.15.7.12	irrigation system	7 days	Tue 13/1/15	Wed 21/1/15	528FS-1 day		
	4.12.15.7.13	preparation works to formation of footpath	3 days	Mon 19/1/15	Fri 30/1/15	529		
	4 12.15.7.14	footpath paving	9 days	Thu 22/1/15	Wed 1/4/15	513		
	4.12.15.7.15	VO.061 for renewal of rising main	6 days	Fri 27/3/15	Mon 6/4/15	531	10	
	4 12,15 7.16	sub-base laying for road	5 days	Thu 2/4/15 Tue 7/4/15	Sat 11/4/15	524,532		
	4.12.15.7.17	AC - lay DBM & base course	5 days		Mon 29/12/14	505		her
4	4.12.15.8	1 Works from chainage 380 to chainage 580 (west side carriageway & footpath)	402 days	Fri 22/11/13	WIOH 29/12/14	303		
5	4,12.15.8.1	TTA for ch 380-580(west)	0 days	Fri 22/11/13	Fri 22/11/13			♦-22/11
	4.12.15.8.2	watermain (include issue of alignment and laying)	120 days	Sat 23/11/13	Sat 22/3/14	535		With the second
	4.12.15.8.3	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14	536		9
	4.12.15.8.4	Received Variation Order Nos. 040 & 042	0 days	Mon 28/4/14	Mon 28/4/14			*-3:
	4.12.15.8.5	construct DN450mm pipe with concrete surround	28 days	Mon 12/5/14	Sun 8/6/14	537SS+50 days,5381	S+14 days	
	4,12,15,8,5,1	low stream pipe & catchpit at western side	28 days	Mon 12/5/14	Sun 8/6/14	1941 - 1 944 - 1946 -	1	
	4.12.15.8.6	construct 1900x950 box culvert with manholes SMH8052A & B	49 days	Mon 9/6/14	Sun 27/7/14	538,540		Get
	117 15 8 6 1	support existing DNI 50mm server nine & watermain	7 days	Mon 9/6/14	Sun 15/6/14			
- 1	4 12.15.8.6 1	support existing DN150mm sewer pipe & watermain construct box culvert	14 days	Mon 16/6/14	Sun 19/6/14	542		G
	4 12.15.8.6.2 4 12.15.8.6.3	construct box curven	28 days	Mon 30/6/14	Sun 27/7/14	543		1
	4 12.15 8 7	found existing cables affected construction of gullies & discuss with CLP	18 days	Sat 26/7/14	Tue 12/8/14	537FF-12		q
1	12.13.0.1	tonue existing capies attened construction of Ruttes or disense with CP1	10 auya	Sat 20/ //11	100 10000	days,544FS-2 days		
	4.12.15.8.8	complete preparation work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14	545		
	4.12.15.8.9	UU - 132kV+11kV & LV	35 days	Thu 21/8/14	Wed 24/9/14	546		
	1 12.15 8 10	temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14	547		
- N.	4.12.15.8.11	960x650 box culvert (low stream & west catchpit)	7 days	Sun 28/9/14	Sat 4/10/14	548		
	4.12.15.8.12	construct outstanding drainage & gullies	7 days	Wed 1/10/14	Tue 7/10/14	550FS-4 days		
-	4 12,15,8,13	filling work to formation of road (include SRT98%)	5 days	Wed 8/10/14	Sun 12/10/14	551		
- 12	4.12.15.8.14	V0053 - crossing no. 3, 4 (west)	10 days	Mon 13/10/14	Wed 22/10/14	514FS+6 days		
	4.12.15.8.15	complete filling work to formation of road (include SRT98%)	5 days	Thu 23/10/14	Mon 27/10/14	553		
	4.12.15.8.16	street lighting drawpits & crossing at ch 523	4 days	Mon 27/10/14	Thu 30/10/14	554FS-1 day		
_	4.12.15.8.10 4.12.15.8.17	UU for CLP (lighting)	5 days	Fri 31/10/14	Tue 4/11/14	555		
	4.12.15.8.18	sub-base laying for road	4 days	Wed 5/11/14	Sat 8/11/14	556		
	4.12.15.8.19	sub-oase laying for roau kerb bedding, laying & backing before bituminous material	12 days	Sat 8/11/14	Wed 19/11/14	557FS-1 day		
	4.12.15.8.20	filling works to formation of footpath	5 days	Thu 20/11/14	Mon 24/11/14	558		
-	12.15.8.21	UU for ch 380-580 (PCCW)	14 days	Tue 25/11/14	Mon 8/12/14	559		
_	117 15 0 77	invitation motor	4 days	Tue 9/12/14	Fri 12/12/14	560		
_	4.12.15.8.22	irrigation system	4 days 3 days	Sat 13/12/14	Mon 15/12/14	561		
	1.12.15.8.23	preparation works to formation of footpath	3 aays 14 days	Tue 16/12/14	Mon 29/12/14			
	1.12,15.8.24 1.12,15.8,25	footpath paving AC - lay DBM & base course	14 aays 5 days	Thu 20/11/14	Mon 24/11/14			
	4.12.15.9	2 Works from ch 380-580 (east side carriageway) TTA for ch 380-580 (east)	318 days 0 days	Wed 26/11/14 Wed 26/11/14	Sat 10/10/15 Wed 26/11/14	564FS+2 days	1	
	1.12.15.9.1 1.12.15.9.2	remove existing pavement	4 days	Thu 27/11/14	Sun 30/11/14	566		
	12.15.9.3	PVO: 2 nos. U-Channel Drainage Crossing	14 days	Mon 1/12/14	Sun 14/12/14	567	1	
	1.12.15.9.4	V0.061 for rising main	40 days	Fri 27/3/15	Tue \$/\$/15	513,568		
	4,12,15,9,5	Waterworks - 150T FH, 150T Irrigation & 150T	14 days	Wed 6/5/15	Tue 19/5/15	569	1	
- 10	12.15.9.6	VO053 - crossing no. 2, 3, 4, 5 (east)	20 days	Wed 13/5/15	Mon 1/6/15	570FS-7 days		
	,12.15.9.7	PVO - Revised Design of VO.061 for Rising Mains	40 days	Fri 19/6/15	Tue 28/7/15			
- 1	4,12,15,9.8	**Re-construction: VO.061 for Rising Mains	30 days	Wed 29/7/15	Thu 27/8/15	572	1	
	12.15.9.9	**Re-construction: Waterworks - 150T FH, 150T Irrigation & 150T	10 days	Fri 28/8/15	Sun 6/9/15	573	13 C	
- 11	1.12.15.9.10	**Re-construction: RVO053 - crossing no. 2, 3, 4, 5 (east)	10 days	Mon 31/8/15	Wed 9/9/15	574FS-7 days		
	.12.15.9.11	**Re-construction: PVO: 2 nos. U-Channel Drainage Crossing	10 days	Fri 28/8/15	Sun 6/9/15	573		
- 61	1.12.15.9.12	middle stream box culvert 960x650	14 days	Mon 31/8/15	Sun 13/9/15	576FS-7 days		
- 10	1.12.15.9.13	middle stream DN450mm pipe	12 days	Mon 7/9/15	Fri 18/9/15	577FS-7 days		
	1.12.15.9.14	street light crossing at ch 523	4 days	Sat 19/9/15	Tue 22/9/15	575,578		
- 44	12.15.9.15	SRT Formation level	5 days	Wed 23/9/15	Sun 27/9/15	579	10	
	1.12.15.9.16	sub-base & east kerbing	8 days	Mon 28/9/15	Mon 5/10/15	575,580		
	1.12.15.9.17	AC - lay DBM & base course	5 days	Tue 6/10/15	Sat 10/10/15	581		
	.12.15.10	3 Works from ch 190-380 (east side carriageway)	60 days	Wed 29/7/15	Sat 26/9/15	516FS+2 days		
	12.15.10	TTA for ch 190-380 (east)	0 days	Wed 29/7/15	Wed 29/7/15	oror or a dayo		
	1.12.15.10.1	remove existing pavement	4 days	Wed 29/7/15	Sat 1/8/15	584		
	12 15 10.3	VO.061 for rising main	25 days	Sun 2/8/15	Wed 26:815	585		
-	Revision 1	Task Milestone + Project Summ	mary	Critical Split		Deadline 🖧		
	Tue 26/1/16	Split Critical	_	Progress				



ID	WBS	Task Name	Duration	Start	Finish	Predecessors	2013
587	4.12.15.10.4	Waterworks - 150T FH, 150T x 2	14 days	Thu 27/8/15	Wed 9/9/15	586	Q4 Q1 Q2 Q3 Q4 Q
588	4.12.15.10.5	RV0053 - crossing no. 1 (east)	6 days	Mon 7/9/15	Sat 12/9/15	587FS-3 days	
589	4.12.15.10.5	PVO: 2 nos. U-Channel Drainage Crossing	10 days	Thu 27/8/15	Sat 5/9/15	586	- 1
590	4.12.15.10.7			Thu 3/9/15	Sun 6/9/15	589FS-3 days	
		street light crossings at ch 287, 350	4 days				
591	4.12.15.10.8	PCCW crossings at ch 350	2 days	Sat 5/9/15	Sun 6/9/15	590FF	
	4.12.15,10.9	SRT Formation level	5 days	Mon 7/9/15	Fri 11/9/15	591	
	4.12.15.10.10	sub-base & east kerbing	10 days	Sat 12/9/15	Mon 21/9/15	590,592	
594	4.12.15.10.11	AC - lay DBM & base course	5 days	Tue 22/9/15	Sat 26/9/15	593	
595	4.12.15.11	2,3,7 Works from chainage 580 to chainage 785 (west side carriageway &	265 days	Sun 5/10/14	Fri 26/6/15		
		footpath)					
596	4.12.15.11.1	UU for ch 580-785 (132kV,11kV,LV)	21 days	Sun 5/10/14	Sat 25/10/14	549	
597	4.12.15.11.2	VO.091 Water Mains Diversion	50 days	Fri 8/5/15	Fri 26/6/15		
598	4 12.15 11.3	TTA for ch 580-785(west)	0 days	Wed 26/11/14	Wed 26/11/14	565SS	
599	4.12.15.11.4	earthwork to lay drainage & waterwork	10 days	Thu 27/11/14	Sat 6/12/14	598	
500	4.12.15.11 5	drainage & waterwork	120 days	Sun 7/12/14	Sun 5/4/15	599	
	4.12.15.11.6	VO053 - crossing no. 5, 6, 7&8 & Ducts along ch613-700 (west)	120 uuys 14 days	Mon 6/4/15	Sun 19/4/15	600	
01	4.12.13.11.0	V 0055 - crossing no. 5, 0, 726 & Ducis along cho15-700 (west)	14 aays	WICH 0/4/13	DWN 13/4/13	000	
0.2	11215117	Alling months to formation after at the to ODTODAL	7 danse	Mar 20/1/15	Que 36/4/15	601	
502	4 12.15 11.7	filling works to formation of road (include SRT98%)	7 days	Mon 20/4/15	Sun 26/4/15		
03	4 12 15.11 8	street lighting drawpits & crossings ch760,785	5 days	Mon 27/4/15	Fri 1/5/15	602	
504	4.12.15.11.9	sub-base laying for road	5 days	Sat 2/5/15	Wed 6/5/15	603	
05	4 12.15 11 10	kerb bedding, laying & backing before bituminous material	9 days	Thu 7/5/15	Fri 15/5/15	604	
i06	4.12,15,11.11	filling works to formation of footpath	4 days	Sat 16/5/15	Tue 19/5/15	605	
507	4.12,15.11.12	UU for CLP (lighting)	5 days	Wed 20/5/15	Sun 24/5/15	606	
	4. 12. 15. 11. 13	UU for ch 580-785 (PCCW)	14 days	Mon 25/5/15	Sun 7/6/15	606,607	
	4.12.15.11.14	irrigation system	5 days	Mon 8/6/15	Fri 12/6/15	608	
	4.12.15.11.15	preparation works to formation of footpath	3 days	Sat 13/6/15	Mon 15/6/15	609	
	4.12.15.11.16	footpath paving	7 days	Tue 16/6/15	Mon 15/0/15 Mon 22/6/15	610	
	4, 12.15.11.17			Sat 16/5/15	Wed 20/5/15	605	
14	7, 14.13, 11, 1/	AC - lay DBM & base course	5 days	54110/3/13	WCu 20/3/15	005	
12	4 10 15 10		80 Jan	E.: 22/5/15	Sum 10/7/15	(12ES12 days	
	4.12.15.12	4,5,6 Works from ch 580-785 (east side carriageway)	58 days	Fri 22/5/15	Sun 19/7/15	612FS+2 days	
14	4,12.15.12.1	TTA for ch 580-785 (east)	0 days	Fri 22/5/15	Fri 22/5/15	<i></i>	
	4.12.15.12.2	remove existing pavement	5 days	Sat 23/5/15	Wed 27/5/15	614	
	4,12,15,12,3	VO.061 for rising main	20 days	Thu 28/5/15	Tue 16/6/15	615	
	4.12.15.12.4	VO053 - crossing no. 5, 6, 7&8 (east)	14 days	Fri 12/6/15	Thu 25/6/15	616FS-5 days	
18	4.12.15.12.5	street lighting crossings at ch 760, 785	7 days	Wed 24/6/15	Tue 30/6/15	617FS-2 days	
19	4.12.15.12.6	sub-base & east kerbing	14 days	Wed 1/7/15	Tue 14/7/15	618	
20	4,12,15,12,7	AC - lay DBM & base course	5 days	Wed 15/7/15	Sun 19/7/15	619	
	4.12.15.13	5 Works from chainage 125 to chainage 190 (west side carriageway &	62 days	Mon 28/9/15	Sun 29/11/15	594FS+2 days	
		footpath)					100
22	4.12.15.13.1	TTA for ch 125-190 (west)	0 days	Mon 28/9/15	Mon 28/9/15		
	4, 12, 15, 13, 2	earthwork to lay drainage & waterwork	3 days	Tue 29/9/15	Thu 1/10/15	622	1
	4.12.15,13,3	drainage & waterwork + backfill for CLP	18 days	Thu 1/10/15	Sun 18/10/15	623FS-1 day	
	4.12.15.13.4	UU for ch 125-190 (132kV,11kV,LV)	8 days	Mon 19/10/15	Mon 26/10/15	624	
	4.12.15.13.5	filling works to formation of road (include SRT98%)	7 days	Sun 25/10/15	Sat 31/10/15	625FS-2 days	
	4.12.15.13.6	street lighting drawpits & crossing at ch 154	3 days	Sun 1/11/15	Tue 3/11/15	626	
	4.12.15.13.7	irrigation system	4 days	Mon 2/11/15	Thu 5/11/15	627FS-2 days	
	4.12.15.13.8	UU for CLP (lighting)	3 days	Fri 6/11/15	Sun 8/11/15	628	
	4.12,15.13,9	sub-base laying	3 days	Mon 9/11/15	Wed 11/11/15	629	
31	4.12.15.13.10	kerb bedding, laying & backing before bituminous material	5 days	Thu 12/11/15	Mon 16/11/15	630	
- 1	4.12.15.13.11	filling works to formation of footpath	3 days	Mon 16/11/15	Wed 18/11/15	631FS-1 day	
		v c v v v v v v v v v v v v v v v v v v					
33	4.12.15.13.12	UU for ch 125-190 (PCCW)	5 days	Thu 19/11/15	Mon 23/11/15	632	
	4.12.15.13.13	footpath paving	7 days	Mon 23/11/15	Sun 29/11/15	633FS-1 day	
	4.12.15.13.14	AC - lay DBM & base course		Tue 17/11/15	Fri 20/11/15	631	
2	**********	AC - MY DOM & DUSE COUISE	4 days	100 1//11/13	F11 20/11/13	QJ 1	-
6	4.12.15.14	7 Works from chainage 80 to chainage 125 (west side carriageway & footpath) 67 days	Sat 21/11/15	Wed 27/1/16	635FS+1 day	10
7	4.12.15.14.1	TTA for ch 80-125(west)	A dave	Sat 21/11/15	Sat 21/11/15		
			0 days			627	
	4 12 15.14.2	earthwork to lay drainage & waterwork	3 days	Sun 22/11/15	Tue 24/11/15	637	
	4, 12, 15, 14, 3	drainage & waterwork + backfill for CLP	18 days	Wed 25/11/15	Sat 12/12/15	638	
	4.12.15.14.4	UU for ch 80-190 (132kV,11kV,LV)	6 days	Sun 13/12/15	Fri 18/12/15	639	
	4.12.15.14.5	filling works to formation of road (include SRT98%)	7 days	Sat 19/12/15	Fri 25/12/15	640	
12	4.12.15.14.6	street lighting drawpits & crossing at ch 98	3 days	Sat 26/12/15	Mon 28/12/15	641	
I 3	4 12.15.14 7	irrigation system	3 days	Tue 29/12/15	Thu 31/12/15	642	
	4.12.15.14.8	UU for CLP (lighting)	3 days	Fri 1/1/16	Sun 3/1/16	643	
	4.12 15.14.9	sub-base laying	3 days	Mon 4/1/16	Wed 6/1/16	644	
	4 12.15 14 10	kerb bedding, laying & backing before bituminous material	5 days	Thu 7/1/16	Mon 11/1/16	645	
			-				
•/	4 12 15 14 11	filling works to formation of footpath	4 days	Tue 12/1/16	Fri 15/1/16	646	
8	4, 12, 15, 14, 12	UU for ch 80-190 (PCCW)	4 days	Sat 16/1/16	Tue 19/1/16	647	
-	Revision 1						
	Tue 26/1/16		mal y	Critical Split	ACCOUNTED	Deadline	
		Split Critical		Progress	A THE OWNER AND A THE OWNER AN		




D WBS	Task Name	Duration	Start	Finish	Predecessors	2013 Q4 Q1 Q2 Q3 Q4 Q1 Q2
40 110 15 14 12	for the environment of the second sec	8 days	Wed 20/1/16	Wed 27/1/16	648	
49 4 12.15.14.13	footpath paving	4 days	Tue 12/1/16	Fri 15/1/16	646	
50 4.12.15.14.14	AC - lay DBM & base course	4 <i>uuys</i>	10012/1/10	FTT 15/1/10	010	
51 4 .12.15.15	4 Works from chainage 125 to chainage 190 (east side carriageway & footpath)	42 days	Sat 16/1/16	Sat 27/2/16	650FS+1 day	
4.12.13.13	4 Works from Chanange 125 to chanange 170 (cast side carriagena) a roopani	12 0 m y 0				
52 4 12 15.15.1	TTA for ch 125-190 (cast)	0 days	Sat 16/1/16	Sat 16/1/16		
3 4,12.15.15.2	VO.061 for rising main	7 days	Sun 17/1/16	Sat 23/1/16	652	
		4 days	Sat 23/1/16	Tue 26/1/16	653FS-1 day	
4 4.12.15.15.3	filling works to formation of road (include SRT98%)	•		Fri 29/1/16	654	
5 1.12.15.15.4	street lighting drawpits & crossing at ch 154	3 days	Wed 27/1/16			
6 4.12.15.15.5	irrigation system	3 days	Sat 30/1/16	Mon 1/2/16	655	
7 4.12.15.15.6	UU for CLP (lighting)	3 days	Tue 2/2/16	Thu 4/2/16	656	
8 4.12.15.15.7	sub-base laying	2 days	Fri 5/2/16	Sat 6/2/16	657,656	
9 1.12.15.15.8	kerb bedding, laying & backing before bituminous material	5 days	Sun 7/2/16	Thu 11/2/16	658	
4.12.15.15.9	filling works to formation of footpath	3 days	Fri 12/2/16	Sun 14/2/16	659	
112,15,15,9	Jining works to jointanen of joorpan					
1 4.12.15.15.10	UU for ch 125-200 (PCCW/HGC)	5 days	Mon 15/2/16	Fri 19/2/16	660	
2 4.12.15.15.11	footpath paving	8 days	Sat 20/2/16	Sat 27/2/16	661	
3 4.12.15.15.12	AC - lay DBM & base course	4 days	Fri 12/2/16	Mon 15/2/16	659	
_		10.3	T 1//2/1/	Sun 27/3/16	663FS+1 day	
4 4.12.15.16	6 Works from chainage 80 to chainage 125 (east side carriageway & footpath)	40 days	Tue 16/2/16	Sull 2//3/10	0031511 day	
5 4.12.15.16.1	TTA for ch 80-125 (east)	0 days	Tue 16/2/16	Tue 16/2/16		
6 4.12.15.16.2	VO.061 for rising main	7 days	Wed 17/2/16	Tue 23/2/16	665	
		<u> </u>	11 00 00 11 /	12-10-00/16	666FS-2 days	
7 4.12.15.16.3	filling works to formation of road (include SRT98%)	5 days	Mon 22/2/16	Fri 26/2/16		
4.12.15.16.4	street lighting drawpits & crossing at ch 98	3 days	Fri 26/2/16	Sun 28/2/16	667FS-1 day	1
4.12.15.16.5	irrigation system	3 days	Mon 29/2/16	Wed 2/3/16	668	
4.12.15.16.6	UU for CLP (lighting)	3 days	Thu 3/3/16	Sat 5/3/16	669	
4.12.15.16.7	sub-base laying	3 days	Sun 6/3/16	Tue 8/3/16	670	
4.12.15.16.8	kerb bedding, laying & backing before bituminous material	5 days	Wed 9/3/16	Sun 13/3/16	671	
	filling works to formation of footpath	3 days	Mon 14/3/16	Wed 16/3/16	672	
4.12.15.16.9	Juning works to formation of foorpain	5 days	111011 1 1101-00			
4.12.15.16.10	UU for ch 80-125 (PCCW/HGC)	4 days	Thu 17/3/16	Sun 20/3/16	673	
		7 4	Mon 21/3/16	Sun 27/3/16	674	
4,12.15.16.11	footpath paving	7 days	Mon 14/3/16	Wed 16/3/16	672	
4.12.15.16.12	AC - Iay DBM & base course	3 days	IVION 14/3/10	WCu 10/5/10	0/2	
4.12.15.17	Rising manholes & drawpit covers & Lay wearing course (with TTA)	44 days	Fri 18/3/16	Sat 30/4/16	676FS+1 day	
			E-1 10/2/16	Mon 21/3/16		
4,12.15.17.1	Chainage 80 to Chainage 180 (west side)	4 days	Fri 18/3/16		(50	
4.12.15.17.2	Chainage 80 to Chainage 180 (east side)	2 days	Tue 22/3/16	Wed 23/3/16	678	
4, 12, 15, 17, 3	Chainage 180 to Chainage 280 (west side)	4 days	Thu 24/3/16	Sun 27/3/16	679	
4.12.15.17.4	Chainage 180 to Chainage 280 (east side)	4 days	Mon 28/3/16	Thu 31/3/16	680	
4,12.15.17.5	Chainage 280 to Chainage 380 (west side)	4 days	Fri 1/4/16	Mon 4/4/16	681	
4.12.15.17.6	Chainage 280 to Chainage 380 (east side)	2 days	Tue 5/4/16	Wed 6/4/16	682	
		4 days	Thu 7/4/16	Sun 10/4/16	683	
4,12,15,17,7	Chainage 380 to Chainage 480 (west side)	•		Tue 12/4/16	684	
4.12.15.17.8	Chainage 380 to Chainage 480 (east side)	2 days	Mon 11/4/16			
4.12.15.17.9	Chainage 480 to Chainage 580 (west side)	4 days	Wed 13/4/16	Sat 16/4/16	685	
4.12.15.17.10	Chainage 480 to Chainage 580 (east side)	2 days	Sun 17/4/16	Mon 18/4/16	686	
	(nainage 481110 (nainage 3811 (east side))					
		-				
4.12.15.17.11	Chainage 580 to Chainage 680 (west side)	4 days	Tue 19/4/16	Fri 22/4/16	687	
		-				
4.12.15.17.11 4.12.15.17.12	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side)	4 days 2 days	Tue 19/4/16 Sat 23/4/16	Fri 22/4/16 Sun 24/4/16	687 688	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side)	4 days 2 days 4 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16	687 688 689	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side)	4 days 2 days 4 days 2 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16	687 688 689 690	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580)	4 days 2 days 4 days 2 days 98 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16	687 688 689	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side)	4 days 2 days 4 days 2 days 98 days 3 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15	687 688 689 690 565	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580)	4 days 2 days 4 days 2 days 98 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15	687 688 689 690 565 693	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,14 4,12,15,18 4,12,15,18,1	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650	4 days 2 days 4 days 2 days 98 days 3 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15	687 688 689 690 565	
4, 12, 15, 17, 11 4, 12, 15, 17, 12 4, 12, 15, 17, 13 4, 12, 15, 17, 14 4, 12, 15, 18, 18 4, 12, 15, 18, 1 4, 12, 15, 18, 2 4, 12, 15, 18, 3	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe	4 days 2 days 4 days 2 days 98 days 3 days 14 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15	687 688 689 690 565 693	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18.1 4.12.15.18.1 4.12.15.18.2 4.12.15.18.3 4.12.15.18.3 4.12.15.18.4	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days	Tue 19/4/16 Sat 23/4/16 Mon 25/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15	687 688 690 565 693 694	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,14 4,12,15,18,1 4,12,15,18,1 4,12,15,18,2 4,12,15,18,3 4,12,15,18,3 4,12,15,18,5	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days 5 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15	687 688 690 565 693 694 695 696	
4, 12, 15, 17, 11 4, 12, 15, 17, 12 4, 12, 15, 17, 13 4, 12, 15, 17, 14 4, 12, 15, 18, 14 4, 12, 15, 18, 18, 12, 15, 18, 2 4, 12, 15, 18, 3 4, 12, 15, 18, 5 4, 12, 15, 18, 5 4, 12, 15, 18, 6	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days 5 days 5 days 5 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wcd 18/11/15 Mon 23/11/15	687 688 690 565 693 694 695 696 697	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,14 4,12,15,18,1 4,12,15,18,1 4,12,15,18,2 4,12,15,18,3 4,12,15,18,3 4,12,15,18,5 4,12,15,18,5 4,12,15,18,6 4,12,15,18,7	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days 5 days 5 days 5 days 5 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Sun 29/11/15	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Mon 23/11/15 Thu 3/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18 4.12.15.18.1 4.12.15.18.1 4.12.15.18.3 4.12.15.18.3 4.12.15.18.4 4.12.15.18.5 4.12.15.18.6 4.12.15.18.7 4.12.15.18.7 4.12.15.18.8	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days 5 days 5 days 5 days 5 days 6 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Wed 14/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Sun 29/11/15 Fri 4/12/15	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Mon 23/11/15 Thu 3/12/15 Wed 9/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,14 4,12,15,18 4,12,15,18,1 4,12,15,18,2 4,12,15,18,2 4,12,15,18,3 4,12,15,18,4 4,12,15,18,5 4,12,15,18,5 4,12,15,18,7	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 5 days 5 days 5 days 14 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 10/12/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Thu 3/12/15 Wed 9/12/15 Wed 23/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18 4.12.15.18.1 4.12.15.18.1 4.12.15.18.2 4.12.15.18.3 4.12.15.18.4 4.12.15.18.4 4.12.15.18.5 4.12.15.18.6 4.12.15.18.7 4.12.15.18.7 4.12.15.18.8	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging	4 days 2 days 4 days 2 days 98 days 3 days 14 days 12 days 5 days 5 days 5 days 5 days 5 days 6 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 10/12/15 Thu 24/12/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Thu 3/12/15 Wed 9/12/15 Wed 23/12/15 Sat 2/1/16	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18 4.12.15.18.1 4.12.15.18.1 4.12.15.18.3 4.12.15.18.4 4.12.15.18.4 4.12.15.18.6 4.12.15.18.7 4.12.15.18.7 4.12.15.18.8 4.12.15.18.9	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Chainage 680 to Chainage 785 (east side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 5 days 5 days 5 days 14 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 10/12/15	Fri 22/4/16 Sun 24/4/16 Thu 28/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Thu 3/12/15 Wed 9/12/15 Wed 23/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18 4.12.15.18.1 4.12.15.18.2 4.12.15.18.3 4.12.15.18.3 4.12.15.18.4 4.12.15.18.4 4.12.15.18.6 4.12.15.18.6 4.12.15.18.7 4.12.15.18.8 4.12.15.18.9 4.12.15.18.10 4.12.15.18.10 4.12.15.18.11	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 5 days 5 days 14 days 10 days 14 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 24/12/15 Sun 3/1/16	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 9/12/15 Wed 9/12/15 Wed 9/12/15 Sat 2/1/16 Sat 16/1/16	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701 702	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18.1 4.12.15.18.1 4.12.15.18.2 4.12.15.18.2 4.12.15.18.3 4.12.15.18.4 4.12.15.18.6 4.12.15.18.6 4.12.15.18.7 4.12.15.18.8 4.12.15.18.8 4.12.15.18.9 4.12.15.18.10 4.1	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving Eastern Footpath from ch 190-380)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 5 days 6 days 14 days 10 days 14 days 71 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 29/11/15 Thu 24/12/15 Sun 3/1/16 Sun 27/9/15	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 18/11/15 Wed 9/12/15 Wed 23/12/15 Sat 2/1/16 Sat 16/1/16 Sun 6/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,13 4,12,15,17,14 4,12,15,18,1 4,12,15,18,1 4,12,15,18,2 4,12,15,18,3 4,12,15,18,3 4,12,15,18,5 4,12,15,18,5 4,12,15,18,6 4,12,15,18,7 4,12,15,18,7 4,12,15,18,9 4,12,15,18,10 4,12,15,18,11 4,12,15,19,1	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving Eastern Footpath from ch 190-380) remove existing pavement	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 6 days 14 days 10 days 14 days 71 days 3 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 29/11/15 Sun 27/9/15 Sun 27/9/15	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 18/11/15 Wed 9/12/15 Wed 9/12/15 Sat 2/1/16 Sat 16/1/16 Sun 6/12/15 Tue 29/9/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701 702 583	
4,12,15,17,11 4,12,15,17,12 4,12,15,17,13 4,12,15,17,13 4,12,15,17,14 4,12,15,18 4,12,15,18,1 4,12,15,18,2 4,12,15,18,3 4,12,15,18,3 4,12,15,18,5 4,12,15,18,5 4,12,15,18,6 4,12,15,18,7 4,12,15,18,8 4,12,15,18,10 4,12,15,18,10 4,12,15,18,11 4,12,15,19	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving Eastern Footpath from ch 190-380)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 5 days 6 days 14 days 10 days 14 days 71 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 29/11/15 Thu 24/12/15 Sun 3/1/16 Sun 27/9/15	Fri 22/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Sat 16/1/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 18/11/15 Wed 9/12/15 Wed 23/12/15 Sat 2/1/16 Sat 16/1/16 Sun 6/12/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701 702	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18.1 4.12.15.18.1 4.12.15.18.2 4.12.15.18.3 4.12.15.18.3 4.12.15.18.5 4.12.15.18.5 4.12.15.18.6 4.12.15.18.7 4.12.15.18.7 4.12.15.18.8 4.12.15.18.9 4.12.15.18.10 4.12.15.18.11 4.12.15.19.1 4.12.15.19.1 4.12.15.19.1	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving Eastern Footpath from ch 190-380) remove existing pavement	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 6 days 14 days 10 days 14 days 71 days 3 days 3 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 29/11/15 Sun 27/9/15 Sun 27/9/15	Fri 22/4/16 Sun 24/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 9/12/15 Wed 9/12/15 Wed 9/12/15 Sat 2/1/16 Sat 16/1/16 Sun 6/12/15 Tue 29/9/15 Fri 2/10/15	687 688 690 565 693 694 695 696 697 698FS+5 days 699 700 701 702 583	
4.12.15.17.11 4.12.15.17.12 4.12.15.17.13 4.12.15.17.14 4.12.15.18.1 4.12.15.18.1 4.12.15.18.2 4.12.15.18.3 4.12.15.18.3 4.12.15.18.5 4.12.15.18.6 4.12.15.18.7 4.12.15.18.8 4.12.15.18.7 4.12.15.18.9 4.12.15.18.10 4.12.15.18.10 4.12.15.18.10 4.12.15.19.1 4.12.15.19.1 4.12.15.19.1 4.12.15.19.1 4.12.15.19.2	Chainage 580 to Chainage 680 (west side) Chainage 580 to Chainage 680 (east side) Chainage 680 to Chainage 785 (west side) Eastern Footpath from ch 380-580) remove existing pavement upper stream box culvert 960x650 upper stream DN450mm pipe VO053 - crossing no. 2, 3, 4, 5 (east footpath) filling works to formation of footpath street light crossing at ch523 UU for CLP (lighting) sub-base & edging UU for ch 380-580 (PCCW/HGC) construct edging footpath paving Eastern Footpath from ch 190-380) remove existing pavement VO053 - crossing no. 2 (east footpath)	4 days 2 days 4 days 2 days 98 days 3 days 14 days 5 days 5 days 5 days 5 days 6 days 14 days 10 days 14 days 71 days 3 days 3 days	Tue 19/4/16 Sat 23/4/16 Fri 29/4/16 Sun 11/10/15 Sun 11/10/15 Wed 14/10/15 Wed 28/10/15 Mon 9/11/15 Sat 14/11/15 Thu 19/11/15 Fri 4/12/15 Thu 29/11/15 Fri 4/12/15 Thu 24/12/15 Sun 3/1/16 Sun 27/9/15 Wed 30/9/15	Fri 22/4/16 Sun 24/4/16 Sun 24/4/16 Sat 30/4/16 Sat 30/4/16 Tue 13/10/15 Tue 27/10/15 Sun 8/11/15 Fri 13/11/15 Wed 18/11/15 Wed 9/12/15 Wed 9/12/15 Wed 9/12/15 Sat 2/1/16 Sat 16/1/16 Sun 6/12/15 Tue 29/9/15 Fri 2/10/15	687 688 689 690 565 693 694 695 696 697 698FS+5 days 699 700 701 702 583 705	



	WBS	Task Name	Duration	Start	Finish	Predecessors	04	01	2013 Q2	13	Q4	Q1	2014	03 L I
707	4.12.15.19.3	filling works to formation of footpath	5 days	Sat 3/10/15	Wed 7/10/15	706	Q4	QI	Q2	2J	Q14	C11	Q2 \	62
	4.12.15.19.4	street light crossings at ch287,350	7 days	Thu 8/10/15	Wed 14/10/15	707								
709	4.12.15.19.5	UU for CLP (lighting)	5 days	Thu 15/10/15	Mon 19/10/15	708								
10	4.12.15.19.6		6 davs	Tue 20/10/15	Sun 25/10/15	709								
11	4.12.15.19.7	sub-base & edging	20 days	Mon 26/10/15	Sat 14/11/15	710								
	4.12.15.19.8	UU for ch 190-380 (PCCW/HGC)	9 days	Sun 15/11/15	Mon 23/11/15	711								
		construct edging	13 days	Tue 24/11/15	Sun 6/12/15	712								
13	4.12.15.19.9	footpath paving		Mon 20/7/15	Mon 28/9/15	613								
14	4.12.15.20	Eastern Footpath from ch 580-785)	71 days 3 days	Mon 20/7/15	Wed 22/7/15	015								
	4.12.15.20.1	remove existing pavement	-	Thu 23/7/15	Wed 29/7/15	715								
16	4.12.15.20.2	VO053 - crossing no. 5, 6, 7&8 (east footpath)	7 days		Mon 3/8/15	716								
17	4.12.15.20.3	filling works to formation of footpath	5 days	Thu 30/7/15	Mon 10/8/15	717								
18	4.12.15.20.4	street light crossings at ch760,785	7 days	Tue 4/8/15		718								
19	4,12,15.20.5	UU for CLP (lighting)	5 days	Tue 11/8/15	Sat 15/8/15	719								
20	4.12.15.20.6	sub-base & edging	6 days	Sun 16/8/15	Fri 21/8/15									
21	4.12.15.20.7	UU for ch 580-785 (PCCW/HGC)	14 days	Sat 22/8/15	Fri 4/9/15	720								
22	4.12.15.20.8	construct edging	10 days	Sat 5/9/15	Mon 14/9/15	721								
23	4.12.15.20.9	footpath paving	14 days	Tue 15/9/15	Mon 28/9/15	722	0							
24	4.12.15.21	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	Tue 30/12/14	Mon 9/3/15	534								
26	4.12.15.22	Site Formation works for ArchSD Depot (Drg. 1001B)	60 days	Tue 10/3/15	Fri 8/5/15	724								
27	4.12.15.23	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	147 days	Thu 24/10/13	Wed 19/3/14					5				
				N 1 1011117	See DULLA				0		_			
733	4.13	Section XIV of the Works - Trees preservation and protection (EOTO12 completion 9	1003 davs	Fri 12/4/13	Sat 9/1/16									
	and the second	January 2016)			1000	f			-					
34	4.13.1	January 2016) Submissions	69 days	Fri 12/4/13	Wed 19/6/13				-	_				
34 35	and the second	January 2016)			1000	734 181			-	7				•
34 35 36	4.13.1 4.13.2	January 2016) Submissions Approval of Submissions	69 days 70 days	Fri 12/4/13 Thu 20/6/13	Wed 19/6/13 Wed 28/8/13	734			-	1				•
84 85 86	4.13.1 4.13.2 4.13.3	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site	69 days 70 days 0 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15	734 181 217			-					•
34 35 36 37	4.13.1 4.13.2 4.13.3	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to	69 days 70 days 0 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15	734 181 217 181			-					•
34 35 36 37 38	4.13.1 4.13.2 4.13.3 4.13.4	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting	69 days 70 days 0 days 0 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15	734 181 217 181 74,734SS+147 days								•
34 35 36 37 38 39	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4	69 days 70 days 0 days 0 days 139 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15	734 181 217 181								•
 734 735 736 737 738 739 740 	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5 4.13.6	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4 Tree felling/removal works and tree transplanting works for other areas Preservation and Protection of Existing Trees in all Portion of the Site Section XV of the Works - Landscape soft works (including transplant trees to	69 days 70 days 0 days 0 days 139 days 750 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14 Fri 6/9/13	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15	734 181 217 181 74,734SS+147 days								•
 34 35 36 37 38 39 40 41 	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5 4.13.6 4.13.7 4.14	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4 Tree felling/removal works and tree transplanting works for other areas Preservation and Protection of Existing Trees in all Portion of the Site Section XV of the Works - 1 andscape soft works (including transplant trees to permanent locations)	69 days 70 days 0 days 0 days 139 days 750 days 864 days 181 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14 Fri 6/9/13 Thu 29/8/13	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15 Sat 9/1/16	734 181 217 181 74,734SS+147 days	95-20							•
34 35 36 37 38 39 40 41	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5 4.13.6 4.13.7	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4 Tree felling/removal works and tree transplanting works for other areas Preservation and Protection of Existing Trees in all Portion of the Site Section XV of the Works - Landscape soft works (including transplant trees to permanent locations) tree & shrub planting at re-aligned Lin Ma Hang Road (west) for Section	69 days 70 days 0 days 0 days 139 days 750 days 864 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14 Fri 6/9/13 Thu 29/8/13 Thu 3/12/15	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15 Sat 9/1/16 Tue 31/5/16	734 181 217 181 74,734SS+147 days 74,735	×S-20		-					•
734 735 736 737 738 739 740	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5 4.13.6 4.13.7 4.14	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4 Tree felling/removal works and tree transplanting works for other areas Preservation and Protection of Existing Trees in all Portion of the Site Section XV of the Works - Landscape soft works (including transplant trees to permanent locations) tree & shrub planting at re-aligned Lin Ma Hang Road (west) for Section XIII of the Works tree & shrub planting at re-aligned Lin Ma Hang Road (east) for Section	69 days 70 days 0 days 0 days 139 days 750 days 864 days 181 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14 Fri 6/9/13 Thu 29/8/13 Thu 3/12/15	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15 Sat 9/1/16 Tue 31/5/16	734 181 217 181 74,7345S+147 days 74,735 516,534,595,636,621	9 5-20							•
734 735 736 737 738 739 740 741 742 742	4.13.1 4.13.2 4.13.3 4.13.4 4.13.5 4.13.6 4.13.7 4.13.7 4.14 4.14.1	January 2016) Submissions Approval of Submissions Claim No. 009 - Delays due to Delayed Possession of Portion BCP4 of the Site Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3 due to Resistant by Local Resident Section XIV of the Works - Tree felling/removal works and tree transplanting works at BCP4 Tree felling/removal works and tree transplanting works for other areas Preservation and Protection of Existing Trees in all Portion of the Site Section XV of the Works - Landscape soft works (including transplant trees to permanent locations) tree & shrub planting at re-aligned Lin Ma Hang Road (west) for Section XIII of the Works	69 days 70 days 0 days 0 days 139 days 750 days 864 days 181 days 58 days	Fri 12/4/13 Thu 20/6/13 Fri 26/9/14 Wed 14/1/15 Fri 26/9/14 Fri 6/9/13 Thu 29/8/13 Thu 3/12/15 Thu 28/1/16	Wed 19/6/13 Wed 28/8/13 Fri 26/9/14 Wed 14/1/15 Wed 11/2/15 Fri 25/9/15 Sat 9/1/16 Tue 31/5/16 Fri 25/3/16	734 181 217 181 74,734SS+147 days 74,735 516,534,595,636,621 days	°S-20							•

Sang Hing Civil - Richwell Mac	hinery JV					Page 5 of 5				
Tue 26/1/16	Split	Summary	6	Critical	Progress					
Revision 1 Tue 26/1/16	Task	Milestone	•	Project Summary	Critical Split		Deadline	₽		





D	Activity Name	Rem	Start	Finish	5			January 20	16		Feb	ruary 2016		
		Dur			20	27	03	10	17 24	31	07	14	21	28
C/HYW	BCP Contract 6 - 3MRP Jan 2016													
.0 - Cont	ract Key Dates		·											
.1 - Cor	imencement of the Works													
CKD-1600	Section IIA Commencement of the Works Notification (PS+215d)	0	25-Jan-16						♦ Section	on IIA Com	mencement	of the Work	ks Notifica	tion (PS+215
5 - Wor	ks Areas Possession Date									-,		+		
CKD-5160	Possession of Portion WC 2 of the Site (PS+60)	0	20-Jan-16				· • • • • • • • • • • • • • • • • • • •		 Possession of 	Portion WC	2 of the Si	ite (PS+60))¦	
CKD-5300	Possession of Portion CR16 of the Site (PS+210)	0	12-Jan-16 A					Possessio	n of Pottion CR16				/ <u></u>	
CKD-5310	Possession of Portion CR17 of the Site (PS+210)	0	12-Jan-16 A						n of Portion CR17			+		
CKD-5360	Possession of Portion CR23 of the Site (PS+210)	0	12-Jan-16 A						n of Portion CR23		· -i	. •		
CKD-5380	Possession of Portion CR28 of the Site (PS+210)	0	12-Jan-16 A						n of Portion CR28			+		
CKD-5400	Possession of Portion CR34 of the Site (PS+210)	0	16-Jan-16 A						ssession of Portion			.i		
CKD-5580	Possession of Portion CR37 of the Site (PS+270)	0	19-Mar-16								+	+	·	
CKD-5590	Possession of Portion CR38 of the Site (PS+270)	0	19-Mar-16									+ !		
CKD-5600	Possession of Portion CR39 of the Site (PS+270)	0	19-Mar-16											
CKD-5640	Possession of Portion CR43 of the Site (PS+270)	0	19-Mar-16				·					+		
CKD-5650	Possession of Works Area WA2 (PS+300)	0	30-Dec-15 A			♦ Pos	session of Work	s Area WA	2 (PS+300)					
CKD-5660	Possession of Works Area WA1-3 (PS+330)	0	31-Dec-15 A						/A1-3 (PS+330)					
CKD-5720	Possession of Portion C2P1 of the Site (PS+207)	0	16-Jan-16 A					♦ Po	ssession of Portior	C2P1 of t	he Site (PS-	+207)		
CKD-5730	Possession of Portion C2P2 of the Site (PS+207)	0	16-Jan-16 A					♦ Po	ssession of Portior	C2P2 of th	he Site (PS-	+207)		
CKD-5740	Possession of Portion C5P3 of the Site (PS+257)	0	06-Mar-16									+		
0 - Subr	nission and Approval						· •					· · · · · · · · · · · · · · · · · · ·		-l
	eral Submission						+			+		<u>+</u>		
SUB-5930	Submit Geotechnical Risk Management Plan (PS 33.115.1(2))	84	11-Jan-16 A	12 Apr 16										
		04	11-Jair TO A	12-Apr-16			· · · · · · · · · · · · · · · · · · ·		• • • • • • • • • • • • • • • • • • • •			+		
	A - Alternative Design													
	omission - Bridge A													
	mission - Bridge A Substructure	i					¦ ·							
	0 Bridge A Substructure - Prep/Submit DDA Drawings + ICE	18	15-Jul-15 A	06-Feb-16						-!				Submit DDA
	0 Bridge A Substructure - Engineer Review/Comment & Resubmit	48	29-Sep-15 A	07-Mar-16			·			-;		÷		
	0 Bridge A Substructure - DDA	18	23-Nov-15 A	25-Mar-16			·							
	mission - Bridge A Superstructure										-			
	0 Bridge A Superstructure - Pr ep/Submit of DDA Drawings + ICE	12	27-Jul-15 A	31-Jan-16					·	Bridge	A Superstru	ucture - Pre	ep/Submito	
	0 Bridge A Superstructure - Engineer Review/Comment & Resubmit	40	04-Dec-15 A	28-Feb-16										Bridge
	0 Bridge A Superstructure - DDA	18	04-Dec-15 A	17-Mar-16							4			
	omission - Bridge B											; ;		
	mission - Bridge B Substructure						·			<u></u>				
	0 Bridge B Substructure - Prep/Submit DDA Drawings + ICE	12	15-Jul-15 A	31-Jan-16			· •			Bridge		ture - Prep/		DA Drawing
	0 Bridge B Substructure - Engineer Review/Comment & Resubmit	40	29-Sep-15 A	28-Feb-16			· 							Bridge
	0 Bridge B Substructure - DDA	18	23-Sep-15 A	17-Mar-16										
	mission - Bridge B Superstructure													
	0 Bridge B Superstructure - Prep/Submit DDA Drawings + ICE	12	15-Jul-15 A	31-Jan-16					·	Bridge	B Superstru			DDA Drawir
	0 Bridge B Superstructure - Engineer Review/Comment & Resubmit	30	05-Dec-15 A	18-Feb-16								E	Bridge B Si	uperstructure
	0 Bridge B Superstructure - DDA	18	04-Dec-15 A	07-Mar-16			·		· · · · · · · · · · · · · · · · · · ·		4	÷		
	omission - Bridge C													
	nission - Bridge C Substructure													
	0 Bridge C Substructure - Prep/Submit DDA Drawings + ICE	18	20-Aug-15 A	06-Feb-16			·				Bridge C	Substructu	re - Prep/S	Submit DDA
	0 Bridge C Substructure - Engineer Review/Comment & Resubmit	60	12-Oct-15 A	19-Mar-16										
SUB-3230	0 Bridge C Substructure - DDA	18	12-Oct-15 A	06-Apr-16										i i

CRBC-CEC-KADEN Joint Venture

Non-Critical Activity Remaining Level of Effort Actual Work

3-month Rolling Programme (20-Jan-2016)

Data Date: 20-Jan-16

Run Date: 29-Jan-16



Page 1 of 11

				C	ED	D		
		March 20	016			April	2016	
	06	13	20	27		03	10	17
					 			
				,				
1	ן ירא							
	5d)							
				,				
	¦!		Possess	ion of Porti	on CR	37 of th	e Site (P	S+270
				ion of Porti				
			Possess	ion of Porti	on CR.	39 of th	e Site (P	S+270
			Possess	ion of Porti	on CR4	43 of th	e Site (P	S+270
					· - ¦			
	; {							
	Possessi	on of Po	ortion C5P3	of the Site (P\$+2.	57)		
			-	1				
	4							
							Su	omit Ge
			-	-				
	4							
	Drowings	+ ICE			·			
	Drawings							·
	Bridge		structure - E		·			mit
				Bridge A	Subst	ructure	- DDA	
ra	wings + ICE	Ξ	-	1	ł			-
e.	A Superstru	icture -	Engineer Re	eview/Comn	nent &	Resubm	nit	
				Superstruct				
					·			·
	¦			¦				·
						¦		
	s + ICE							
e	B Substruct		ngineer Rev		·			
	i		Bridge B	Substructur	e - DD	DA		
vii	ngs + ICE							
ır	e - Enginee	r Review	w/Comment	& Resubmit				
			erstructure -					
						¦		
						<u></u>		
A	Drawings	+ ICE						
_	, J !		Bridge	C Substruc	ture -	Enginee	er Reviev	/Comn
						Bri	dge C Su	bstruct
	• •		,		÷			
			3-month	Rolling Pro	gram	me		
	Date		Revi	sion	C	Checke	ed Appr	oved
ľ	20-Jan-16	6 3MI	RP					
ľ								

Activity Name	Rem	Start	Finish	5			Janua	ry 2016				Feb	ruary 2016		
	Dur			20	27	03	10	1	7	24	31	07	14	21	
DDA Submission - Bridge C Superstructure										<u> </u>					
SUB-3240 Bridge C Superstructure - Prep/Submit DDA Drawings + ICE	12	23-Sep-15 A	31-Jan-16						+		Bridge (C Superstr	ucture - Pr	ep/Submit D	
SUB-3250 Bridge C Superstructure - Engineer Review/Comment & resubmit	40	09-Dec-15 A	28-Feb-16					4					<u>+</u>		
SUB-3260 Bridge C Superstructure - DDA	18	29-Feb-16	17-Mar-16										+		
DDA Submission - Bridge D			_												
DDA Submission - Bridge D Substructure	10	15 L1 15 A	21 1- 16							<u></u>			D		
SUB-3300 Bridge D Substructure - Prep/Submit DDA Drawings + ICE SUB-3310 Bridge D Substructure - Engineer Review/Comment & Resubmit	40	15-Jul-15 A 13-Oct-15 A	31-Jan-16 28-Feb-16				-!				Bridge I) Substruc	ture - Prej	Submit DD	
SUB-3330 Bridge D Substructure - DDA	18	13-Oct-15 A	17-Mar-16				-;		+				+		ឹ
DDA Submission - Bridge D Superstructure	10	12-001-1574	17-141-10												
SUB-3340 Bridge D Superstructure - Prep/Submit DDA Drawings + ICE	14	05-Sep-15 A	02-Feb-16					4			Bride	e D Sune	tstructure ·	Prep/Submi	it Γ
SUB-3350 Bridge D Superstructure - Engineer Review/Comment & Resubmit	40	05-Oct-15 A	01-Mar-16							·		se B Supe			
SUB-3360 Bridge D Superstructure - DDA	18	28-Dec-15 A	19-Mar-16												
DDA Submission - Tunnel & Portal Alternative Design													+		
UB-3420 Turnel Portal AD - DDA	0	20-Nov-15 A	05-Jan-16 A			-;	nel Portal A		DA						
DDA Submission - Ventilation Building Alternative Design						I (d)									
UB-3440 Vent Bldg AD - Prep/Submit DDA Drawings +ICE	48	07-Oct-15 A	07-Mar-16					·		· · · · · · · · · · · · · · · · · · ·					
UB-3450 Vent Bldg AD - DDA	28	08-Mar-16	04-Apr-16												
4 - Statutory Submission and Approval			<u>r</u> - + 0					·					+		
Contracor Blasting Assessment Report (CBAR)										· · · · · · · · · · · · · · · · · · ·					
UB-4040 CBAR - Final Submission to MD/GEO/BD/Police/FSD	45	12-Dec-15 A	04-Mar-16												
UB-4050 CBAR - Approval	28	05-Mar-16	01-Apr-16										+ 		
**	20	03-14141-10	01-Api-10										<u> </u>		
Blasting Method Statement UB-4120 North Portal Blasting Method Statement - MD Review and Comment	32	15-Oct-15 A	20-Feb-16										! 	North Da	rtol
UB-4120 North Portal Blasting Method Statement - MD Review and Comment UB-4125 North Portal Blasting Method Statement - Resubmit to MD	68	30-Dec-15 A	20-Feb-16 27-Mar-16					·					¦	North Por	ιd.
UB-4120 North Portal Blasting Method Statement - Approval by MD	28	28-Mar-16	24-Apr-16							 			1		
UB-4140 South Portal Blasting Method Statement - Engineer Review and Comm		16-Oct-15 A	02-Feb-16				-				South	Portal RI	asting Met	hod Stateme	nt
UB-4146 South Fortal Blasting Method Statement - Engineer Review and contra UB-4145 South Portal Blasting Method Statement - Submit to MD	28	03-Feb-16	01-Mar-16							· · · · · · · · · · · · · · · · · · ·					
UB-4150 South Portal Blasting Method Statement - MD Review and Comment	120	02-Mar-16	29-Jun-16							·					
- Off-Site Works								1							
								+							
1 - Segment Fabrication	2.1	17 4 17 4	10 E-1-16										l Racini di		5.
SW-1000 Segment Off-site Fabrication Yard Set-up SW-1050 Segment Mould Design and Fabrication	24	17-Aug-15 A	12-Feb-16 12-Feb-16						i				1	Off-site Fabr Mould Desig	
SW-1050 Segment Mould Design and Pabrication SW-1100 Submit/Approve Geometry Control Design	30	20-Aug-15 A 12-Oct-15 A	12-Feb-16 18-Feb-16					· · · · · ·		· · · · · · · · · · · · · · · · · · ·			÷	Submit/Appr	[
SW-1100 Submit/Approve Geometry Control Design SW-1120 Bridge B - Segment Fabrication 183 nos @ 12 nos/week	168	25-Feb-16	10-Aug-16										<u>+</u>		
SW-1250 Bridge A - Segment Fabrication 469 nos @ 12 nos/week	336	19-Apr-16	20-Mar-17					+							
SW-1200 Bridge Pt - beginnen Fabrication 2014 00 Hos (@ 12 hos week SW-1400 Bridge D - Segment Fabrication 2344 nos (@ 32 nos/week	530	01-Mar-16	25-Jul-17					+					+ + 		
2 - Portion WA1															
SW-2300 Establishment of Precast Segment Unloading Berth at WA2	6	20-Jan-16	25-Jan-16							Establieb	nment of	Precast Se	ement Unl	oading Berth	1.91
	0	20-Jun-10	20-5un-10					·					U		
- Sha Tau Kok Interchange								÷					¦ 		
2 - STKI Temporary Traffic Arrangement			10.55												
TTA Stage 1 - Diversion of STK Road to Temporary Road	6	12-Mar-16	18-Mar-16							· · · · · · · · · · · · · · · · · · ·					
3 - STKI (North) - Portion CR3, WKS & CR8															
Portion CR3										1			 		
TK-3030 Portion CR3 - Tree Felling + Site Clearance + Demolition	9	01-Aug-15 A	29-Jan-16					_		Po	ortion CR	3 - Tree F	elling + Si	e Clearance	+ I
TK-5250 Demolition of Existing Footbridge	30	20-Jan-16	01-Mar-16												
4 - STKI (South) - Portion CR5, CR6, CR7 & C2P2															
♦ ♦ Milest	000							<u> </u>			P '	+ ID -T T	(2) (D.D. 7	0	-
	one al Activity												5-3MRP-7 VP 3MRP		
	ritical Activity	3.mo	nth Rollir	na Pr	oars	mme	(20-	Jan	_201	6)	Page 2		, i JiviiXF		
				'' ' '	July		, ~~∪ -י	Jui		v)	- 450 2				

				CI	Ē	DD			
	March 2	016				Apr	120	16	
06	13		20	27		03		10	17
+ ICE	L						L		
Superstru	icture -	Enginee	er Revie	w/Comm	eht a	& resubn	hit		
		Bridg	e C Su	perstructu	re -	DDA	L		
ICE									
· ICE	 		Darrian	/Common	_ <u> </u>	Dombury	1 L		
Substruc	ure - E	ngimeer	Review	/Commei	ια	Resubili	1 		
	<u></u>	Bridg	ge D Su	bstructure	2 ÷ L - ¦	DA			;
ngs + IC									
D Super	structur	e - Eng	ineer R	eview/Co	mme	ent & Re	subr	nit 	
		Br	idge D	Superstr	.otu	re - DDA	\		
	L				- +		L		'
Vent l	Bldg A F) - Pren	/Submit	DDA Di	awi	$195 \pm IC$	 E		
		!			- +		+	gAD - I	
					- +	• • • • • • • •			
BAR - F	inal Sub	mission	to MD	GEO/BE	/Pol	ice/FSD			
					CI	BAR - A	ppro	oval	
	L						L		
Aethod S	tatemer	nt - MD	Review	v and Cor	nine	nt	 		
						al Blasti	¦ hσľ	Method	State
	L			, itorui					
Review	and Cor				- +		 		
Portal DL	and Con	Inthem	totomo	nt - Subr		MD			
			stateme	ni - Suon	- <u>+</u>		L		
					- +		- 		
Set-up					- +				
tion	L				- +		L 		
/ Control	Design				- +				
					- i		L		
					.i				
		;			- +				
			Stam	1 - Dive	- ¦	of ST V	 ' Po	ad to T	
			1 Stage	I - Dive		101 51 K			inpo
		ł			1				
					- +				
tion of E	xisting	Footbrie	lge		- i		;		;
	 -						L		 !
		i			1		i		
				lling Pro	grar	-			
Date			Revisio	n		Check	ed	Appro	ved
)-Jan-1	6 3M	KP							

- STKI Slip Road S2	Dur		Finish	2			January	2010			F eb	ruary 2016		
-				20	27	03	10	1	7 24	31	07	14	21	28
												¦		
STK-4140 Portion CR5/SRS2 Noise Barrier NB7 - Site Formation	9	12-Nov-15 A	29-Jan-16								R5/SRS2 N			
STK-4141 Portion CR5/SRS2 Noise Barrier NB7 - Footing Slab	18	01-Feb-16	27-Feb-16									+	·;	Port
STK-4142 Portion CR5/SRS2 Noise Barrier NB7 - Footing Wall	24	15-Feb-16	12-Mar-16									¦	· •	
STK-4150 STKI/SRS2 - Temporary Road	28	16-Feb-16	18-Mar-16											
- STKI Portion C2P2														
STK-4220 Portion C2P2 - Tree Felling + Site Clearance	10	18-Jan-16 A	30-Jan-16								C2P2 - Tree	+		nce
STK-4230 Portion C2P2 - Initial Survey	10	18-Jan-16 A	30-Jan-16							Portion	C2P2 - Initi	al Survey		
- STKI Slip Road S1														
STK-4305 Portion CR5 & CR6 (SRS1) - Temporary Road	45	19-Jan-16 A	18-Mar-16									<u>.</u>		
STK-4315 Portion C2P1 - Condition + Tree Survey	5	18-Jan-16 A	25-Jan-16							on C2P1 -	Condition +	Tree Surve	-v	
STK-4320 Portion C2P1 - Tree Felling + Site Clearance	5	18-Jan-16 A	25-Jan-16								Tree Felling			
STK-4325 Portion C2P1 - Initial Survey	6	21-Jan-16	28-Jan-16							Portion C2	P1 - Initial S	Survey		<u> </u>
5.5 - STKI (East) - Portion CR3 & RD														
- Bridge E														
STK-5210 Bridge E - Diversion of Existing Utilities	36	19-Mar-16	04-May-16											
STK-5220 Bridge E - Abutment A021 Pr e-d rilling	18	19-Mar-16	13-Apr-16									+		
STK-5270 Bridge E - Abutment A022 Bored Piling	54	24-Feb-16	30-Apr-16											
0 - Bridge A (Ch6850 to Ch7295)		in and the second s	· ·											
5.2 - Ground Investigation		12.14	10.14	.										
BRA-2022 TTA - Wo Keng Shan Rd. Local Diversion for AP006	6	12-Mar-16	18-Mar-16											
BRA-2023 Diversion of Existing Utilities Diversion for AP006	48	19-Mar-16	19-May-16											
BRA-2035 Diversion of Existing Utilities Diversion for AP004	48	19-Mar-16	19-May-16			; 			· · · · · · · · · · · · · · · · · · ·					
BRA-2039 Bridge A - Pre-drilling at Portion RD-CR3 for AP004 (4 hole	<u>·</u>	16-Apr-16	29-Apr-16		D.:	l. A D.	- 		on C2P2 for AP	000 (4 11				
BRA-2050 Bridge A - Pre-drilling at Portion C2P2 for AP002 (4 holes)	0	17-Dec-15 A	30-Dec-15 A		BI	dge A - PI	e-d ming at	POILI				dention C2D		4
BRA-2060 Bridge A - Pre-drilling at Portion C2P2 for AA001 (5 holes)	5	30-Dec-15 A	25-Jan-16						Bridg	2¢ A - Pre-	drilling at P	\$110nC2P2	; IOF AAUU); (5 f -;
.3 - Bored Piles				L			<u></u>							
BRA-3000.03 Bridge A - AA0011-05	0	15-Dec-15 A	11-Jan-16 A				Bridge		A0011-05					
BRA-3000.04 Bridge A - AA0011-04	0	27-Nov-15 A	30-Dec-15 A		Bri	dge A - A	A0011-04							
BRA-3000.06 Bridge A - AA0011-02	15	13-Jan-16 A	05-Feb-16			<u></u>	÷		Bridge A		Bridge A	AA0011-	02	
BRA-3000.10 Bridge A - AP010N-02	3	06-Jan-16 A	23-Jan-16						Bridge A			*		
BRA-3000.11 Bridge A - AP009N-02	13	19-Jan-16 A	03-Feb-16							B	ridge A - A	2009N-02		
BRA-3000.13 Bridge A - AP54S-01	0	08-Dec-15 A	06-Jan-16 A			Br	idge A - AP		+					
3RA-3000.16 Bridge A - AP009N-01	0	07-Dec-15 A	13-Jan-16 A				Brid		- AP009N-01					
3RA-3000.17 Bridge A - AP009S-02	0	28-Dec-15 A	18-Jan-16 A					B	ridge A - AP00					
3RA-3010.18 Bridge A - AP008N-01	5	14-Jan-16 A	25-Jan-16						Bridg	e A - AP0				
BRA-3010.19 Bridge A - AP007S-01	8	25-Jan-16	03-Feb-16								ridge A - Al			
BRA-3010.20 Bridge A - AP008S-01	10	03-Feb-16	22-Feb-16										Bridge	е А - 1
BRA-3010.21 Bridge A - AP007N-01	12	22-Feb-16	07-Mar-16									; ;		
BRA-3010.22 Bridge A - AP052N-01	0	21-Dec-15 A	07-Jan-16 A	_		E	Bridge A - Al	P052				¦		
BRA-3010.23 Bridge A - AP052S-01	6	13-Jan-16 A	26-Jan-16						+	dge A - AP				
BRA-3010.24 Bridge A - AA0051N-01	3	20-Jan-16	22-Jan-16						Bridge A					
BRA-3010.25 Bridge A - AA0051S-01	9	22-Jan-16	02-Feb-16	_						Bri	dge A - AA			
BRA-3010.26 Bridge A - AA0051N-02	4	08-Jan-16 A	23-Jan-16	_					Bridge A	- <u>¦</u>		ļ		
BRA-3010.27 Bridge A - AA0051S-02	7	23-Jan-16	01-Feb-16	_						Brid	ge A - AA0	0518-02	<u> </u>	
BRA-3050.38 Bridge A - AP003N-01	12	06-Feb-16	26-Feb-16											Bridg
	12	27-Feb-16	11-Mar-16									¦ ¦	[[
BRA-3050.39 Bridge A - AP003S-01		04-Feb-16	24-Feb-16	1			1	:		: 📫			D.	ridge /

				C	EI	DD			
	March 2	016				Apri	20	16	
06	13		20	27	Т	03		10	17
	1				-				
		}							
R5/SRS2 1	Noise Ba	irrie	er NB7 - F	poting Sla	ıb				
	Portio	n Cl	er NB7 - Fo R5/SRS2 N	loise Bar	rier	NB7 - F¢	ooti	ng Wall	
			STKI/SRS	2 - Temp	orar	y Road			
		}							
			Portion CR	5 & CR6	(SF	RS1) - Te	mp	orary Ro	pad
	+								
	 '	}							
	, , ,								
	1 1 1			1 1 1					
	+ ! !								
		;						Bri	idge l
				!	i				
				, , !	İ				
				1 1 1					
		i i	TTA - Wo	Keng Sh	an R	d Local	 Div	ersion f	or Al
	L					u: Elocui			
					· - ; - ·				
					· - + - ·				
	1 1 1	1		1					
	 , ,			 , ,					
	L			 					
		}							
				, , ,					
	 , ,	!							
		}							
				, ,					
		}							
				1 1 1					
S-01									
Bridge	A - AP	007	/N-01						
	- 	}			·				
				, 					
		}			- ¦				
AP003N-0)1								
	Bridge	A -	AP003S-0	 1					
002N-01				¦	· - { - ·				
002IN-01									
		3-r	month Ro	lling Pro	gra	mme			
Date			Revisio			Checke	ed	Appro	ved
20-Jan-1	6 3M	RP							
								•	

/ ID	Activity Name	Rem	Start	Finish	5			January 201	6		Feb	ruary 2016		
		Dur			20	27	03	10	17 24	31	07	14	21	28
BRA-3060.4	1 Bridge A - AP002S-01	12	25-Feb-16	09-Mar-16							1			<u> </u>
BRA-3600.4	2 Bridge A - AA001-04	15	10-Mar-16	30-Mar-16				I I I I I I			1		, , ,	
BRA-3600.4	3 Bridge A - AA001-03	15	12-Mar-16	01-Apr-16	1									
BRA-3600.4	4 Bridge A - AA001-01	15	31-Mar-16	18-Apr-16										
BRA-3600.4	5 Bridge A - AA001-05	15	02-Apr-16	20-Apr-16				 						
BRA-3600.4	6 Bridge A - AA001-02	15	19-Apr-16	05-May-16							}		[
6.4 - Pile (Сар													
BRA-4000	Bridge A - Pilecap for Abut AA011	42	09-Apr-16	28-May-16										
BRA-4010	Bridge A - Pilecap at Portion CR4/CR10 (2P) - 4 nos	36	08-Mar-16	22-Apr-16				·····						
0 - South	Portal Works												,	
						· 		 						
	n Portal Preliminary Works		00.0 15.1							÷				
	South Portal - Boulder Stabilization (12 nos)	0	09-Sep-15 A	02-Jan-16 A			South Port	al - Boulder Sta	bilization (12 no	s) -¦				
7.2 - South	n Portal Formation									ļ	¦			
- SP Slope I	Excavation to 48.9mPD												1	
Cut Slop	e										}			
TSP-1240	SP/B4 - Cut Slope to +86.4 mPD (7779m3)	0	11-Nov-15 A	19-Jan-16 A					SP/B4 - Cut Slo	pe to +86.4	mPD (777	9m3)	1	
TSP-1250	SP/B5 - Cut Slope to +78.9 mPD (10977m3)	10	17-Dec-15 A	01-Feb-16						SP/B5	5 - Cut Slop	e to +78.9	mPD (109	77m3)
TSP-1260	SP/B6 - Cut Slope to +71.4 mPD (14065m3)	18	07-Jan-16 A	17-Feb-16								SP/	B6 - Cut S	Slope to +7
TSP-1270	SP/B7 - Cut Slope to +63.9 mPD (17231m3)	25	13-Jan-16 A	26-Feb-16										SP/B7 - C
TSP-1280	SP/B8 - Cut Slope to +56.4 mPD (19745m3)	26	05-Feb-16	14-Mar-16						i 🗖				
TSP-1290	SP/B9 - Cut Slope to +48.9 mPD (23489m3)	26	27-Feb-16	01-Apr-16				L		1		1	1	
Soil nail	1													
TSP-1075	SP/NTHS - Soil Nail at Slope C3 (71 nos)	0	17-Sep-15 A	18-Jan-16 A					P/NTHS - Soil 1	vail at Slop	e C3 (71no	s)		
TSP-1080	SP/NTHS - Soil Nail at Slope C2 (128nos)	0	03-Oct-15 A	12-Jan-16 A				SP/NTHS	- Soil Nail at Sl	ope C2 (12)	8nos)			
TSP-1085	SP/NTHS - Soil Nail at Slope C1 (116nos)	0	01-Dec-15 A	06-Jan-16 A				NTHS - Soil Na	il at Slope C1 (1	16nos)		;; ;	;	
TSP-1310	SP/B1 - Soil Nail at +108.9 mPD (45nos)	0	23-Sep-15 A	06-Jan-16 A			SP/I		+108,9 mPD (4	45nos)				
TSP-1335	SP/B3 - Soil Nail Layer 3 at +93.9 mPD (237nos)	0	04-Nov-15 A	01-Jan-16 A			SP/B3 - Soi	l Nail Layer 3 a	t +93.9 mPD (2	37nos)		;; ;	,	
TSP-1340	SP/B4 - Soil Nail Layer 1 & 2 at +86.4 mPD (225 nos)	0	11-Nov-15 A	19-Jan-16 A					SP/B4 - Soil Na	ul Layer 1	& 2 at +86.	4 mPD (22	5nos)	
TSP-1345	SP/B4 - Soil Nail Layer 3 at +86.4 mPD (225 nos)	0	02-Dec-15 A	19-Jan-16 A					SP/B4 - Soil Na			+	+	
TSP-1350	SP/B5 - Soil Nail Layer 1 & 2 at +78.9 mPD (282nos)	8	24-Dec-15 A	28-Jan-16						DD/DE Cal	h Maril Larva	4 1 0 J at 1	170 0 mDD) (282nos)
	SP/B5 - Soil Nail Layer 3 at +78.9 mPD (282nos)	12	17-Feb-16	01-Mar-16									L	SP/
	SP/B6 - Soil Nail Layer 1 & 2 at +71.4 mPD (289nos)	15	20-Jan-16	05-Feb-16					÷			oil Nail Lay		
	SP/B6 - Soil Nail Layer 3 at +71.4 mPD (289nos)	12	27-Feb-16	11-Mar-16									1	
	SP/B7 - Soil Nail Layer 1 & 2 at +63.9 mPD (279nos)	15	22-Jan-16	16-Feb-16										ail Layer 1
	SP/B7 - Soil Nail Layer 3 at +63.9 mPD (279nos)	12	05-Mar-16	18-Mar-16										
	SP/B8 - Soil Nail Layer 1 & 2 at +56.4 mPD (275nos)	12	19-Feb-16	11-Mar-16									<u></u>	
	SP/B8 - Soil Nail Layer 3 at +56.4 mPD (275nos)	12	22-Mar-16	09-Apr-16										
	SP/B9 - Soil Nail Layer 1 & 2 at +48.9 mPD (283nos)	12	05-Mar-16	30-Mar-16										
		12											1 	
	SP/B9 - Soil Nail Layer 3 at +48.9 mPD (283 nos)	12	11-Apr-16	25-Apr-16								+		
Berm	SP/B1 - Berm/Drain/Stair +108.9 mPD (63m)	4	08-Oct-15 A	23-Jan-16				· · · · · · · · · · · · · · · · · · ·		harm/Drai	$\frac{1}{100}$	8.9 mPD (6		
	SP/B1 - Bern/Drain/Stait +108.9 mPD (65m) SP/B2 - Bern/Drain/Stait +101.4 mPD (115m)	8	08-Oct-15 A 09-Oct-15 A	23-Jan-16 29-Jan-16					· · · · · · · · · · · · · · · · · · ·			stair +101.4	¦	- 1/5m)
									· · · · · · · · · · · · · · · · · · ·			<u> </u>		4
TSP-1430		18	20-Jan-16	16-Feb-16								<u></u>		/Drain/Stain
TSP-1440		18	20-Jan-16	16-Feb-16					· · · · · · · · · · · · · ·			+		/Drain/Stain
	SP/B5 - Berm/Drain/Stair +78.9 mPD (190m)	18	20-Jan-16	16-Feb-16						-i		SP/E	<u></u>	
TSP-1460		18	30-Jan-16	26-Feb-16								+		
TSP-1470	SP/B7 - Berm/Drain/Stair +63.9 mPD (180m)	18	02-Feb-16	01-Mar-16	1							1		SP/I




• Milestone Critical Activity Non-Critical Activity Remaining Level of Effort

Actual Work

3-month Rolling Programme (20-Jan-2016) Data Date: 20-Jan-16

Run Date: 29-Jan-16



					C	E	DD			
		March 2	016				Apr	il 20	16	
	06	13	:	20	27	<u> </u>	03		10	17
	Br	idge A -	AP002	S-01						
		L	!			Bri	dge A - A	400	1-04	
		r					Bridge A -	AA	001-0	3
		L				4				
		+						÷		. .
						·				
		L								
		L								
								¦ 		
								-		
		r	;							
						·				
	4	L						 !		
		, ,								
1	.4 mPD (1	4065m ²	3)			·				
	ut Slope to	+		231m						
						4 1	nPD (197-	45m	13)	
							SP/B9 - Cu	L = -		48 9
						· {				
	4	L						L		
/ /F	35 - Soil Na	ail I ave	r 3 at +	78 9 m	PD (28	2nd				
	D (289nos	r			1 D (20					
ш 	<u> </u>	L	Sol N	oil I ou	or 3 of	±71	4 mPD (80.		
							.4 mPD (2			
	& 2 at +63				il Noil	[01	$ar 2 at \pm 6$		mDD (?	7000
						+	er 3 at $+6$	L		
		ыг/B8 -		ш сау	- 1 & .	2 at	+56.4 mP	r		1
7						SD/	R0 . Call	<u></u>	P/B8 - S	(
		+				51/	B9 - Soil I	1411	Layer	ι α 2
		L						L		
		, , ,								
	102 0 DI	h (160-								
	+93.9 mPI									
	+86.4 mPI									
	+78.9 mPI	L) (10.5		+		L		
	erm/Drain/S									
E	87 - Berm/I	raın/Sta	air +63.			÷			4 5-	
			;	SP/B	8 - Ber	m/L	rain/Stair	+56	.4 mPI	ן (190 ייי
Т			3-mon	th Ro	llina Pr	oar	amme			
ŀ	Date			Revisio	-	291	Check	ed	Appro	oved
ŀ	20-Jan-1	6 3M			-					
ŀ							-1			
1										

	Activity Name	Rem	Start	Finish	5			January 20 ⁷	16			Febru	ary 2016	
		Dur			20	27	03	10	17	24	31	07	14 21	28
TSP-1490	SP/B9 - Berm/Drain/Stair +48.9 mPD (185m)	18	16-Mar-16	11-Apr-16										
SP 70 Deg	. Temporary Slope													
	SP 70 Deg. Temp. Slope - Cut Slope + Soil Nail at +47.0mPD	18	30-Mar-16	21-Apr-16										1
TSP-1511	SP 70 Deg. Temp. Slope - Cut Slope + Soil Nail at +45.0mPD	18	11-Apr-16	02-May-16										
) - North	Portal Works													
.2 - North	1 Portal Site Formation													1
- NP Slope H	Excavation to +59.0mPD					- 4								
	NP/B6 - Cut Slope to + 61.5 mPD (19136m3)	0	03-Dec-15 A	28-Dec-15 A				e to + 61.5 mP	D (191	36m3)				
	NP/B7 - Cut Slope to + 59.0 mPD (14351m3)	0	17-Dec-15 A	14-Jan-16 A				NP/B'	7 - Cut	Slope to + 5	59.0 mPD (1	4351m3)		
TNP-1220	NP/B4 - Berm & U-channel at +76.5mPD (118m)	5	19-Dec-15 A	25-Jan-16									at +76.5mPD (11	
TNP-1230	NP/B5 - Berm & U-channel at +69.0mPD (142m)	12	08-Jan-16 A	02-Feb-16							NP/B	5 - Berm '8	t U-channel at +6	
TNP-1240	NP/B6 - Berm & U-channel at +61.5mPD (162m)	11	06-Jan-16 A	06-Feb-16					.				erm & U-channe	l at +61.5mP
TNP-1310	NP/B3 - Soil Nail at +84.0mPD (114nos)	5	23-Nov-15 A	25-Jan-16						NP/B3	- Soil Nail	at +84.0m	PD (114nos)	
TNP-1320	NP/B4 - Soil Nail at +76.5mPD (133nos)	5	01-Dec-15 A	26-Jan-16				, 		NP/E	34 - Soil Nai	l at +76.51	nPD (133nos)	
TNP-1330	NP/B5 - Soil Nail at +69.0mPD (154nos)	5	04-Dec-15 A	25-Jan-16				·		NP/B5	- Soil Nail	at +69.0m	PD (154nos)	
TNP-1340	NP/B6 - Soil Nail at +61.5mPD (183nos)	21	20-Jan-16	19-Feb-16						+				5 - Soil Nail a
TNP-1350	NP/B7 - Soil Nail at +59.0mPD (34nos)	6	27-Jan-16	02-Feb-16				i 			NP/B	7 - Soil Na	il at +59.0mPD ((34nos)
NP 70 Deg	. Temporary Slope									L				
A1080	NP 7 0 Deg Temp. Slope - Cut Slope to +5 6.0mPD + Soil Nail	0	04-Jan-16 A	07-Jan-16 A			N	P70 Deg Tem	p. Slope	- Cut Slop	e to +5 6.0m	PD + Soil	Nail	
A1090	NP 70 Deg Temp. Slope - Cut Slope to +5 3.0mPD + Soil Nail	3	07-Jan-16 A	22-Jan-16				jii				pe - Cut Sil	ope to +5 3.0mPD) + Soil Nail
A1100	NP 70 Deg Temp. Slope - Cut Slope to +5 0.0mPD + Soil Nail	9	19-Jan-16 A	29-Jan-16							NP 70 Deg	Temp. Slp	pe - Cut Slope to	+50.0mPD +
A1110	NP 70 Deg Temp. Slope - Cut Slope to +47.0mPD + Soil Nail	9	30-Jan-16	16-Feb-16					•••••				NP 70 Deg	3 Temp. Slop
A1120	NP 70 Deg Temp. Slope - Cut Slope to +44.0mPD + Soil Nail	9	17-Feb-16	26-Feb-16										NP 70 1
A1130	NP 70 Deg Temp. Slope - Cut Slope to +41.0mPD + Soil Nail	9	27-Feb-16	08-Mar-16				IJ						
A1140	NP 70 Deg Temp. Slope - Cut Slope to +3 8.0mPD + Soil Nail	9	09-Mar-16	18-Mar-16				ii						
A1150	NP 70 Deg Temp. Slope - Cut Slope to +3 5.0mPD + Soil Nail	9	19-Mar-16	01-Apr-16										
A1160	NP 70 Deg Temp. Slope - Cut Slope to +3 2.0mPD + Soil Nail	9	02-Apr-16	13-Apr-16					•••••					
A1170	NP 70 Deg Temp. Slope - Cut Slope to +3 0.5mPD + Soil Nail	9	14-Apr-16	23-Apr-16										
NP Remain	ning Slope Excavation to Road Level						- -							
TNP-1142	NP - Cut Slope to + 54.0 mPD (14351m3)	10	21-Dec-15 A	30-Jan-16							NP - Cut S	lope to $+5$	4.0 mPD (14351	1 m3)
TNP-1145	NP - Cut Slope to + 46.5 mPD (14668m3)	17	11-Jan-16 A	05-Mar-16	1								·····	
TNP-1147	NP - Excavate to Berm at +39.0mPD	24	05-Mar-16	07-Apr-16										
TNP-1250	NP - Berm & U- channel at +54.0mPD (195m)	11	18-Jan-16 A	15-Feb-16									NP - Berm &	z U-channel
TNP-1260	NP - Berm & U-channel at +46.5mPD (120m)	12	05-Mar-16	19-Mar-16										
TNP-1265	NP - Berm & U-channel at +39.0mPD (80 m)	12	07-Apr-16	21-Apr-16					•••••					
TNP-1352	NP - Soil Nail at +54.0mPD (41ms)	12	20-Jan-16	02-Feb-16						·	NP-S	Soil Nail à	t +54.0mPD (411	nos)
TNP-1355	NP - Soil Nail at +46.5mPD (36ms)	12	20-Feb-16	05-Mar-16										
TNP-1605	NP - Soil Nail at +39.0mPD (24nos)	12	19-Mar-16	07-Apr-16										
.3 - North	Portal Site Formation													
NP Area 1														
	Cut Slope CSTNP/C2	45	05-Mar-16	30-Apr-16										
	Cut Slope CSTNP/C3	45	05-Mar-16	30-Apr-16										
		15	00 1111 10	50 110				· · · · · · · · · · · · · · · · · · ·						
	ng Shan Tunnel Works													
	ninary Works													
TIN-1410	Manufacture and Deliver Jumbo	53	07-Oct-15 A	31-Mar-16										;
	ge B (Ch8250 to Ch8505)													

				CE	DD		
	March 20	016			Apr	il 2016	
06	13		20	27	03	10	17
						SP/B9) - Be
					1	1	-
					+		
					; ;	; 	
					¦		
				 	:	 	<u>.</u>
62m)					 	, , , ,	
						1	1
1.5mPD	(183no	s)			+		
	 			 	÷		-j
	L			 	±	L	
	L						
					+		
l Nail							
	to+47 ()mÞI	D + Soil N	l Jail	+		
				.0mPD + 5	oil Nail		
	L				L	b D + So(1)	
	/ 0 Deg				to +4 1.0m lope - Cut S		
				g Temp. S	NP 70 De		
	 					+	P70 I
					1 1 1		
				; 	+		
				¦ 	¦ +		
NP - Cut	Slope to) + 4 ;-	6.5 mPD	(14668m3			
		-			N	P - Excav	ate to
4.0mPD	(195m)						
	L		NP - Ber	m & U-cha	nnel at +46	5mPD (12	2,0m)
	; 			¦ 	¦ !	 	ļ
NP - Soil	Nail at	+46	.5mPD (3	6ms)			
	; ;				N	∛P - Soil N	ail at
	+			 !			
	+						
					+		
	L					L	
					+		
				N	Manufactur	and Deliv	/er Ju
	1				- - 	1	-
	+	-		 	+		-
				<u>i</u>	<u>i</u>	<u>i</u>	í
		3-m	nonth Ro	lling Prog	ramme		
Date			Revisi	on	Check	ed Appro	oved
)-Jan-1	6 3MI	RP					

ty ID	Activity Name	Rem	Start	Finish	5			January	2016			Fe	bruary 2016			
		Dur			20	27	03	10	17	24	3		14	21	28	06
BRB-1020	Portion CR1/CR15 - Tree Felling + Site Clearance	10	02-Jul-15 A	30-Jan-16							Port	ion CR1/CR15	- Tree Fell	ing + Site Cl	earance	
BRB-1040	Portion CR1/CR15 - Haul Road Construction	6	07-Aug-15 A	26-Jan-16		-	-	ļ į		Po	ortion CF	R1/CR15 - Hau	I Road Con	struction		}
BRB-1080	Portion CR1 - Bridge B Diversion of Existing Utilities	34	17-Jul-15 A	05-Mar-16												Port
BRB-1400	Portion CR16/CR17 - Site Survey & Clearance	5	14-Jan-16 A	26-Jan-16						Pc	ortion CR	16/CR17 - Site	e Survey &	Clearance		
BRB-1405	Portion CR17 - Temporary Piling Platform	14	20-Jan-16	04-Feb-16										orary Piling P	latform	
10.2 - Gre	ound Investigation														1	
BRB-2000	Bridge B Pre-drilling except AA106 (22 holes)	6	31-Jul-15 A	05-Mar-16												Brid
BRB-2100	TTA for AP102S-2 Pre-drilling	12	15-Feb-16*	27-Feb-16											TTA for	AP10
BRB-2200	Bridge B Pre-drilling AA106 (5 holes)	12	25-Jul-15 A	25-Feb-16											ridge B Pı	e-dril
10.3 - Bor	ed piles															
BRB-3030	Bridge B Bored Pile Abutment AA101S-03	0	14-Dec-15 A	24-Dec-15 A	F	Bridge B B	ored Pile Ab	utment AA1	01S-03							
BRB-3052	Bridge B Bored Pile Pier AP102N-02	0	23-Dec-15 A	14-Jan-16 A					dge B B	ored Pile F	Piet AP1	02N-02			,	
BRB-3053	Bridge B Bored Pile Pier AP102S-01	16	16-Jan-16 A	06-Feb-16							!	Bridge		le Pier AP10	2S-01	
BRB-3053.1	Bridge B Bored Pile Pier AP102S-02	14	15-Feb-16	01-Mar-16											i	dge B
BRB-3061	Move and set-up plant from Abutment AA 101	0	25-Dec-15 A	08-Jan-16 A				Move and se	t-up plar	t from Ab	utment A	A101				
BRB-3062	Bridge B Bored Pile Pier AP103S-01	0	09-Jan-16 A	19-Jan-16 A			ľ	<u>i</u>	<mark>-</mark>			ier AP103S-01	1			
BRB-3063	Bridge B Bored Pile Pier AP103S-02	13	20-Jan-16	03-Feb-16								Bridge B Bo		er AP103S-C)2	
BRB-3064	Bridge B Bored Pile Pier AP104S-01	13	20-Jan-16	03-Feb-16						- 1		Bridge B Bo				
BRB-3065	Bridge B Bored Pile Pier AP104S-02	13	20-Jan-16	03-Feb-16							!	Bridge B Bo				
BRB-3072	Move and set-up plant from AP103N-L-1	8	02-Mar-16	10-Mar-16					••••						:	
BRB-3073	Bridge B Bored Pile Pier AP103N-R-1	12	04-Feb-16	24-Feb-16				L					-i		idge B Bor	
BRB-3074	Bridge B Bored Pile Pier AP103N-L-1	12	11-Mar-16	24-Mar-16					••••				-+			
BRB-3075	Bridge B Bored Pile Pier AP104N-L-1	12	29-Mar-16	12-Apr-16												
BRB-3075.1	Bridge B Bored Pile Pier AP105N-R-1	15	13-Apr-16	29-Apr-16					••••						·	
BRB-3076	Bridge B Bored Pile Pier AP104N-R-1	12	25-Feb-16	09-Mar-16								·····				
BRB-3081	Move and set-up plant from AP104N-R-1	8	10-Mar-16	18-Mar-16												
BRB-3082	Bridge B Bored Pile Pier AP105N-R-1	15	19-Mar-16	09-Apr-16						-+			-+			
104 - Pile	Cap & Footing	/														
BRB-4000	Bridge B Abutment AA101N/AA101S - Pile Cap/ Footing	42	20-Jan-16	15-Mar-16	.											
			20-5411-10	15-141-10											,	
	itment wall, Pier, Portal	26	16 16 16	20 4 16												
BRB-5000	Bridge B Abutment AA101N/AA101S + Bearing	36	16-Mar-16	30-Apr-16												
11.0 - Roa	d On Grade (Ch 8505 to Ch 8700)															
11.2 - Cut	Slopes															
RBC-2300	WKS/C1 Slope Excavation to +39.00 + Berm & Drainage	0	30-Sep-15 A	28-Dec-15 A	_	WKS/	/C1 Slope E	acavation to	+39.00	+ Berm &	Drainag	3				
RBC-2400	WKS/C1 Slope Excavation to +32.00 + Berm & Drainage	13	30-Jan-16 A	03-Feb-16				[WKS/C1 Slo	ppe Excavat	ion to +32.0	0 + Berm	& Dra
RBC-2500	WKS/C2 Slope Excavation to +36.00 + Berm & Drainage	0	03-Dec-15 A	07-Jan-16 A			W W	KS/C2 Slop	e Excava	tion to $+3$	6.00 + E	Berm & Drainag	gę			
RBC-2600	WKS/C2 Slope Excavation to +32.00 + Berm & Drainage	9	08-Dec-15 A	29-Jan-16	_						WKS	/C2 Slope Exca	avation to +?	32.00 + Ber	m & Drair	låge
11.5 - Roa	d Works															
RBC-5000	Construct U - Channel and CP along slope toe (except from CP9 to CP10)	10	20-Jan-16	30-Jan-16							Con	struct U - Chan	mel and CP	along slope	toe (excep	t from
RBC-5010	Construct Noise Barrier NB3-a bay 3 to 8	30	25-Jan-16	05-Mar-16					••••							Con
RBC-5020	Construct ADS4 footings	12	15-Feb-16	27-Feb-16								i 			Construc	
RBC-5030	Construct SMH4101 to SMH4102 including gullies	12	15-Feb-16	27-Feb-16						-+					Construc	t SMI
RBC-5040	Construct SMH4001 to SMH4003 including gullies	18	29-Feb-16	19-Mar-16								····				
RBC-5050	Construct U - Channel and CP from CP9 to CP10	6	29-Feb-16	05-Mar-16	+											Con
RBC-5060	Trim Formation	4	21-Mar-16	24-Mar-16	+											
RBC-5070	Lay Subbase Layer	3	29-Mar-16	31-Mar-16	+						!					
RBC-5080	Construct Road Kerb (M1 & K2)	17	01-Apr-16	21-Apr-16	+										,	÷



Non-Critical Activity Remaining Level of Effort

Critical Activity


Milestone

Actual Work

•

3-month Rolling Programme (20-Jan-2016) Data Date: 20-Jan-16

Project ID :LT6-3MRP-7.0 Layout : LT6IWP 3MRP Page 6 of 11



				CE	DD		
		March 20	016		April	2016	
	06	13	20	27	03	10 17	
	Dortion (D1 D.	idge B Divers	ton of Evid	ing I Itilitia		4
		,KI - DI			ing oundes	·····	•
				, , ,	¦		
		 			¦		
-	Bridge B	Pre-dri	illing except A	A 106 (22)	oles)		•
							•
	AP102S-2	L					
Pr	e-drilling A	A106 ((5 holes)		ļ		
		1		1	-	1	
	 	L					1
					¦		4
					¦		,
							•
id	ge B Borec	l Pile Pi	er AP102S-02	2	¦ +		
				1			
							1
	 	L					•
							ę
				<u> </u>	<u> </u>	·····	
	N	Aove and	d set-up plant	from AP10	3N-L-1		•
ore	ed Pile Pie	AP103	3N-R-1	, , ,			
		F	H	Bridge B Bo	red Pile Pier	AP103N-L-1	l
					+	Bridge B	
	Br	idae B I	Bored Pile Pie	ΔΡ104N-	R-1		
					t from AP104		
				set-up plan			•
						Bridge B Bor	e
	1	В	Bridge BAbutr	ment AA10	IN/AA101S	- Pile Cap/ F	(
		L	C		<u>.</u>	·····	2
	, ,	<u></u>		, , ,	, , , , , , , , , , , , , , , , , , ,		
					÷		1
	, ,					· · · · · · · · · · · · · · · · · · ·	
18	k Drainage						
				1			
n	age	!	1	1			ľ
pt	from CP9	to CP10	り				,
	Construct	Noise I	Barrier NB3-a	bay 3 to 8			
ct	ADS4 foo			1			
ct	SMH410	to SM	H4102 includ	ing gullies			1
		<u>+</u>	!		to SMH40) 3 including g	, E
	Construct						
	Construc	. U - Ch	annel and CP			· · · · · · · · · · · · · · · · · · ·	,
			1	rim Forma	+		•
				I I	ay Subbase I	Layer	
		1	1	1		1	
Т			2 month Do	lling Drog	rommo		-
-	Dette		3-month Ro			d / A m m m m m m m	
	Date		Revisi	n	Checke	d Approved	
	20-Jan-1	6 3MI	кР				

/ ID	ActivityName	Rem	Start	Finish	5		J	anuary 2016	6			Febr	uary 2016		
		Dur			20	27	03	10	17	24	31	07	14	21	28
12.0 - Brid	dge C (Ch8700 to Ch9005)														
12.1 - Pre	eparation Works														
BRC-9610	Bridge C - Diversion of Existing Utilities	19	31-Jul-15 A	17-Feb-16										lge C - Di	iversion of l
12.3 - Bor	red piles						· · · · · · · · · · · · · · · · · · ·				 				
BRC-2900	Mobilisation and set up equipment for piling works (No. 1)	0	11-Jan-16 A	15-Jan-16 A				📕 Mobi					vorks (No.		
BRC-2905	AA201-P1	8	07-Apr-16	16-Apr-16			· • • • • • • • • • • • • • • • • • • •			•			· · · · · · · · · · · · · · · · · · ·		
BRC-2931	AP203S-P1	14	22-Feb-16	09-Mar-16		· j							ii		
BRC-2935	AP202N-P1	16	18-Jan-16 A	22-Feb-16			· · · · · · · · · · · · · · · · · · ·							AP20	2N-P1
BRC-2950	AP202S-P2	0	05-Jan-16 A	16-Jan-16 A]			02S-F						
BRC-2960	AP203N-P2	0	31-Dec-15 A	09-Jan-16 A			AP2	03N-P2			 		 		
BRC-2965	AP203N-P1	6	11-Jan-16 A	27-Jan-16						AP	203N-P1				
BRC-2980	AA207-1	16	16-Jan-16 A	06-Feb-16								AA207-	1		
BRC-2980.0	01 AA207-2	20	07-Apr-16	29-Apr-16							, , ,				
BRC-2980.0	02 AA207-3	20	16-Mar-16	12-Apr-16											
BRC-2980.0		20	27-Feb-16	21-Mar-16			· · · · · · · · · · · · · · · · · · ·				, , , ,]	
BRC-2980.0	04 AA207-5	20	03-Feb-16	03-Mar-16								-!	¦}		
3.0 - Roa	d On Grade (Ch 9005 to Ch 9260)														
13.2 - Cut	t Slopes						· · · · · · · · · · · · · · · · · · ·				 				
RCD-2020	WKS/C3 Slope Excavation to +34.80mPD + Berm & Drainage	6	08-Oct-15 A	26-Jan-16						WK	S/C3 Slope	e Excavation	to +34.80p	nPD + Be	rm & Drai
RCD-2030	WKS/C4 Slope Excavation to +36.00mPD + Drainage	12	24-Oct-15 A	02-Feb-16											
RCD-2100	WKS/C5 Slope Excavation to +43.50mPD + Berm & Drainage	0	04-Dec-15 A	15-Jan-16 A		•	·	🗖 WKS	C5 SI	ppe Excava	tion to +43	3.50mPD +	Berm & Dt	ainage	
RCD-2200	WKS/C5 Slope Excavation to +36.00mPD + Soil Nail + Berm & Drainage	29	13-Jan-16 A	29-Feb-16											WKS
RCD-2300	WKS/C5 Slope Excavation to +32.00mPD + Soil Nail + Berm & Drainage	36	29-Feb-16	15-Apr-16											
13.3 - Fill	Slones						· · · · · · · · · · · · · · · · · · ·				' ' '				
RCD-3000	WKS/F8 Fill Slope	75	27-Feb-16	30-May-16											
	taining Walls	,,,,	27 100 10	50 1110 10											
		20	20 Dec 15 A	14 Mar 16			· · · · · · · · · · · · · · · · · · ·								
RCD-4000 RCD-4100	WKS/RW6 Retaining Wall Excavation	29	28-Dec-15 A	14-Mar-16											
RCD-4100 RCD-4200	WKS/RW6 Retaining Wall Base Slab WKS/RW6 Retaining Wall Stem Wall	60	13-Jan-16 A 24-Feb-16	16-Apr-16 07-May-16			; ;								
		00	24-Feb-10	07-Way-10			· · · · · · · · · · · · · · · · · · ·				, ,				
	dge D (Ch9269 to Ch11369)														
14.1 - Bri	idge D - Preliminary Works										, , , ,				
- Site Estal	blishment														
BRD-1020	Bridge D Portion CR2 - Tree Felling + Site Clearance	8	31-Jul-15 A	28-Jan-16						В	ridge D Po	ortion CR2 -	Tree Fellin	g + Site C	learance
BRD-1180	Bridge D Portion CR2 - Haul Road	12	08-Sep-15 A	02-Feb-16								dge D Portio	on CR2 - Ha	ul Road	
- Tempora	ry Bridges					1					1 1 1				1
BRD-1190	Temporary Bridge T2 Construction	0	04-Dec-15 A	09-Jan-16 A			Tem	porary Bri	dge T2	Construct	ion				
BRD-1200	Temporary Bridge T1 Construction	24	24-Feb-16	23-Mar-16						1		1			
BRD-1220	Temporary Bridge T3 and T4 Construction	9	16-Dec-15 A	30-Jan-16							Tempora	ry Bridge T	3 and T4 C	onstruction	4
14.2 - Bor	red Piles														
- Pre-drilli	ing					·	·•								
	Bridge D01 - Pre-drilling - 24 holes	0	27-Oct-15 A	13-Jan-16 A			·	Bridge I	01 - F	re-drilling	- 24 holes				
BRD-2020		3	22-Oct-15 A	22-Jan-16						!!		illing - 27 h	oles		
	Bridge D06 - Pre-drilling - 19 holes	8	08-Sep-15 A	28-Jan-16						+			ng - 19 hole	s	
- Bored Pil			or of provide										0		
	Mobilization and set up equipment for piling works (BD01)	12	01-Feb-16*	20-Feb-16										Mobiliza	tion and se
BRD-2100.		25	29-Feb-16	31-Mar-16											
	Bridge D01 Bored Piling Abutment AA301-02	23	01-Apr-16	29-Apr-16			·				 				
5165 2100.		2.	01110	27111110			: :	i							<u>:</u>
	A A Milestone Critical Activity	y		nth Rollir	ng Pi	rogra	mme (2	0-Jai	n-2	016)	Layo	ect ID :LT6 out : LT6IW : 7 of 11	-3MRP-7.0 /P 3MRP	I	1

				C	EI	DD			
Ν	March 20	016				Арі	ril 20	16	
06	13		20	27		03		10	17
				-					
sting Util	ities								
				<u> </u>					
									AA
AP2	203S-P	1					·		(·
L 		!							
· +					+				
								AA2	207-3
			AA2	 074					
207-5			AAZ	J/-4					
207-5							÷		
				1			ł		
					+				
e									
age									
							1		
5 Slope E	xcavati	on to	+36.00n	nPD + Sc	oil Na	il + Ber	ф&	Draina	ige
r							·		WKS
L 							 		
	W	KS/RV	V6 Reta	ining Wa	ll Exc	avation			
									WK
·									
				4					
r 									
					+				
k			Те	morary	Bride	e T1 Co	hetr	uction	
				mporary					
				1			1		
									··
·							·		{
o equipme	nt for p	oiling	works (H	BD01)					
		!			Brid	dge D01	Bo	ed Pili	ng Ah
		2	onth D			mma	1		1
D /		ა-m		olling Pr	ogra			•	
Date			Revisi	on		Check	ed	Appro	oved
)-Jan-16	5 3MI	۲P							

	Activity Name	Rem	Start	Finish	5			January	2016					February 2016	6		
		Dur			20	27	03	10	17		24	31		14	21	28	0
RD-2100.	Mobilization and set up equipment for piling works (BD01)	10	23-Mar-16*	08-Apr-16													_
RD-2100.	Bored Piling D01 Pier AP302N-R-P1	13	08-Apr-16	23-Apr-16								!					
RD-2100.	Bored Piling D01 Pier AP302N-R-P2	13	18-Apr-16	03-May-16		 ! !						 					
RD-2100.	Mobilization and set up equipment for piling works (BD02)	0	10-Jan-16 A	18-Jan-16 A					M ob	biliza	tion and s	set up e	quipment fe	or piling worl	(BD02)		
RD-2100.	Bored Piling D02 Pier AP305S-P1	9	20-Jan-16	29-Jan-16								Bored	Piling D02	Pier AP305	5S-P1		
RD-2100.	Bored Piling D02 Pier AP305N-P1	12	26-Jan-16	15-Feb-16									····			02 Pier AF	P305N-
RD-2100.	Bored Piling D02 Pier AP304N-P1	12	16-Feb-16	29-Feb-16													
BRD-2100.	Bored Piling D02 Pier AP304S-P1	11	25-Feb-16	08-Mar-16													
RD-2100.		11	09-Mar-16	21-Mar-16													
RD-2100.		12	17-Mar-16	02-Apr-16													
RD-2100.		11	05-Apr-16	16-Apr-16													
RD-2100.	Bored Piling D02 Pier AP406S-P1	11	-	30-Apr-16								 					
			18-Apr-16														
RD-2100.	Mobilization and set up equipment for piling works (BD02)	10	29-Feb-16	10-Mar-16													
RD-2100.	Bored Piling D02 Pier AP306N-P1	12	11-Mar-16	24-Mar-16													
RD-2100.	Bored Piling D02 Pier AP306S-P1	10	21-Mar-16	05-Apr-16													
RD-2100.	Bored Piling D02 Pier AP304N-P2	12	06-Apr-16	19-Apr-16				 				 					
RD-2100.		0	20-Dec-15 A	05-Jan-16 A		, 	Mobi	lization and		i -		;					
RD-2100.		2	06-Jan-16 A	21-Jan-16		¦				Bo		1	Pier AP314				
RD-2100.	Bored Piling D03 Pier AP313S-P2	6	14-Jan-16 A	26-Jan-16							Bore	d Pilin	g D03 Pier	AP313S-P2	2		
D-2100.	Bored Piling D03 Pier AP314S-P1	12	26-Jan-16	16-Feb-16		¦ 		 						B	ored Piling	D03 Pier A	.P314S
RD-2100.	Bored Piling D03 Pier AP315N-P1	4	13-Jan-16 A	23-Jan-16								ling D(03 Pier AP3	15N-P1			
RD-2100.	Bored Piling D03 Pier AP413N-P2	6	09-Jan-16 A	26-Jan-16		1	[Bore	d Pilir	g D03 Pier	AP413N-P2	2	1	
D-2100 .	Bored Piling D03 Pier AP315S-P1	8	14-Jan-16 A	28-Jan-16							В	ored F	iling D03 I	ier AP315S	-P1		
RD-2100.	Bored Piling D03 Pier AP316N-P2	11	29-Jan-16	17-Feb-16											Bored Pilin	g D03 Pier	AP316
RD-2100.	Bored Piling D03 Pier AP316S-P2	12	05-Feb-16	25-Feb-16		!						 				Bored Pili	ing D03
RD-2100.	Bored Piling D03 Pier AP415S-P2	12	26-Feb-16	10-Mar-16											i		
RD-2100.		12	11-Mar-16	24-Mar-16													
D-2100.	-	12	29-Mar-16	12-Apr-16													
D-2100.	Mobilization and set up equipment for piling works (BD03)	0	23-Dec-15 A	08-Jan-16 A				Mobilization	and set	t un e	auinment	for ni	ing works	(BD03)			
RD-2100.		0	09-Jan-16 A	20-Jan-16						+ -		i	er AP313N				
RD-2100.		0	13-Jan-16 A	20-Jan-16						+ -	!		er AP412N				
	Bored Piling D03 Pier AP311S-P1	12	20-Jan-16	02-Feb-16		¦								g D03 Pier A	D2115 D1		
														<u> </u>			A D2 1 1
RD-2100.	5	12	28-Jan-16	17-Feb-16						·	;				Bored Pilin	g D03 Pier	
RD-2100.	Bored Piling D03 Pier AP312N-P1	11	18-Feb-16	01-Mar-16												Во	ored Pil
RD-2100.		12	02-Mar-16	15-Mar-16													
RD-2100.		11	16-Mar-16	31-Mar-16		<u> </u>											
RD-2100.		12	01-Apr-16	15-Apr-16													
RD-2100.		12	16-Apr-16	29-Apr-16		¦											
RD-2100.	Mobilization and set up equipment for piling works (BD04)	14	20-Jan-16	04-Feb-16										ation and set		nt for piling	g works
RD-2100.	Bored Piling D04 Pier AP319N-R-P1	12	05-Feb-16	25-Feb-16		}								1		Bored Pili	ing D04
RD-2100.	Bored Piling D04 Pier AP418N-R-P1	12	20-Feb-16	04-Mar-16												Ļ.	Bore
RD-2100.	Bored Piling D04 Pier AP319N-L-P1	11	05-Mar-16	17-Mar-16								 					
RD-2100.	Bored Piling D04 Pier AP319S-R-P1	12	12-Mar-16	29-Mar-16	1												
RD-2100.	Bored Piling D04 Pier AP418N-R-P2	11	30-Mar-16	12-Apr-16	1							 					
RD-2100.	Bored Piling D04 Pier AP319N-L-P2	12	13-Apr-16	26-Apr-16	1							 !					
RD-2101.		0	28-Nov-15 A	21-Dec-15 A	Bridge	D08 Bore	ed Piling AA	432N-P1									
RD-2101.		0	23-Dec-15 A	06-Jan-16 A				ige D08 Bo	red Pili	ing 'A	A432N-F	2					· - J ·
RD-2101.	Bridge D08 Bored Piling Pier AP342N-P1	0	08-Jan-16 A	19-Jan-16 A									ng Pier AP3	42N-P1			
	Bridge D08 Bored Piling AP433N-P1	0	16-Dec-15 A	28-Dec-15 A		<u>.</u>	e D08 Bored										



• Milestone Critical Activity Non-Critical Activity Remaining Level of Effort Actual Work

3-month Rolling Programme (20-Jan-2016)

Data Date: 20-Jan-16

Run Date: 29-Jan-16

Project ID :LT6-3MRP-7.0 Layout : LT6IWP 3MRP Page 8 of 11

20-

			CE	DD			
N	larch 20	016		Ap	oril 201	6	
06	13	20	27	03		10	17
					Mobi	ilizatio	n and
						!	
				+			
				¦	- ¦		
			 	+			
¦ {			¦ 	¦ ¦			
05N-P1				1			
Piling D02	Pier A	P3 04N-P1	1 1 1				
Bored	l Piling	g DØ2 Pier AF	304S-P1				
		Bored	Piling Pie	r AP404S	-P1		
				Bored I		D02 Pi	er A
	· · · · ·		¦				Bor
			 !				
	.1.11						
M	obilizat	tion and set up		1			
		E	ored Pilin	g D02 Pie	r ¦AP3	06N-P	'1
¦				Bo	red Pi	ling D0	2 Pi
			, , ,		-		
· · · ·							
·		;		÷			
			 !	+			
314S-P1			 				
				+			
			, 	¦			
, ,			¦ ¦	¦			
¦			¦ 	¦ +			
P316N-P2							
D03 Pier A	P3168	S-P2					
Bo	red Pil	ling D03 Pier	AP415S-P	2			
		E E	ored Pilin	g D03 Pie	r ÅP4	14S-P]	
				T		Bore	d Pil
			{ !	+			
			{	$\frac{1}{1}$			
			 !	<u> </u>			
P311N-P1			; {	; ;			
d Piling D0			 	¦			
	B	ored Piling D		+			
			H	Bored Pilin	ıg D0	3 Pier /	AP41
				1	-		Bore
			,				
vorks (BD04	· · · · · · · · · · · · · · · · · · ·			+			
D04 Pier A		;- N-R'-P1					
		Pier AP418N-	R-P1	+			
		Bored Piling		4 P3 1 0 N	1 P1		
				ed Piling I		or AD?	105
			B01		- <u>+</u>		
						Bore	d Pili
			¦ 	!			
			1		-		
			,				
			: 	÷			
				÷	_;	;	
		3-month Ro	lling Prog	ramme			
Date		Revisio		Chec	ked /	Approv	ved
20-Jan-16	3MF				+		

BRD-2101 Mobilization and set up equipment for pling works (BD08) 8 01-Feb-16 27-Feb-16 27		Activity Name	Rem	Start	Finish	5		January 2	016		February 2016	3	
Biolog 1008 Holes Marge Prior APATENET 6 1-Jahori A 7-Jahori A Selection 1000 Holes Prior						20	27 03					21	28
BDD 10 Indig D05 Root Pling Par AD30NP1 14 15 Der 15 A 94 Field 10 100 Part Part Par AD30NP1 20 100 Part Part Par AD30NP1 20 100 Part Part Par AD30NP1 12 100 Par Par Par AD30NP1 12 100 Par			0							- +			
PR02100 Rody D00 Resol Plang Park AP306 PH 0 0 close 1A 2 0 close 1A 1			6							Bridge D08	Bored Piling Pier AP3	43N-P1	
BDD.20 Indge D08 keed ling in AV148.5 P1 22 1.5.m.16.4 92.5.m.16 indge D08 keed ling in AV148.5 P1 BDD.20 D00 keed ling in AV148.5 P1 12 2.5.m.16 1.5.m.16.4 1.5.m.16.4 1.5.m.16.4 1.5.m.16.4 BDD.20 D00 keed ling in AV118.7 P1 12 2.5.m.16 1.5.m.16.4 1.5.m.16.4 1.5.m.16.4 1.5.m.16.4 BDD.20 D10 keed ling in AV118.7 P1 12 2.5.m.16 1.5.m.16.4												'iling Pier Al	P339N-
Bull 2001 Budg D00 Back Plan, phr. APM1/P/2 12 22-back P Principal Principa										- +			
DBD 200 Control and Lam Hung Mai 7 0 9 rb 10 10 <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>· · · · ·</td> <td></td> <td>!</td> <td></td> <td></td>									· · · · ·		!		
Bubble Die Brode Park Brade Prinz Park AP183/PP 12 2 Briefse 1 4 March 10 BRD2-10 Brdz Die Brode Prinz Park AP181/PF 12 0 Sride 1/4 1 Sride 1/4 1 Sride 1/4 BRD2-10 Brdz Die Brode Prinz Park AP181/PF 0 0 Sride 1/4 1 Sride 1/4 <td></td>													
Bitler D08 Bord Pläng Print AP341 NP1 12 0-Marci 6												Construct	tion of
BUB2-00 Budg D00 Bard Plaup ba AP130-PT 0 P3-Der 12A P1-Der 12A P1-D						i							
BND2-00 Bridge DDB Rend Pilling Par AM33-SPP1 0 0								D. L.					
BRD 201 Badg D8 Bad Plag Per AP314P1 4 0 Jan 16 A 21 Jan 16 D8 Bad Park Per AP315 P1 12 2 Jan 16 A D8 Bad Park Per AP315 P1 12 D8 Bad Park Per AP315 P1 12 D8 Bad Park Per AP315 P1 12 D8 Bad Park Per AP315 P2 12 D7 Bad Park Per AP316 P2 D7 Bad Park Per AP315 P2 12 D7 Bad Park Park Park Park Park Park Park Park			Ů					Bridge		- +	!	·	
BRD2-010 Brdg: DNB Bree Plag: Par AP435S-P1 12 23-Jan-16 0									Bric		·i		
BRD-2101 brdg D08 Bred Pling Abunera AA432SP1 12 04-be-16 0										Bridge D08 Bore			
BMD-2101 Bridge D08 Bared Ning, for, AP318-192 12 27 Au-16 12 Au-16											Bridge D08 Bore	a Piling Pier	
BRD-2101. Bridg: D08 Bord Pling Ahment AA4325P2 12 12-Mar-16 0.404r-16 0.404r-16 BRD-2101. Bridg: D08 Bord Pling Per AP338-P2 12 14-Agr-16 28-Agr-16 0.404r-16 0.404r-													Bri
BRD-2101. Brdig D08 Beerd Plung Prer AP338-P2 12 30-Mar-16 14-Agr-16 28-Agr-16													
BRD-2101 Brdig DDB Bred Pling Per AP338N-P2 12 14-Apr-16 28-Apr-16 28-Apr-16 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>													
BRD-2101. Bridge D08 Bred Pling Pier AP33S-P1 12 19-Mar-16 20-Apr-16					^								
BRD2101 Bidge D08 Bord Pling Ner AP338N-Pl 12 07-Ap-1 6 20-Ap-1 6 <td< td=""><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>				-									
BBD-2101 Corrant et apagerary access and working platform Abarnent AA344 22 15-Jan-16. 20-Fa-16. 1					-								
BRD-2101. Mohization and set up equipment for pling werks (BD08) 8 01-Feb-16 16-Feb-16 16 <td< td=""><td></td><td></td><td></td><td>-</td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td>Constru</td><td></td></td<>				-	-							Constru	
BRD-2101. Bridge D08 Border Pling Abunnent AA344-P2 10 27-Feb-16 07-Mar-16 0									• • • • • • • •		N	Constru	
BRD-2101. Bridge D08 Bored Piling Abument AA344-P2 10 04-Mar-16 07-Mar-16 0 08-Mar-16 0 0 0 08-Mar-16 0 <											IV.	TODITIZATION a	Br
BRD-2101. Bridge D08 Bord Piling Abstment AA344P3 10 04-Mar-16 15-Mar-16 16									• • • • • • • • •				_ DI
BRD-2101 Bridge D08 Bored Pling Abutment AA344-P4 10 12-Mar-16 05-Apr-16 BRD-2101. Bridge D08 Bored Pling Abutment AA344-P5 10 01-Apr-16 05-Apr-16 BRD-2101. Bridge D08 Bored Pling Abutment AA344-P5 10 01-Apr-16 05-Apr-16 BRD-2101. Bridge D08 Bored Pling Abutment AA344-P5 10 01-Apr-16 05-Apr-16 BRD-2101. Bridge D08 Bored Pling Abutment AA344-P5 10 01-Apr-16 05-Apr-16 BRD-2101. Bridge D08 Bored Pling Abutment AA344-P5 60 01-Mar-16 13-May-16 BRD-3102 Bridge D02 Pliceap (2P), 5 no (2 sets) 60 01-Mar-16 12-May-16 20-Jam-16 BRD-3125 Bridge D02 Pliceap (2P), 5 no (2 sets) 60 09-Apr-16 20-Jam-16 12-May-16 BRD-3125 Bridge D08 Pilecap (2P), 5 no (2 sets) 60 09-Apr-16 12-May-16 12-May-16 12-May-16 BRD-3126 Bridge D08 Pilecap (2P), 5 no (2 sets) 60 09-Apr-16 12-May-16 12-May-16 12-May-16 BRD-3126 Bridge D08 Pilecap (2P), 5 no (2 sets) 60 08-Apr-16 12-May-16 12-May-16 12-May-16												·	
BRD-2101 Bridge D08 Bored Pling Abument AA344-P5 10 21-Mar-16 05-Apr-16 13-Apr-16 14 16												·	
BRD-2101. Bridge D08 Bored Piling Abutment AA344-P7 10 01-Apr-16 21-Apr-16													
BRD-2101 Bridge D08 Bored Piling Abument AA344-P7 10 11-Apr-16 21-Apr-16 29-Apr-16					-								
BRD-2101 Bridge D08 Border Piling Abutment AA344-P8 10 19-Apr-16 29-Apr-16 29-Apr-16 20-Apr-16				-	-								
14.3 Pile Caps 980 Pilecap (2P), 5 nos (2 sets) 60 01-Mar-16 13-May-16 990 Pilecap (2P), 5 nos (2 sets) 60 090 -Apr-16 20-Jun-16 990 Pilecap (1P), 13 nos (3 sets) 60 090 -Apr-16 20-Jun-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap (2P), 5 nos (2 sets) 72 15-Feb-16 12-May-16 990 Pilecap Abument AA32N 72 15-Feb-16 16-May-16 990 Pilecap Abument AA32N <t< td=""><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>				-									
BRD-3100 Bridge D02 Pilecap (2P), 5 nos (2 sets) 60 01-Mar-16 13-May-16 12			10	19 110	27 110 10				• • • • • • • •			·	
BRD-3125 Bridge D02 Pilecap (1P), 13 nos (3 sets) 60 09-Apr-16 20-Jun-16 1 <			(0)	01.14	12.14 16								
BRD-3750 Bridge D08 - Pilecap (2P), 5 nos (2 sets) 72 15 - Feb-16 12 - May-16 12 - May-16 <td< td=""><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td>·</td><td></td></td<>												·	
BRD-375 Bridge D08 - Pilecap (1P), 11 nos (3 sets) 72 15 - Feb-16 12 - May-16 12 - May-16 <td< td=""><td></td><td></td><td></td><td>-</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></td<>				-									
BRD-3800 Bridge D08 - Pilecap Abutment AA 432N 30 08-Apr-16 12-May-16 Image: Contract Abutement AA 432N Image: Contract Abutement AB 432N Image: C					-							· · · ¦ · · · · · · · · ·	
5.0 - Ping Yeung Interchange (PYI) IIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIIII													
15.1 - PYI Local Road - South - Preparation Works PYI-1015 PYI Tree Felling & Site Clearance 0 03-Sep-15 A 19-Jan-16 A PYI Tree Felling & Site Clearance 0 - Bridge G PYI-1050 PYI Bridge G - Prebored H-pile - 16 nos 30 20-Jan-16 01-Mar-16 0 0 01-Mar-16 0 0 01-Mar-16 0 0 0 01-Mar-16 0 0 0 0 01-Mar-16 0<			30	08-Apr-16	12-May-16								
• Preparative Works• O03-Sep-15 A19-Jan-16 A• O• O03-Sep-15 A19-Jan-16 A• PY1 Tree Felling & Site Clearance• O• O <td>~</td> <td></td>	~												
PYI-1015 PYI Tree Felling & Site Clearance 0 03-Sep-15 A 19-Jan-16 A PYI Tree Felling & Site Clearance PYI Tree Felling & Site Clearance - Bridge G - - -	5.1 - PY	I Local Road - South											
- Bridge G -	Preparat	tion Works					1						
PYI-1050 PYI Bridge G - Prebored H-pile - 16 nos 30 20-Jan-16 01-Mar-16 PYI-1100 PYI Bridge G - Construct Abutments 42 24-Feb-16 16-Apr-16 PYI-1150 PYI Bridge G - Construct Deck 76 18-Apr-16 18-Jul-16 15.2 - PYI Local Road - North - - - - Preparation Works - - - - PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16 - -	PYI-1015	PYI Tree Felling & Site Clearance	0	03-Sep-15 A	19-Jan-16 A				PYI	Tree Felling & Site	Clearance		
PYI-1100 PYI Bridge G - Construct Abutments 42 24-Feb-16 16-Apr-16 Image: Construct Abutments Image: Construct Abutments PYI-1150 PYI Bridge G - Construct Deck 76 18-Apr-16 18-Jul-16 Image: Construct Abutments Image: Construct Abutments 15.2 - PYI Local Road - North - Preparation Works PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16 Image: Construct Abutments PYI Condition & Tree Survey PYI Condition & Tree Survey	Bridge G	3											
PYI-1150 PYI Bridge G - Construct Deck 76 18-Apr-16 18-Jul-16 Image: Construct Deck	PYI-1050	PYI Bridge G - Prebored H-pile - 16 nos	30	20-Jan-16	01-Mar-16								
15.2 - PYI Local Road - North - Preparation Works PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16 PYI Condition & Tree Survey	PYI-1100	PYI Bridge G - Construct Abutments	42	24-Feb-16	16-Apr-16								!
• Preparation Works • PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16 • PYI Condition & Tree Survey • PYI Condition & Tree Survey	PYI-1150	PYI Bridge G - Construct Deck	76	18-Apr-16	18-Jul-16								
• Preparation Works PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16 PYI Condition & Tree Survey PYI Condition & Tree Survey	5.2 - PY	I Local Road - North											
PYI-2010 PYI Condition & Tree Survey 4 03-Sep-15 A 23-Jan-16													
			4	03-Sep-15 A	23-Jan-16					PYI Condition &	Tree Survey	·	
		· · · · · · · · · · · · · · · · · · ·	2	-									
	1 11 2020			21 569 15 11	20 341 10	1	-	· ·					
Image: State Stat	中國語									La	-		

				CI		DD			
	March 2	016				Apri	20	16	
06	13		20	27	Т	03		10	17
					-				
	L				- <u>+</u> -				
					- -				
	L				- -				
	 				ł				
	r								
ad Dive	rsion at	Lin	Ma Hang I	Rd	1-				
			ng Pier Al						
		!-	Bridge D0			a Dier Al	 21	1 NI D1	
			Siluge Do		·				
					- ¦ -			·	
	, , , ,								
Bored I	iling At	outm	ent AA432	2S-P1					
		!-	8 Bored F		ÅI	P341S-P2		·	
		¦-			- + -	ge D08 B	ored	d Pilino	Abut
	L					50 D00 D		!	
					- + -				ridge
					. i -	<u> </u>			
					- + -	Bri	dge	D08 E	Bored
cess and	work in	g pla	utform Abu	tment AA	34	4			
ment for	piling v	vork	s (BD08)						
			ent AA34						
Brida	D09 E		d Piling At	utmont A	12	14 D2			
Bilug								44.02	
	E	sridg	e D08 Bo						
		1-	Bri	dge D08	Bo	red Piling	Ab	utment	AA3
	, , , ,					Brid	ge I	D08 Bo	red P
					÷			📕 Bri	dge I
	+ ! !	-			;;-				
					- + -				
		-			÷-				
		¦-			- + -				
	1								
		,-							
					· • -				
	 				- -				
	1				ł				
					1				
					. <u>-</u> -				
idge G -	Prebore	ed H	-pile - 16	nos	4.				
	1	1							PY
					-				
	L								
					- -				
					÷-				
		3-n	nonth Ro		gra				
Date			Revisio	on		Checke	ed	Appro	ved
)-Jan-1	6 3MI	RP							

	Activity Name	Rem Dur	Start	Finish	5			Janu	ary 201					uary 2016		
			01.0		20	27	03	10		17	24	31	07	14	21	28
PYI-2040	Archeolgical Survey + Final Report	2	21-Sep-15 A	21-Jan-16						A	rcheolgica	l Survey + F	inal Report	(
Bridge L												 			- <u></u>	
PYI-2041	Temp Work Design - Submit/No A dverse Comment - Bridge L A but ment	90	23-Jan-16	20-May-16						ا						
YI-2042	Temp Work Design - Submit/No A dverse Comment - Bridge L Deck	90	14-Apr-16	01-Aug-16							; ;					
PYI-2100	PYI Bridge L - Prebored H-pile - 19 nos	36	02-Feb-16	22-Mar-16						.	• •					
	I Roadworks									.						
Bridge H												!				
PYI-2691	Temp Work Design - Submit/No A dverse Comment - Bridge H Abutment	90	02-Feb-16	30-May-16						.	; ;					
PYI-2710	PYI Bridge H - Prebored H-pile - 12 nos	90	02-Feb-16	30-May-16							; ;	; ;;	;			
.0 - Bor	der Control Point (BCP)									.		 				
6.1 - Pro	oposed Lin Ma Hang Road														-	
CP-1010	Alternative Design/Submission/Approval for BCP/RW4A	60	02-Sep-15 A	09-Apr-16												
BCP-1050	C5P1/Lin Ma Hang Rd - Retaining Wall BCP/RW4 & RW4A	118	11-Apr-16	29-Aug-16	1					1		 				
CP-1100	Possession of Portion CR43 of the Site	0	19-Mar-16													
CP-1110	Design/Submission/Approval of CSD Proposal for BCP/RW3	60	02-Sep-15 A	09-Apr-16		1									-	
CP-1150	C5P1/Lin Ma Hang Rd - CSD Proposal BCP/RW3	40	11-Apr-16	27-May-16]				I						
6.2 - Vil	lage Access Road (VAR)															
BCP-6010	Village Access Road - Condition + Tree Survey	0	02-Sep-15 A	30-Dec-15 A		Vi	llage Acce	ss Road -	Conditi	on + Ti	ee Survey					
CP-6020	Village Access Road - Site Clearance + Tree Felling	24	02-Oct-15 A	23-Feb-16							+	·			Vil	llage Acces
3CP-6050	Village Access Road E/B - Site Formation + BCP/C1 + BCP/C2	42	20-Jan-16	15-Mar-16							+					
CP-6100	Village Access Road - Gabion Channel	120	24-Feb-16	20-Jul-16											-	
6.4 - Bri	idge K									1						
CP-3991	Temp Work Design - Submit/No A dverse Comment - Bridge K Abutment	60	04-Jan-16 A	09-Apr-16							÷		·			
CP-3992	Temp Work Design - Submit/No A dverse Comment - Bridge K Deck	90	20-Jan-16	16-May-16							·	!!			· · · · · · · · · · · · ·	
CP-4050	BCP Brid ge K - Predrilling (6 nos)	0	02-Oct-15 A	06-Jan-16 A			B	CP Bridge	K - Pr	edrillin	ig (6 nos)					
CP-4100	BCP Bridge K - Prebored H-pile (12 nos)	72	20-Jan-16	23-Apr-16												
CP-4150	BCP Brid ge K - Construct Abutments	48	21-Mar-16	20-May-16												
.5 - BC	P Underpass						 			†	÷	;; 	·			
	ed Road Structure									+	• •	 				
-	BCP - Depressed Road B - Excavation - 10 bays	30	20-Jan-16	01-Mar-16							•	 				BC
	BCP - Depressed Road B - Base Slab - 10 bays	54	02-Mar-16	07-May-16							+ 					
	P Perimeter Road									+						
Portion (+	; ;					
		20	07 Mag 16	14 Am 16						+	+					
	Portion C5P3 - Condition + Tree Survey Portion C5P3 - Site Clearance + Tree Felling	30	07-Mar-16	14-Apr-16 20-May-16									·····			
	-	30	15-Apr-16	20-May-16						+						
	wage Treatment Plant									.						
	tor's Design Approval		1							.		 				
BCP-7005		0	24-Jul-15 A	15-Jan-16 A					STP	E&M /	AIP Design	Submission				
BCP-7010		60	15-Jan-16 A	09-Apr-16				 			÷					
BCP-7015		70	11-Apr-16	04-Jul-16												
BCP-7020		130	20-Jan-16	04-Jul-16			·				<u>.</u>					
BCP-7030	5	90	11-Jan-16 A	16-May-16												
BCP-7035		90	31-Mar-16	18-Jul-16						.						
BCP-7040		90	31-Mar-16	18-Jul-16			<u>.</u>			.	¦					
	aryWorks					¦				.	¦ 	ļ				
	STP Site Initial Survey + Condition Survey	30	07-Mar-16	14-Apr-16						.						
6.9 - Re	claimed Water Facilities (Provisional)															
	◆ ◆ Milestone											Projec	t ID :LT6-	-3MRP-7	.0	
中國				_								~	ıt : LT6IW			
CR	BC Kaden		3-mo	nth Rolli	na P	roara	amme	e (20 [.]	Ja	n-2	016)	Page	10 of 11			
PRC		ffort		Data Date: 20-	•	- J		un Date: 2				-				
							n (1		- Jull			1				

			CE	DD		
Ma	arch 20	016		Apri	I 2016	
06	13	20	27	03	10	17
					L	
J						
		PYI	Bridge L -	Prebored H	I-pile - 19	nos
				+	+	
			1	1		
			 	+	+ 	
4						
				+	Alternati	ve De
		Possession	of Portion	CR43 of th	e Site	
4					Design/S	ubmis
					Design 5	
4				! 		
			, , ,	 '		
Pood Site C	looror		lina			
Koau - Sile C	leala	nce + Tree Fel	1111g			
		illage Access	Road E/B	Site Forma	ation + BCI	/CI -
					Tomm W/	-l- D
					Temp Wo	IK D
					+	
				<u> </u> 		
2 - Depressed	Road	B - Excavatio	n - 10 bays			
Depressea		BERGUIUN	11 10 buys			
					L	
					P	ortion
J			: 	, , L		
			1	1 		
чр					STP E&N	/ All
		<u> </u>	 	<u> </u>	· · · · · · · · · · · · · · · · · · ·	
				+	+	
J						
		· · · · · · · · · · · · · · · · · · ·				
				+		
- <u></u>						
					S	TP S
				1 1 1		
<u>i</u>		3-month Ro	lling Proc	rammo		
D-+-	1				od	
Date	 	Revisio	ווע	Check	ed Appro	vea
20-Jan-16	3MF	۲۲ ۲				

ctivity ID	Activity Name	Rem	Start	Finish	5			Janua	ry 2016			Feb	ruary 2016			
		Dur			20	27	03	10	17	24	31	07	14	21	28	
- Con	tractor's Design Approval							1								
BCP-	8780 RWF E&M AIP Design Submission	75	05-Oct-15 A	27-Apr-16		:	:									
BCP-	8790 RWF E&M AIP Design Engineer Review + Approval	60	21-Jan-16	11-Apr-16	1						1		1			
BCP-	8800 RWF E&M AIP Design Review by Relevant Govt. Dept.	70	12-Apr-16	05-Jul-16												
BCP-	8810 RWF E&M DDA Design Submission	130	21-Jan-16	05-Jul-16		-										
- Prel	iminary Works							1			1					
BCP-	8700 RWF Site Initial Survey + Condition Survey	30	07-Mar-16	14-Apr-16				-					+			
BCP-	8705 RWF Acess Road Formation	30	15-Apr-16	20-May-16	1										}	
17.0 -	Works Subject to Excision							1			1					
17.6 -	Section IIA of the Works														· -,	
WSE-6	5000 Pipe Jacking HV001 and HV002	475	25-Jan-16	13-May-17				-					+			
18.0 -	Landscaping and Establishment Works									<u>-</u>					· -,	
LEW-10	Section 7A - Portion WC1 Initial Survey + Site Establishment	24	24-Jul-15 A	12-Feb-16						+				A - Portion		
LEW-1	100 Section 7A - Portion WC1 Initial Planting	220	13-Feb-16	19-Sep-16		; ;		·;	1		;	1				
LEW-12	200 Section 7A - Portion WC2 Initial Survey + Site Establishment	24	20-Jan-16	12-Feb-16	1			· ·	÷ 🕨				Section 74	A - Portion		
LEW-13	300 Section 7A - Portion WC2 Initial Planting	220	13-Feb-16	19-Sep-16		;			1		,	1			-,	



 Milestone Critical Activity

•

Non-Critical Activity

Remaining Level of Effort Actual Work

3-month Rolling Programme (20-Jan-2016) Data Date: 20-Jan-16

Layout : LT6IWP 3MRP Page 11 of 11



Run Date: 29-Jan-16

Project ID :LT6-3MRP-7.0

			CE	DD		
	March 2016			Apri	2016	
06	13	20	27	03	10	17
		1	1			
					RWF	
		1				
	: : : 	1				
					ŀ	WF S
			, , ,			
	+	I	·			
urvey + S	site Establis	hment				
	ite Establis					
	1		1			

3-month Rolling Programme														
Date	Revision	Checked	Approved											
20-Jan-16	3MRP													



		NE	/2014/03 - Liant	ang/ Heung Yuen Wai Bounda	lary Control Point Site F	ormation and Infras	tructure Works -	Contract 7				
ID	Task Name	Duration	Start	Finish Predecessors	Half 1, 2016	Half 2, 2016 J J A S O N D	Half 1, 2017	Half 2, 2017	Half 1, 2018	Half 2, 2018	Half 1, 2019	Half 2, 2019
1						<u> </u>	J II IVI A IVI J	JIAISIOINIDI	J I I IVI A IVI J	JASOND	J II IM A IM J	I J A B
2	Section I Works	1005 days	11/12/2015	10/9/2018								
3	Commencement of Section I Works	0 days	11/12/2015	11/12/2015 33	◆							
4	Handover of Section I	0 days	10/9/2018	10/9/2018 107,145						*		
5	Section II Works	820 days	11/12/2015	9/3/2018								
6	Commencement of Section II Works	0 days	11/12/2015	11/12/2015 33	•							
7	Handover of Section II	0 days	9/3/2018	9/3/2018 170	—							
8	Section III Works	1005 days	11/12/2015	10/9/2018	-							
9	Commencement of Section III Works	0 days	11/12/2015	11/12/2015 33	→							
10	Handover of Section III	0 days	10/9/2018	10/9/2018 67,87,108,146	—							
11	Section IV Works	1005 days	11/12/2015	10/9/2018								
12	Commencement of Section IV Works	0 days	11/12/2015	11/12/2015 33	→ •							
13	Handover of Section IV	0 days	10/9/2018	10/9/2018 173	—							
14	Section V Works	1370 days	11/12/2015	10/9/2019								
15	Commencement of Section V Works	0 days	11/12/2015	11/12/2015 33	→ •							
16	Handover of Section V	0 days	10/9/2019	10/9/2019 174								^
17	Stage I Works	640 days	11/12/2015	10/9/2017								
18	Commencement of Stage I Works	0 days	11/12/2015	11/12/2015 33	◆							
19	Handover of Stage I Works	0 days	10/9/2017	10/9/2017 168				۰				
20	Stage II Works	239 days	11/12/2015	5/8/2016	-							
21	Commencement of Stage II Works	0 days	11/12/2015	11/12/2015 33	•							
22	Handover of Stage II Works	0 days	5/8/2016	5/8/2016 81,101,160		*						
23	Stage III Works	490 days	11/12/2015	13/4/2017								
24	Commencement of Stage III Works	0 days	11/12/2015	11/12/2015 33	→							
25	Handover of Stage III Works	0 days	13/4/2017	13/4/2017 58,85,105,136,165	5		Å					
26	Stage IV Works	556 days	11/12/2015	18/6/2017								
27	Commencement of Stage IV Works	0 days	11/12/2015	11/12/2015 33	— ◆							
28	Handover of Stage IV Works	0 days	18/6/2017	18/6/2017 57,83,104,135,165	5			x				
29	Stage V Works	120 days	11/12/2015	8/4/2016	-							
30	Commencement of Stage IV Works	0 days	11/12/2015	11/12/2015 33								
	I			I	I _ I [[]					;	;	<u>; </u>
Revis	ion: 0 Task		ogress	Summary		oject Summary						
		Mi	lestone 🔶	Split		eadline 🕹						
(wai	n On - Richwell - SCG JV				Page 1 of 6						Initial Work	s Programm

ID Task Name	Duration	Start	Finish Predecessors	Ary Control Point Site Formation and Infrastructure Works - Contract 7 Half 1, 2016 Half 1, 2017 Half 2, 2017 Half 1, 2018 Half 2, 2018 Half 1, 2019 Half
31 Handover of Stage IV Works	0 days	8/4/2016	8/4/2016 30SS+120 days	N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A S O N D J F M A M J J A
2		0/ 11/2010		
33 Commencement of Works	0 days	11/12/2015	11/12/2015	
34				
35 Bridge A (Abutment to Cantilever End)	490 days	11/12/2015	13/4/2017	
36 Preparation Works	150 days	11/12/2015	8/5/2016	
37 Initial Survery	10 days	11/12/2015	20/12/2015 33	
38 Site Clearance	7 days	21/12/2015	27/12/2015 37	
39 GI Works	36 days	11/1/2016	15/2/2016	
40 Outside Boundary Fence (2nos.)	12 days	11/1/2016	22/1/2016 38	
41 Inside Boundary Fence (4 nos.)	24 days	23/1/2016	15/2/2016 40	
42 Alternative Design Submission and Approval	150 days	11/12/2015	8/5/2016 33	
43 Piles (Pre-bore Socketed H-Pile)	78 days	9/5/2016	25/7/2016	
44 Outside Boundary Fence (10 nos.)	30 days	9/5/2016	7/6/2016 42,40	
45 Inside Boundary Fence (16 nos.)	48 days	8/6/2016	25/7/2016 42,41,44	
46 Cap & Column	128 days	26/7/2016	30/11/2016	
47 Outside Boundary Fence (2 nos.)	30 days	1/11/2016	30/11/2016 44	
48 Inside Boundary Fence (4 nos.)	60 days	26/7/2016	23/9/2016 45	
49 Decking	158 days	24/9/2016	28/2/2017	
50 Outside Boundary Fence (A04 - Cantilever End)	90 days	1/12/2016	28/2/2017 47	
51 Inside Boundary Fence (Abutment to A04)	130 days	24/9/2016	31/1/2017 48	
52 Pre-stress	48 days	1/ 2/ 2017	20/3/2017	
53 Pier A04 to Cantileve End	20 days	1/3/2017	20/3/2017 50	
54 Abutment to Pier A04	20 days	1/2/2017	20/2/2017 51	
55 Removal of Temporary Works	38 days	21/2/2017	30/3/2017	
56 Outside Boundary Fence	10 days	21/3/2017	30/3/2017 53	
57 Inside Boundary Fence	10 days	21/2/2017	2/3/2017 54	
58 Reinstate of Shen Zhen River	14 days	31/3/2017	13/4/2017 56	
59				
	666 days	11/2/001/	5/1/2018	
60 U-trough (Road A)	ooo days	11/3/2016	5/1/2010	
evision: 0 Task		ogress	Summary	Project Summary Deadline
Critical Task	Mi	lestone 🔶	Split	Page 2 of 6 Initial Works Prog


		NE	2014/03 - Lianta	ang/ Heung Yuen Wai Bounda	ary Control	l Poir	it Site F	orma	ation a	and Infras	structure	Works	- Contr	act 7		
ID	Task Name	Duration	Start	Finish Predecessors	Ha N D J	alf 1, 2			alf 2, 2	016 0 N D	Half 1, 20	17 A M	Half 2	, 2017 S O		Ha
61	Preparation Works	666 days	11/3/2016	5/1/2018				5 5								Ť
62	GI Works (30 nos.)	180 days	11/3/2016	6/9/2016 41,75,95,116												
63	Piling (Bored Pile)	360 days	25/3/2016	19/3/2017 62SS+14 days		Ч					Γ					
64	U-trough Structure	220 days	1/4/2017	6/11/2017 63										+	ר	
65	Backfilling of U-trough	60 days	7/11/2017	5/1/2018 64												h
66																
67	Construction of Road Surface, Parapet and Road Lighting for Bridge A and Road A	120 days	6/1/2018	5/5/2018 65,57,56												t
68 69	Bridge B	481 days	11/12/2015	4/4/2017												
		-														
70	Preparation Works	67 days	11/12/2015	15/2/2016												
71	Initial Survery	10 days	11/12/2015	20/12/2015 33												
72	Site Clearance	7 days	21/12/2015	27/12/2015 71												
73	GI Works	36 days	11/1/2016	15/2/2016												
74	Outside Boundary Fence (4nos.)	24 days	11/1/2016	3/2/2016 72		Ţ										
75	Inside Boundary Fence (2 nos.)	12 days	4/2/2016	15/2/2016 74		Ŭ	\square									
76	Piles (Bored Piles)	72 days	26/2/2016	7/5/2016												
77	Outside Boundary Fence (4 nos.)	48 days	26/2/2016	13/4/2016 156SS+30 days												
78	Inside Boundary Fence (2 nos.)	24 days	14/4/2016	7/5/2016 75,77			1									
79	Cap	198 days	8/5/2016	21/11/2016												
80	Outside Boundary Fence (1 nos.)	21 days	1/11/2016	21/11/2016 77						T						
81	Inside Boundary Fence (1 nos.)	21 days	8/5/2016	28/5/2016 78			5									
82	Decking (B00-Cantilever End)	90 days	22/11/2016	19/2/2017 80,81						*	ل ل					
83	Pre-stress (B00-Cantilever End)	20 days	20/2/2017	11/3/2017 82							Δ _Γ					
84	Removal of Temporary Works	10 days	12/3/2017	21/3/2017 83							ሻ					
85	Reinstate of Shen Zhen River	14 days	22/3/2017	4/4/2017 84							Z	5-				
86						•••••										
87	Construction of Road Surface, Parapet and Road Lighting for Bridge B	60 days	22/3/2017	20/5/2017 84							ł					
88																
Revisi	on: 0 Task	Pro	ogress	Summary	_		Pro	piect S	ummar	y 🖵		7				
			lestone 🔶	Split	•			adline		Ŷ	·					
Kwan	On - Richwell - SCG JV				Page	3 of (6									

ulf 1, 2 F N	2018 1 A M	Half 2. J J A	2 S	018 0 N D	Half 1, 201 J F M	.9 A M J	Half 2, 2 J A S	019 5 0
-								
				<u> </u>				<u> </u>
						al Works		


Initial Works Programme

	1			ang/ Heung Yuen Wai Bound	-									T							
ID	Task Name	Duration	Start	Finish Predecessors	Half N D J F	1,2016 M A	Ha M I I	If 2, 2016 A S O	Hai N D I	I <u>f 1, 2017</u> F M A	MI	Half 2, 2	017 0 N D	Half 1, 2	2018 1 A M T	Half 2,	2018 S O N	Half D I F	, 2019 M A M	Half	2, 2019 A S C
89	Bridge D	481 days	11/12/2015	4/4/2017								<u> </u>			1 71 101 5	5 11					
90	Preparation Works	67 days	11/12/2015	15/2/2016																	
91	Initial Survery	10 days	11/12/2015	20/12/2015 33																	
92	Site Clearance	7 days	21/12/2015	27/12/2015 91																	
93	GI Works	36 days	11/1/2016	15/2/2016																	
94	Outside Boundary Fence (4nos.)	24 days	11/1/2016	3/2/2016 92																	
95	Inside Boundary Fence (2 nos.)	12 days	4/2/2016	15/2/2016 94																	
96	Piles (Bored Piles)	72 days	26/2/2016	7/5/2016			•														
97	Outside Boundary Fence (4 nos.)	48 days	26/2/2016	13/4/2016 156SS+30 days				+													
98	Inside Boundary Fence (2 nos.)	24 days	14/4/2016	7/5/2016 95,97			וו														
99	Cap	198 days	8/5/2016	21/11/2016																	
100	Outside Boundary Fence (1 nos.)	21 days	1/11/2016	21/11/2016 97					בן בו			9 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8									
101	Inside Boundary Fence (1 nos.)	21 days	8/5/2016	28/5/2016 98																	
102	Decking (D00-Cantilever End)	90 days	22/11/2016	19/2/2017 100,101					*	⊇ך											
103	Pre-stress (D00-Cantilever End)	20 days	20/2/2017	11/3/2017 102						ĕ ₁											
104	Removal of Temporary Works	10 days	12/3/2017	21/3/2017 103						₫ <mark> </mark>											
105	Reinstate Shen Zhen River	14 days	22/3/2017	4/4/2017 104						₽ J											
106										••••••											
107	Construction of Noise Barrier and Parapet	90 days	22/3/2017	19/6/2017 104																	
108	Construction of Road Surface and Road Lighting for Bridge D	90 days	22/3/2017	19/6/2017 104						4											
109																					
110	Bridge E (Abutment to Cantilever End)	556 days	11/12/2015	18/6/2017																	
111	Preparation Works	150 days	11/12/2015	8/5/2016			•														
112	Initial Survery	10 days	11/12/2015	20/12/2015 33																	
113	Site Clearance	7 days	21/12/2015	27/12/2015 112																	
114	GI Works	60 days	11/1/2016	10/3/2016		-															
115	Outside Boundary Fence (3nos.)	18 days	11/1/2016	28/1/2016 113																	
116	Inside Boundary Fence (7 nos.)	42 days	29/1/2016	10/3/2016 115		z															
117	Alternative Design Submission and Approval	150 days	11/12/2015	8/5/2016																	
	1																				
Revis	ion: 0 Task		ogress	Summary	P			mmary 🖵													
V	n On - Richwell - SCG JV	Mi	lestone 🗢	Split			Deadline	Ŷ											T 1,1 1 TT		
xwal	a on - Richwen - 500 J V				Page 4	JI U													minal W	orks Prog	,1amr

ID	Task Name	Duration	Start	Finish	Predecessors		Ha	lf 1, 2	016		2, 2016		<u>Half 1, 2</u>		Half 2,	
118	Piles (Pre-bore Socketed H-Pile)	126 days	9/5/2016	11/9/2016	5	<u>N</u> E) <u>]</u>	F M				N D	JFM		J J A	SOND.
119	Outside Boundary Fence (14 nos.)	42 days	9/5/2016	19/6/2016	115,117				277			ן				
120	Inside Boundary Fence (28 nos.)	84 days	20/6/2016	11/9/2016	116,117,119				•	<u> </u>	727					
121	Cap & Column	120 days	12/9/2016	9/1/2017									₹			
122	Inside Boundary Fence (8 nos.)	120 days	12/9/2016	9/1/2017	120						2177		کا			
123	Outside Boundary Fence (3 nos.)	30 days	1/11/2016	30/11/2016	119						•	έση				
124	Decking	170 days	1/12/2016	19/5/2017	·									++		
125	Outside Boundary Fence (E07 - Cantilever End)	90 days	1/12/2016	28/2/2017	123											
126	Outside Boundary Fence (E03 - E07)	90 days	1/12/2016	28/2/2017	123							Ti				
127	Inside Boundary Fence (Abutment to E03)	130 days	10/1/2017	19/5/2017	122								E 11112			
128	Pre-stress	100 days	1/3/2017	8/6/2017									-		,	
129	Pier E07 to Cantileve End	20 days	1/3/2017	20/3/2017	125								ø			
130	Pier E03 - E07	20 days	1/3/2017	20/3/2017	126								Ž			
131	Abutment to Pier A03	20 days	20/5/2017	8/6/2017	127									8	 ו	
132	Removal of Temporary Works	90 days	21/3/2017	18/6/2017	•										•	
133	Outside Boundary Fence (E07 - Cantilever End)	10 days	21/3/2017	30/3/2017	129								č	╉──		
134	Outside Boundary Fence (E03 - E07)	10 days	21/3/2017	30/3/2017	130								č	ž		
135	Inside Boundary Fence (Abutment to E03)	10 days	9/6/2017	18/6/2017	131										2	
136	Reinstate Shen Zhen River	14 days	31/3/2017	13/4/2017	133,134									¢		
137																
138	U-trough (Road E)	801 days	11/3/2016	20/5/2018				-								
139	Preparation Works	801 days	11/3/2016	20/5/2018				-								
140	GI Works (42 nos.)	252 days	11/3/2016	17/11/2016	116,41,75,95			<u></u>				2				
141	Piling (Bored Pile)	504 days	25/3/2016	10/8/2017	140SS+14 days				(///////		///////	/////	///////	<i></i>		
142	U-trough Structure	225 days	11/8/2017	23/3/2018	141										Ż	
143	Backfilling of U-trough	58 days	24/3/2018	20/5/2018	142											
144																
145	Construction of Noise Barrier and Parapet	113 days	21/5/2018	10/9/2018	133,135,143											
	Construction of Road Surface and Road Lighting for Bridge E	113 days	21/5/2018	10/9/2018	133,135,143											
	and Road E															
		<u> </u>			<u> </u>											<u> </u>
Revisi	on: 0 Task	Pro	gress		Summary	-			Proj	ect Sum	mary 🛡					
	Critical Task	Mil	lestone 🔶		Split				י Dea	iline	Ŷ					



ID	Fask Name	Duration	Start	Finish	Predecessors		Hai	f 1, 2016	Hal	f 2, 2016	Half 1, 20)17	Half 2, 2	.017	Halt
147						N D	J	FMAM]]	ASONE	JFM	A M J	JAS	SOND	<u> </u>
	Bridge C	820 days	11/12/2015	9/3/2018	8										
149	Preparation Works	95 days	11/12/2015	14/3/2016											
150	Initial Survery	10 days	11/12/2015	20/12/2015		- 6		·							
151	Site Clearance	7 days	21/12/2015	27/12/2015											
152	GI Works	78 days	28/12/2015	14/3/2016											
153	Outside Boundary Fence (12 nos.)	30 days	28/12/2015	26/1/2016			1								
154	Inside Boundary Fence (8 nos.)	48 days	27/1/2016	14/3/2016		_	5								
155	Piles	132 days	27/1/2016	6/6/2016		_			1						
156	Outside Boundary Fence (12 nos.)	60 days	27/1/2016	26/3/2016											
157	Inside Boundary Fence (8 nos.)	84 days	15/3/2016	6/6/2016		_			`						
158	Cap & Column	144 days	15/3/2016	5/8/2016		_				2					
159	- Outside Boundary Fence (3 nos.)	30 days	15/3/2016		156SS+48 days	_									
160	Inside Boundary Fence (8 nos.)	60 days	7/6/2016	5/8/2016		_				ļ					
161	Erection of Falsework	45 days	6/8/2016	19/9/2016											
162	Construction of 2nd Floor Slab and Column	45 days	20/9/2016	3/11/2016		_									
163	Construction of 3rd Floor Slab and Column	45 days	4/11/2016	18/12/2016		_					h				
164	Construction of Roof Slab	45 days	19/12/2016	1/2/2017	163	_									
165	Removal of Temporary Works	12 days	2/2/2017	13/2/2017	164	_									
166	Reinstate Shen Zhen River	14 days	14/2/2017	27/2/2017	165										
167	Construction of Roof Upstand and Parapet	41 days	2/2/2017	14/3/2017	164	_									
168	Installation of Façade Wall	180 days	15/3/2017	10/9/2017	167	_					Z			{	
169	Installation of Building Maintenance Unit	120 days	11/9/2017	8/1/2018	168	_							ē		<u></u>
170	Installation of Ground cover and Irrigation System at Roof	60 days	9/1/2018	9/3/2018	169	_									2//
	Floor														
171															
172	Portion Z	1370 days	11/12/2015	10/9/2019)	-									
173	Landscape Softworks	1005 days	11/12/2015	10/9/2018	33	- 2		///////////////////////////////////////	7777	///////////////////////////////////////		///////			1111
174	Establishment Works	365 days	11/9/2018	10/9/2019	173	_									
Revisio	n: 0 Task	Pro	gress		Summary	_		Pro	ect Sur	nmary 🖵		7			
			estone 🔶		Split				dline	Ŷ					





Contract SS C505

Liantang/Heung Yuen Wai Boundary Control Point

BCP Buildings and Associated Facilities

					·	<u> </u>			
Activity ID	Activity Name		Orig	Start	Finish	Finish Variance		Qtr 1	2016
								Feb	Mar
LHYW Bou	undary Control Point - We	orks Programme Rev 🗌	395	09-Jul-15 A	07-Nov-16	0			
PRELIMI	NARIES AND GENERAL R	EOUIREMENTS	96	21-Jul-15 A	30-Apr-16	0			
Possessio				15-Apr-16	15-Apr-16				
PP2	Possession of Portion 2 (Day 270)		0	15-Apr-16		0			
	on and Approvals		96	21-Jul-15 A	30-Apr-16	0			
			31	29-Dec-15 A	14-Jan-16 A	15			
1086b	Architect review and approval on W	orks Drogramma Day 14	31	29-Dec-15 A	14-Jan-16 A	15			
Other Sub			24	02-Apr-16	30-Apr-16	0			
1161	Prepare and submit Ironmongery Sch	nedule for PTB	24	02-Apr-16	30-Apr-16	0			
8796	Prepare and submit Ironmongery Sch		24	02-Apr-16	30-Apr-16	0			
	WD Submission		71	07-Dec-15 A	16-Feb-16	39			
8808	Comment by Consultant		24	07-Dec-15 A	13-Jan-16 A	14	<u> </u>		
8809	Review By ArchSD		48	07-Dec-15 A	13-Jan-16 A	38			
8810	Address to Comments and Resubmis	ssion	30	13-Jan-16 A	15-Feb-16	39		· –	
8811	Approval Obtained		0	16-Feb-16		0		•	
Permit			90	21-Jul-15 A	27-Feb-16	32			
Environm	ental Permit EP-404/2011		90	21-Jul-15 A	27-Feb-16	32			
1176	EP - Prepare and submit Environmen	tal Monitoring and Audit (EM&A) Pro	90	21-Jul-15 A	27-Feb-16	32			
DETAILED	D DESIGN OF WORKS		377	24-Jul-15 A	07-Nov-16				
Foundatio	ons for Passenger Terminal	Building	34	24-Dec-15 A	15-Feb-16	34			
Piles adja	cent to CEDD Subway		34	24-Dec-15 A	15-Feb-16	34			
8223	19 - SCU review		28	24-Dec-15 A	26-Jan-16 A	63			
8224	19 - Architect issue consent to comm	nence construction	0		15-Feb-16	0		◇	
Foundatio	on for Ancillary Buildings (Portion 1)	204	24-Jul-15 A	12-Apr-16				
Driven H-I	Piles - 02 HKPF Building		204	24-Jul-15 A	12-Apr-16	0			
8226	Prepare design submission		24	24-Jul-15 A	16-Feb-16	-136			
8230	Architect review design submission		12	16-Feb-16	01-Mar-16	0	_		<u> </u>
8232	Response to Architect comments		6	01-Mar-16	08-Mar-16	0			
8234	Architect review final submission		6	08-Mar-16	15-Mar-16	0			
8235	SCU review		28	15-Mar-16	12-Apr-16	0			
8236	Architect issue consent to commence	e construction	0		12-Apr-16	0			
Driven H-I	Piles - 03 Fire Station		167	24-Jul-15 A	22-Mar-16	0			
8517	Prepare design submission		24	24-Jul-15 A	19-Jan-16 A	-94			
8519	Architect review design submission		12 6	20-Jan-16 A 03-Feb-16 A	02-Feb-16 A	17 17			
8520 8521	Response to Architect comments Architect review final submission		6	16-Feb-16	16-Feb-16 23-Feb-16	0			
8522	SCU review		28	23-Feb-16	22-Mar-16	0			
8523	Architect issue consent to commence	e construction	0	2010010	22-Mar-16	0	-		♦
	Piles - 07 FXRVIS Building (Out		65	07-Jan-16 A	15-Feb-16	38			
8531	Architect review design submission		12	07-Jan-16 A	15-Jan-16 A	5			
8532	Response to Architect comments		6	07-Jan-16 A	15-Jan-16 A	31	 	·····	
8533	Architect review final submission		6	07-Jan-16 A	15-Jan-16 A	37	<u>-</u> I		
8534	SCU review		28	16-Jan-16 A	08-Feb-16 A	54			
8535	Architect issue consent to commence		0	24.2.1.45.4	15-Feb-16	0		•	
	on for Ancillary Buildings (126	24-Jul-15 A	19-Apr-16	0			
	Piles - 06 FXRVIS Building (Inb	ound)	44	07-Jan-16 A	26-Feb-16	37			
8537	Architect review design submission		12	07-Jan-16 A	25-Jan-16 A	28			
8538 8539	Response to Architect comments Architect review final submission		6	07-Jan-16 A 07-Jan-16 A	25-Jan-16 A 25-Jan-16 A	34 40			
8540	SCU review		28	26-Jan-16 A	26-Feb-16	48			
8541	Architect issue consent to commence	e construction	0		26-Feb-16	0		\$	
Driven H-I	Piles - Elevated Walkways 1, 3	& 4	126	24-Jul-15 A	19-Apr-16	0			
8547	Prepare design submission		24	24-Jul-15 A	23-Feb-16	-58			
8549	Architect review design submission		12	23-Feb-16	08-Mar-16	0			
	l Milastona				Pa	age 1 of 8		Proio	ct ID: H2634-P8
	I Milestone		0.84			-			line: Works Programme Rev 1A
A Milest A Basel	tone line Milestone		3 Mon	τns Lo	окаће	ad Wo	orks Programme	Dase	
	l Work						U	Lavoi	ut: 3 Month Lookahead Works Programme
	al Remaining Work			D	rogress	to 12-5	eh-16		TASK filter: Date range DD-1M to DD+3M.
	aining Work			r	1091633	10 13-1			-
	ct Baseline							Page	1 of 8

_			Qtr 2			
		Apr		I	May	
						
_						
	+					
	-					
	+					
			Progress Update			_
		Date	Revision		Checked	A
		13-Feb-16	Progress update			\vdash
			1			


ID	Activity Name	Orig	Start	Finish	Finish Variance	Qtr 1	2016	
8550	Response to Architect comments	6	08-Mar-16	15-Mar-16	0	Jan Feb	Mar	Apr
8551	Architect review final submission	6	15-Mar-16	22-Mar-16	0			
3551a	SCU review	28	22-Mar-16	18-Apr-16	0			
3552	Architect issue consent to commence construction	0	_	19-Apr-16	0			
undati	on for Bridges B1 - B5	46	29-Dec-15 A	20-Feb-16	27			
DA (B1/	B2/B3)	46	29-Dec-15 A	20-Feb-16	27			
8260	B1/B2/B3 - Architect 2nd Review	6	29-Dec-15 A	20-Feb-16	-13]	
3950	B1/B2/B3 - HyD Review and Comment	12 35	29-Dec-15 A	15-Jan-16 A	32 69			
8943 8801	B1/B2/B3 - GEO Auditing Period B1/B2/B3 - Response to comments from HyD incl. IDC Check	35 6	29-Dec-15 A 15-Jan-16 A	15-Jan-16 A 19-Jan-16 A	38	=		
8944	B1/B2/B3 - HyD "No Comment"	12	02-Feb-16 A	20-Feb-16	6			
8262	B1/B2/B3 - Architech Consent to Commence Construction	0		20-Feb-16	0		♦	
	ural & Others	300	30-Nov-15 A	07-Nov-16				
Curtain W	alls, Glass Wall & Aluminum Claddings	126	01-Dec-15 A	09-Apr-16	0			
PMU Des		105	01-Dec-15 A	11-Mar-16	0			
1488 1556	Prepare shop drawings Submit for comment	18 21	01-Dec-15 A 18-Jan-16 A	16-Jan-16 A 17-Feb-16	-46 -46			
1556	Incorporate comments	6	18-Jan-16 A 18-Feb-16	24-Feb-16	-46			
8656	Resubmit and approval	14	25-Feb-16	11-Mar-16	0			
	es and Mockups	75	28-Dec-15 A	09-Apr-16	0			
1572	Performance Prototype & Prototype Trial Assemblies Submissions (A11-1.	24	28-Dec-15 A	08-Mar-16	-27			
1576	Architect Review and comment on Performance Prototype & prototype tr	21	08-Mar-16	29-Mar-16	0			
1570	Mock up Submission for Curtain Wall, Glass Wall and Aluminum Cladding	24	09-Mar-16	09-Apr-16	0			
1578 oofing	Re-submit Performance prototype & prototype trial assemblies submission	7 180	29-Mar-16 02-Apr-16	07-Apr-16 07-Nov-16	0			
1410	Metal Roofing & Roof Fall Arrest System Design Submission Review & Ap	180	02-Apr-16	07-Nov-16	0			
1414	Skylight/Glazed Canopies/Glazed Roofing & Sun Shades Design Submission	180	02-Apr-16	07-Nov-16	0			
1416	Green Roof System Design Submission Review & Approval	150	02-Apr-16	30-Sep-16	0			
Suspende	d Ceiling, Steel Windows, Louvre and Door	180	02-Apr-16	07-Nov-16	0			
1408	Steel Windows, Louvre and Door Design Submission Review & Approval	150	02-Apr-16	30-Sep-16	0			
1418	Suspended Ceiling System Design Submission Review & Approval	180	02-Apr-16	07-Nov-16	0			
others	Steel Maintenance and Support Platforms Design Submission Review & A	158 120	30-Nov-15 A 30-Nov-15 A	25-Aug-16 03-May-16	0 57			
3666	Glass and Metal Balustrades Design Submission Review & A	120	02-Apr-16	25-Aug-16	0			
8676	Minor Structural Steelworks Design Submission Review & Approval	120	02-Apr-16	25-Aug-16	0			
8706	Glass Cladding Design Submission Review & Approval	120	02-Apr-16	25-Aug-16	0			
8716	X-ray Shielding Doors Design Submission Review & Approval	90	02-Apr-16	21-Jul-16	0			
8726	Hoisting and Beams Installation Design Submission Review & Approval	90	02-Apr-16	21-Jul-16	0			
Bridge Be	aring Design Submission (Bridge 4 & 5)	40	07-Jan-16 A	13-Feb-16	27			
A1094	Response to Architech Comment	14	07-Jan-16 A	29-Jan-16 A	43			
A1095 A1096	Architect 2nd Review Architech Approval	14 0	30-Jan-16 A	13-Feb-16 13-Feb-16	0			
	vement Joint Design Submission (Bridge 4 & 5)	63	13-Feb-16	13-Feb-16 15-Apr-16	0	ſ		
A1097	Prepare Submission	21	13-Feb-16*	04-Mar-16	0			
A1097	Architech 1st Review	14	05-Mar-16	18-Mar-16	0			
A1099	Response to Architech Comment	14	19-Mar-16	01-Apr-16	0			
A1100	Architect 2nd Review	14	02-Apr-16	15-Apr-16	0			
A1101	Architech Approval	0		15-Apr-16	0			↓
	aring Design Submission (Bridge 1-3)	29	01-Dec-15 A	17-Mar-16	1			
A1083	Architech 1st Review	14	01-Dec-15 A	18-Feb-16	29			
A1084	Response to Architech Comment	14	19-Feb-16	03-Mar-16	0			
A1085	Architect 2nd Review	14	04-Mar-16	17-Mar-16	0			
A1086	Architech Approval	0		17-Mar-16	0		♦	
Bridge Mo	vement Joint Design Submission (Bridge 1-3)	63	13-Feb-16	15-Apr-16	0			
A1087	Prepare Submission	21	13-Feb-16*	04-Mar-16	0			
A1088	Architech 1st Review	14	05-Mar-16	18-Mar-16	0			<u> </u>
41089	Response to Architech Comment	14	19-Mar-16	01-Apr-16	0			➡
A1090	Architect 2nd Review	14	02-Apr-16	15-Apr-16	0			
A1091	Architech Approval	0		15-Apr-16	0			♦
IEP Syst		235	15-Sep-15 A	21-Oct-16				
Shop Drav	vings	156	15-Oct-15 A	24-Mar-16	91			
🔶 Actua	Il Milestone			Pa	age 2 of 8		Project ID: H2634-P8	
Miles		Mon	thela	okaho	M he	rks Programme	Baseline: Works Programme Rev 1A	Date 13-Feb-16
🔷 Base	line Milestone J					ing i iogiaillite		
Actua	ll Work		_				Layout: 3 Month Lookahead Works Programme	
	al Remaining Work		Pi	rogress	to 13-F	eb-16	Filter: TASK filter: Date range DD-1M to DD+3M.	
-Rem	aining Work			-			Page 2 of 8	
	ct Baseline							i i

		Qtr 2	
	Apr		Мау
		◇	
			1
		1	
		Progress Update	
	Date	Progress Update Revision	Checked
		Progress Update Progress Update Progress update	Checked A
	Date	Revision	Checked A
	Date	Revision	Checked A
	Date	Revision	Checked A
	Date	Revision	Checked A

Activity ID	Activity Name	Orig	Start	Finish	Finish			2016
	Activity Name	Ong	Start	T IIIISTI	Variance		Qtr 1	
3100	Combined BWIC & Concealed Conduit / Services Drawings	120	15-Oct-15 A	14-Mar-16	64	Jan	Feb	Mar
3100	Combined Services Drawings & Shop Drawings	120	27-Oct-15 A	24-Mar-16	91			
Fuel Tan		100	27-Oct-15 A	01-Mar-16	100			
DD.BS82	Fuel Tank Submission/Review & Approval	100	27-Oct-15 A	01-Mar-16	100			
Air Cond		111	15-Sep-15 A	29-Jul-16	10			
DD.BS001	Chiller Design Submission/Review & Approval	100	15-Sep-15 A	24-Mar-16	111			
DD.BS002	O AHU/PAU Design Submission/Review & Approval	100	29-Mar-16	28-Jul-16	0			
DD.BS0014	4 Cooling Tower Design Submission/Review & Approval	100	29-Mar-16	28-Jul-16	0			
DD.BS0012	2 Chiller Package Pumps Design Submission/Review & Approval	100	30-Mar-16*	29-Jul-16	0	_		
DD.BS001	5 VRV/VAV Design Submission Review & Approval	100	30-Mar-16*	29-Jul-16	0	-		
Electrica	l i	100	14-Mar-16	16-Jul-16	0			
DD.BS003	0 MCC Design Submission/Review & Approval	100	14-Mar-16	16-Jul-16	0			
DD.BS0033		100	14-Mar-16	16-Jul-16	0			
DD.BS0034		100	14-Mar-16	16-Jul-16	0	-		
Fire Serv		100	30-Apr-16	29-Aug-16	0			
DD.BS004		100	30-Apr-16*	29-Aug-16	0			
DD.BS005		100	30-Apr-16	29-Aug-16	0			
	enerators	100	14-Mar-16	16-Jul-16	0			
DD.BS005		100	14-Mar-16	16-Jul-16	0			
	st Reception & Burglar Alarm System	100	14-Mar-16	16-Jul-16	0			
			14-Mar-16		0			
DD.BS007		100	14-Mar-16	16-Jul-16 16-Jul-16	0	-		
	2 Burglar Alarm & Security System Design Submission/Review & Approval Equipment	100	14-Mar-16	21-Oct-16	0			
DD.BS008		180	14-Mar-16	21-Oct-16	0			
			14-Mar-16	16-Jul-16	0			
LPG	Limitian Debudence Cas Design Coloniation (Design 0, Assessed	100						
DD.BS80	Liquified Petroleum Gas Design Submission/Review & Approval	100	14-Mar-16	16-Jul-16	0			
Drainage		100	27-Oct-15 A	17-Jun-16	14			
DD.BS81	Drainage and plumbing Design Submission/Review & Approval	100	27-Oct-15 A	17-Jun-16	14			
	ary Works Design & Engineering	102	29-Oct-15 A	20-May-16	0			
	ı/g Water / Fuel Tanks	19	29-Oct-15 A	05-Mar-16	0			
1492	TW2 - ICE review and issue check certificate	6	29-Oct-15 A	20-Feb-16	-1			
1494 1496	TW2 - Prepare 1st submission; incl. Method Statement, Temp works Desi TW2 - Submit to Architect for review	6	29-Oct-15 A 22-Feb-16	20-Feb-16 05-Mar-16	-1	-		
1498	TW2 - Architect Issue Consent	0	22-1 60-10	05-Mar-16	0	-		
			27 No. 15 A					·
	rk and Falsework	37	27-Nov-15 A	19-Jan-16 A	28			
1588 1590	TW8 - Submit to Architect for review TW8 - Architect Issue Consent	0	27-Nov-15 A	19-Jan-16 A 19-Jan-16 A	3 28			•
	rk and Falsework - Bridge	36	15-Feb-16	30-Mar-16	0	•		
8802	TW9 - Prepare design for Formworks and Falseworks	18	15-Feb-16	05-Mar-16	0			
8803	TW9 - ICE review and issue check certificate	6	07-Mar-16	12-Mar-16	0	-		
8804					-			
	TW9 - Prepare 1st submission; incl. Method Statement	6	07-Mar-16	12-Mar-16	0	-		
8805	TW9 - Submit to Architect for review	12	14-Mar-16	30-Mar-16	0	_		
8806	TW9 - Architect Issue Consent	0		30-Mar-16	0			
Interfac		24	21-Apr-16	20-May-16	0			
Interfac	cing with NE/2014/03 (LTBCP - Contract 7)	24	21-Apr-16	20-May-16	0			
1550	INT - NE/2014/03 Pre-Construction Coordination Meeting	24	21-Apr-16	20-May-16	0			
PROCUE	REMENT MOCK-UPS MANUFACTURING & DELIVE	304	28-Jul-15 A	19-Sep-16				
	ment of Major Subcontracts	296	28-Jul-15 A	15-Jun-16	13			
3778	Building Services	150	28-Jul-15 A	13-Mar-16	77			;
3776	Architectural / fitting Out	130	07-Sep-15 A	16-Feb-16	-43			
3774	Builder's Works	180	06-Nov-15 A	15-Jun-16	13			
Mock-U	os, Prototypes & Performance Test	195	21-Dec-15 A	01-Sep-16	0			
Facade		139	21-Dec-15 A	27-Jun-16	0			
VMU		93	28-Dec-15 A	08-Jun-16	0			
A1010	Installation	24	28-Dec-15 A	26-Jan-16 A	35			
A1020	1st stage inspection	60	27-Jan-16 A	26-Mar-16	30			
A1030	Incorporate comments	12	28-Mar-16	09-Apr-16	0			
A1040	2nd stage inspection	60	10-Apr-16	08-Jun-16	0	1		
PMU		79	28-Mar-16	27-Jun-16	0	1		
A1060	Procurement including extrusion and glazing	25	28-Mar-16	25-Apr-16	0	1		
♦ Ac	ual Milestone				age 3 of 8			Project ID: H2634-P8
🔷 🔷 Mil	estone	3 Mon	the I o	okahe	ad Wa	orks Programme		Baseline: Works Programme Rev 1A
🔷 🔷 Ba	seline Milestone							
Ac	tual Work							Layout: 3 Month Lookahead Works Programme
Cri	tical Remaining Work		P	rogress	to 13-F	eb-16		Filter: TASK filter: Date range DD-1M to DD+3M.
Re	maining Work							
Pro	oject Baseline							Page 3 of 8

_		Qtr 2		
	Apr			Мау
_			1	
P			I	
			1	
			1	
			,	
			- - - -	
♦				
	 	· · · · · · · · · · · · · · · · · · ·		
			i	
	Date	Progress Up Rev	vdate vision	Checked A
	13-Feb-16	Progress update		


Activity ID	Activity Name		Orig	Start	Finish	Finish		2016
, iounity io	, out ly reallo		- Chig	olait		Variance	Qtr 1	
A1070	Fabricate and install		12	26 Apr 16	00 May 10	0	Jan Feb	Mar
			12	26-Apr-16	09-May-16	0		
A1080	Testing		42	10-May-16	27-Jun-16	0		
	(Prototype A)		80	22-Jan-16 A	17-May-16	0		
PT.1051	RC Structure		24	22-Jan-16 A	15-Mar-16	-8		
PT.1060	Fabricate prototype		28	16-Mar-16	19-Apr-16	0		
PT.1070	Install prototype		24	20-Apr-16	17-May-16	0		
Double Cu	rved Aluminum Cladding (Prototype	e B)	121	21-Dec-15 A	25-May-16	0		
PT.1130	Prepare shop drawings and structural calculation	ations	60	21-Dec-15 A	02-Mar-16	9		
PT.1140	Submit to Architect		18	03-Mar-16	24-Mar-16	0		
PT.1150	Fabricate prototype		28	26-Mar-16	27-Apr-16	0		
PT.1160	Install prototype (assembled off-site)		24	28-Apr-16	25-May-16	0		
PTB Passe	enger Hall Interior (Prototype D)		60	03-Mar-16	13-May-16	0		
PT.1310	Prepare shop drawings and structural calculation	ations	60	03-Mar-16	13-May-16	0		
Mock-ups			164	15-Feb-16	01-Sep-16	0		
	cified Mockups (PS.A01)		164	15-Feb-16	01-Sep-16	0		
MU.1210	Fairface Concrete Works		120	15-Feb-16*	12-Jul-16	0		
						0		
MU.1370	Structural Steel works		120	15-Feb-16*	12-Jul-16			
MU.1110	Acoustic Panel System		60	17-Feb-16*	30-Apr-16	0		
MU.1170	Dog Kennel Partitions and Doors		120	17-Feb-16*	14-Jul-16	0		
MU.1240	Floor Self Smoothing System		60	17-Feb-16*	30-Apr-16	0		
MU.1250	Flooring System		60	17-Feb-16*	30-Apr-16	0		
MU.1360	Toilet Cubicle and Changing Cubicle (incl fitti	ngs etc)	120	17-Feb-16*	14-Jul-16	0		
MU.1120	Aluminium Windows Louvres and Doors		120	11-Apr-16	01-Sep-16	0		
MU.1130	Aluminium Standing Seam Metal Roofing		120	11-Apr-16	01-Sep-16	0		
	-		113	03-Mar-16	21-Jul-16	0		
	ent Architectural & Others						·	
	dows & Claddings		96	23-Mar-16	21-Jul-16	0		
1574	Bulk material procurement		96	23-Mar-16	21-Jul-16	0		
Interior and	d Others		96	03-Mar-16	30-Jun-16	0		
8756	Steel Maintenance and Support Platforms of	rder manufacture and delivery	96	03-Mar-16	30-Jun-16	0		
Elavated W	alkway Type A & B Steel Trusses		60	05-Apr-16	16-Jun-16	0		
Elavated V	Walkway 1		60	05-Apr-16	16-Jun-16	0		
8901	Subcontracting / Prepare Shop Drawings / M	latierial Submission	60	05-Apr-16	16-Jun-16	0		
Procureme	ent MEP Systems		144	29-Mar-16	19-Sep-16	0		
Air Conditio			144	29-Mar-16	19-Sep-16	0		
PR.BS1000	Chiller Order, Manufacturing & Delivery		144	29-Mar-16	19 Sep 16	0		
CONSTRU	CTION		315	09-Jul-15 A	21-Jul-16	10		
Establishn	ment Mobilisation & Advance W	orks	258	09-Jul-15 A	25-May-16			
Site Establi	ishment Works		33	15-Apr-16	25-May-16	0		
Portion 2			33	15-Apr-16	25-May-16	0		
Initial Sur	rvevs		33	15-Apr-16	25-May-16	0		
1262	Initial site survey (P2)		6	15-Apr-16	21-Apr-16	0		
8506	Initial utility survey (P2)		6	15-Apr-16	21-Apr-16	0		
1264	Setup monitoring station (P2)		3	22-Apr-16	25-Apr-16	0		
1266 1268	Topographic survey and pre-condition survey Baceline monitoring & report (P2)	or existing structures (P2)	12 12	26-Apr-16	10-May-16	0		
	Baseline monitoring & report (P2)			11-May-16	25-May-16			
	elfare and other Facilities		24	22-Apr-16	21-May-16	0		
1306	Weighbridge		24	22-Apr-16	21-May-16	0		
Temporary			201	09-Jul-15 A	14-Mar-16	0		
8508	Obtain permit for electric connection and bu	ild sub-station	180	09-Jul-15 A	13-Mar-16	-69		^
1296	Temporary Site Power ready		0		14-Mar-16	0		♥
Tower Crar	nes		70	16-Dec-15 A	11-May-16	0		
19 Passen	nger Terminal Building (PTB)		70	16-Dec-15 A	11-May-16	0		
1362	TC - Setup Tower Crane TC1 & TC2; Test &	Cert. by ICE	3	16-Dec-15 A	16-Feb-16	12		
1368	TC - Setup Tower Crane TC3 & TC4; Test &	Cert. by ICE	3	15-Feb-16	17-Feb-16	0		
1372	TC - Construct Tower Crane Footing (TC5 &	TC6)	30	31-Mar-16	07-May-16	0		
1374	TC - Setup Tower Crane TC5 & TC6; Test &	Cert. by ICE	3	07-May-16	11-May-16	0		
05 Cargo F	Examination Building (Outbound)		33	10-Mar-16	, 21-Apr-16	0		
1378	TC - Concrete Tower Crane Footing (TC7 &	TC8)	30	10-Mar-16	18-Apr-16	0		
Actual I	Milestone				Pa	age 4 of 8		Project ID: H2634-P8
Milesto			2 Mani	tha La	akaha		rko Drogrommo	Baseline: Works Programme Rev 1A
	ne Milestone	•	S WON		unalle	au w	orks Programme	-
Actual V								Layout: 3 Month Lookahead Works Programme
	a Remaining Work			D	rogress	to 12-E	eh-16	Filter: TASK filter: Date range DD-1M to DD+3M.
	ining Work			F	091033	10 10-1		Ť
	t Baseline							Page 4 of 8
	I							



ID	Activity Name		Orig	Start	Finish	Finish				2016
			Chig	Otart	, mon	Variance	Jan	Qtr 1 Feb		Mar
1380	TC - Setup Tower Crane TC7 & TC8; Test 8	& Cert. by ICE	3	19-Apr-16	21-Apr-16	0				IVICI
assenge	r Terminal Building (PTB)		238	17-Sep-15 A	21-Jul-16	0				
L9/20 Mile			0	17-Feb-16	17-Feb-16	0				
19.MS20	PTB Building - Pilecaps Works Start		0	17-Feb-16		0		\$		
l9 - PTB (238	17-Sep-15 A	21-Jul-16	0				
19 - Foun			170	17-Sep-15 A	28-Apr-16	0				
_	ndations Portion C1		124	27-Oct-15 A	01-Apr-16	0				
19.804 19.806	19C1b - H Piles Outside Tower(177 no) 19C1 Submit Piling Record & Load Test Und	er Tower	18 18	27-Oct-15 A 21-Dec-15 A	23-Feb-16 27-Jan-16 A	-76 -4				
19.808	19C1 Architect review Piling Record and Loa		18	27-Jan-16 A	16-Feb-16	20				_
19.116	19C1 - Start to construct Pilecaps at Portion		0	17-Feb-16		0	1	♦		
19.810	19C1 Submit Piling Record & Load Test Outs	side Tower	18	23-Feb-16	15-Mar-16	0	1			
19.812	19C1 Architect review Piling Record and Loa	nd Test Outside Tower	12	15-Mar-16	01-Apr-16	0			· · · · · · · · · · · · · · · · · · ·	
	ndations Portion C2		145	17-Sep-15 A	29-Mar-16	0				
19.814	19C2a - H Piles Under Tower (261 no)		27	17-Sep-15 A	04-Feb-16 A	-80				
19.816 19.818	19C2b - H Piles Outside Tower (165 no) 19C2 Submit Piling Record & Load Test Under	er Tower	18 18	23-Oct-15 A 15-Feb-16	19-Feb-16 05-Mar-16	-76 0				
19.822	19C2 Submit Piling Record & Load Test Onte 19C2 Submit Piling Record & Load Test Outs		18	19-Feb-16	11-Mar-16	0				
19.822	19C2 Architect Review Piling Record and Load		13	07-Mar-16	19-Mar-16	0				
19.824	19C2 Architect Review Piling Record and Loa 19C2 Architect Review Piling Record and Loa		12	11-Mar-16	29-Mar-16	0]			
19.218	19C2 - Start to construct Pilecaps at Portion		0	29-Mar-16		0				
19 - Four	ndations Portion B1		149	02-Oct-15 A	02-Apr-16	0				
19.826	19B1a - H Piles Under Tower (295 no)		30	02-Oct-15 A	18-Feb-16	-83				
19.830 19.828	19B1b - H Piles Outside Tower (182 no)	er Tower	18 18	27-Oct-15 A 02-Jan-16 A	24-Feb-16 18-Jan-16 A	-77 7				
19.828	19B1 Submit Piling Record & Load Test Unde 19B1 - Start to construct Pilecaps at Portior		0	18-Jan-16 A	10-JUI-10 A	35	\$		\$	
19.832	19B1 Architect Review Piling Record and Loa		12	18-Jan-16 A	15-Feb-16	2				
19.834	19B1 Submit Piling Record & Load Test Outs	side Tower	18	24-Feb-16	16-Mar-16	0				
19.836	19B1 Architect Review Piling Record and Loa	ad Test Outside Tower	12	16-Mar-16	02-Apr-16	0				
	ndations Portion B2		167	28-Sep-15 A	28-Apr-16	0				
19.838 19.842	19B2a - H Piles Under Tower (236 no) 19B2c - H Piles Outside Tower (116 no)		25 25	28-Sep-15 A 24-Oct-15 A	16-Feb-16 07-Mar-16	-84 -82				
19.844	1962C - A Plies Outside Tower (116 ho) 1982 Submit Piling Record & Load Test Unde	er Tower	18	01-Feb-16 A	24-Feb-16	-02				
19.846	19B2 Architect Review Piling Record and Loa		12	25-Feb-16	09-Mar-16	0				
19.848	19B2 Submit Piling Record & Load Test Outs		18	07-Mar-16	31-Mar-16	0				
19.870	19B2b - H Piles Outside Tower adjacent to (, , ,	14	07-Mar-16	23-Mar-16	0				<u> </u>
19.382	19B2 - Start to construct Pilecaps at Portion		0	10-Mar-16	14 4 10	0				· · · · · · · · · · · · · · · · · · ·
19.852 19.850	19B2 Submit Piling Record & Load Test for p 19B2 Architect Review Piling Record and Loa		18 12	21-Mar-16 21-Mar-16	14-Apr-16 08-Apr-16	0				
19.854	1962 Architect Review Piling Record and Loa 1982 Architect Review Piling Record and Loa		12	15-Apr-16	28-Apr-16	0]			
19 - Four	ndations Portion A1		30	25-Jan-16 A	13-Apr-16	0				
19.856	19A1 - H Piles Outside Tower (240 no)		23	25-Jan-16 A	04-Mar-16	24				
19.858	19A1 Submit Piling Record & Load Test Outs		18	04-Mar-16	29-Mar-16	0				
19.860	19A1 Architect Review Piling Record and Loa 19A1 - Start to construct Pilecaps at Portior		12	29-Mar-16	13-Apr-16	0				
19.620	•		0	13-Apr-16	15 Apr 16	0				
19 - Four 19.862	19A2 - H Piles Outside Tower (260 no)		24	25-Jan-16 A 25-Jan-16 A	15-Apr-16 07-Mar-16	18				
19.862	19A2 - H Piles Outside Tower (260 no) 19A2 Submit Piling Record & Load Test Outs	side Tower	18	07-Mar-16 A	07-Mar-16 31-Mar-16	18				
19.866	19A2 Architect Review Piling Record and Loa		12	31-Mar-16	15-Apr-16	0				
19.630	19A2 - Start to construct Pilecaps at Portion		0	15-Apr-16		0	1			
19 - Subs	tructures		112	18-Jan-16 A	05-Jul-16	0	1			
19 - Subs	structures Portion C1		81	17-Feb-16	27-May-16	0				
19.118	19C1 - Excavation down to FL		19	17-Feb-16	09-Mar-16	0				
19.120	19C1 - Prepare Pile heads and construct pile	ecaps	71	29-Feb-16	27-May-16	0	1			
19 - Subs	structures Portion C2		79	29-Mar-16	05-Jul-16	0				
19.220	19C2 - Excavation down to FL		19	29-Mar-16	21-Apr-16	0	1			
19.222	19C2 - Prepare Pile heads and construct pile	ecaps	69	11-Apr-16	05-Jul-16	0	1			
19 - Subs	structures Portion B1		69	18-Jan-16 A	03-May-16	23				
19.374	19B1 - Excavation down to FL		28	18-Jan-16 A	11-Mar-16	22				
19.376	19B1 - Prepare Pile heads and construct pile	ecaps	65	19-Jan-16 A	03-May-16	23	-			
	structures Portion B2		73	17-Mar-16	18-Jun-16	0				
19.384	19B2 - Excavation down to FL		29	17-Mar-16	25-Apr-16	0				
19.386	19B2 - Prepare Pile heads and construct pile	ecaps	67	24-Mar-16	18-Jun-16	0				
🔶 Actua	I Milestone				Pa	ige 5 of 8			Project ID: H2634-P8	
Milest			3 Man	the I a	okaho	ad We	orks Programme		Baseline: Works Prog	gramme Rev 1A
🔷 Basel	ine Milestone									
Actua	l Work			_						kahead Works Programm
	al Remaining Work			P	rogress	to 13-F	eb-16		I⊢ilter: TASK filter: Da	te range DD-1M to DD+3
Rema	aining Work				-				Dere 5 of 0	
	ct Baseline								Page 5 of 8	

			Qtr 2		
	Aţ	or			May
			=		
>					
	_				
	_				
	•				
	¢				
				J	
			Dunnary - 11-11	1	
	Date	- <u> </u>	Progress Update Revision		Checked A
	13-Feb-16	Prog	ress update		
					· · · · ·

ID	Activity Name	Orig	Start	Finish	Finish		2016
		9			Variance	Qtr 1 Jan Feb	Mar
19 - Substr	ructures Portion A1	64	13-Apr-16	30-Jun-16	0	Feb	IVIAI
19.622	19A1 - Excavation down to FL	20	13-Apr-16	07-May-16	0		
19.624	19A1 - Prepare Pile heads and construct pilecaps	58	20-Apr-16	30-Jun-16	0	1	
	ructures Portion A2	51	15-Apr-16	17-Jun-16	0		
19.632	19A2 - Excavation down to FL	15	15-Apr-16	04-May-16	0		
19.634	19A2 - Prepare Pile heads and construct pilecaps	45	22-Apr-16	17-Jun-16	0		
19 - RC Str		113	30-Jan-16 A	21-Jul-16	0		
_	round Floor	111	30-Jan-16 A	19-Jul-16	0		
	G/F Portion C1	60	30-Mar-16	11-Jun-16	0		
19.122	19C1 - Construct Columns up to MF	60	30-Mar-16	11-Jun-16	0	_	
19.128 19.172	19C1 - Construct RC Structures up to GF (GL17-18/PN-PM) (Genset Rr 19C1 - Construct RC Structures up to GF slabs (GL13-15/PO) (DG Stor		15-Apr-16 15-Apr-16	03-May-16 06-May-16	0		
19.124	19C1 - Construct RC Structures up to GF Slabs (GL8-15/10) (DG Stor 19C1 - Construct RC Structures up to GF Slabs (GL8-11/G10-E) (Pump		18-Apr-16	11-Jun-16	0		
19.126	19C1 - Construct RC Structures up to GF Slabs (GL14-17/PM-E) (Tx Rn		28-Apr-16	11-Jun-16	0		
19.130	19C1 - Construct RC Structures up to +20.225 (GL17-18/PN-PM) (Gen		04-May-16	21-May-16	0	_	
	19C1 - Construct RC Structures up to +17.575 (GL13-15/PO) (DG Stor		11-May-16	01-Jun-16	0		
	G/F Portion C2	62	04-May-16	19-Jul-16	0		
19.258	19C2 - Construct Columns up to MF	62	04-May-16	19-Jul-16	0		
19.256	19C2 - Construct RC Structures up to GF Slabs (GL14-18/G7-G5) (Pum	p 30 92	10-May-16 30-Jan-16 A	16-Jun-16	0 32		
	G/F Portion B1			18-May-16			
19.530	19B1 - Construct Columns up to MF	62	30-Jan-16 A	18-May-16	32	-	
19.528 19.532	19B1 - Construct RC Structures up to GF Slabs (GLP9-1/PK-PF) (Store 19B1 - Construct RC Structures up to +19.425 (GLP9-1/PK-PF) (Store		02-Mar-16 11-Apr-16	03-May-16 18-May-16	0	-	
	G/F Portion B2	kn 30 66	11-Apr-16 19-Apr-16	18-May-16 09-Jul-16	0		
19-PHB G	19B2 - Construct Columns up to MF	66	19 Apr-16	09-Jul-16	0		
19.540	19B2 - Construct Columns up to Fi 19B2 - Construct RC Structures up to GF Slabs (GLP8-1/G4-G3) (Toilet)		26-Apr-16	19-May-16	0	-	
19.344	1982 - Construct RC Structures up to GF slabs (GLP8-1/64-63) (Tollet, 1982 - Construct RC Structures up to GF slabs (GL8-9/PA) (Tank & Pur		11-May-16	02-Jun-16	0		
	lezzanine Floor	111	05-Mar-16	21-Jul-16	0		
19 - PTB M	M/F Portion C1						
19.176	19C1 - Erect Structural Steel Platform	30	28-Apr-16	03-Jun-16	0		
19 - PTB M	M/F Portion B1	111	05-Mar-16	21-Jul-16	0		
19.556	19B1 - Erect Structural Steel Platform	30	05-Mar-16	13-Apr-16	0		
19.540	19B1 - Construct RC Structures up to MF Slabs	60	18-Apr-16	30-Jun-16	0		
19.534	19B1 - Construct Columns up to 1F	62	06-May-16	21-Jul-16	0		
scociatod	Buildings	195	24-Nov-15 A	04-Jul-16	7		
		51		10-Jun-16	0		
	ilding and Observation Tower		08-Apr-16				
02 - Milesto		0	12-Apr-16	12-Apr-16	0	_	
02.MS10	HKPF Building & Observation Tower Construction Works Start	0	12-Apr-16		0		
02 - HKPF I		51	08-Apr-16	10-Jun-16	0		
02 - Found		51	08-Apr-16	10-Jun-16	0		
02.102	02 - Mobilisation	3	08-Apr-16	12-Apr-16	0		
02.104	02 - Install Driven H-piles (64 nos)	24	12-Apr-16	11-May-16	0		
02.106	02 - Proof drilling & Loading test	24	11-May-16	10-Jun-16	0		
03 Fire Stati	ion and Drill Tower	54	15-Mar-16	24-May-16	0		
03 - Milesto	ones	0	22-Mar-16	22-Mar-16	0		
03.MS10	Fire Station & Drill Tower Construction Works Start	0	22-Mar-16		0]	<
03 Fire Stat	tion	54	15-Mar-16	24-May-16	0		
03 - Found		54	15-Mar-16	24-May-16	0		
03.102	03 - Mobilisation	6	15-Mar-16	22-Mar-16	0		
03.104	03 - Install driven H-piles (75 nos)	24	22-Mar-16	23-Apr-16	0		
03.106	03 - Proof drilling & Loading test	24	23-Apr-16	24-May-16	0		
03 - Struct		24	23-Apr-16	24-May-16	0		
03 - Struct	03 - Excavation down to FL (GL A-C/3-7)	24		24-May-16 24-May-16	0		
			23-Apr-16				
03 Drill Tov		16	23-Apr-16	13-May-16	0		
03 - Found		16	23-Apr-16	13-May-16	0		
03.124	03 - Install Driven H-piles (15 nos)	16	23-Apr-16	13-May-16	0		
	kamination Building (Inbound)	107	18-Dec-15 A	04-Jul-16	7		
04 - Founda		107	18-Dec-15 A	30-May-16	35		
04.106	04 - Install driven H-piles (542 nos)	46	18-Dec-15 A	13-May-16	48		
04.108	04 - Proof drilling / Loading Test	72	01-Mar-16	30-May-16	0		
🔶 Actual M	/lilestone			Pa	age 6 of 8		Project ID: H2634-P8
🔷 Mileston	ne	3 Mon	the I n	okaho	ad Wa	orks Programme	Baseline: Works Programme Rev 1A
🔶 Baseline	e Milestone						
•	Vork						Layout: 3 Month Lookahead Works Program
Actual W			D .		to 12 E	'ah 16	Filter: TASK filter: Date range DD-1M to DD+
	Remaining Work		P	rogress	10 I J-F	'ep-16	· · · · · · · · · · · · · · · · · · ·
Critical F	Remaining Work ing Work		P	rogress	10 13-6	·eb-16	Page 6 of 8



ID	Activity Name	Orig	Start	Finish	Finish Variance		Qtr 1	2016
						Jan	Feb	Mar
04.110	04 - Start to construct the pilecaps	0	01-Apr-16		0			
	aps / Tie Beams	76	01-Apr-16	04-Jul-16	0			
04.112	04 - Excavation down to FL	30	01-Apr-16	07-May-16	0			
04.114	04 - Construct pilecaps and tie beams	64	16-Apr-16	04-Jul-16	0			
05 Cargo E	Examination Building (Outbound)	158	24-Nov-15 A	27-May-16	0			
05 - Found	dations	147	24-Nov-15 A	13-May-16	0			
05.106	05 - Install driven H-piles (289 nos)	40	24-Nov-15 A	07-Apr-16	-77			
05.108	05 - Proof drilling / Loading Test	72	15-Feb-16	13-May-16	0			
05.110	05 - Start to construct the pilecaps	0	10-Mar-16		0			♦
05 - Pilec	aps / Tie Beams	62	10-Mar-16	27-May-16	0			
05.114	05 - Construct pilecaps and tie beams	50	10-Mar-16	12-May-16	0			
05.116	05 - Backfilling	30	21-Apr-16	27-May-16	0			
06 Fixed X	-ray Vehicle Inspection System (FXRVIS) Buildings (Inbo	6	07-May-16	16-May-16	0			
06 - Foun		6	07-May-16	16-May-16	0			
06.110	06 - Mobilisation	6	07-May-16	16-May-16	0			
07 Fixed X	-ray Vehicle Inspection System (FXRVIS) Buildings (Outb	48	08-Apr-16	, 04-Jun-16	0			
07 - Miles		0	08-Apr-16	08-Apr-16	0			
07 - Miles	Fixed X-ray Vehicle Inspection System (FXRVIS) Buildings (Outbound) Cor	0	08-Apr-16	127.p. 10	0			
07.4310		48	08-Apr-16	04-Jun-16	0			
07.112	07 - Install driven H-piles (84 nos)	24	08-Apr-16	06-May-16	0			
07.112	07 - Proof drilling / Loading Test	24	07-May-16	04-Jun-16	0			
	sk (Outbound)	18	11-May-16	01-Jun-16	0			
11 - Miles		0	11-May-10	11-May-16	0			
11.MS10	GV Kiosk (Outbound) Construction Works Start	0		11-May-10	0			
			11-May-16	01 1 10	-			
11 - Found		18	11-May-16	01-Jun-16	0			
11.168	11 - Open cut excavation down to formation level -2.4	18	11-May-16	01-Jun-16	0			
	ociated Buildings for C&ED	130	19-Oct-15 A	11-Jun-16				
09 MXRVS	S (Outbound)	130	19-Oct-15 A	11-Jun-16	0			
09 - Struc		130	19-Oct-15 A	11-Jun-16	0			
09.200	09 - Construct RC footing (x10)	30	19-Oct-15 A	06-Apr-16	-46			
09.202	09 - Backfilling and construct G/F Slab	18	07-Apr-16	27-Apr-16	0			
09.212	09 - Construct Roof RC Strutrures	36	28-Apr-16	11-Jun-16	0			
External C	Civil Works	169	16-Dec-15 A	12-Jul-16	18			
37-40 Elev	vated Walkways	96	02-Jan-16 A	04-Jun-16	0			
37 Elevate	ed Walkway E1	96	02-Jan-16 A	04-Jun-16	0			
37 - Miles	stones	0	19-Apr-16	19-Apr-16	0			
37.MS10	Elevated Walkway E1 Construction Works Start	0	19-Apr-16		0			
37 - SI W	/orks	28	02-Jan-16 A	25-Feb-16	12			
37.100	37 - Site Investigation (11 nos)	28	02-Jan-16 A	25-Feb-16	12			
37 - Foun		45	12-Apr-16	04-Jun-16	0			
37.104	37 - Mobilisation	6	12-Apr-16	19-Apr-16	0			
37.106	37 - Install driven of H-piles (39 nos)	39	19-Apr-16	04-Jun-16	0			
39 Elevate	ed Walkway E3	3	26-Feb-16	29-Feb-16	0			
39 - Miles		0	26-Feb-16	26-Feb-16	0			
39.MS10	Elevated Walkway E3 Construction Works Start	0	26-Feb-16		0		··· ·	
39 - SI W	· · ·	3	26-Feb-16	29-Feb-16	0			
39.100	39 - Site investigation (1 nos)	3	26-Feb-16	29-Feb-16	0			
		10	01-Mar-16	11-Mar-16	0			-
	ed Walkway E4	0			0			
40 - Miles			01-Mar-16	01-Mar-16				•
40.MS10	Elevated Walkway E4 Construction Works Start	0	01-Mar-16		0			· ·
40 - SI W		10	01-Mar-16	11-Mar-16	0			
40.100	40 - Site investigation (4 nos)	10	01-Mar-16	11-Mar-16	0			
Vehicular	Bridges	169	16-Dec-15 A	12-Jul-16	18			
Bridge 1		84	14-Jan-16 A	04-Jun-16	42			
B1 - Foun	Idations	84	14-Jan-16 A	04-Jun-16	42			
B1.104	B1 - Mobilisation	12	14-Jan-16 A	29-Jan-16 A	67			
B1.106	B1 - Construction of Bored Piles	72	30-Jan-16 A	06-May-16	66			
B1.108	B1 - Core test, full core, sonic test	24	06-May-16	04-Jun-16	0		1	

Actual Wirestoffe
Milestone
Baseline Milestone
Actual Work
Critical Remaining Work
Remaining Work
Project Baseline


3 Months Lookahead Works Programme

Progress to 13-Feb-16

Baseline: Works Programme Rev 1A Layout: 3 Month Lookahead Works Programm

Layout: 3 Month Lookahead Works Programme Filter: TASK filter: Date range DD-1M to DD+3M.

Page 7 of 8



Activity ID	Activity Name	Orig	Start	Finish	Finish			2016
					Variance		Qtr 1	
		10	06.14	10.11.16		Jan	Feb	Mar
	caps / Piers / Abutment / Retaining Walls / Portal	10	06-May-16	19-May-16	0			
B1.110	B1 - Excavation for retaining wall / abutment	10	06-May-16	19-May-16	0			
Bridge 2		138	11-Jan-16 A	12-Jul-16	18			
B2 - Fou	ndations	138	11-Jan-16 A	12-Mar-16	114			
B2.106	B2 - Construction of Borepiles	18	11-Jan-16 A	04-Feb-16 A	140			
B2.108	B2 - Core test, full core, sonic test	24	15-Feb-16	12-Mar-16	0			
B2 - Pile	caps / Piers / Abutment / Retaining Walls / Portal	120	15-Feb-16	12-Jul-16	0			
B2.110	B2 - Excavation for retaining wall	10	15-Feb-16	25-Feb-16	0			
B2.112	B2 - Plate Load test	6	26-Feb-16	03-Mar-16	0			
B2.116	B2 - Construction of Retaining walls 2W1A-2W3A, 2W1B-2W3B	48	04-Mar-16	04-May-16	0			
B2.114	B2 - Excavation for Pilecaps & Abutment	20	14-Mar-16	09-Apr-16	0			
B2.122	B2 - Construct Pilecaps 2P1-2P2	22	29-Mar-16	23-Apr-16	0			
B2.124	B2 - Construct Piers 2P1-2P2	12	27-Apr-16	11-May-16	0			
B2.126	B2 - Construction of RW 2W4-2W6	30	05-May-16	10-Jun-16	0			
B2.171	B2 - Install Bearings	50	12-May-16	12-Jul-16	0			
Bridge 3	i l	90	11-Jan-16 A	17-May-16	16			
B3 - Fou	ndations	90	11-Jan-16 A	12-Mar-16	66			
B3.102	B3 - Construction of Borepiles	24	11-Jan-16 A	04-Feb-16 A	92			
B3.104	B3 - Core test, full core, sonic test	24	15-Feb-16	12-Mar-16	0			
B3 - Pile	caps / Piers / Abutment / Retaining Walls / Portal	10	05-May-16	17-May-16	0			
B3.106	B3 - Excavation for retaining wall	10	05-May-16	17-May-16	0			
Bridge 4		24	15-Feb-16	12-Mar-16	0			
	ndations	24	15-Feb-16	12-Mar-16	0			
B4.104	B4 - Core test, full core, sonic test	24	15-Feb-16	12-Mar-16	0			
Bridge 5		127	16-Dec-15 A	13-Jun-16	0			
	ndations	24	16-Dec-15 A	20-Feb-16	-13			
B5.104	B5 - Core test, full core, sonic test	24	16-Dec-15 A	20-Feb-16	-13			
	caps / Piers / Abutment / Retaining Walls / Portal	90	22-Feb-16	13-Jun-16	0			
B5.110	B5 - Excavation for Pilecaps	48	22-Feb-16	21-Apr-16	0			
B5.106	B5 - Excavation for retaining wall / abutment	10	29-Feb-16	10-Mar-16	0			
B5.108	B5 - Plate Load test	6	11-Mar-16	17-Mar-16	0			
B5.112	B5 - Construction of Retaing walls 5W10A-5W7A, 5W10B-5W7B	64	18-Mar-16	07-Jun-16	0			
B5.112	B5 - Construct Pilecaps 5P1-5P8	38	31-Mar-16	17-May-16	0			
B5.116	B5 - Construct Abutment A5 and Install bearing	30	16-Apr-16	23-May-16	0			
B5.120	B5 - Construct Piers 5P1-5P8	36	29-Apr-16	13-Jun-16	0			
External	Works	48	15-Apr-16	13-Jun-16	0			
Portion 2		48	15-Apr-16	13-Jun-16	0			
8120	P2 - Initial Site formation	48	15-Apr-16	13-Jun-16	0			
					-	L i		


Actual Milestone Page 8 of 8	Project ID: H2634-P8
Milestone Social Milestone A Bacilian Milestone Social Months Lookahead Works Programme	Baseline: Works Programme Rev 1A
A Baseline Milestone	Levente 2 Marth Lealachand Warks December
Actual Work	Layout: 3 Month Lookahead Works Programme
Critical Remaining Work Progress to 13-Feb-16	Filter: TASK filter: Date range DD-1M to DD+3M.
Remaining Work	
Project Baseline	Page 8 of 8


				Qtr 2		 	
			Apr			May	
							-
2							
				Progress Up			
				Rev	date	Checked	
		Date 13-Feb-16		Progress Up Rev Progress update	date	Checked	
		Date 13-Feb-16		Rev	date	Checked	
		Date 13-Feb-16		Rev	date	Checked	
		Date 13-Feb-16		Rev	date	Checked	
		Date 13-Feb-16		Rev	date	Checked	




Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual













Appendix E

Monitoring Locations for Impact Monitoring











Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

Location : Location 1		Farm, Ts AM1a	sung Yu	en Ha Villa	ge		Date of C Next Calibra T		23/12/2015 23/2/2016 K.C. Cheung
					(CONDITIONS			
	Se	a Level I Temp	Pressure perature		<u>1017.8</u> 21.1		Corrected Pressure (Temperature (763.35 294
					CALIE	BRATION OR	FICE		
				Make-> Model-> Serial # ->	5025A]	Qstd Slope -> Qstd Intercept ->		0265 00335
					С		l		
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINE. REGRES		
18 13 10 7 5	6.9 5.3 4.1 2.7 1.6	6.9 5.3 4.1 2.7 1.6	13.8 10.6 8.2 5.4 3.2	1.784 1.564 1.375 1.117 0.860	50 45 39 31 22	50.44 45.40 39.34 31.27 22.19	Slope = Intercept = Corr. coeff. =	30.8553 -3.6127 0.9975	
Calculatio Qstd = 1/r IC = I[Sq1	n[Sqrt(H			l/Ta))-b]		60.00	FLOW RATI	E CHART	
Qstd = sta IC = corre I = actual m = calibi	ected char chart resp rator Qsto	rt respon ponse 1 slope				50.00		y	y
	al temper	ature dur	ing cali	bration (de ration (mm		40.00 (C) 30.00 90.00 (C) 30.00 90.00 (C)		,	
For subse 1/m((I)[S	-			mpler flow: ວ)		90.02 Actual	4		
m = samp b = samp I = chart r	ler interc esponse	_				0.00			
Tav = dail Pav = dail		-				0.000	0.500 1. Standard Flow F		500 2.000

Location : Location I	-	House ne AM2	ear Lin I	Ma Hang Ro				Date of Calibration:23/12/2015Next Calibration Date:23/2/2016Technician:K.C. Cheung
					CC	OND	DITIONS	
	Se	a Level I Temp	Pressure erature	. ,	<u>1017.</u> 21.			Corrected Pressure (mm Hg) 763.35 Temperature (K) 294
					CALIBR	RATI	ION ORIF	FICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335
					CA	LIB	RATION	
Plate		H2O (R)	H20	Qstd (m ² /min)	[(abort)		IC	LINEAR
No. 18 13 10 7 5	(in) 7.2 6.3 4.3 2.7 1.7	(in) 7.2 6.3 4.3 2.7 1.7	(in) 14.4 12.6 8.6 5.4 3.4	(m3/min) 1.822 1.705 1.409 1.117 0.886	(chart) 55 50 43 35 26	C	corrected 55.49 50.44 43.38 35.31 26.23	$\frac{\text{REGRESSION}}{\text{Slope} = 29.7487}$ $\text{Intercept} = 0.8876$ $\text{Corr. coeff.} = 0.9960$
Calculatic Qstd = 1/r IC = I[Sqr	ons : n[Sqrt(H	20(Pa/Ps	td)(Tstd	•			60.00	FLOW RATE CHART
Qstd = sta IC = corre I = actual m = calibr	cted char chart res ator Qsto	rt respone ponse 1 slope				(IC)	40.00	
	al temper	ature dur	ing calib	oration (deg ation (mm		Actual chart response	30.00	•
For subse 1/m((I)[S	-			npler flow:		Actu	20.00	
m = samp b = samp I = chart r	ler interc	ept					0.00	
Tav = dail Pav = dail	y averag	_					0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I		1 Ling Fin AM3	e Servic	e Station				Date of Calibration: Next Calibration Date: Technician:	23/12/2015 23/2/2016 K.C. Cheung	
					CO	NDITIO	NS			
	Se	ea Level I Temp	Pressure erature	. ,	1017.8 21.1			Corrected Pressure (mm Hg) Temperature (K)	763.35 294	
					CALIBR	ATION C	DRIFI	CE		
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.102 Qstd Intercept -> -0.002		
					CAL	IBRATI	ON			
Plate No.	H20 (L) (in)	H2O (R)	H20 (in)	Qstd (m3/min)	[(abort)	IC	tad	LINEAR REGRESSION		
18	6.1	(in) 6.1	12.2	1.677	(chart) 54	correct 54.4		Slope = 29.9474		
13	4.8	4.8	9.6	1.488	49	49.4		Intercept = 4.5899		
10	3.8	3.8	7.6	1.324	44	44.3		Corr. coeff. = 0.9996		
7 5	2.4 1.5	2.4	4.8	1.053	36	36.3				
3	1.3	1.5	3.0	0.833	29	29.2	0			
Calculatio Qstd = 1/r		20(Pa/Ps	td)(Tstd	/Ta))-b]		60.00		FLOW RATE CHART		
IC = I[Sqr	t(Pa/Psto	l)(Tstd/Ta	a)]			50.00				
Qstd = sta						50.00 -				
IC = corre I = actual m = calibr	chart res	ponse	es			(<u>)</u> 40.00 -				
	il temper	ature dur	ing calib	oration (deg ation (mm	g K) Hg)	chart response 30.00 -				
For subse 1/m((I)[S	-			npler flow:		actrial 20.00 -				
m = sampib = sampiI = chart rTav = dailPav = dail	ler slope ler interc esponse y averag	ept e tempera	ature			10.00 - 0.00 - 0.0	000	0.500 1.000 1.500 Standard Flow Rate (m3/min)	2.000	

Location : Location I	_	eung Villa AM4a	age Hou	se			Date of Calibration:23/12/2015Next Calibration Date:23/2/2016
					CO	NDITION	Technician: K.C. Cheung
	Se	ea Level I Temp	Pressure erature	. ,	1017.8 21.1	3	Corrected Pressure (mm Hg) 763.35 Temperature (K) 294
					CALIBR	ATION OF	RIFICE
				Make-> Model-> Serial # ->	5025A]	Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335
					CAI	IBRATIO	N
Plate		H2O (R)	H20	Qstd	I	IC	LINEAR
No. 18 13	(in) 6 5.3	(in) 6 5.3	(in) 12.0 10.6	(m3/min) 1.664 1.564	(chart) 60 54	correcte 60.53 54.48	B Slope = 29.3221 B Intercept = 10.4729
10 7 5	3.8 2.4 1.5	3.8 2.4 1.5	7.6 4.8 3.0	1.324 1.053 0.833	49 42 34	49.43 42.37 34.30	7
Calculatio Qstd = 1/n	n[Sqrt(H			/Ta))-b]		70.00	FLOW RATE CHART
IC = I[Sqr Qstd = sta			a)]			60.00	•
IC = corre I = actual m = calibr	chart res	ponse	es			50.00	
	l temper	ature dur	ing calib	oration (deg ation (mm	gK) Hg)	C chart response 40.00	
	equent c	alculatio	n of san	pler flow:		Actra 20.00 -	
m = sampl b = sampl	-					10.00	
I = chart re Tav = dail Pav = dail	esponse y averag	e tempera				0.00	00 0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I	_	eung Villa AM5	age Hou	se				Date of Calibration:23/12/2015Next Calibration Date:23/2/2016		
								Technician: K.C. Cheung		
						ONDITI	UN5			
	Se	ea Level I Temp	Pressure perature	. ,	1017. 21.			Corrected Pressure (mm Hg) 763.35 Temperature (K) 294		
					CALIBR	ATION	I ORIF	FICE		
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335		
					CA	LIBRA	TION			
Plate		H2O (R)	H20	Qstd	Ι		C	LINEAR		
No. 18	(in) 6.7	(in) 6.7	(in) 13.4	(m3/min) 1.758	(chart) 54		ected .48	REGRESSION Slope = 33.5609		
13	5.3	5.3	10.6	1.564	49		.43	Intercept = -3.4935		
10	4.1	4.1	8.2	1.375	43	43	.38	Corr. coeff. = 0.9965		
7 5	2.6 1.6	2.6 1.6	5.2 3.2	1.096 0.860	34 24		.30 .21			
Calculatic Qstd = 1/r IC = I[Sqr Qstd = sta IC = corre I = actual m = calibr b = calibra Ta = actua Pstd = actu	ns : n[Sqrt(H t(Pa/Psto ndard flo cted char chart res ator Qstd tor Qstd l temper ual press	20(Pa/Ps d)(Tstd/T ow rate rt respond ponse d slope l intercep rature dur ure durin alculatio	td)(Tstd a)] es t ing calibra n of san	/Ta))-b] pration (deg ation (mm ppler flow:	g K)	60.00 90.05 00		FLOW RATE CHART		
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	ept se tempers				0.00		0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		

Location : Location I		ng Shan V AM6	Village H	House				Date of Calibration:23/12/2015Next Calibration Date:23/2/2016		
								Technician: K.C. Cheung		
					С	ON	DITIONS			
	Se	ea Level I Temp	Pressure perature	. ,	1017 21			Corrected Pressure (mm Hg) 763.35 Temperature (K) 294		
					CALIB	RA	TION ORIF	ICE		
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335		
					C	ALII	BRATION			
Plate		H2O (R)		Qstd	I (alsout)		IC	LINEAR		
No. 18	(in) 6.6	(in) 6.6	(in) 13.2	(m3/min) 1.745	(chart) 55)	corrected 55.49	REGRESSION Slope = 30.4315		
13	5.2	5.2	10.4	1.549	51	51.45		Intercept = 3.5616		
10	3.9	3.9	7.8	1.342	45		45.40	Corr. coeff. = 0.9966		
7 5	2.5 1.5	2.5 1.5	5.0 3.0	1.074 0.833	36 28		36.32 28.25			
CalculationQstd = 1/rIC = I[SquQstd = staIC = correcI = actualm = calibrab = calibraTa = actuaPstd = act	ons : n[Sqrt(H rt(Pa/Psto ndard flo ected cha chart res rator Qsto ator Qsto al temper ual press	20(Pa/Ps d)(Tstd/T ow rate rt respond ponse d slope l intercep rature dur sure durin alculatio	td)(Tstd a)] es t ing calibra n of san	/Ta))-b] pration (deg ation (mm ppler flow:	g K)	chart response	60.00	FLOW RATE CHART		
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse ly averag	cept ge temper					0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		

Location : Location 1	-	House of AM7b	Loi Tur	ng Village			Date of Calibration: 23/12/2015 Next Calibration Date: 23/2/2016		
							Technician: K.C. Cheung		
					COND	ITIONS			
	Se	a Level I Temr	Pressure perature	. ,	1017.8 21.1		Corrected Pressure (mm Hg) 763.35 Temperature (K) 294		
				C	ALIBRATI	ON ORIFICE			
				Make-> Model-> Serial # ->	5025A		Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335		
					CALIBI	RATION			
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR		
18 13 10 7 5	4.7 3.8 3.2 2.3 1.5	4.7 3.8 3.2 2.3 1.5	9.4 7.6 6.4 4.6 3.0	1.473 1.324 1.215 1.031 0.833	52 47 43 35 30	52.46 47.41 43.38 35.31 30.26	$\frac{\text{REGRESSION}}{\text{Slope} = 35.7639}$ $\text{Intercept} = -0.2606$ $\text{Corr. coeff.} = 0.9963$		
Calculatio Qstd = 1/r IC = I[Sq1	o ns : n[Sqrt(H	20(Pa/Ps	std)(Tstd		30	60.00	FLOW RATE CHART		
	ected char chart resp ator Qsto ator Qstd al temper	rt respon ponse l slope intercep ature dui	t ring cali	bration (de, ation (mm		00.05			
For subse 1/m((I)[S m = samp	Sqrt(298/			npler flow:		10.00			
b = samp I = chart r Tav = dail Pav = dail	esponse ly averag	e temper				0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		
1 u , – uun	, urerug	e pressui							

Location : Location I		Tsai Vill AM8	age No.	4			Date of Calibration: 23/12/2015 Next Calibration Date: 23/2/2016		
							Technician: K.C. Cheung		
					CONE	DITIONS			
	Se	a Level I Temp	Pressure perature	. ,	1017. 21.		Corrected Pressure (mm Hg) 763.35 Temperature (K) 294		
				C	ALIBRAT	ION ORIFICE			
				Make-> Model-> Serial # ->	5025A]	Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335		
					CALIB	RATION			
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
18 13 10 7 5	6.2 5 3.6 2.5 1.6	6.2 5 3.6 2.5 1.6	12.4 10.0 7.2 5.0 3.2	1.691 1.519 1.289 1.074 0.860	64 59 53 44 37	64.56 59.52 53.47 44.39 37.33	Slope = 33.0787 Intercept = 9.2931 Corr. coeff. = 0.9968		
Pstd = act	n[Sqrt(H t(Pa/Pstd ndard flc cted char chart resp ator Qstd itor Qstd il temper ual press equent ca Sqrt(298/	d)(Tstd/T ow rate rt respon- ponse d slope intercep ature dur ure durin alculatio Tav)(Pav	a)] es t ring calil ng calibr n of san	oration (dea ation (mm apler flow:		70.00 60.00 50.00 50.00 40.00 90.000 90.00 90.00 90.000 90.000 90.00000000	FLOW RATE CHART		
I = chart r Tav = dail Pav = dail	y averag					0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		

Location : Location I		a Po Vill AM9b	age Hoi	ise No. 80				f Calibration: bration Date: Technician:	23/12/2015 23/2/2016 K.C. Cheung
						CONDITION	S		5
	Se	ea Level I Temp	Pressure perature		1017 21		Corrected Pressur Temperatur	,	763.35 294
					CAL	IBRATION OF	RIFICE		
				Make-> Model-> Serial # ->	5025A		Qstd Slope - Qstd Intercept -		2.10265 -0.00335
						CALIBRATIO	N		
Plate No. 18 13 10 7 5	H20 (L) (in) 6.6 5.2 3.8 2.5 1.4	H2O (R) (in) 6.6 5.2 3.8 2.5 1.4	H20 (in) 13.2 10.4 7.6 5.0 2.8	Qstd (m3/min) 1.745 1.549 1.324 1.074 0.804	I (chart) 56 51 46 37 30	IC corrected 56.49 51.45 46.41 37.33 30.26		= 7.5574	
Calculatic Qstd = 1/r IC = I[Sqr	n[Sqrt(H			/Ta))-b]		60.00	FLOW RA	TE CHART	
	ected char chart resp rator Qstc ator Qstd al tempera	t respone ponse l slope intercept ature dur	ing calib	oration (deg ation (mm I		50.00 (C) 30.00 30.00 30.00 0.02 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9		*	
For subsection of the sample o	Sqrt(298/ ler slope ler interce	Tav)(Pav		npler flow:		ਦ 20.00 10.00			
Tav = dail Pav = dail						0.000		1.000 v Rate (m3/min)	1.500 2.000

Location : Location :		Farm, Ts AM1b	sung Yu	ien Ha Villa	ıge		Date of C Next Calibra T		23/2/2016 23/4/2016 Fai So
					(CONDITIONS			
	Se	a Level I Temp	Pressure perature		1022.3 15.5		Corrected Pressure (Temperature (766.725 289
					CALIE	BRATION ORI	FICE		
				Make-> Model-> Serial # ->	5025A]	Qstd Slope -> Qstd Intercept ->	2.102 -0.00	
					С	ALIBRATION	I		
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINE. REGRES		
18 13 10 7 5	6.7 5.2 4 2.5 1.5	6.7 5.2 4 2.5 1.5	13.4 10.4 8.0 5.0 3.0	1.779 1.567 1.375 1.087 0.842	53 47 41 31 22	54.10 47.98 41.85 31.65 22.46	Slope = Intercept = Corr. coeff. =	33.9477 -5.5459 0.9987	
Calculatio Qstd = 1/1 IC = I[Sq1	m[Sqrt(H			l/Ta))-b]		60.00	FLOW RATE	E CHART	
Qstd = sta IC = correctedI = actualm = calibut	ected char chart res rator Qsto	rt respone ponse d slope				50.00			
	al temper	ature dur	ing cali	bration (degration (mm		40.00 (C) 30.00 (C) 30.00 (C) 90.02 (C)	/		
For subs 1/m((I)[:	-			mpler flow: b)		90.02 GC 4	4		
m = samp b = samp I = chart 1 Tav = dai	oler interc response	ept	oture			0.00			
Pav = dai		-				0.000	0.500 1. Standard Flow F	.000 1.500 Rate (m3/min)	0 2.000

Location : Location I	_	House ne AM2	ear Lin N	Ma Hang Ro	Date of Calibration:23/2/2016Next Calibration Date:23/4/2016Technician:Fai So			
					C	ONI	DITIONS	
	Se	a Level I Temp	Pressure erature	. ,	1022. 15.			Corrected Pressure (mm Hg) 766.725 Temperature (K) 289
					CALIBR	RAT	ION ORIF	FICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335
					CA	ALIE	BRATION	
Plate No.								LINEAR REGRESSION
18 13 10 7 5	6.4 4.8 3.7 2.4 1.5	6.4 4.8 3.7 2.4 1.5	12.8 9.6 7.4 4.8 3.0	1.739 1.506 1.322 1.065 0.842	56 48 44 34 25	, , ,	corrected 57.17 49.00 44.92 34.71 25.52	Slope = 34.8659 Intercept = -2.8852 Corr. coeff. = 0.9961
Calculatio Qstd = 1/r IC = I[Squ Qstd = sta IC = corre I = actual m = calibr b = calibra	n[Sqrt(H t(Pa/Psto ndard flo cted char chart res ator Qsto	l)(Tstd/Ta ow rate ct respond ponse d slope	a)] es	/Ta))-b]		onse (IC)	70.00 60.00 50.00 40.00	FLOW RATE CHART
Ta = actua Pstd = act	al temper ual press	ature dur ure durin	ing calib g calibra	pration (deg ation (mm		Actual chart response (IC)	30.00	
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)							20.00	
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	e tempera					10.00 0.00 0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I		ı Ling Fiı AM3	e Servic	e Station				Date of Calibration:23/2/2016Next Calibration Date:23/4/2016Technician:Fai So
					CC	OND	ITIONS	
	Se	a Level I Temp	Pressure erature	. ,	1022.3 15.5			Corrected Pressure (mm Hg) 766.725 Temperature (K) 289
					CALIBR	ATI	ON ORIF	ICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335
					CA	LIBI	RATION	
Plate No.								LINEAR REGRESSION
18 13 10 7 5	$ \begin{array}{c} (11) \\ 6 \\ 4.6 \\ 3.5 \\ 2 \\ 1.5 \\ \end{array} $	6 4.6 3.5 2 1.5	12.0 9.2 7.0 4.0 3.0	1.683 1.474 1.286 0.973 0.842	56 50 45 37 29		orrected 57.17 51.04 45.94 37.77 29.60	Slope = 30.9841 Intercept = 5.5195 Corr. coeff. = 0.9902
Calculatic Qstd = 1/r IC = I[Sqr Qstd = sta	o ns : n[Sqrt(H rt(Pa/Pstc	20(Pa/Ps l)(Tstd/T	td)(Tstd.			7	0.00	FLOW RATE CHART
IC = corre $I = actual$ $m = calibra$ $b = calibra$ $Ta = actua$	ected chai chart res ator Qsto ator Qstd al temper	rt respond ponse l slope intercept ature dur	t ing calib	pration (deg ation (mm	g K) Hg)	art response (IC)	0.00	
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)							0.00	
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	e tempera					0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I	-	eung Villa AM4a	age Hou	se				Date of Calibration:23/2/2016Next Calibration Date:23/4/2016	
					<u> </u>		IDITIONS	Technician: Fai So	
							IDITIONS		
	Se	ea Level I Temp	Pressure perature	. ,	<u>1022</u> 15			Corrected Pressure (mm Hg)766.725Temperature (K)289	
					CALIBI	RA		RIFICE	
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335	
					CA	ALI	BRATIO)N	
Plate								LINEAR	
No. 18	(in) 6.4	(in) 6.4	(in) 12.8	(m3/min) 1.739	(chart) 57)	corrected 58.19		
13	5	5	10.0	1.537	49		50.02	_	
10	3.8	3.8	7.6	1.340	43		43.90	Corr. coeff. = 0.9979	
7 5	2.3 1.4	2.3 1.4	4.6 2.8	1.043 0.814	35 27		35.73 27.56		
5	1.4	1.4	2.0	0.014			27.30		
Calculatio Qstd = 1/r		[20(Pa/Ps	td)(Tstd	/Ta))-b]		FLOW RATE CHART			
IC = I[Sqr	t(Pa/Psto	d)(Tstd/T	a)]						
Qstd = sta	ndard flo	ow rate					60.00	>	
$Q_{SIG} = SIG$ IC = corre			es				50.00		
I = actual		-				(jc)	50.00		
m = calibrb = calibra	-	-	t			chart response (I	40.00		
Ta = actua	al temper	ature dur	ing calib	oration (de		t res			
Pstd = act	ual press	ure durin	g calibra	ation (mm	Hg)	Actual chai	30.00		
For subsequent calculation of sampler flow:									
1/m((I)[S	Sqrt(298/	Tav)(Pav	r/760)]-b)			20.00		
m = samp	ler slope						10.00		
b = sample	-								
I = chart r	-						0.00	00 0.500 1.000 1.500 2.000	
Tav = dail		_					0.000	Standard Flow Rate (m3/min)	
Pav = dail	y averag	e pressur	C		L				

Location :	Ping Ye	-ung Ville	age Hou	se				Date of Calibration: 23/2/2016		
Location I		AM5	age 110u	50		Next Calibration Date: 23/4/2016				
Locution	2.	1 11/12						Technician: Fai So		
					C	ON	DITIONS			
						_				
	Se	ea Level I		. ,	1022.			Corrected Pressure (mm Hg) 766.725		
		Temp	erature	(°C)	15.	.5		Temperature (K) 289		
					CALIBR	RA'		FICE		
				Make->	TISCH	٦		Qstd Slope -> 2.10265		
				Model->	5025A			Qstd Intercept -> -0.00335		
				Serial # ->	1941					
					CA		BRATION			
Plate	H20 (T)	H2O (R)	H20	Qstd	Ι	T	IC	LINEAR		
No.	(in)	(in)	(in)	(m3/min)	(chart)		corrected	REGRESSION		
18	6.8	6.8	13.6	1.792	57		58.19	Slope = 33.3494		
13	5.4	5.4	10.8	1.597	51		52.06	Intercept = -1.3144		
10	3.8	3.8	7.6	1.340	42		42.87	Corr. coeff. = 0.9960		
7	2.5	2.5	5.0	1.087	36		36.75			
5	1.6	1.6	3.2	0.870	26		26.54			
Calculatio						FLOW RATE CHART				
Qstd = 1/r IC = I[Sq1				/Ta))-b]			70.00			
1C – 1[54]	(1 <i>a</i> /1 50	u)(1300/1	u)]				60.00			
Qstd = sta							00.00			
IC = corrections		-	es				50.00	<u>*</u>		
I = actual		-				(j				
m = calibr	-	-	L			onse	40.00			
b = calibra Ta = actus	-	-		oration (de	r K)	espc	40.00	•		
				ation (mm		chart response (I	30.00			
						Actual c		▲		
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)							20.00			
1/111((1)[.	911(290/	Tav (Fav	//00)]-L))						
m = samp	ler slope						10.00			
b = samp	ler interc	cept								
I = chart r	-						0.00			
Tav = dail							0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		
Pav = dail	y averag	e pressur	e		Ĺ					

Location : Location I		ng Shan V AM6	/illage H	House				Date of Calibration:23/2/2016Next Calibration Date:23/4/2016
	D .	AIVIO						Technician: Fai So
					CO	NDIT	IONS	
	Se	ea Level I Temp	Pressure erature	. ,	1022.3 15.5			Corrected Pressure (mm Hg) 766.725 Temperature (K) 289
					CALIBR	ΑΤΙΟ	N ORIF	ICE
				Make-> Model-> Serial # ->	5025A			Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335
					CAI	LIBR	ATION	
Plate								LINEAR
No. 18	(in) 6.6	(in) 6.6	(in) 13.2	(m3/min) 1.765	(chart) 58		rected 9.21	REGRESSION Slope = 28.4255
13	5.3	5.3	10.6	1.582	51		2.06	Intercept = 7.9294
10	3.7	3.7	7.4	1.322	44		4.92	Corr. coeff. = 0.9966
7 5	2.4 1.5	2.4 1.5	4.8 3.0	1.065 0.842	37 32		7.77 2.67	
Pstd = act	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond ponse d slope l intercept ature dur ure durin	a)] es ing calib g calibra n of san	pration (deg ation (mm	g K) Hg)	70.0 60.0 50.0 40.0 30.0 20.0 20.0	00 00 00 00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	ept se tempera				10.0 0.0		0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)

Location : Location I		House of AM7b	Loi Tur	Date of Calibration:23/2/2016Next Calibration Date:23/4/2016Technician:Fai So					
					COND	ITIONS			
	Se	a Level I Temp	Pressure perature	. ,	<u>1022.3</u> 15.5		Corrected Pressure (mm Hg) 766.725 Temperature (K) 289		
				C	ALIBRATI	ON ORIFICE			
				Make-> Model-> Serial # ->	5025A]	Qstd Slope -> 2.10265 Qstd Intercept -> -0.00335		
					CALIB	RATION			
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR		
18 13 10 7 5	$ \begin{array}{c} (11) \\ 4.9 \\ 4 \\ 3.3 \\ 2 \\ 1.3 \end{array} $	4.9 4 3.3 2 1.3	9.8 8.0 6.6 4.0 2.6	1.521 1.375 1.249 0.973 0.784	55 50 45 36 28	56.14 51.04 45.94 36.75 28.58	$\frac{\text{REGRESSION}}{\text{Slope} = 36.9465}$ $\text{Intercept} = 0.0791$ $\text{Corr. coeff.} = 0.9991$		
Calculatic Qstd = 1/r IC = I[Sqr Qstd = sta IC = corre	n[Sqrt(H2 t(Pa/Pstd ndard flo cted char)(Tstd/T w rate t respon	[a)]	/Ta))-b]		60.00	FLOW RATE CHART		
Pstd = act	ator Qstd ator Qstd al tempera ual presso	l slope intercep ature dur ure durir	ring calil ng calibra	oration (de ation (mm		(1) (2) (4) (4) (4) (4) (4) (4) (4) (4			
For subsection 1/m((I)[S	=			npler flow:		10.00			
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interco esponse y averago	e temper				0.00	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)		

Location :	Po Kat '	Teai Vill	age No	1			Date of Calibration: 23/2/2016				
Location I		AM8	age no.	Next Calibration Date: 23/4/2016							
	D .	AIVIO					Technician: Fai So				
					CON	DITIONS					
					oon						
	Se	a Level I	Pressure	(hPa)	1022.	3	Corrected Pressure (mm Hg) 766.725				
	50		erature	, ,	1022.		Temperature (K) 289				
		Temp	, er ut ur e	(0)	10.	5					
				C	ALIBRAT		E				
				Make->	TISCH		Qstd Slope -> 2.10265				
				Model->	5025A		Qstd Intercept -> -0.00335				
				Serial # ->	1941						
	CALIBRATION										
Plate	H20 (L)	H2O (R)	H20	Qstd	Ι	IC	LINEAR				
No.	(in)	(in)	(in)	(m3/min)	(chart)	corrected					
18	6.5	6.5	13.0	1.752	66	67.37	Slope = 33.4105				
13	5.2	5.2	10.4	1.567	58	59.21	Intercept = 7.6575				
10	4	4	8.0	1.375	52	53.08	Corr. coeff. = 0.9967				
7	2.6	2.6	5.2	1.109	43	43.90					
5	1.5	1.5	3.0	0.842	36	36.75					
Ontentedi											
		20/D-/D-	4.1) (T-4.1	/፹- \\ 1-1		80.00	FLOW RATE CHART				
Qstd = 1/r IC = I[Sq1				/1a))-b]							
IC = I[Sql		I)(15tu/1	a)]			70.00					
Qstd = sta	ndard flo	w rate					• • • • • • • • • • • • • • • • • • •				
$Q_{SIU} = SIU$ IC = corre			es			60.00					
I = actual		-	05			<u>0</u>					
m = calibr		-				Actual chart response (IC) 00.06 00000 00000 00000 00000 00000 00000 0000					
b = calibra			t			spor					
	-	-		bration (de	gK)	9 40.00					
				ation (mm		cha	•				
						00.08 tra					
For subse	equent ca	alculatio	n of san	npler flow:							
1/m((I)[S	Sqrt(298/	Tav)(Pav	r/760)]-t))		20.00					
m = samp	ler clone					10.00					
b = samp		ent									
I = chart r		•P1				0.00	0.500 1.000 1.500 2.000				
T = chart T Tav = dail	-	e temper	ature			0.000	0.500 1.000 1.500 2.000 Standard Flow Rate (m3/min)				
Pav = dail											
		•									

Location : Location I		a Po Vill AM9b	age Hoi	ise No. 80			Next Calibra	alibration: tion Date: echnician:		23/2/2016 23/4/2016 Fai So
						CONDITIONS				
Sea Level Pressure (hPa) 1022 Temperature (°C) 15							Corrected Pressure (Temperature (766.725 289
					CAL	IBRATION ORI	FICE			
				Make-> Model-> Serial # ->	5025A		Qstd Slope -> Qstd Intercept ->		2.10265 -0.00335	
						CALIBRATION				
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (chart)	IC corrected	LINE. REGRES			
18 13 10 7 5	6.5 5.2 4.0 2.5 1.5	6.5 5.2 4 2.5 1.5	13.0 10.4 8.0 5.0 3.0	1.752 1.567 1.375 1.087 0.842	54 50 44 36 28	55.12 51.04 44.92 36.75 28.58	Slope = Intercept = Corr. coeff. =	29.3935 4.3436 0.9985		
Calculatio Qstd = 1/1 IC = I[Sq1	m[Sqrt(H			/Ta))-b]		60.00	FLOW RATE	CHART		
Qstd = standard flow rate IC = corrected chart respones I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pstd = actual pressure during calibration (mm Hg)						00.05 (C) 4000 (C) 40		y .		
For subsequent calculation of sampler flow: 1/m((I)[Sqrt(298/Tav)(Pav/760)]-b)				Actual Ac						
m = samp b = samp I = chart r Tav = dai Pav = dail	ler interco esponse ly average	e tempera				10.00 0.00 0.000	0.500 1.0 Standard Flow Ra		1.500	2.000



TISCH ENVIRONMENTAL, INC. 145 SOUTH MIAMI AVE VILLAGE OF CLEVES, OH 45002 513.467.9000 877.263.7610 TOLL FREE 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

perator	Tisch	Orifice I.	D	1941	Pa (mm) -	- 756.92
					METER	ORFICE
PLATE	VOLUME	VOLUME	DIFF	DIFF	DIFF	DIFF
OR	START	STOP	VOLUME	TIME	Hg	H2O
Run #	(m3)	(m3)	(m3)	(min)	(mm)	(in.)
1	NA	NA	1.00	1.4880	3.2	2.0
2	NA	NA	1.00	1.0510	6.4	4.0
3	NA	NA	1.00	0.9360	7.9	5.0
4	NA	NA	1.00	0.8920	8.8	5.5
5	NA	NA	1.00	0.7360	12.7	8.0

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
1.0121 1.0078 1.0057 1.0046 0.9993	0.6802 0.9589 1.0745 1.1262 1.3578	1.4258 2.0163 2.2543 2.3644 2.8515	0.9958 0.9916 0.9895 0.9884 0.9832	0.6692 0.9434 1.0571 1.1080 1.3358	0.8784 1.2422 1.3888 1.4566 1.7568
Qstd slo intercep coeffici y axis =	ot (b) = lent (r) =	2.10265 -0.00335 0.99999 Pa/760) (298/Ta)]	Qa slop intercep coeffici y axis =	t (b) =	1.31664 -0.00206 0.99999 Ta/Pa)]

CALCULATIONS

Vstd = Diff. Vol[(Pa-Diff. Hg)/760](298/Ta) Qstd = Vstd/Time

Va = Diff Vol [(Pa-Diff Hg)/Pa] Qa = Va/Time

For subsequent flow rate calculations:

Qstd = $1/m\{ [SQRT(H2O(Pa/760)(298/Ta))] - b \}$ Qa = $1/m\{ [SQRT H2O(Ta/Pa)] - b \}$

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456660
Equipment Ref:	EQ117
Job Order	

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	6 February 2015

Equipment Verification Results:

Testing Date:

5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2344	17.9
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2104	14.9
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3514	25.7

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 607 (CPM) 602 (CPM)

Linear Regression of Y or X


Slope (K-factor):	0.0022		
Correlation Coefficient	0.9940		
Date of Issue	20 April 2015		


Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Location : Gold King Industrial Building, Kwai Chung Location ID : Calibration Room							Date of Calibration: 6-Feb-15 Next Calibration Date: 6-May-15	
						COND	ITIONS	
Sea Level Pressure (hPa) 1 Temperature (°C)						1024.5 13.4		Corrected Pressure (mm Hg)768.375Temperature (K)286
					CALI	BRATI		CE
Model-> 502						SCH 25A pr-14	25A Qstd Intercept -> -0.	
						CALIBI	RATION	
Plate No.	No. (in) (in) (in) (m3/min) (ch				(ch	I nart)	IC corrected	
18 13 10 8 5	3.8 3 2.3 1.7 1.0	3.8 3 2.3 1.7 1.0	7.6 6.0 4.6 3.4 2.0	1.417 1.260 1.104 0.950 0.731	2	56 52 18 12 36	57.44 53.33 49.23 43.08 36.92	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto ator Qsto d temper ual press equent ca Sqrt(298/	d)(Tstd/T ow rate rt respond ponse d slope l intercep rature durin ure durin alculatior Tav)(Pav	a)] es t ing cali g calibr n of sam	bration (de ation (mm	·	.07 .03 .05 .05 .02 .02 .02 .02 .02 .02		FLOW RATE CHART
b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure						0.	0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	456658
Equipment Ref:	EQ115
Job Order	

Standard Equipment:

Standard Equipment:	Higher Volume Sampler	
Location & Location ID:	AUES office (calibration room)	
Equipment Ref:	HVS 018	
Last Calibration Date:	6 February 2015	

Equipment Verification Results:

Testing Date:

5 April 2015

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr11min	10:00 ~ 12:11	26.0	1011.3	0.041	2407	18.4
2hr21min	12:20 ~ 14:41	26.0	1011.3	0.038	2219	15.7
2hr17min	14:50 ~ 17:07	26.0	1011.3	0.057	3644	26.6

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration) 698 (CPM) 701 (CPM)

5

10

15

20

y = 0.0022x + 0.0014

 $R^2 = 0.9903$

25

30

0.07 0.06 0.05 0.04 0.03

0.02

0.01

0 🐳

Linear Regression of Y or X


Slope (K-factor):	0.0022		
Correlation Coefficient	0.9951		
Date of Issue	20 April 2015		

Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								Date of Calibration: 6-Feb-15 Next Calibration Date: 6-May-15	
						COND	ITIONS		
	Se	a Level I Temp	Pressure erature	. ,]	1024.5 13.4		Corrected Pressure (mm Hg)768.375Temperature (K)286	
					CALI	BRATI		CE	
			Calibrat	Make-> Model-> ion Date->	502	SCH 25A pr-14		Qstd Slope ->2.00757Qstd Intercept ->-0.01628Expiry Date->7-Apr-15	
						CALIBI	RATION		
Plate No.	(in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	(ch	I IC hart) corrected			
18 13 10 8 5	10 2.3 2.3 4.6 1.104 4 8 1.7 1.7 3.4 0.950 4						57.44 53.33 49.23 43.08 36.92	Slope = 30.5075 Intercept = 14.6821 Corr. coeff. = 0.9974	
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto ator Qsto d temper ual press equent ca Sqrt(298/	d)(Tstd/T ow rate rt respond ponse d slope l intercep rature durin ure durin alculatior Tav)(Pav	a)] es t ing cali g calibr n of sam	bration (de ation (mm	·	.07 .03 .05 .05 .02 .02 .02 .02 .02 .02		FLOW RATE CHART	
 b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure 							0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)	

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor			
Manufacturer:	Sibata LD-3B			
Serial No.	2X6145			
Equipment Ref:	EQ105			
Job Order	HK1603558			

Standard Equipment:

Standard Equipment:	Higher Volume Sampler	
Location & Location ID:	AUES office (calibration room)	
Equipment Ref:	HVS 018	
Last Calibration Date:	2 January 2016	
		_


Equipment Verification Results:

	-
Testing	Dato:
resund	Date.


4 to 6 January 2016

Hour	Time	Mean Temp °C (hPa)		Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1602	11.7	
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1522	9.3	
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3347	23.6	

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



593



(CPM)


Linear Regression of Y or X

0.0022			
0.9985			
11 January 2016			

Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment



Location : Location I		Gold Kin Calibrati	-	Date of Calibration: 2-Jan-16 Next Calibration Date: 2-Apr-16				
						COND	TIONS	
	Se	a Level I Temp	Pressure erature	. ,		1022 18.9		Corrected Pressure (mm Hg) 766.5 Temperature (K) 292
					CALIE	BRATIO		CE
			Calibrat	Make-> Model-> ion Date->	TIS 502 24-M	25A		Qstd Slope ->2.10265Qstd Intercept ->-0.00335Expiry Date->24-Mar-16
					C	CALIBR	RATION	
Plate		H2O (R)	H20	Qstd (m3/min)	I (ch:		IC corrected	LINEAR REGRESSION
18 13 10 8 5	13 3.2 3.2 6.4 1.222 52 10 2.4 2.4 4.8 1.059 44 8 1.6 1.6 3.2 0.865 44							Slope = 30.1332 Intercept = 15.8637 Corr. coeff. = 0.9950
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond sponse d slope l intercep rature dur sure durin	a)] es t ing cali g calibr n of san	bration (de ation (mm apler flow:		.07 .03 .03 .05 .02 .02 .02 .02 .02 .02 .02 .02 .02 .02	00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	cept ge temper					00 0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

Equipment Verification Report (TSP)

Equipment Calibrated:

Type:	Laser Dust monitor			
Manufacturer:	Sibata LD-3B			
Serial No.	366409			
Equipment Ref:	EQ109			
Job Order	HK1603560			

Standard Equipment:

Standard Equipment:	Higher Volume Sampler					
Location & Location ID:	AUES office (calibration room)					
Equipment Ref:	HVS 018					
Last Calibration Date:	2 January 2016					

Equipment Verification Results:

Testing Date:

4 to 6 January 2016

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1577	11.5	
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1433	8.8	
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3328	23.5	

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Slope (K-factor): Correlation Coefficient Date of Issue


C	.002	2		_
C	.997	5		
11	Janu	ary	2016	6


Remarks:


1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment







Location : Location I		Gold Kin Calibrati	-	Date of Calibration: 2-Jan-16 Next Calibration Date: 2-Apr-16				
						COND	TIONS	
	Se	a Level I Temp	Pressure erature	. ,		1022 18.9		Corrected Pressure (mm Hg) 766.5 Temperature (K) 292
					CALIE	BRATIO		CE
			Calibrat	Make-> Model-> ion Date->	TIS 502 24-M	25A		Qstd Slope ->2.10265Qstd Intercept ->-0.00335Expiry Date->24-Mar-16
					C	CALIBR	RATION	
Plate		H2O (R)	H20	Qstd (m3/min)	I (ch:		IC corrected	LINEAR REGRESSION
18 13 10 8 5	13 3.2 3.2 6.4 1.222 52 10 2.4 2.4 4.8 1.059 44 8 1.6 1.6 3.2 0.865 44							Slope = 30.1332 Intercept = 15.8637 Corr. coeff. = 0.9950
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond sponse d slope l intercep rature dur sure durin	a)] es t ing cali g calibr n of san	bration (de ation (mm apler flow:		.07 .03 .03 .05 .02 .02 .02 .02 .02 .02 .02 .02 .02 .02	00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	cept ge temper					00 0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	366410
Equipment Ref:	EQ110
Job Order	HK1603561

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	2 January 2016

Equipment Verification Results:

Testing Date:

4 to 6 January 2016

Hour Time Mean Temp °C		Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1566	11.4
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1422	8.7
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3318	23.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)



Linear Regression of Y or X Slope (K-factor):

Correlation Coefficient Date of Issue


j	0.0022	
1	0.9973	
11	Januar	y 2016


Remarks:


1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment







Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								Date of Calibration: 2-Jan-16 Next Calibration Date: 2-Apr-16
						COND	TIONS	
	Se	a Level I Temp	Pressure erature	. ,		1022 18.9		Corrected Pressure (mm Hg) 766.5 Temperature (K) 292
					CALIE	BRATIO		CE
			Calibrat	Make-> Model-> ion Date->	TIS 502 24-M	25A		Qstd Slope ->2.10265Qstd Intercept ->-0.00335Expiry Date->24-Mar-16
					C	CALIBR	RATION	
Plate		H2O (R)	H20	Qstd (m3/min)	I (ch:		IC corrected	LINEAR REGRESSION
18 13 10 8 5	13 3.2 3.2 6.4 1.222 5 10 2.4 2.4 4.8 1.059 4 8 1.6 1.6 3.2 0.865 4					6 2 8	56.82 52.76 48.71 42.62 35.51	Slope = 30.1332 Intercept = 15.8637 Corr. coeff. = 0.9950
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond sponse d slope l intercep rature dur sure durin	a)] es t ing cali g calibr n of san	bration (de ation (mm apler flow:		.07 .03 .03 .05 .02 .02 .02 .02 .02 .02 .02 .02 .02 .02	00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	cept ge temper					00 0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor	
Manufacturer:	Sibata LD-3B	
Serial No.	3Y6503	
Equipment Ref:	EQ112	
Job Order	HK1603553	

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	2 January 2016

Equipment Verification Results:

Testing Date:

4 to 6 January 2016

Hour I lime		Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)	
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1633	11.9	
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1502	9.2	
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3365	23.8	

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)

Linear Regression of Y or X


Slope (K-factor): Correlation Coefficient Date of Issue


Remarks:

1. Strong Correlation (R>0.8)

2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment





Operator : _	Donald Kwok	_ Signature :	Date : _	12 January 2016
QC Reviewe	r : <u> </u>	_ Signature :	Date : _	12 January 2016

Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room								Date of Calibration: 2-Jan-16 Next Calibration Date: 2-Apr-16
						COND	TIONS	
	Se	a Level I Temp	Pressure erature	. ,		1022 18.9		Corrected Pressure (mm Hg) 766.5 Temperature (K) 292
					CALIE	BRATIO		CE
			Calibrat	Make-> Model-> ion Date->	TIS 502 24-M	25A		Qstd Slope ->2.10265Qstd Intercept ->-0.00335Expiry Date->24-Mar-16
					C	CALIBR	RATION	
Plate		H2O (R)	H20	Qstd (m3/min)	I (ch:		IC corrected	LINEAR REGRESSION
18 13 10 8 5	13 3.2 3.2 6.4 1.222 5 10 2.4 2.4 4.8 1.059 4 8 1.6 1.6 3.2 0.865 4					6 2 8	56.82 52.76 48.71 42.62 35.51	Slope = 30.1332 Intercept = 15.8637 Corr. coeff. = 0.9950
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond sponse d slope l intercep rature dur sure durin	a)] es t ing cali g calibr n of san	bration (de ation (mm apler flow:		.07 .03 .03 .05 .02 .02 .02 .02 .02 .02 .02 .02 .02 .02	00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	cept ge temper					00 0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

Equipment Verification Report (TSP)

Equipment Calibrated:

Туре:	Laser Dust monitor
Manufacturer:	Sibata LD-3B
Serial No.	3Y6505
Equipment Ref:	EQ114
Job Order	HK1603562

Standard Equipment:

Standard Equipment:	Higher Volume Sampler
Location & Location ID:	AUES office (calibration room)
Equipment Ref:	HVS 018
Last Calibration Date:	2 January 2016

Equipment Verification Results:

Testing Date:	4 to 6 Jan

4 to 6 January 2016

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
2hr17min	17:30 ~ 19:47	20.6	1018.9	0.027	1589	11.6
2hr42min	17:00 ~ 19:42	20.7	1015.9	0.021	1473	9.0
2hr21min	18:00 ~ 20:21	20.9	1018.8	0.051	3314	23.4

Sensitivity Adjustment Scale Setting (Before Calibration) Sensitivity Adjustment Scale Setting (After Calibration)

Linear Regression of Y or X


Slope (K-factor):	
Correlation Coefficient	
Date of Issue	


0.00	022
0.99	985
11 Jar	nuary 2016


Remarks:

- 1. Strong Correlation (R>0.8)
- 2. Factor 0.0022 should be apply for TSP monitoring

*If R<0.5, repair or re-verification is required for the equipment







Location :Gold King Industrial Building, Kwai ChungLocation ID :Calibration Room						Date of Calibration: 2-Jan-16 Next Calibration Date: 2-Apr-16		
						COND	TIONS	
	Se	a Level I Temp	Pressure erature	. ,		1022 18.9		Corrected Pressure (mm Hg) 766.5 Temperature (K) 292
					CALIE	BRATIO		CE
			Calibrat	Make-> Model-> ion Date->	TIS 502 24-M	25A		Qstd Slope ->2.10265Qstd Intercept ->-0.00335Expiry Date->24-Mar-16
					C	CALIBR	RATION	
Plate No.	H20 (L) (in)	H2O (R) (in)	H20 (in)	Qstd (m3/min)	I (cha		IC corrected	LINEAR REGRESSION
18 13 10 8 5	4.1 3.2 2.4 1.6 1.0	$ \begin{array}{c} (11) \\ 4.1 \\ 3.2 \\ 2.4 \\ 1.6 \\ 1.0 \\ \end{array} $	 (III) 8.2 6.4 4.8 3.2 2.0 	1.384 1.222 1.059 0.865 0.684	5; 5; 4; 4; 4; 3;	6 2 8 2	56.82 52.76 48.71 42.62 35.51	Slope = 30.1332 Intercept = 15.8637 Corr. coeff. = 0.9950
	n[Sqrt(H t(Pa/Psto ndard flo cted cha chart res ator Qsto ator Qsto il temper ual press	d)(Tstd/T ow rate rt respond sponse d slope l intercep rature dur sure durin	a)] es t ing cali g calibr n of san	bration (de ation (mm apler flow:		.07 .03 .03 .05 .02 .02 .02 .02 .02 .02 .02 .02 .02 .02	00	FLOW RATE CHART
m = samp b = samp I = chart r Tav = dail Pav = dail	ler interc esponse y averag	cept ge temper					00 0.000	0.500 1.000 1.500 Standard Flow Rate (m3/min)

SIBATA

(EQIII)

SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL: 048-933-1582 FAX: 048-933-1591 -

CALIBRATION CERTIFICATE

Date: May 11, 2015

Equipment Name	:	Digital Dust Indicator, Model LD-3B
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	3Y6501
Sensitivity	:	0.001 mg/m3
Sensitivity Adjustment	:	656CPM
Scale Setting	:	April 24, 2015

We hereby certify that the avobe mentioned instrment has been calibrated satisfactory.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.

tong

For Kentaro Togo Overseas Sales Division



Certificate No.: C151969 證書編號

grating Sound Level Meter (EQ006)
el & Kjær
3
5762
on-United Environmental Services and Consulting
A, 20/F., Gold King Industrial Building,
1 Tai Lin Pai Road, Kwai Chung, N.T.
0

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55 ± 20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 11 April 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	:	K C/Lee Project Engineer			
Certified By 核證	;	K-M Wu Engineer	Date of Issue 簽發日期	÷	14 April 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e'o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 e'o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate No. : C151969 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
 - 6.1.1 Reference Sound Pressure Level
 - 6.1.1.1 Before Self-calibration

	UUTS	Setting	Applied	Applied Value		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.3

6.1.1.2 After Self-calibration

UUT Setting			UUT Setting Applied Value					
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)	
50 - 130	LAFP	А	F	94.00	1	94.1	± 0.7	

6.1.2 Linearity

	UU	Г Setting	Applied Value		UUT	
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.1 (Ref.)
	0.141			104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 - 校正及檢測實驗所 c/o 香港新界屯門興安里一號背山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳算: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C151969 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	1	94.1	Ref.
	L _{ASP}		S			94.1	± 0.1
	LAIP		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

	UUT Setting			App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	104.9	-1.0 ± 1.0
	L _{ASP}		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	101.9	-4.1 ± 1.0

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130 L _{AFP}	A F	F	94.00	31.5 Hz	55.1	-39.4 ± 1.5	
					63 Hz	68.0	-26.2 ± 1.5
					125 Hz	77.9	-16.1 ± 1.0
					250 Hz	85.4	-8.6 ± 1.0
					500 Hz 90.8 -3	-3.2 ± 1.0	
				(o),	1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Certificate No. : C151969 證書編號

6.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	- F1 1
50 - 130 L _{CFP}	C	F	94.00	31.5 Hz	91.4	-3.0 ± 1.5	
					63 Hz	93.4	-0.8 ± 1.5
				125 Hz	93.9	-0.2 ± 1.0	
				250 Hz	94.1	0.0 ± 1.0	
					500 Hz	94.1	0.0 ± 1.0
					1 kHz	94.1	Ref.
					2 kHz	93.9	-0.2 ± 1.0
					4 kHz	93.3	-0.8 ± 1.0
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4

Time Averaging

	UUT	Setting			Applied Value				UUT	IEC 60804
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	А	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
- 11/						1/10 ²]	90	90.1	± 0,5
			60 sec.			1/103		80	79.4	± 1.0
			5 min.			1/104		70	69.2	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	$\cdot \pm 0.35 dB$
- Oncertainties of Applied Value .	250 Hz - 500 Hz	
	1 kHz	$: \pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	$\pm 0.2 \text{ dB}$ (Ref. 110 dB)
	the state of the second state of the	continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C153055 證書編號

ITEM TESTED / 送檢項目	(Job No. / 序引編號: IC15-0720)	Date of Receipt / 收件日期: 15 May 2015
Description / 儀器名稱 : Manufacturer / 製造商 :	Integrating Sound Level Meter (EQ065) Brüel & Kjær	
Model No. / 型號 :	2238	
Serial No. / 編號 : Supplied By / 委託者 :	2337676 Action-United Environmental Services and	Consulting
	Unit A, 20/F., Gold King Industrial Buildir 35-41 Tai Lin Pai Road, Kwai Chung, N.T.	
	5	

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23±2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 4 June 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K Lee Project Engineer	3		
Certified By 核證	: K M Wu Engineer	_ Date of Issue 簽發日期	:	5 June 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C153055 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- 4. Test procedure : MA101N.
- 5. Results :
- 5.1 Sound Pressure Level

	UUT	Setting		Applie	d Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	Α	F	94.00	1	94.0	± 0.7

5.1.2 Linearity

	UU	Γ Setting	Applie	UUT		
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
50 - 130	LAFP	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
			1	114.00		114.0

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

5.2 Time Weighting

5.2.1 Continuous Signal

	UUT Setting			Applied Value		UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq, (kHz)	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		Ι			94.0	± 0.1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C153055 證書編號

5.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		App	lied Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAFP	A	F	106.0	Continuous	106.0	Ref.
	LAFMax				200 ms	105.0	-1.0 ± 1.0
	LASP		S		Continuous	106.0	Ref.
	L _{ASMax}				500 ms	102.0	-4.1 ± 1.0

5.3 Frequency Weighting

5.3.1 A-Weighting

- 61	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	LAFP	А	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
				63 Hz	67.9	(dB)	
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	$\begin{array}{c} -16.1 \pm 1.0 \\ -8.6 \pm 1.0 \\ -3.2 \pm 1.0 \end{array}$
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

5.3.2 C-Weighting

	UUT	Setting		Appli	ed Value	UUT	IEC 60651
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Type 1 Spec. (dB)
50 - 130	L _{CFP}	С	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
				63 Hz	93.2	-0.8 ± 1.5	
					125 Hz	93.8	Type 1 Spec. (dB) -3.0 ± 1.5 -0.8 ± 1.5 -0.2 ± 1.0 0.0 ± 1.0 0.0 ± 1.0 0.0 ± 1.0 -0.2 ± 1.0 -0.2 ± 1.0 -0.8 ± 1.0 -0.8 ± 1.0 $-3.0 (+1.5; -3.0)$
					250 Hz	93.9	
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
			1		8 kHz	91.0	-3.0 (+1.5 ; -3.0)
		· · · · · · · · ·			12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C153055 證書編號

5.4 Time Averaging

	UUT Setting				A	UUT	IEC 60804			
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)	Reading (dB)	Type 1 Spec. (dB)
30 - 110	LAcq	A	10 sec.	4	1	1/10	110.0	100	100.0	± 0.5
						1/10 ²		90	89.7	± 0.5
			60 sec.		1.1	1/103	1	80	79.8	± 1.0
			5 min.	1		1/104		70	69.7	± 1.0

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812708

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :	94 dB : 31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	
	1 kHz	$: \pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C152552 證書編號

ITEM TESTED / 送檢	項目	(Job No. / 序引編號: IC15-0720)	Date of Receipt / 收件日期: 17 April 2015
Description / 儀器名稱	:	Sound Level Meter (EQ011)	
Manufacturer / 製造商	:	Rion	
Model No. / 型號	:	NL-52	
Serial No. / 編號	:	01121362	
Supplied By / 委託者	:	Action-United Environmental Services a	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ding,
		35-41 Tai Lin Pai Road, Kwai Chung, N	.Т.
TEST CONDITIONS	測記	t條件	
Temperature / 溫度 :	(23	$3 \pm 2)^{\circ}C$	Relative Humidity / 相對濕度 : (55±20)%
Line Voltage / 電壓 :			

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 May 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	:	K C Lee Project Engi nç er			
Certified By 核證	; _	K M/Wu Engineer	Date of Issue 簽發日期	;	12 May 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prim written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C152552 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration was performed before the test.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C150014
CL281	Multifunction Acoustic Calibrator	DC130171

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _A	A	Fast	94.00	I	93.6	± 1.1

6.1.2 Linearity

	UU	T Setting	Applied Value		UUT		
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	
30 - 130	LA	A	Fast	94.00	1	93.6 (Ref.)	
				104.00		103.6	
		(055-51)	A Transie of Area	114.00		113.6	

IEC 61672 Class 1 Spec. : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

6.2 Time Weighting

	UUT Setting			Applie	d Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Spec. (dB)
30 - 130	LA	A	Fast	94.00	1	93.6	Ref.
			Slow			93.6	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C152552 證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Appl	ied Value	UUT	IEC 61672			
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)			
30 - 130	LA	A	Fast	94.00	63 Hz	67.3	-26.2 ± 1.5			
					125 Hz	77.4	-16.1 ± 1.5			
					250 Hz	84.9	-8.6 ± 1.4			
					500 Hz	90.3	-3.2 ± 1.4			
					1 kHz	93.6	Ref.			
								2 k	2 kHz	94.8
					4 kHz	94.6	$+1.0 \pm 1.6$			
					8 kHz	92.6	-1.1 (+2.1;-3.1)			
			· · · · · · · · · · · · · · · · · · ·		12.5 kHz	89.2	-4.3 (+3.0 ; -6.0)			

6.3.2 C-Weighting

	UUT Setting			Appl	ied Value	UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Spec. (dB)
30 - 130	L _C	C	Fast 94.00	63 Hz	92.7	-0.8 ± 1.5	
			125 Hz	93.4	-0.2 ± 1.5		
	100				250 Hz	93.6	0.0 ± 1.4
					500 Hz	93.6	0.0 ± 1.4
					l kHz	93.6	Ref.
					2 kHz	93.4	-0.2 ± 1.6
					4 kHz	92.8	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1
					12.5 kHz	87.2	-6.2 (+3.0 ; -6.0

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 07459

- Mfr's Spec. : IEC 61672 Class 1

Uncertainties of Applied Value :		$\pm 0.35 \text{ dB}$
	250 Hz - 500 Hz 1 kHz	$\pm 0.30 \text{ dB}$ $\pm 0.20 \text{ dB}$
	2 kHz - 4 kHz	$\pm 0.35 \text{ dB}$
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
	104 dB : 1 kHz	: ± 0.10 dB (Ref. 94 dB)
	114 dB : 1 kHz	$\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C151967 證書編號

ITEM TESTED / 送檢环	頁目	(Job No./序引編號: IC15-0720)	Date of Receipt / 收件日期: 24 March 2015
Description / 儀器名稱	:	Sound Level Calibrator (EQ084)	
Manufacturer / 製造商	:	Cesva	
Model No. / 型號	:	CB-5	
Serial No. / 編號	:	030023	
Supplied By / 委託者	:	Action-United Environmental Services a	and Consulting
		Unit A, 20/F., Gold King Industrial Buil	ding,
		35-41 Tai Lin Pai Road, Kwai Chung, N	I.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

TEST SPECIFICATIONS / 測試規範

Calibration

DATE OF TEST / 測試日期 : 11 April 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. (after adjustment) The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	:	K CLee Project Engineer			
Certified By 核證	:	K M Wu Engineer	Date of Issue 簽發日期	:	14 April 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 c/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate No. : C151967 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment :

Equipment ID CL130 CL281 TST150A

Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C143868 DC130171 C141558

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

5.1.1 Before Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	* 94.4	± 0.3	± 0.2
104 dB, 1 kHz	* 104.4		± 0.3

Out of Mfr's Spec.

5.1.2 After Adjustment

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2
104 dB, 1 kHz	104.0		± 0.3

5.2 Frequency Accuracy

5.2.1 Before Adjustment

UUT Nominal	Measured Value	Mfr's	Uncertainty of Measured Value
Value (kHz)	(kHz)	Spec.	(Hz)
1	1.002	1 kHz ± 1.5 %	± 1

5.2.2 After Adjustment

UUT Nominal	Measured Value	Mfr's	Uncertainty of Measured Value
Value (kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1.5 %	± 1

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No.: C151967 證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C152550 證書編號

ITEM TESTED / 送檢」 Description / 儀器名稱	-	(Job No. / 序引編號: IC15-0720) Acoustical Calibrator (EQ081)	Date of Receipt / 收件日期: 16 April 2015
Manufacturer / 製造商	8	Brüel & Kjær	
Model No. / 型號	:	4231	
Serial No. / 編號	1	2326408	
Supplied By / 委託者	:	Action-United Environmental Services an	nd Consulting
		Unit A, 20/F., Gold King Industrial Build	ling,
		35-41 Tai Lin Pai Road, Kwai Chung, N.	Τ.

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (55±20)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 7 May 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	K CLee Project Engineer			
Certified By 核證	: K M Wµ Engineer	Date of Issue 簽發日期	:	12 May 2015

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書而批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory e/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 – 校正及檢測實驗所 e/o 香港新界屯門興安里一號青山灣機樓四樓 Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網知:: www.suncreation.com



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C152550 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier Certificate No. C143868 DC130171 C141558

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C151968 證書編號

Description / 儀器名稱 Manufacturer / 製造商	: Sound Calibrator (I : Rion	EQ083)		
Model No. / 型號	: NC-74			
Serial No. / 編號	: 34246492			
Supplied By / 委託者 :	: Action-United Env	Action-United Environmental Services and Consulting		
	Unit A, 20/F., Gold	l King Industrial Buil	ding,	
	35-41 Tai Lin Pai F	Road, Kwai Chung, N	.т.	
TEST CONDITIONS /	11注化的化			
TEST CONDITIONS / 注 Temperature / 溫度 :	則試條件 (23±2)℃		Relative Humidity / 相對濕度 :	(55 ± 20)

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 11 April 2015

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. All results are within manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試	:	K C Lee Project Engineer			
Certified By 核證	;	K M/Wu Engineer	Date of Issue 簽發日期	1	14 April 2015

The test equipment used for ealibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No.: C151968 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130 CL281 TST150A Description Universal Counter Multifunction Acoustic Calibrator Measuring Amplifier <u>Certificate No.</u> C143868 DC130171 C141558

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value	(dB)	(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.3	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.001	1 kHz ± 1 %	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	MR BEN TAM
CLIENT:	ACTION UNITED ENVIRO SERVICES
ADDRESS:	RM A 20/F., GOLD KING IND BLDG,
	NO. 35-41 TAI LIN PAI ROAD,
	KWAI CHUNG,
	N.T., HONG KONG.

HK1548853
0
HONG KONG
16/12/2015
24/12/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Dissolved Oxygen and Temperature
Equipment Type:	Dissolved Oxygen Meter
Brand Name:	YSI
Model No.:	YSI Pro 20
Serial No.:	12C100570
Equipment No.:	
Date of Calibration:	23 December, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

.

Page 1 of 2

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: Sub-Batch:	HK1548853 0			Δ
Date of Issue:	24/12/2015			A-1
Client:	ACTION UNITED ENVIRO	SERVICES		(ALS)
Equipment Type:	Dissolved Oxygen Meter	r		
Brand Name:	YSI			
Model No.:	YSI Pro 20			
Serial No.:	12C100570			
Equipment No.:				
Date of Calibration:	23 December, 2015	Date of next Calibration:	23 March, 2016	

Parameters:

Dissolved Oxygen Method Ref: APHA (21st edition), 45000: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
1.80	1.75	-0.05
4.86	4.73	-0.13
8.59	8.69	+0.10
	Tolerance Limit (mg/L)	±0.20

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10	10.4	+0.4
20	20.6	+0.6
40	39.2	-0.8
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Ch Richard

General Manager Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	MR BEN TAM
CLIENT:	ACTION UNITED ENVIRO SERVICES
ADDRESS:	RM A 20/F., GOLDEN KING IND BLDG,
	NO. 35-41 TAI LIN PAI ROAD,
	KWAI CHUNG,
	N.T., HONG KONG

WORK ORDER:	HK1548854	
SUB-BATCH:	0	
LABORATORY:	HONG KONG	
DATE RECEIVED:	16/12/2015	
DATE OF ISSUE:	24/12/2015	

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:pH and TemperatureDescription:pH MeterBrand Name:AZModel No.:8685Serial No.:212632Equipment No.:--Date of Calibration:23 December, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:	HK1548854
Sub-batch:	0
Date of Issue:	24/12/2015
Client:	ACTION UNITED ENVIRO SERVICES



Parameters:

pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	3.9	-0.10
7.0	6.8	-0.20
10.0	8.6	-1.40
	Tolerance Limit (pH Unit)	±0.20

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
10	9.6	-0.4
20	21.2	+1.2
40	39.6	-0.4
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Fung Lim Chee, Richard General Manager Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT:	MR BEN TAM
CLIENT:	ACTION UNITED ENVIRO SERVICES
ADDRESS:	RM A 20/F., GOLD KING IND BLDG,
	NO. 35-41 TAI LIN PAI ROAD,
	KWAI CHUNG,
	N.T., HONG KONG

HK1548856
0
HONG KONG
16/12/2015
24/12/2015

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principals as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test:	Turbidity
Equipment Type:	Turbidimeter
Brand Name:	НАСН
Model No.:	2100Q
Serial No.:	11030C008499
Equipment No.:	÷.
Date of Calibration:	23 December, 2015

NOTES

This is the Final Report and supersedes any preliminary report with this batch number. Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr. Fung Lim Chee, Richard General Manager Greater China & Hong Kong

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order:	HK1548856			
Sub-batch:	0			E
Date of Issue:	24/12/2015			(AI
Client:	ACTION UNITED ENVIRO	SERVICES		
Equipment Type:	Turbidimeter			
Brand Name:	HACH			
Model No.:	2100Q			
Serial No.:	11030C008499			
Equipment No.:				
Date of Calibration:	23 December, 2015	Date of next Calibration:	23 March, 2016	

Parameters:

Turbidity

Method Ref: APHA 21st Ed. 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
· · · · · · · · · · · · · · · · · · ·		
0	0.00	
4	4.36	+9.0
40	40.2	+0.5
80	81.1	+1.4
400	388	-3.0
800	794	-0.8
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr. Fung Lim Chee, Richard General Manager -Greater China & Hong Kong

ALS Technichem (HK) Pty Ltd ALS Environmental



Hong Kong Accreditation Service 香港認可處

Certificate of Accreditation

認可證書

This is to certify that 特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong 香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a 為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory

「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence 此實驗所符合ISO / IEC 17025 : 2005 –《測試及校正實驗所能力的通用規定》所訂的要求, of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as 獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定 listed in the HOKLAS Directory of Accredited Laboratories within the test category of 測試或校正工作

Environmental Testing 環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005. 本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。 This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory 這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作 quality management system (see joint IAF-ILAC-ISO Communiqué). (見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive 香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator 執行幹事 陳成城 Issue Date : 5 May 2009 簽發日期:二零零九年五月五日

Registration Number : HCKLAS 066 註冊號碼 :



Date of First Registration : 15 September 1995 首次註冊日期:一九九五年九月十五日

∟ 000552



Appendix G

Event and Action Plan



Event and Action Plan for Air Quality

Event				Action
Action Level	ET	IEC	ER ER	Contractor
Action Level 1. Exceedance for one sample	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor.	 Rectify any unacceptable practice; Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source;	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Monitor the implementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Submit proposals for remedial to ER within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
Limit Level				
 Exceedance for one sample 	 I. Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Monitor theimplementation of remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; Ensure remedial measures properly implemented. 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal if appropriate.
 Exceedance for two or more consecutive samples 		submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Ensure remedial measures properly implemented; 	 Take immediate action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Noise

Event	ET	IEC	ER	Action Contractor
Action Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. 	Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures.	Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures.	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals.
Limit Level	1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	 Confirm receipt of notification of failure in writino: Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated. 	1. Take immediate action to avoid further <u>exceedance:</u> 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.



Event and Action Plan for Water Quality

EVENT	ET	IEC	EB	ACTION CONTRACTOR
Action level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on naxt day of exceedance. 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures	 CONTRACTOR Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working mathwrlar. Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	 Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 9 working days. Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	Bepeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level,	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	 Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigatio measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	Level Level Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all o part of the construction activities.



Appendix H

Impact Monitoring Schedule

 $Z: Jobs \ 2013 \ TCS00694 \ 600 \ EM\&A\ Report \ Monthly\ EM\&A\ Report \ 31th\ (Feb\ 2016) \ R0151v2. docx$



Impact Monitoring Schedule for the Reporting Period – February 2016

Date		Dust Mor	nitoring	NT	
	Date	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
Mon	1-Feb-16	C2&C6		C2&C6	C2 & C3&C5& SSC505
Tue	2-Feb-16		C3&C5 & SSC505		C3&C5 & SSC505
Wed	3-Feb-16	C3&C5 & SSC505		C3&C5 & SSC505	C2 & C3&C5& SSC505
Thu	4-Feb-16				C2 & C6
Fri	5-Feb-16		C2&C6		C2 & C3&C5& SSC505
Sat	6-Feb-16	C3&C5 & SSC505 & C2&C6		C3&C5 & SSC505& C2&C6	C2 & C6
Sun	7-Feb-16				
Mon	8-Feb-16				
Tue	9-Feb-16				
Wed	10-Feb-16				
Thu	11-Feb-16		C3&C5 & SSC505 & C2&C6		C2 & C3&C5& SSC505& C6
Fri	12-Feb-16	C3&C5 & SSC505 & C2&C6		C3&C5 & SSC505& C2&C6	
Sat	13-Feb-16				C2 & C3&C5& SSC505& C6
Sun	14-Feb-16				
Mon	15-Feb-16				C2 & C6
Tue	16-Feb-16		C2&C6		C2 & C3&C5& SSC505
Wed	17-Feb-16	C2&C6	C3&C5 & SSC505	C2&C6	C2 & C6
Thu	18-Feb-16	C3&C5 & SSC505		C3&C5 & SSC505	C2 & C3&C5& SSC505
Fri	19-Feb-16				C2 & C6
Sat	20-Feb-16				C2 & C3&C5& SSC505
Sun	21-Feb-16				
Mon	22-Feb-16		C2&C6		C2 & C3&C5& SSC505
Tue	23-Feb-16	C2&C6	C3&C5 & SSC505	C2&C6	C2 & C6
Wed	24-Feb-16	C3&C5 & SSC505		C3&C5 & SSC505	C2 & C3&C5& SSC505
Thu	25-Feb-16				C2 & C6
Fri	26-Feb-16				C2 & C3&C5& SSC505
Sat	27-Feb-16		C2&C6		C2 & C6
Sun	28-Feb-16				
Mon	29-Feb-16	C2&C6	C3&C5 & SSC505	C2&C6	C2 & C6

Remark: no water monitoring was carried out from 7 to 10 February 2016 since it was site closed for Lunar New Year Holiday and no construction activities were being conducted.

Monitoring Day
Sunday or Public Holiday

Monitoring Location

	Air Quality	AM7b & AM8					
Contract 2 (C2)	Construction Noise	NM5, NM6, NM7					
	Water Quality#	WM3, WM3-Control, WM4, WM4-Control A & WM4-Control B					
	Air Quality	AM9b					
Contract 3 (C3)	Construction Noise	NM8, NM9 & NM10					
	Water Quality	WM4, WM4-Control A & WM4-Control B					
	Air Quality	AM1b, AM2 & AM3					
Contract 5 (C5)	Construction Noise	NM1, NM2					
	Water Quality	WM1 & WM1-Control					
	Air Quality	AM1b					
Contract SS C505	Construction Noise	NM1					
	Water Quality	WM1 & WM1-Control					
	Air Quality	AM2, AM3, AM4b, AM5 & AM6					
Contract 6 (C6)	Construction Noise	NM2,NM3, NM4, NM5 & NM6					
	Water Quality	WM1, WM1C, WM2a, WM2A-C, WM2B, WM2B-C, WM3, WM3-C					
Contract $7(C7)$	Air Quality	AM1b					
Contract 7 (C7)	Construction Noise	NM1					



Impact Monitoring Schedule for next Reporting Period – March 2016

Data		Dust Mor	nitoring	NT • N# • / •	
	Date	1-hour TSP	24-hour TSP	Noise Monitoring	Water Quality
Tue	1-Mar-16	C3&C5 & SSC505		C3&C5 & SSC505	
Wed	2-Mar-16				C2 & C3&C5& SSC505& C6
Thu	3-Mar-16		C6		
Fri	4-Mar-16	C6	C2	C6	C2 & C3&C5& SSC505& C6
Sat	5-Mar-16	C2	C3&C5 & SSC505	C2	
Sun	6-Mar-16				
Mon	7-Mar-16	C3&C5 & SSC505		C3&C5 & SSC505	C2 & C3&C5& SSC505& C6
Tue	8-Mar-16				
Wed	9-Mar-16		C6		C2 & C3&C5& SSC505& C6
Thu	10-Mar-16	C6	C2	C6	
Fri	11-Mar-16	C2	C3&C5 & SSC505	C2	C2 & C3&C5& SSC505& C6
Sat	12-Mar-16	C3&C5 & SSC505		C3&C5 & SSC505	
Sun	13-Mar-16				
Mon	14-Mar-16				C2 & C3&C5& SSC505& C6
Tue	15-Mar-16		C6		
Wed	16-Mar-16	C6	C2	C6	C2 & C3&C5& SSC505& C6
Thu	17-Mar-16	C2	C3&C5 & SSC505	C2	
Fri	18-Mar-16	C3&C5 & SSC505		C3&C5 & SSC505	C2 & C3&C5& SSC505& C6
Sat	19-Mar-16		C6		
Sun	20-Mar-16				
Mon	21-Mar-16	C6		C6	C2 & C3&C5& SSC505& C6
Tue	22-Mar-16		C2		
Wed	23-Mar-16	C2&C6	C3&C5 & SSC505	C2	C2 & C3&C5& SSC505& C6
Thu	24-Mar-16	C3&C5 & SSC505	C2&C6	C3&C5 & SSC505	
Fri	25-Mar-16				
Sat	26-Mar-16				
Sun	27-Mar-16				
Mon	28-Mar-16				
Tue	29-Mar-16	C2&C6	C3&C5 & SSC505	C2&C6	C2 & C3&C5& SSC505& C6
Wed	30-Mar-16	C3&C5 & SSC505	C2&C6	C3&C5 & SSC505	
Thu	31-Mar-16				C2 & C3&C5& SSC505& C6

Monitoring Day
Sunday or Public Holiday

Monitoring Location

<u> </u>							
	Air Quality	AM7b & AM8					
Contract 2 (C2)	Construction Noise	NM5, NM6, NM7					
	Water Quality#	WM3, WM3-Control, WM4, WM4-Control A & WM4-Control B					
	Air Quality	AM9b					
Contract 3 (C3)	Construction Noise	NM8, NM9 & NM10					
	Water Quality	WM4, WM4-Control A & WM4-Control B					
	Air Quality	AM1b, AM2 & AM3					
Contract 5 (C5)	Construction Noise	NM1, NM2					
	Water Quality	WM1 & WM1-Control					
	Air Quality	AM1b					
Contract SS C505	Construction Noise	NM1					
	Water Quality	WM1 & WM1-Control					
	Air Quality	AM2, AM3, AM4b, AM5 & AM6					
Contract 6 (C6)	Construction Noise	NM2,NM3, NM4, NM5 & NM6					
	Water Quality	WM1, WM1C, WM2a, WM2A-C, WM2B, WM2B-C, WM3, WM3-C					
Contract $7(C7)$	Air Quality	AM1b					
Contract 7 (C7)	Construction Noise	NM1					



Appendix I

Database of Monitoring Result



24-hour TSP Monitoring Data

DATE	SAMPLE NUMBE	ELA	APSED TIN	ME	R	CHAR' EADIN	IG	AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V (g		DUST WEIGHT COLLECTED	24-HR TSP $(u = 2m^3)$
	R	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m ³ /min)	$(std m^3)$	INITIAL	FINAL	(g)	$(\mu g/m^3)$
AM1b – Oper	ı Area, Tsı	ung Yuen I	Ha Villag	e											
3-Feb-16	29014	11070.76			40	40	40.0	12.5	1023.6	1.45	2046	2.8718	2.9392	0.0674	33
5-Feb-16	29036	11094.31	11118.29	1438.80	35	37	36.0	15.9	1019.7	1.31	1879	2.8460	2.9467	0.1007	54
11-Feb-16	29048	11118.29			48	48	48.0	18.8	1014.9	1.69	2450	2.8879	2.9906	0.1027	42
17-Feb-16	29031	11142.45			32	32	32.0	12.9	1024.1	1.18	1711	2.8550	2.9342	0.0792	46
23-Feb-16		11166.59			28	28	28.0	15.5	1022.3	1.04	1514	2.8233	2.8676	0.0443	29
29-Feb-16	29119	11190.78	11214.97	1451.40	24	24	24.0	18.5	1024.4	0.88	1280	2.8286	2.9190	0.0904	71
AM2 - Village House near Lin Ma Hang Road															
2-Feb-16	29015	6619.78	6643.59		36	35	35.5	10.4	1024.4	1.20	1715	2.8744	2.9108	0.0364	21
5-Feb-16	29024	6643.59		1429.80	33	35	34.0	15.9	1019.7	1.13	1622	2.8922	2.9942	0.1020	63
11-Feb-16	29058	6667.42		1429.20	36	36	36.0	18.8	1014.9	1.19	1707	2.8055	2.9037	0.0982	58
17-Feb-16	29071	6691.24		1430.40	34	36	35.0	12.9	1024.1	1.18	1685	2.8252	2.9300	0.1048	62
23-Feb-16	29086	6715.08		1427.40	24	25	24.5	15.5	1022.3	0.81	1157	2.8245	2.8919	0.0674	58
29-Feb-16	29094	6738.87	6762.62	1425.00	24	24	24.0	18.5	1024.4	0.78	1115	2.8282	2.9021	0.0739	66
AM3 - Ta Kw	0				<u> </u>	0					•		-		
2-Feb-16	29016	7731.23	7754.76		24	24	24.0	10.4	1024.4	0.67	950	2.8777	2.9322	0.0545	57
5-Feb-16	29035	7754.96		1440.60	32	32	32.0	15.9	1019.7	0.94	1348	2.8787	3.0675	0.1888	140
11-Feb-16	29059	7778.97		1440.00	50	50	50.0	18.8	1014.9	1.54	2211	2.8164	2.9863	0.1699	77
17-Feb-16	29074	7802.98		1440.00	50	50	50.0	12.9	1024.1	1.56	2247	2.8393	3.1167	0.2774	123
23-Feb-16	29084	7826.98		1440.00	42	44	43.0	15.5	1022.3	1.31	1890	2.8080	2.9381	0.1301	69
29-Feb-16	29093	7850.98		1440.60	44	47	45.5	18.5	1024.4	1.31	1894	2.8319	3.0813	0.2494	132
AM4 - House											L			1	
5-Feb-16	28999		9762.75		42	42	42.0	14.8	1021.1	1.11	1593	2.9002	2.9782	0.0780	49
11-Feb-16	29025	9762.75		1440.00	41	42	41.5	18.8	1014.9	1.07	1547	2.8641	2.9884	0.1243	80
16-Feb-16	29030	9786.76		1440.00	32	32	32.0	12.8	1025.4	0.76	1100	2.8652	2.9263	0.0611	56
22-Feb-16	29076	9810.75		1440.00	31	32	31.5	16.1	1020.6	0.74	1062	2.8209	2.9596	0.1387	131
27-Feb-16	29089	9834.75		1440.00	34	34	34.0	15.5	1024.7	1.04	1490	2.8391	2.9087	0.0696	47
AM5a - Ping	0														
5-Feb-16	28998	7577.05	7601.05		22	25	23.5	14.8	1021.1	0.82	1180	2.8779	2.9424	0.0645	55
11-Feb-16	29026	7601.05		1440.00	32	33	32.5	18.8	1014.9	1.08	1560	2.8687	2.9908	0.1221	78
16-Feb-16	29029	7625.05	7649.05	1440.00	26	26	26.0	12.8	1025.4	0.90	1296	2.8840	2.9569	0.0729	56
22-Feb-16	29075	7649.05		1440.00	26	26	26.0	16.1	1020.6	0.89	1287	2.8244	2.9260	0.1016	79
27-Feb-16	29090	7673.05		1440.00	34	34	34.0	15.5	1024.7	1.08	1557	2.8285	2.9565	0.1280	82
AM6 - Wo Ke	eng Shan V	/illage Hou	ıse												

DATE	SAMPLE NUMBE	ELA	APSED TI	ME		CHAR EADIN		AVG TEMP	AVG AIR PRESS	STANDARD FLOW RATE	AIR VOLUME	FILTER V (g		DUST WEIGHT COLLECTED	24-HR TSP (ua/m^3)
	R	INITIAL	FINAL	(min)	MIN	MAX	AVG	(°C)	(hPa)	(m^3/min)	$(std m^3)$	INITIAL	FINAL	(g)	$(\mu g/m^3)$
5-Feb-16	29001	6148.48	6172.47	1439.40	34	34	34.0	14.8	1021.1	1.02	1474	2.8810	3.0111	0.1301	88
11-Feb-16	29027	6172.47	6196.47	1440.00	34	34	34.0	18.8	1014.9	1.01	1459	2.8784	3.0188	0.1404	96
16-Feb-16	29028	6196.47	6220.47	1440.00	30	30	30.0	12.8	1025.4	0.90	1290	2.8736	2.9621	0.0885	69
22-Feb-16	29129	6220.47	6244.47	1440.00	28	30	29.0	16.1	1020.6	0.85	1230	2.8543	2.9888	0.1345	109
27-Feb-16	29091	6244.47	6268.47	1440.00	28	28	28.0	15.5	1024.7	0.73	1048	2.8256	2.9416	0.1160	111
AM7b - Loi 🛛	AM7b - Loi Tung Village House														
2-Feb-16	28997	15157.08			28	28	28.0	11.2	1024.4	0.81	1171	2.8866	2.9176	0.0310	26
5-Feb-16	29034	15181.08	15205.08	1440.00	29	30	29.5	15.9	1019.7	0.85	1221	2.8810	2.9667	0.0857	70
11-Feb-16	28692	15205.08	15229.08	1440.00	30	30	30.0	18.8	1014.9	0.86	1232	2.7817	2.8438	0.0621	50
17-Feb-16	29072	15229.10	15253.10	1440.00	20	20	20.0	12.9	1024.1	0.58	837	2.8235	2.8630	0.0395	47
23-Feb-16	29087	15253.10	15277.10	1440.00	19	20	19.5	15.5	1022.3	0.56	812	2.8230	2.8441	0.0211	26
29-Feb-16	29120	15277.10	15301.10	1440.00	31	31	31.0	18.5	1024.4	0.85	1225	2.8376	2.9896	0.1520	124
AM8 - Po Ka	nt Tsai Villa	ige No. 4													
2-Feb-16	28996	9027.48	9051.48	1440.00	44	44	44.0	10.4	1024.4	1.09	1570	2.8679	2.9029	0.0350	22
5-Feb-16	29023	9051.48	9075.48	1440.00	42	43	42.5	15.9	1019.7	1.03	1480	2.8852	2.9260	0.0408	28
11-Feb-16	29049	9075.49	9099.49	1440.00	45	45	45.0	18.8	1014.9	1.09	1577	2.8953	2.9333	0.0380	24
17-Feb-16	29073	9099.50	9123.50	1440.00	28	30	29.0	12.9	1024.1	0.62	891	2.8256	2.8580	0.0324	36
23-Feb-16	29088	9123.50	9147.50	1440.00	44	44	44.0	15.5	1022.3	1.08	1551	2.8267	2.8707	0.0440	28
29-Feb-16	29121	9147.50	9171.50	1440.00	30	31	30.5	18.5	1024.4	0.70	1006	2.8440	2.9126	0.0686	68
AM9b - Nam	Wa Po Vil	lage Hous	e No. 80												
2-Feb-16	28978	16504.29	16528.29	1440.00	24	25	24.5	10.4	1024.4	0.62	899	2.8600	2.8848	0.0248	28
5-Feb-16	29000	16528.29	16552.29	1440.00	24	24	24.0	15.9	1019.7	0.60	858	2.8852	2.9260	0.0408	48
11-Feb-16	29069	16552.31	16576.31	1440.00	30	33	31.5	18.8	1014.9	0.86	1234	2.8156	2.9265	0.1109	90
17-Feb-16	29070	16576.32	16600.32	1440.00	32	32	32.0	12.9	1024.1	0.89	1285	2.8336	2.9283	0.0947	74
23-Feb-16	29079	16600.32	16624.32	1440.00	29	30	29.5	15.5	1022.3	0.80	1146	2.8384	2.8725	0.0341	30
29-Feb-16	29092	16624.32	16648.32	1440.00	24	24	24.0	18.5	1024.4	0.68	982	2.8380	2.9079	0.0699	71

Construction Noise Monitoring Results, dB(A)

Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
NM1 - Tsun			age Hou	use No.				131111			Ionni			1 5mm		l	Johnin				
3-Feb-16	16:13	69.8	71.3	67.9	70.4	73.1	68.0	68.8	71.0	68.1	69.1	70.9	67.8	70.1	72.6	68.1	67.1	69.6	66.5	69	NA
6-Feb-16	10:49	54.9	56.2	53.3	53.1	55.1	49.5	56.0	58.6	49.4	57.1	59.2	52.1	58.5	61.3	52.8	58.1	59.6	51.8	57	NA
12-Feb-16	10:08	51.4	53.3	48.3	51.2	53.6	46.9	50.7	53.2	47.5	53.0	56.1	47.7	49.4	51.3	46.3	52.6	55.3	45.1	52	NA
18-Feb-16	10:01	62.6	56.2	46.0	53.9	56.4	50.2	53.6	55.6	50.6	53.2	55.2	50.2	52.4	54.6	49.6	53.3	55.7	50.4	57	NA
24-Feb-16	10:17	66.6	69.0	56.2	68.3	71.1	57.1	66.1	68.4	56.0	67.4	70.2	57.3	65.8	67.3	55.7	65.9	67.7	56.1	67	NA
NM2 - Villa	ge Hou	se near l	Lin Ma	Hang R	load						· ·					·					
3-Feb-16	16:57	67.7	69.8	65.4	66.5	68.7	65.5	68.1	70.1	65.6	66.9	68.9	65.6	67.1	69.0	64.7	66.5	68.5	65.7	67	NA
6-Feb-16	9:46	63.2	64.8	61.9	59.9	65.2	52.8	59.5	62.2	54.2	57.3	59.2	53.6	59.8	61.5	53.6	64.9	68.3	55.4	62	NA
12-Feb-16	13:29	49.8	51.1	38.7	51.6	55.9	40.1	54.9	57.2	41.6	51.7	48.7	41.6	53.8	52.2	41.2	51.6	53.8	40.7	53	NA
18-Feb-16		58.7	60.1	50.3	54.0	57.0	50.2	52.8	54.6	50.3	53.7	56.6	50.4	54.3	57.2	50.1	57.7	59.8	50.3	56	NA
24-Feb-16		71.4	73.8	65.2	70.6	73.1	64.7	68.9	72.4	64.0	70.1	73.4	65.0	72.1	74.8	66.2	69.7	72.9	65.3	71	NA
NM3 - Ping	0	0																			
	10:45	60.0	62.7	54.7	58.1	57.1	54.3	56.8	55.5	53.9	58.7	60.0	53.7	59.1	60.5	54.0	61.1	62.7	55.1	59	NA
6-Feb-16	9:43	57.7	59.8	53.3	60.8	64.1	53.0	58.1	61.3	53.1	57.9	60.3	52.4	59.0	62.0	51.7	58.6	61.2	54.1	59	NA
12-Feb-16		52.0	54.2	45.3	53.1	54.7	45.2	50.6	53.3	43.9	53.9	56.2	46.2	49.7	52.6	45.0	54.0	57.3	48.1	53	NA
		55.5	58.1	51.7	60.0	60.2	50.9	56.7	57.7	50.9	55.7	54.1	50.7	52.8	52.9	50.7	52.9	53.3	50.9	56	NA
23-Feb-16		57.6	62.1	50.3	61.1	65.0	50.8	58.9	63.3	50.4	63.2	67.0	50.9	57.7	62.6	50.4	59.3	64.4	50.8	60	NA
29-Feb-16		61.1	63.3	51.2	57.2	61.2	51.0	52.6	54.2	50.9	54.0	55.5	50.6	59.5	59.0	50.7	59.6	63.7	53.7	58	NA
NM4 - Wo H					(2.2	(2.0)	56.0	(7.4	(0.2	<i>с</i> л л	(0,7)	70.2	50.0	(71	(7.0	67.0	(())	(0,7)	<u> </u>	(7	
1-Feb-16	11:23	66.7	68.2	59.0	63.3	63.0	56.9	67.4	68.2	57.7	68.7	70.2	58.0	67.1	67.0	57.0	66.0	68.7	58.0	67	NA
6-Feb-16 12-Feb-16	10:22 9:36	61.6 60.6	60.2 65.2	53.2 52.7	60.9 58.4	60.4 62.0	53.1 52.4	60.5 63.4	62.9 68.2	54.6 56.8	61.1 61.7	61.9 66.1	54.4 54.7	60.6 60.1	61.9 64.8	54.5 52.9	67.2 59.4	61.6 63.9	54.3 52.1	63 61	NA NA
	9.50	67.2	<u>69.3</u>	62.7	58.4 68.4	70.3	63.1	68.5	70.2	62.7	66.0	68.3	62.0	67.7	<u>69.7</u>	62.3	63.7	65.7	61.9	67	NA
		63.1	63.7	59.6	66.6	68.1	59.7	68.1	73.8	59.8	67.7	73.4	59.6	64.7	65.3	59.7	65.5	66.7	59.6	66	NA
		67.2	69.7	59.0	66.2	67.3	61.0	68.6	72.5	63.6	67.3	69.3	59.0	68.8	73.0	62.1	67.7	70.1	62.2	68	NA
NM5– Ping							01.0	08.0	12.5	05.0	07.5	09.5	39.1	08.8	75.0	02.1	07.7	/0.1	02.2	08	INA
1-Feb-16	9:24	57.2	59.5	46.5	60.3	65.0	47.5	56.9	61.0	45.0	56.1	60.0	45.0	51.5	55.5	45.0	54.4	58.5	46.5	57	NA
6-Feb-16	9:27	56.7	56.5	48.5	57.9	61.5	49.0	50.2	52.0	47.5	57.7	50.5	48.0	60.3	58.0	47.5	56.6	58.0	48.0	57	NA
12-Feb-16	9:23	55.1	54.0	44.5	51.6	54.0	42.5	48.4	51.0	44.0	48.6	51.5	43.0	47.9	51.0	43.0	48.0	50.5	44.0	51	NA
12-Feb-16	9:30	55.7	57.0	52.0	56.8	58.0	54.0	59.5	62.5	54.0	57.3	59.0	53.0	57.3	59.0	53.0	60.0	62.0	54.0	58	NA
23-Feb-16	9:52	63.6	62.0	46.5	59.4	63.0	47.5	62.7	65.0	46.5	59.8	60.5	47.0	64.3	66.5	47.5	59.3	62.5	48.5	62	NA
29-Feb-16	9:32	60.4	62.5	53.5	58.8	60.5	54.0	58.9	62.0	53.0	58.0	61.0	53.5	57.2	59.5	53.5	57.9	60.0	54.0	59	NA
29-1-60-10	9.31	00.4	02.5	55.5	20.0	00.5	54.0	30.7	02.0	55.0	30.0	01.0	55.5	51.2	57.5	55.5	51.7	00.0	54.0	37	INA

Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Monthly Environmental Monitoring & Audit Report (No.31) – February 2016



Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 nd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
NM6 – Tai T	Tong W	u Villag	e House	e 2																	
1-Feb-16	10:10	56.3	60.5	45.5	59.3	60.0	45.0	55.1	59.5	46.0	50.9	54.0	44.5	50.2	53.0	44.5	57.2	61.0	45.5	56	NA
6-Feb-16	10:16	62.7	63.5	52.5	58.5	63.0	52.5	54.1	54.5	52.5	57.0	55.5	52.5	54.5	55.5	52.5	68.8	65.5	53.5	63	NA
12-Feb-16	10:07	54.0	56.0	50.0	54.0	56.0	50.5	54.2	56.5	49.5	55.0	57.0	50.0	54.0	55.5	51.0	54.1	55.0	50.0	54	NA
17-Feb-16	10:13	56.2	58.0	53.5	56.7	58.5	53.5	59.7	61.0	54.5	56.0	57.5	53.5	55.7	57.5	53.0	55.6	57.0	53.0	57	NA
23-Feb-16	10:33	56.9	58.0	44.0	52.4	55.5	43.5	54.8	58.0	44.0	56.9	58.5	46.0	54.7	58.5	44.5	55.5	58.5	43.5	55	NA
29-Feb-16	10:13	58.7	59.5	55.5	57.2	58.5	55.0	58.7	59.5	55.5	57.1	58.5	54.5	58.0	59.0	54.0	57.8	59.0	55.0	58	NA
NM7 – Po K		Village						_													
1-Feb-16	13:08	61.6	65.5	52.0	58.7	61.5	50.5	58.8	63.0	49.5	62.1	66.5	51.0	62.1	67.0	51.5	65.4	69.0	53.5	62	NA
	13:28	59.9	61.5	57.5	62.2	64.5	59.0	61.8	63.0	59.0	60.7	61.5	57.5	66.3	69.5	62.0	67.0	69.0	62.5	64	NA
12-Feb-16	13:08	57.4	58.0	50.5	63.1	62.0	52.0	59.4	61.0	52.5	62.9	66.5	53.5	61.4	65.0	53.0	58.3	60.5	52.5	61	NA
17-Feb-16	13:06	58.8	64.0	50.5	61.3	63.0	50.0	55.4	56.0	50.0	56.6	57.0	50.5	57.6	57.0	51.0	62.8	59.5	50.0	60	NA
23-Feb-16	13:02	71.2	71.5	44.0	52.0	54.5	45.0	53.2	55.0	45.5	56.8	58.5	47.5	62.1	66.0	50.5	63.2	65.5	51.0	65	NA
29-Feb-16	13:03	57.4	58.0	50.5	66.3	63.0	52.0	63.6	64.0	52.0	60.9	65.0	52.5	56.2	59.0	50.0	60.1	64.5	53.0	62	NA
NM8 - Villa		se, Tong	g Hang																		
	13:01	61.9	64.5	56.5	65.5	67.5	62	65.2	67	62.5	59.5	62.5	53	59.6	63	54.5	59.6	62.5	54	63	NA
	15:34	53.8	59.4	43.6	51.4	54	43.6	52.4	55.8	42.1	50.7	55	43.7	51.8	57	41.6	51.9	57.7	42.4	52	NA
12-Feb-16		57.1	61.3	52.6	58.4	62.1	53	58.9	62.3	53.1	57.7	61	53.1	58.3	61.9	53.4	59.2	62.4	53.7	58	NA
18-Feb-16		55.7	53.5	48	58.9	60	48.5	57.9	60.5	48	60	66	47.5	59	64	48	59.2	63.5	48.5	59	NA
24-Feb-16		57.9	61	53.5	57.8	60	53	56.3	58.5	52.5	57.2	59	54	58	60	55	58.3	60	55.5	58	NA
NM9 - Villa	0	,		0	I						1						1 1				
	13:46	64.3	68.0	52.5	56.2	59.0	52.0	57.6	61.0	52.0	57.6	60.0	52.5	55.5	58.0	51.0	58.4	61.0	52.5	59	NA
	16:16	60.0	61.5	48.9	53.8	56.5	48.8	52.4	52.9	48.4	54.0	58.7	48.6	54.2	58.3	48.7	52.2	53.0	48.1	55	NA
12-Feb-16		60.9	63.7	52.0	61.3	64.5	52.6	63.3	66.1	54.1	61.1	63.9	53.3	62.1	64.4	53.4	60.7	62.5	52.6	62	NA
	13:00	66.5	66.0	54.0	60.5	62.0	56.0	60.7	63.5	57.0	59.7	62.0	56.5	61.5	65.5	56.5	68.8	73.0	59.0	64	NA
24-Feb-16		71.1	66.0	56.0	61.4	65.0	56.5	61.0	62.0	57.0	60.4	64.5	56.0	59.5	61.5	56.0	60.4	63.0	57.0	65	NA
NM10 - Nan		0			60.5	(0.0	50.0	50.4	(0.0	50.5	(2.2	(0.5	50.5	50.0	50.0	50.5	(1.1	(2.5	50.5	(1	
3-Feb-16	9:06	63.9	67.5	59.0	60.5	60.0	59.0	59.4	60.0	58.5	62.2	62.5	58.5	59.2	59.0	58.5	61.1	63.5	58.5	61	64
6-Feb-16	14:37	48.8	50.7	46.9	49.4	51.5	46.5	47.9	49.5	46.2	49.8	51.6	47.6	48.2	50.1	45.3	48.4	49.8	46.0	49	52
12-Feb-16	9:26	61.5	64.5	52.9	56.6	60.3	49.8	60.1	63.7	51.8	61.0	64.7	53.3	58.9	61.1	50.1	59.2	61.0	50.9	60	63
	9:12	65.7	69.0	59.5	65.7	68.5	60.5	64.5	66.0	61.0	61.9	64.0	58.5	62.9	66.5	57.5	65.6	69.5	59.0	65	68
24-Feb-16	9:05	65.7	68.0	62.0	65.7	69.5	61.0	65.0	68.5	61.0	64.9	67.5	61.0	64.7	67.0	61.5	64.9	66.5	62.5	65	68

Water Quality Monitoring Data for Contract 5, 6 and SS C505

Date	1-Feb-16	-	-			•	-		-		-	•	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(r	ng/L)
WM1 C	11.57	0.20	13.9	12.0	11.79	11.0	111.8	111.0	30.6	20.4	7.8	7.0	25	25.0
WM1-C	11:57	0.29	13.9	13.9	11.83	11.8	112.0	111.9	30.1	30.4	7.9	7.9	25	25.0
WM1	12:31	0.31	14.4	14.4	12.27	12.3	102.3	102.4	40.5	40.7	8.1	Q 1	29	28.5
VV 1 VI 1	12.31	0.51	14.4	14.4	12.3	12.5	102.5	102.4	40.9	40.7	8.1	0.1	28	20.3

Date	3-Feb-16	-	-				-	•	-	•	-		•	
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(n	ng/L)
	14.15	0.21	14.4	14.4	12.69	10.7	124.2	124.0	13.9	12.0	8	8.0	15	15.5
WM1-C	14:15	0.31	14.4	14.4	12.64	12.7	123.7	124.0	13.7	13.8	8	8.0	16	15.5
WM1	12.50	0.20	14.2	14.2	11.68	11.7	112.3	112.4	37.4	37.6	7.7	77	40	41.5
VV IVI I	13:50	0.30	14.3	14.3	11.69	11./	112.4	112.4	37.7	57.0	7.7	1.1	43	41.5

Date	5-Feb-16	-	-	-		•	-				-		-	
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(r	ng/L)
	10.51	0.20	15.1	15 1	16.07	16.1	159.6	150.7	21.5	21.6	8.7	07	10	11.0
WM1-C	10:51	0.30	15.1	15.1	16.1	16.1	159.8	159.7	21.7	21.6	8.7	8.7	12	11.0
WM1	10:22	0.25	17.5	175	11.51	11.5	120.8	120.9	18.6	18.7	7.7	77	35	35.0
VV IVI I	10.22	0.25	17.5	17.3	11.55	11.5	121.0	120.9	18.8	16.7	7.7	/./	35	55.0

Date	11-Feb-16		-			•	-	•	-	•	-	•	-	•
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(n	ng/L)
WM1 C	14.07	0.20	22.3	22.2	11.13	11.1	127.9	1077	5.0	5.0	8	8.0	2	2.0
WM1-C	14:07	0.30	22.3	22.3	11.09	11.1	127.5	127.7	4.9	5.0	8	8.0	2	2.0
WM1	13:40	0.28	21.8	21.0	11.94	11.9	136.0	136.1	46.7	46.9	7.8	7.8	40	40.0
VV IVI I	15.40	0.28	21.8	21.8	11.95	11.9	136.2	130.1	47.0	40.9	7.8	7.0	40	40.0

Date	13-Feb-16	-	-			•	-		-	•			-	•
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(r	ng/L)
	0.07	0.20	22.5	22.5	11.97	12.0	138.2	120.2	8.1	0.1	7.4	7.4	6	()
WM1-C	9:07	0.29	22.5	22.5	11.98	12.0	138.3	138.3	8.1	8.1	7.4	7.4	6	6.0
WM1	8:41	0.27	22.3	22.3	11.97	12.0	137.8	137.9	41.1	41.0	7.2	7.2	43	44.5
VV IVI I	0.41	0.27	22.3	22.3	11.99	12.0	138.0	157.9	40.9	41.0	7.2	1.2	46	44.3

 $Z: \label{eq:loss_2013} CS00694 \\ 600 \\ EM\&A \ Report \\ Monthly \ EM\&A \ Report \\ 31th \ (Feb \ 2016) \\ R0151v2. \\ docx \\ R0151v2. \\$

Date	16-Feb-16					•	-	-	-	•	-		-	
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(r	ng/L)
	14.41	0.21	13.9	12.0	12.75	10.7	123.5	102.2	20.4	20.2	8	0.0	46	47.0
WM1-C	14:41	0.31	13.9	13.9	12.7	12.7	123.0	123.3	20.2	20.3	8	8.0	48	47.0
WM1	14.10	0.27	14	14.0	11.77	11.8	114.3	114.2	19.2	19.4	8	8.0	19	19.0
VV IVI I	M1 14:10	0.27	14	14.0	11.75	11.0	114.1	114.2	19.5	19.4	8	8.0	19	19.0

Date	18-Feb-16	-	-		-	·	-		-	•		•	-	•
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	y (NTU)	р	H	SS(n	ng/L)
	12.27	0.21	14.9	14.0	8.29	0.2	82.0	01.0	7.8	7.0	7.6	7.6	12	11.5
WM1-C	13:37	0.31	14.9	14.9	8.27	8.3	81.8	81.9	7.8	7.8	7.6	7.6	11	11.5
WM1	13:04	0.27	15	15.0	8.42	8.4	83.4	83.4	42.0	42.2	7.6	7.6	40	39.0
VV IVI I	13.04	0.27	15	15.0	8.4	0.4	83.3	03.4	42.3	42.2	7.5	7.0	38	39.0

Date	20-Feb-16	-	-		-	•	-	•	-	•	-	•	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(n	ng/L)
	9:07	0.20	17.5	175	9.93	9.9	103.0	102.1	14.1	14.2	6.9	()	31	20.5
WM1-C	9:07	0.30	17.5	17.5	9.94	9.9	103.1	103.1	14.3	14.2	6.9	6.9	30	30.5
WM1	8:32	0.26	17.4	17.5	9.42	9.4	97.6	97.6	18.1	18.3	6.3	6.3	49	50.0
VV IVI I	0.32	0.20	17.5	17.3	9.43	9.4	97.6	97.0	18.4	16.5	6.3	0.5	51	30.0

Date	22-Feb-16	-	-		-	•	-		-	·	-	·	-	•
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
	15.00	0.21	18.5	10.5	9.26	0.2	99.1	00.2	7.8	7.0	6	6.0	5	5 5
WM1-C	15:00	0.31	18.5	18.5	9.27	9.3	99.2	99.2	7.8	7.8	6	6.0	6	5.5
WM1	14:21	0.27	18.4	18.4	9.07	0.1	96.9	97.0	32.1	32.3	6.4	6.1	35	35.0
VV 1 V1 1	14.21	0.27	18.4	10.4	9.09	9.1	97.0	97.0	32.4	32.3	6.4	6.4	35	55.0

Date	24-Feb-16	-	-			•	-					•	-	•
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
	10.22	0.29	17.4	174	9.13	0.1	95.2	05.4	8.4	0.4	6.2	()	12	12.0
WM1-C	10:32	0.28	17.4	17.4	9.16	9.1	95.6	95.4	8.5	8.4	6.3	6.3	12	12.0
WM1	11:00	0.27	17.2	17.2	9.18	9.2	94.9	95.0	49.7	49.6	5.9	6.0	40	41.0
W IVI I	11.00	0.27	17.2	17.2	9.21	9.2	95.1	93.0	49.4	49.0	6	0.0	42	41.0

Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx

Date	26-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(n	ng/L)
	11.42	0.20	17.2	17.2	10.42	10.4	108.7	100.0	7.2	7.2	6.8	(9	6	6.0
WM1-C	11:42	0.30	17.2	17.2	10.43	10.4	108.8	108.8	7.3	1.5	6.8	6.8	6	6.0
WM1	11:11	0.26	18.4	18.4	9.51	9.5	101.1	101.2	16.8	17.0	7	7.0	14	15.0
W IVI I	11.11	0.20	18.4	18.4	9.52	9.5	101.2	101.2	17.1	17.0	7	7.0	16	13.0

Date	29-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(r	ng/L)
WM1 C	12.50	0.27	19.7	10.7	10.48	10.5	114.5	1146	10.2	10.2	5.8	5.0	11	11.0
WM1-C	12:50	0.27	19.7	19.7	10.49	10.5	114.6	114.6	10.2	10.2	5.8	5.8	11	11.0
WM1	13:11	0.26	19.5	19.5	9.26	9.3	101.0	101.0	49.6	49.9	5.6	5.6	53	51.5
VV 1 VI 1	13.11	0.20	19.5	19.5	9.24	9.5	100.9	101.0	50.1	49.9	5.6	5.6	50	51.5

Water Quality Monitoring Data for Contract 2 and 3

Date	1-Feb-16				-		-		-	-		-	•	-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
WM4-CA	11.01	0.10	13.1	12.1	11.61	11.6	110.4	110.6	18.1	18.3	8.2	0 1	12	12.0
WM4-CA	11:01	0.19	13.1	13.1	11.62	11.6	110.7	110.0	18.4	18.5	8.2	8.2	12	12.0
WM4 CD	10.00	0.25	13.9	12.0	10.38	10.4	99.5	00.6	16.7	165	7.8	79	15	15.0
WM4-CB	10:09	0.25	13.9	13.9	10.4	10.4	99.7	99.6	16.3	16.5	7.9	/.9	15	15.0
	10.22	0.22	13.5	12.5	11.08	11.1	106.3	106.4	30.4	20.7	8	0.1	18	17.0
WM4	10:32	0.32	13.5	13.5	11.09	11.1	106.4	106.4	31.0	30.7	8.1	8.1	16	17.0

Date	3-Feb-16	-		-	_		-		-	-	-	-	•	•
Location	Time	Depth (m)	Tem	o (oC)	DO (1	ng/L)	DO	(%)	Turbidi	y (NTU)	р	H	SS(n	ng/L)
	11.21	0.21	14.8	14.0	13.57	12.6	134.0	124.2	12.2	12.2	8.1	0.1	9	0.5
WM4-CA	11:31	0.21	14.8	14.8	13.63	13.6	134.6	134.3	12.3	12.3	8.1	8.1	10	9.5
WM4 CD	11.50	0.22	14.6	14.6	11.57	11.6	113.8	112 (15.7	15.0	7.6	7.6	11	10.5
WM4-CB	11:52	0.22	14.6	14.6	11.53	11.6	113.4	113.6	16.0	15.9	7.6	7.6	10	10.5
110.64	11.10	0.22	14.2	14.0	10.94	10.0	106.7	106.6	24.8	25.0	7.7		19	10.0
WM4	11:10	0.33	14.2	14.2	10.91	10.9	106.4	106.6	25.1	25.0	7.7	/./	17	18.0

Date	5-Feb-16		_											
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(m	ıg/L)
WM4-CA	12:07	0.20	16.3	16.3	12.58	12.6	128.2	128.3	6.0	6.0	8.1	0 1	5	5.0
WM4-CA	12:07	0.20	16.3	10.5	12.61	12.0	128.4	128.5	6.1	0.0	8.1	8.1	5	5.0
WM4 CD	12.42	0.24	17.3	17.2	10.25	10.2	106.7	106.9	15.7	15.6	7.5	7.5	23	24.0
WM4-CB	12:42	0.24	17.3	17.5	10.29	10.3	106.9	106.8	15.5	15.6	7.5	1.5	25	24.0
	11.24	0.20	15.9	15.0	14.61	14.0	147.7	147.0	7.8	7.0	8.1	0.1	6	()
WM4	11:34	0.28	15.9	15.9	14.63	14.6	147.8	147.8	7.9	7.8	8.1	8.1	6	6.0

Date	11-Feb-16													
Location	Time	Depth (m)	Тетр	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	15:13	0.24	23.6	23.6	11.55	11.6	136.0	136.1	5.1	5 1	7.7	77	5	4.5
WM4-CA	13.15	0.24	23.6	25.0	11.57	11.0	136.1	150.1	5.1	3.1	7.7	/./	4	4.3
WM4 CD	12.29	0.26	24.1	24.1	11.07	11.1	131.8	121.0	8.4	0.4	7.3	7.2	8	8.0
WM4-CB	13:38	0.26	24.1	24.1	11.1	11.1	132.0	131.9	8.4	8.4	7.3	/.3	8	8.0
	14.40	0.21	23	22.0	11.41	11 4	133.1	122.0	8.1	0.2	7.5	7.5	12	0.5
WM4	14:49	0.31	23	23.0	11.42	11.4	133.3	133.2	8.2	8.2	7.5	7.5	7	9.5

Date	13-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
	12.00	0.20	22.5	22.5	11.87	11.0	137.1	127.2	3.4	2.4	7.3	7.2	<2	\sim
WM4-CA	12:00	0.20	22.5	22.5	11.9	11.9	137.3	137.2	3.4	3.4	7.3	1.5	<2	<2
WM4-CB	12:12	0.22	22.6	22.6	10.8	10.8	124.9	125.0	5.6	5.6	7	7.0	9	8.5
WIVI4-CD	12.12	0.22	22.6	22.0	10.85	10.8	125.1	123.0	5.7	5.6	7	7.0	8	0.3
	11.42	0.21	22.7	22.7	10.68	10.7	124.0	104.1	7.8	7.0	7	7.1	11	10.5
WM4	11:43	0.31	22.7	22.7	10.7	10.7	124.1	124.1	7.9	7.8	7.1	/.1	10	10.5

Date	16-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	11:37	0.25	15.4	15.4	14.94	14.9	149.5	149.3	5.7	57	9.2	92	4	3.0
WM4-CA	11.57	0.25	15.4	13.4	14.89	14.9	149.0	149.5	5.7	5.7	9.2	9.2	2	5.0
WM4-CB	12:06	0.22	16.4	16.4	13.69	13.7	140.1	140.0	20.2	20.3	9.1	9.1	32	31.5
WINI4-CD	12.00	0.23	16.4	10.4	13.66	13.7	139.8	140.0	20.4	20.5	9	9.1	31	51.5
	11.10	0.20	15.3	15.2	13.75	12.7	137.2	127.1	10.5	10.6	8.6	9.6	10	0.5
WM4	11:10	0.30	15.3	15.3	13.71	13.7	136.9	137.1	10.6	10.6	8.6	8.6	9	9.5

Date	18-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	Н	SS(n	ng/L)
WM4-CA	10:13	0.22	14.8	14.8	7.66	77	75.8	75.7	6.0	6.0	8.1	8.1	<2	\sim
WM4-CA	10:13	0.22	14.8	14.8	7.67	/./	75.6	/5./	6.0	6.0	8.1	8.1	<2	<2
	10.29	0.24	15.8	15.0	6.19	()	62.5	(2.5	29.9	20.1	7.4	7.4	45	45.0
WM4-CB	10:38	0.24	15.8	15.8	6.18	6.2	62.4	62.5	30.2	30.1	7.4	/.4	45	45.0
	0.56	0.24	15.5	15.5	7.34	7.2	73.6	72 (20.9	21.1	8.2	0.2	18	17.0
WM4	9:56	0.34	15.4	15.5	7.33	1.3	73.5	73.6	21.2	21.1	8.2	8.2	16	17.0

Date	20-Feb-16	-		-			-		-	-	•	-	•	
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
WM4-CA	9:59	0.22	16.6	16.6	9.37	9.4	98.5	98.6	6.4	6.4	6.4	6.4	2	2.0
WM4-CA	9.39	0.22	16.6	10.0	9.38	9.4	98.6	98.0	6.4	6.4	6.4	6.4	2	2.0
WM4-CB	10:24	0.21	17.1	171	7.28	7.2	76.2	76.2	3.1	2.1	5.8	5.8	19	19.0
WINI4-CD	10.24	0.21	17.1	1/.1	7.29	1.5	76.3	76.3	3.1	5.1	5.8	3.8	19	19.0
WINAA	0.40	0.21	17.6	17.6	8.83	0.0	92.3	02.4	13.8	14.0	6.4	6.4	11	11.5
WM4	9:40	0.31	17.6	17.6	8.84	8.8	92.4	92.4	14.1	14.0	6.4	6.4	12	11.5

Date	22-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
WM4-CA	12:33	0.22	18.5	18.5	8.75	8.8	93.6	93.7	6.4	6.4	6.7	6.8	4	4.0
WW4-CA	12.55	0.22	18.5	16.5	8.76	0.0	93.7	95.7	6.5	6.4	6.8	0.8	4	4.0
WM4-CB	13:01	0.25	18.7	18.7	7.08	7 1	75.7	75.8	16.7	16.0	6.3	6.3	18	18.5
WW4-CD	15.01	0.23	18.7	10.7	7.09	/.1	75.8	/3.8	16.9	16.8	6.3	0.5	19	18.3
W/N/A	12.07	0.20	18.7	10.7	7.78	7.0	83.8	92.0	20.1	20.0	6.7	67	30	20.0
WM4	12:07	0.29	18.7	18.7	7.8	7.8	83.9	83.9	19.8	20.0	6.7	6.7	30	30.0

Date	24-Feb-16	-	-		-	-	-		-	-	-	-	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
	14.15	0.21	16.8	16.0	9.33	0.2	97.3	07.4	4.5	4.5	6.3	62	3	2.0
WM4-CA	14:15	0.21	16.8	16.8	9.36	9.3	97.5	97.4	4.5	4.5	6.3	6.3	3	3.0
WM4-CB	13:20	0.24	16.5	16.5	8.96	9.0	91.9	91.8	9.1	9.1	6.3	6.4	18	18.0
W W14-CD	15.20	0.24	16.5	10.5	8.94	9.0	91.7	91.8	9.0	9.1	6.4	0.4	18	18.0
WM4	12.42	0.20	17.2	17.0	9.1	0.1	93.4	02.5	7.2	7.2	6.3	62	15	14.0
W 1V14	13:42	0.30	17.2	17.2	9.11	9.1	93.5	93.5	7.2	1.2	6.3	6.3	13	14.0

Date	26-Feb-16	-		-			-		-	-		-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	y (NTU)	р	Н	SS(n	ng/L)
WM4-CA	13:17	0.23	18.3	18.3	9.37	9.4	99.7	99.8	5.3	5.3	6.5	6.5	4	4.5
WWI4-CA	13.17	0.23	18.3	16.5	9.39	9.4	99.8	99.0	5.3	5.5	6.5	6.5	5	4.5
WM4-CB	14:01	0.27	17.3	17.3	8.69	8.7	90.2	90.3	7.7	7.7	6	6.0	9	9.5
WIVI4-CD	14.01	0.27	17.3	17.5	8.72	0./	90.3	90.5	7.8	1.1	6	6.0	10	9.5
WINAA	12.40	0.26	18.6	10 (8.69	07	93.6	02.7	148.0	140 5	6.7	67	141	120.0
WM4	12:40	0.26	18.6	18.6	8.7	8.7	93.7	93.7	151.0	149.5	6.7	6.7	135	138.0

Date	27-Feb-16								
Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pН	SS(m	g/L)
WM4-CA	10:12	0.27				16.8 16.6		10	10.0
WWW-CA	10.12	0.27				16.4		10	10.0
WM4-CB	10:27	0.24				11.0 11.3		15	15.0
WWH-CD	10.27	0.24				11.5		15	13.0
WINTA	10.26	0.26				12.2		22	22.0
WM4	10:36	0.26				12.2 12.3		22	22.0

Date	29-Feb-16	_	-		_		-	-	-			-	-	-
Location	Time	Depth (m)	Temj	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
	10.25	0.21	20.1	20.1	9.2	0.2	99.4	00.5	5.1	5 1	6.1	6.1	2	2.5
WM4-CA	10:25	0.21	20.1	20.1	9.21	9.2	99.5	99.5	5.1	5.1	6.1	6.1	3	2.5
WM4-CB	9:41	0.25	23.5	23.5	6.09	6.1	71.8	71.9	7.5	75	6.1	6.1	10	10.0
W W14-CD	9.41	0.23	23.5	25.5	6.1	6.1	71.9	/1.9	7.6	1.5	6.1	6.1	10	10.0
	10.00	0.20	19.5	10.5	8.81	0.0	96.0	06.1	8.6	9.6	6.2	()	12	11.5
W 1 V1 4	WM4 10:00	0.30	19.5	19.5	8.82	8.8	96.1	96.1	8.6	8.6	6.2	6.2	11	11.5

Water Quality Monitoring Data for Contract 6

Date	2-Feb-16												-	
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
WM2A-C	10:52	0.26	13.5	12.5	13.31	13.3	127.8	127.9	5.3	5.3	8.10	8.1	<2	<2
WM2A-C	10.32	0.20	13.5	13.5	13.35	15.5	128.0	127.9	5.3	5.5	8.10	0.1	<2	~2
WM2A	10:25	0.30	12.8	12.8	11.98	12.0	113.2	112.2	20.0	19.8	8.00	8.0	11	11.5
W WIZA	10.23	0.50	12.8	12.8	11.99	12.0	113.3	113.3	19.6	19.8	8.00	8.0	12	11.5

Date	4-Feb-16					-	-	-	-	-		-	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(m	ng/L)
WM2A-C	12.25	0.24	17.4	17.4	9.21	0.2	96.1	06.0	41.7	42.0	8.10	0 1	21	21.5
WM2A-C	13:35	0.24	17.4	17.4	9.17	9.2	95.8	96.0	42.2	42.0	8.10	8.1	22	21.5
WM2A	14:06	0.26	17.8	17.8	9.19	9.2	96.6	96.5	17.7	17.9	7.90	7.9	14	14.5
W WIZA	14:00	0.20	17.8	17.8	9.15	9.2	96.3	90.5	18.1	17.9	7.90	7.9	15	14.3

Date	6-Feb-16						-		-	-				
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
	0.50	0.25	14.2	14.2	15.18	15.0	147.8	1477	7.2	7.2	7.80	7.0	3	2.0
WM2A-C	9:50	0.25	14.2	14.2	15.14	15.2	147.6	147.7	7.2	1.2	7.80	7.8	3	3.0
WM2A	0.22	0.26	14.8	14.0	14.49	145	140.0	120.7	6.0	6.0	7.90	7.0	3	2.0
WIVIZA	9:32 0.26	14.8	14.8	14.42	14.5	139.3	139.7	6.0	6.0	7.90	7.9	<2	3.0	

Date	11-Feb-16					-							-	-
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
	10.50	0.22	21.5	21.5	11.61	11.6	131.6	121.0	5.0	5.0	7.70	77	<2	2.0
WM2A-C	10:50	0.23	21.5	21.5	11.62	11.6	131.9	131.8	5.1	5.0	7.70	1.1	2	2.0
WM2A	10:21	0.26	22.3	22.3	11.85	11.9	136.3	136.4	5.4	5 5	7.50	75	5	15
WIVIZA	10:21	0.20	22.3	22.3	11.86	11.9	136.5	130.4	5.5	5.5	7.50	7.5	4	4.5

Date	13-Feb-16			-			-	
Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pH	SS(mg/L)

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works <u>Monthly Environmental Monitoring & Audit Report (No.31) – February 2016</u>



	0.45	0.22	22.5	22.5	12.05	10.1	139.2	120.2	7.1	7.1	7.50	75	5	4.0
WM2A-C	9:45	0.23	22.5	22.5	12.07	12.1	139.3	139.3	7.1	/.1	7.50	1.5	3	4.0
	0.26	0.25	22.3	22.2	12.17	12.2	139.0	120.1	6.0	6.0	7.60	76	8	7.5
WM2A	9:26	0.25	22.3	22.3	12.18	12.2	139.1	139.1	6.0	6.0	7.60	7.6	7	1.5

Date	15-Feb-16					-	-		-	-	-	-	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (r	mg/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
	10.57	0.24	16.3	16.2	11.16	11.2	113.9	112.0	6.7	67	8.20	0.2	3	4.0
WM2A-C	10:57	0.24	16.3	16.3	11.15	11.2	113.8	113.9	6.7	6.7	8.20	8.2	5	4.0
	11.21	0.22	16	16.0	11.81	11.0	119.5	110.4	5.9	5.0	8.00	8.0	8	7.5
WM2A	11:31	0.22	16	16.0	11.79	11.8	119.3	119.4	5.8	5.9	8.00	8.0	7	7.5

Date	17-Feb-16						-		-	-				
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p]	H	SS(m	ng/L)
	11.20	0.24	15.6	15 (8.89	0.0	89.2	20.2	5.7	57	7.20	7.2	<2	2.0
WM2A-C	11:26	0.24	15.6	15.6	8.9	8.9	89.4	89.3	5.7	5.7	7.20	7.2	2	2.0
WM2A	11.50	0.27	14.8	14.9	8.97	0.0	90.3	00.4	4.8	1 0	7.10	7.1	3	2.0
www12A	11:58	0.27	14.8	14.8	8.98	9.0	90.5	90.4	4.8	4.8	7.10	/.1	3	3.0

Date	19-Feb-16		,		,		-			-		-	-	
Location	Time	Depth (m)	Temp	• (oC)	DO (r	ng/L)	DO	(%)	Turbidit	ty (NTU)	p]	H	SS(n	ng/L)
	12.42	0.26	16.6	16.6	9.1	0.1	93.2	02.2	12.6	10.7	5.80	5.0	10	10.0
WM2A-C	12:42	0.26	16.6	16.6	9.13	9.1	93.4	93.3	12.7	12.7	5.80	5.8	10	10.0
WM2A	12.21	0.20	15.8	15.0	9.42	0.4	95.0	04.0	22.9	23.0	5.80	5.0	14	14.5
W WIZA	13:31	0.29	15.8	15.8	9.4	9.4	94.7	94.9	23.1	23.0	5.80	5.8	15	14.5

Date	23-Feb-16						-			-				
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
WM2A-C	11.05	0.26	17.3	17.2	8.69	07	90.5	00.6	7.3	7.2	7.50	76	4	2.0
WM2A-C	11:25	0.26	17.3	17.3	8.7	8.7	90.6	90.6	7.3	7.3	7.60	7.6	2	3.0
	11.07	0.21	17.4	174	7.84	7.0	81.8	91.0	8.6	9.6	7.20	7.2	5	4 5
WM2A	11:07	0.21	17.4	17.4	7.86	7.9	82.0	81.9	8.6	8.6	7.20	7.2	4	4.5

Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx

Date	25-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
WM2A-C	12:05	0.25	17	17.0	9.81	9.8	101.6	101.7	7.4	7.4	6.30	6.2	2	2.0
WMZA-C	12.03	0.23	17	17.0	9.82	9.8	101.7	101.7	7.5	/.4	6.30	6.3	<2	2.0
WM2A	11.45	0.22	15.9	15.0	9.88	0.0	100.0	100.1	13.4	12.5	6.70	67	8	8.0
W WIZA	11:45	0.22	15.9	15.9	9.89	9.9	100.1	100.1	13.5	13.5	6.70	6.7	8	8.0

Date	27-Feb-16							· · · · · · · · · · · · · · · · · · ·		-				
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(m	ng/L)
	0.19	0.27	17.2	17.2	9.3	0.2	97.0	07.1	6.4	6.4	5.80	5.0	<2	~2
WM2A-C	9:18	0.27	17.2	17.2	9.33	9.3	97.2	97.1	6.4	6.4	5.90	5.9	<2	<2
WM2A	0.25	0.26	17.3	17.2	10.17	10.2	105.3	105.4	21.7	22.2	5.70	5.0	11	12.0
WMZA	9:35	0.26	17.2	17.3	10.18	10.2	105.4	105.4	22.6	22.2	5.80	5.8	13	12.0

Date	29-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(m	ng/L)
WM2A C	12.50	0.22	19.2	10.2	9.43	0.5	102.7	102.9	7.6	7.6	5.50	5.5	4	2.5
WM2A-C	13:52	0.23	19.2	19.2	9.47	9.5	102.9	102.8	7.6	7.6	5.50	5.5	3	3.5
WM2A	14.15	0.25	20.8	20.8	9.61	9.6	107.7	107.9	10.4	10.4	5.50	5 5	11	11.5
WIVIZA	14:15	0.23	20.8	20.8	9.64	9.0	107.9	107.8	10.4	10.4	5.50	5.5	12	11.5

Date	1-Feb-16													
Location	Time	Depth (m)	Temp	(oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
WM2B-C	15.21	0.04							9.5	0.5			12	12.0
WM2B-C	15:31	0.04		-					9.4	9.5			12	12.0
	14.50	0.05							90.0	00 7			64	(1.0
WM2B	14:50	0.05							89.4	89.7			64	64.0

Date	2-Feb-16	-				-	-	-	-		-	-	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
	11.20	0.05	17.7	177	11.1	11.1	125.5	125.7	3.5	25	7.80	7.0	<2	2.0
WM2B-C	11:20	0.05	17.7	17.7	11.15	11.1	125.9	125.7	3.5	3.5	7.80	7.8	<2	2.0
WM2B	11.40	0.02	14.5	15.0	12.77	12.8	116.5	1167	230.0	222.0	7.20	7.2	268	260 5
WM2B	11:48	0.02	15.5	15.0	12.78	12.8	116.8	116.7	236.0	233.0	7.20	1.2	271	269.5

Date	3-Feb-16													
Location	Time	Depth (m)	Тетр	(oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
WMOD C	12.25	0.01							8.7	07			6	()
WM2B-C	12:35	0.01							8.7	8.7			6	6.0
	10.47	0.02							10.3	10.0			7	7.0
WM2B	12:47	0.02							10.1	10.2			7	7.0

Date	4-Feb-16					-		-	-	-		-	-	
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
WMOD C	12.29	0.01	20.3	20.2	9.35	03	103.5	102.2	5.1	5 1	8.80	0.0	11	11.0
WM2B-C	12:28	0.01	20.3	20.3	9.31	9.3	103.0	103.3	5.1	5.1	8.80	8.8	11	11.0
WAAD	12.50	0.02	19.9	20.0	9.91	0.0	104.5	104.2	10.6	10.9	7.90	7.0	11	11.5
WM2B	12:59	0.02	20	20.0	9.88	9.9	104.1	104.3	10.9	10.8	7.90	7.9	12	11.5

Date	6-Feb-16	-						-	-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(m	ng/L)
WM2B-C	10.45	0.01	19.9	10.0	10.97	10.0	120.4	120.1	3.2	3.2	6.90	6.0	<2	~)
WM2B-C	10:45	0.01	19.9	19.9	10.91	10.9	119.8	120.1	3.2	3.2	6.90	6.9	<2	<2
WM2B	10:33	0.02	15.6	15.6	13.46	12.4	135.4	125.1	5.2	5.2	6.60	6.6	3	2.0
WM2B	10:35	0.02	15.6	15.6	13.41	13.4	134.8	135.1	5.2	5.2	6.60	6.6	3	3.0

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Monthly Environmental Monitoring & Audit Report (No.31) – February 2016

Date	11-Feb-16													
Location	Time	Depth (m)	Temp	(oC)	DO (1	ng/L)	DO	(%)	Turbidit	ty (NTU)	p	H	SS(m	ng/L)
	11.16	0.01	22.6	22 (10.7	10.7	123.8	122.0	4.1	4 1	7.50	7.5	4	5.0
WM2B-C	11:16	0.01	22.6	22.6	10.71	10.7	124.0	123.9	4.1	4.1	7.50	7.5	6	5.0
WAAD	11.40	0.01	22.8	22.9	11.91	11.0	138.4	120.5	3.8	2.0	7.20	7.2	<2	2.0
WM2B	11:42	0.01	22.8	22.8	11.93	11.9	138.5	138.5	3.8	3.8	7.20	1.2	2	2.0

Date	13-Feb-16													
Location	Time	Depth (m)	Temp	(oC)	DO (1	ng/L)	DO	(%)	Turbidi	ty (NTU)	p	H	SS(n	ng/L)
WM2B-C	10.24	0.01	22.1	22.1	12.38	10.4	141.8	141 7	9.7	0.6	8.10	0.1	12	11.5
WM2B-C	10:24	0.01	22.1	22.1	12.35	12.4	141.5	141.7	9.6	9.6	8.10	8.1	11	11.5
WAAD	10.02	0.01	22.3	22.2	11.44	11.4	131.6	121.7	3.6	2.0	7.30	7.2	2	2.5
WM2B	10:03	0.01	22.3	22.3	11.45	11.4	131.8	131.7	3.6	3.6	7.30	1.5	3	2.5

Date	15-Feb-16	-				-								
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
	10.20	0.01	17	17.0	10.82	10.9	113.0	112.2	3.3	2.2	8.00	0.0	4	2.0
WM2B-C	10:29	0.01	17	17.0	10.87	10.8	113.4	113.2	3.3	3.3	8.00	8.0	2	3.0
WAAD	10.02	0.01	16.2	16.0	12.06	12.0	122.6	122.5	4.5	4 5	8.70	07	5	4 5
WM2B	10:02	0.01	16.2	16.2	12.03	12.0	122.4	122.5	4.5	4.5	8.70	8./	4	4.5

Date	17-Feb-16					-			-					
Location	Time	Depth (m)	Temp	(oC)	DO (I	ng/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(m	ng/L)
	10.57	0.01	15.7	15.7	7.28	7.2	73.3	72.4	3.2	3.2	7.40	7.4	<2	-0
WM2B-C	10:57	0.01	15.7	15.7	7.29	1.5	73.5	73.4	3.2	3.2	7.40	7.4	<2	<2
	10.22	0.01	15.8	15.0	7.52	7.5	75.9	75.9	4.2	4.2	7.50	7.5	<2	2.0
WM2B	10:32	0.01	15.8	15.8	7.53	1.5	75.9	/5.9	4.2	4.2	7.50	1.5	2	2.0

Date	19-Feb-16					-	-	-	-	-		-		
Location	Time	Depth (m)	Temp	o (oC)	DO (1	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(m	ng/L)
WMOD C	11.41	0.01	17.7	177	8.3	0.2	90.0	80.0	12.1	12.2	6.40	6.4	36	27.0
WM2B-C	11:41	0.01	17.6	17.7	8.27	8.3	89.8	89.9	12.3	12.2	6.40	6.4	38	37.0
WM2B	12:10	0.01	17.3	173	9.65	9.7	100.7	100.8	10.3	10.4	6.20	60	9	9.0
W WIZB	12:10	0.01	17.3	17.5	9.68	9.7	100.9	100.8	10.5	10.4	6.20	6.2	9	9.0

Date	23-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WMOD C	11.25	0.01	17.3	17.2	9.46	0.5	98.4	0.9.5	5.9	5.0	7.40	7.4	9	0.5
WM2B-C	11:35	0.01	17.3	17.3	9.48	9.5	98.5	98.5	5.9	5.9	7.40	7.4	10	9.5
WAAD	11.45	0.01	17.3	17.2	10.14	10.1	105.4	105.4	25.6	0E 8	7.40	7.4	12	11.0
WM2B	11:45	0.01	17.3	17.3	10.13	10.1	105.3	105.4	25.8	25.7	7.40	7.4	10	11.0

Date	24-Feb-16								-					
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM2B-C	15:40	0.01							4.9	4.9			<2	<2
									5.0 10.4				<2 7	
WM2B	15:20	0.01							10.5	10.5			7	7.0

Date	25-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (r	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ıg/L)
WMOD C	12.26	0.02	20.4	20.4	8.16	0.2	90.4	00.5	2.5	2.5	6.30	()	<2	~2
WM2B-C	12:36	0.02	20.4	20.4	8.18	8.2	90.5	90.5	2.5	2.5	6.30	6.3	<2	<2
WMOD	12.17	0.02	16.5	165	10.24	10.2	104.8	104.0	95.9	95.5	6.20	()	79	80.5
WM2B	12:17	0.02	16.5	16.5	10.25	10.2	104.9	104.9	95.0	95.5	6.20	6.2	82	80.5

Date	26-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM2B-C	12:16	0.01							6.1	6.2			6	6.0
									6.2 2.9				6	
WM2B	12:06	0.02							2.9	2.9			6	6.0



Date	27-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM2B-C	9:00	0.01	17.4	17.4	9.8	0.8	101.7	101.9	4.1	4.1	6.10	6.1	<2	\sim
WWZD-C	9.00	0.01	17.4	1/.4	9.81	9.8	101.8	101.8	4.1	4.1	6.10	6.1	<2	<2
WM2B	8:53	0.02	17.5	17.5	10.72	10.7	110.6	110.7	10.7	10.7	6.10	6.1	9	9.0
WIVIZD	8.33	0.02	17.5	17.5	10.73	10.7	110.7	110.7	10.6	10.7	6.10	6.1	9	9.0

Date	29-Feb-16						-			-				
Location	Time	Depth (m)	Temp	o (oC)	DO (I	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(m	ng/L)
WMOD C	12.09	0.01	22.1	22.1	8.31	0.2	92.9	02.0	5.9	5.0	5.70	57	4	25
WM2B-C	12:08	0.01	22.1	22.1	8.34	8.3	93.1	93.0	5.9	5.9	5.70	5.7	3	3.5
WMOD	11.40	0.02	22.1	22.1	9.31	0.2	106.6	106.7	47.1	A77 A	5.60	5 (40	20.0
WM2B	11:49	0.02	22.1	22.1	9.34	9.3	106.8	106.7	47.7	47.4	5.60	5.6	38	39.0

Water Quality Monitoring Data for Contract 2 and 6

Date	2-Feb-16													
Location	Time	Depth (m)	Temp	(oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	р	H	SS(n	ng/L)
	12.21	0.05	14.9	14.0	12.12	10.1	120.2	120.4	14.5	147	6.90	6.0	31	21.0
WM3-C	12:31	0.05	14.9	14.9	12.15	12.1	120.5	120.4	14.8	14.7	6.90	6.9	31	31.0
WN (2	12.04	0.25	14	14.0	11.76	11.0	114.2	1144	11.0	11.2	7.50	7.5	6	()
WM3	13:04	0.25	14	14.0	11.8	11.8	114.5	114.4	11.3	11.2	7.50	1.5	6	6.0

Date	4-Feb-16													-
Location	Time	Depth (m)	Temp	(oC)	DO (I	mg/L)	DO	(%)	Turbidit	ty (NTU)	р	H	SS(n	ng/L)
	11.25	0.05	19.2	10.2	11.72	117	127.1	107.1	22.4	22.6	8.30	0.2	21	21.5
WM3-C	11:35	0.05	19.2	19.2	11.71	11./	127.0	127.1	22.8	22.6	8.30	8.3	22	21.5
W/M2	12.01	0.27	19	10.1	10.24	10.2	108.2	109.0	16.0	16.2	7.90	8.0	13	14.0
WM3	12:01	0.27	19.1	19.1	10.19	10.2	107.7	108.0	16.3	16.2	8.00	8.0	15	14.0

Date	6-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
WM3-C	11:01	0.02	17.1	17.1	10.25	10.3	106.6	106.7	15.6	15.5	6.70	67	13	14.0
www.s-C	11.01	0.02	17.1	1/.1	10.28	10.5	106.8	100.7	15.4	13.5	6.70	6./	15	14.0
WM3	11.14	0.27	15.1	15.1	11.61	11.6	115.5	115 7	8.0	8.0	7.40	7.4	10	10.0
vv 1VI3	11:14	0.27	15.1	15.1	11.63	11.6	115.8	115.7	8.0	8.0	7.40	/.4	10	10.0

Date	11-Feb-16					-	-	-	•	•		-	•	-
Location	Time	Depth (m)	Temp	(oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	p	H	SS(n	ng/L)
	12.00	0.02	23.2	22.2	11.09	11.1	129.9	10(5	5.0	5.0	6.70	67	13	10.5
WM3-C	12:08	0.02	23.2	23.2	11.11	11.1	123.1	126.5	5.0	5.0	6.70	6.7	8	10.5
WN 42	12.20	0.25	23.5	22.5	10.69	10.7	125.8	125.0	4.2	4.2	7.00	7.0	5	5 5
WM3	12:29	0.25	23.5	23.5	10.72	10.7	126.0	125.9	4.3	4.2	7.00	7.0	6	5.5

Date	13-Feb-16				-	-	-	-			-	-		
Location	Time	Depth (m)	Тетр	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		ng/L)
	10.47	0.02	22	22.0	12.82	12.0	146.8	146.6	22.4	22.6	7.80	7.0	20	10.5
WM3-C	WM3-C 10:47	0.02	22	22.0	12.78	12.78 12.8	146.3	140.0	22.7	22.0	7.80	7.8	19	19.5
W/M2	11.10	0.20	21.7	21.7	11.75	11.0	130.8	120.0	8.2	0.2	7.10	7.1	<2	~2
WM3	11:10	0.30	21.7	21.7	11.76	11.8	131.0	130.9	8.3	8.2	7.10	/.1	<2	<2

Date	15-Feb-16													
Location	Time	Depth (m)	Temp	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		ng/L)
WM3-C	12.17	0.02	17.9	10.0	10.18	10.2	108.3	109.2	12.4	10.2	7.20	7.2	23	22.5
WM3-C	12:17	0.02	18	18.0	10.17	10.2	108.1	108.2	12.2	12.3	7.20	1.2	22	22.5
11/1/2	12.45	0.22	17.2	17.0	10.97	11.0	113.7	112 (10.2	10.2	7.20	7.2	7	7.5
WM3	12:45	0.23	17.2	17.2	10.95	11.0	113.5	113.6	10.3	10.3	7.30	1.5	8	7.5

Date	17-Feb-16				-	-	-	-	•			-		-	
Location	Time	Depth (m)	Temp	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		рН		SS(mg/L)	
	12.24	0.02	15.1	15 1	7.51	7.5	75.6	75 7	10.6	10.5	6.70	(9	42	41.5	
WM3-C	12:34	0.02	15.1	15.1	7.52	7.5	75.7	75.7	10.4	10.5	6.80	6.8	41	41.5	
11/1/2	12.50	0.29	15.4	15 4	7.26	7.2	73.2	72.2	5.1	5.1	7.00	7.0	10	10.0	
WM3	12:59	0.28	15.3	15.4	7.28	1.5	73.4	/3.3	5.1	5.1	7.00	7.0	10	10.0	

Date	19-Feb-16													
Location	Time	Depth (m)	Temp	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		рН		ng/L)
	11.00	0.02	17.5	175	9.28	0.2	97.1	07.2	27.8	28.0	5.70	57	44	12.5
WM3-C	11:09	0.02	17.5	17.5	9.31	9.3	97.3	97.2	28.1	28.0	5.70	5.7	43	43.5
WM2	10.40	0.25	16.3	16.2	9.61	0.6	100.1	100.2	25.1	25.0	6.10	60	20	20.0
VV IVI 3	WM3 10:40	10:40 0.25	16.3	16.3	9.63	9.6	100.4	100.3	24.9	- 25.0	6.20	6.2	20	20.0

Date	23-Feb-16													
Location	Time	Depth (m)	Temp	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		рН		ng/L)
	10.20	0.02	19.1	10.1	9.01	0.0	97.4	07.5	33.9	24.0	7.00	7.0	26	26.0
WM3-C	10:30	0.02	19.1	19.1	9.02	9.0	97.5	97.5	34.1	34.0	7.00	7.0	26	26.0
WA (2	10.15	0.25	16.8	16.0	8.61	9.6	89.7	00.0	13.8	12.0	7.00	7.0	12	10.5
WM3	10:15	0.25	16.8	16.8	8.62	8.6	89.8	89.8	14.0	13.9	7.00	7.0	13	12.5

Date	25-Feb-16													
Location	Time	Depth (m)	Temp	• (oC)	DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM3-C	12.49	0.02	17	17.0	9.77	0.8	100.9	101.0	333.0	224.0	6.30	6.2	194	197.0
WM3-C	12:48	0.03	17	17.0	9.79	9.8	101.1	101.0	335.0	334.0	6.30	6.3	200	19/.0
WM3	13:17	0.22	16.8	16.8	9.55	9.6	98.3	08.4	46.1	46.5	6.30	6.2	35	34.5
vv 1VI3	15:17	0.22	16.8	10.8	9.56	9.0	98.4	98.4	46.8	40.3	6.30	6.3	34	34.3



Date	27-Feb-16													
Location	Time	Depth (m)	Temp	o (oC)	DO (1	ng/L)	DO	(%)	Turbidit	y (NTU)	p]	Н	SS(n	ng/L)
	9.42	0.02	18.3	10.2	9.55	95	105.6	105.5	17.1	174	5.90	6.0	26	25.5
WM3-C	WM3-C 8:43	0.02	18.3	18.3	9.53 9.5	105.3	105.5	17.6	17.4	6.00	6.0	25	25.5	
WM3	8:22	0.26	16.4	16.4	10.8	10.8	110.2	110.3	9.0	9.0	6.10	6.1	7	7.0
vv IVI3	0.22	0.20	16.4	10.4	10.81	10.8	110.3	110.5	9.0	9.0	6.10	6.1	7	7.0

Date	29-Feb-16					-	-		-			-		-
Location	Time	Depth (m)	Temp	o (oC)	DO (I	mg/L)	DO	(%)	Turbidi	ty (NTU)	р	H	SS(n	ng/L)
	11.20	0.02	22.2	22.2	8.93	8.0	102.4	102 (17.0	17.2	5.40	5.4	33	22.0
WM3-C	13-C 11:30 0.03	0.05	22.2	22.2	8.95	8.9	102.7	102.6	17.3	17.2	5.40	5.4	33	33.0
W/M2	11.05	0.22	21.7	21.0	8.94	0.0	101.6	101.7	15.8	16.0	5.40	5.4	16	16.5
WM3	11:05	0.23	21.8	21.8	8.96	9.0	101.8	101.7	16.1	16.0	5.40	5.4	17	16.5





Appendix J


Graphical Plots for Monitoring Result




<u>Air Quality – 1-hour TSP</u>




















Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx















<u>Air Quality – 24-hour TSP</u>

































Noise










Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx






























Water Quality











Date






Z:\Jobs\2013\TCS00694\600\EM&A Report\Monthly EM&A Report\31th (Feb 2016)\R0151v2.docx


 \Diamond

50.0


0.0






























Appendix K

Meteorological Data



				,	Ta Kwu 🛛	Ling Station	
Date		Weather	Total Rainfall (mm)	Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Directio n
1-Feb-16	Mon	It will be fine. Light to moderate northerly winds.	11.3	11.5	12.7	85	N
2-Feb-16	Tue	It will be fine. Light to moderate northerly winds.	Trace	7.9	12	80	N/NW
3-Feb-16	Wed	It will be fine. Light to moderate northerly winds.	Trace	10.4	5.2	70	N/NW
4-Feb-16	Thu	It will be fine. Light to moderate northerly winds.	0	16.3	6.1	68.5	W/NW
5-Feb-16	Fri	It will be fine and dry. Cold tonight. Moderate to fresh northerly winds.	0	14.5	9.7	60.5	N/NW
6-Feb-16	Sat	It will be fine and dry. Cold tonight.	0	14	14.7	39	N/NW
7-Feb-16	Sun						
8-Feb-16	Mon		holiday				
9-Feb-16	Tue		nonday				
10-Feb-16	Wed		-			= ()	E /GE
11-Feb-16	Thu	It will be fine. Light to moderate northerly winds.	Trace	21.4	7.5	76.2	E/SE
12-Feb-16	Fri	It will be fine. Light to moderate northerly winds.	0.1	21	9.6	84.2	E/SE
13-Feb-16	Sat	It will be fine. Light to moderate northerly winds.	0	23	10.2	59	E/SE
14-Feb-16	Sun		holiday				
15-Feb-16	Mon	It will be fine. Light to moderate northerly winds.	0.3	12	12	55.7	Ν
16-Feb-16	Tue	It will be fine. Light to moderate northerly winds.	0	11	8.2	55.5	Ν
17-Feb-16	Wed	Humid and foggy. A few rain patches in the morning and at night. Bright periods in the afternoon. Moderate southeasterly winds.	1.7	11.1	2.9	80.5	N
18-Feb-16	Thu	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight. Moderate northerly winds, fresh later.	3.4	12.1	2.6	87	N
19-Feb-16	Fri	Cloudy and cold. Moderate northerly winds, fresh later.	4.4	14.2	12.2	88	N
20-Feb-16	Sat	Cloudy and cold. Moderate northerly winds, fresh later.	2.4	16	13.9	67	Ν
21-Feb-16	Sun		holiday				
22-Feb-16	Mon	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight. Moderate northerly winds, fresh later.	0.5	17	10.5	83	E/SE
23-Feb-16	Tue	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight. Moderate northerly winds, fresh later.	0.5	14	6.5	86	W/NW
24-Feb-16	Wed	Cloudy. Moderate to fresh north to northeasterly winds.	Trace	12.9	7.6	70	N
25-Feb-16	Thu	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight. Moderate northerly winds, fresh later.	0	14.3	6	70.5	N
26-Feb-16	Fri	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight. Moderate northerly winds, fresh later.	Trace	14.7	5.5	75	N/NW
27-Feb-16	Sat	Cloudy with a few light rain patches. Foggy at first. Rather cool tonight.	Trace	15	9.1	79	N/NW
28-Feb-16	Sun		holiday				
29-Feb-16	Mon	Mainly fine apart from some haze. It will be cool tomorrow morning. Moderate easterly winds, fresh at times at first.	0	16.7	9	61.5	E/NE



Appendix L

Waste Flow Table



Name of Department : CEDD

Contract No./ Work Order No. :

CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2016

(All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Materi	als Generated / Importe	ed (in '000 m3)			Actual Quantities o	f Other C&D Materials	Wastes Generated	
Month	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
January	72.2029	0.0000	0.6482	31.8061	39.7486	0.7684	0.0000	0.0000	0.0000	1.2320	0.1247
February	55.6715	0.0000	1.0145	38.3484	16.3085	0.9343	0.0000	0.0000	0.0000	0.8800	0.1089
March	0.0000										
April	0.0000										
May	0.0000										
June	0.0000										
Half-year total	127.8744	0.0000	1.6627	70.1545	56.0571	1.7027	0.0000	0.0000	0.0000	2.1120	0.2336
July	0.0000										
August	0.0000										
September	0.0000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	127.8744	0.0000	1.6627	70.1545	56.0571	1.7027	0.0000	0.0000	0.0000	2.1120	0.2336

(All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Mater	ials Generated / Importe	ed (in '000 m3)		Actual Quantities of Other C&D Materials / Wastes Generated					
Year	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)	
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)	
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609	
2015	570.9459	0.0000	20.8159	543.2162	6.9138	4.5492	14.1300	3.9220	1.5000	16.1920	1.1696	
2016	127.8744	0.0000	1.6627	70.1545	56.0571	1.7027	0.0000	0.0000	0.0000	2.1120	0.2336	
2017												
2018												
Total	1124.2609	0.0000	25.2148	989.7653	109.2808	11.8764	17.3400	4.3610	1.5070	29.1840	3.6641	

Remark:

Density of C&D material to be
 Density of General Refuse to be

2.2 metric ton/m3 1.6 metric ton/m3 3) Density of Spent Oil to be

0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2016 (year)

	Actua	l Quantities	of Inert C&D	Materials G	enerated Mo	onthly	Actual Quantities of C&D Wastes Generated Monthly				
		Hard Rock									
	Total	and Large	Reused in	Reused in	Disposed			Paper/			Others, e.g.
Month	Quantity	Broken	the	other	as Public	Imported		cardboard		Chemical	general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Plastics	Waste	refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in m ³)	(in '000m ³)						
Jan	2.430	0.253	0.030	0.000	2.400	0.799	0.001	0.000	0.000	0.000	0.115
Feb	1.225	0.651	0.020	0.000	1.205	1.141	0.000	0.000	0.000	0.000	0.110
Mar											
Apr											
May											
Jun											
Sub-total	3.655	0.904	0.050	0.000	3.605	1.940	0.001	0.000	0.000	0.000	0.225
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	3.655	0.904	0.050	0.000	3.605	1.940	0.001	0.000	0.000	0.000	0.225

Note: 1. Assume the density of soil fill is 2 ton/m^3 .

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is 5m³.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.

Contract No. CV/2013/03 Particular Specification Appendix 1.27 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and infrastructure Works -Contract 5

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2016

	A	ctual Quantities	of Inert C&D N	Iaterials Gener	ated Monthly	ý	Actual Q	uantities of C	C&D Wastes	Generated	-
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	0.235	0	0	0	0	0.06
FEB	0	0	0	0	0	0.141	0	0	0	0	0.045
MAR											
APRIL											
MAY											
JUN											
Sub Total	0	0	0	0	0	0.376	0	0	0	0	0.105
JUL											
AUG											
SEP											
ОСТ											
NOV											
DEC											
Total	0	0	0	0	0	0.38	0	0	0	0	0.105

Notes:

Name of Department: CEDD

Ĺ	Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)												
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse			
(in '000m ³)													
0	$\begin{array}{c ccccccccccccccccccccccccccccccccccc$												

Notes:

(1) The performance targets are given in PS clause 6(14) above.

(2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.

(3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature

- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage

- Imported Fill = Estimated by the Contractor = 1 loading = 8m 3

- Metal = Estimated by the Contractor

- Paper/cardboard packaging = Estimated by the Contractor

- Plastics = Estimated by the Contractor

- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)

- Other, e.g. general refuse = Estimated by the Contractor

Monthly Summary Waste Flow Table for <u>2016</u> (year)

Name of Person completing the record: KM LUI (EO)

Project : Liangtang / Heung Yuen Wai Boundary Control Point Site Formation and Infrastructure Works - Contract 6 Contract No.: CV/2013/08 Actual Quantities of C&D Wastes Generated Monthly Actual Quantities of Inert C&D Materials Generated Monthly Hard Rock Total Reused in Paper/ Others, e.g. Reused in and Large Disposed as Chemical Plastics other Imported Fill cardboard Quantity general Month Metals Public Fill Broken the Contract Waste Projects packaging Generated refuse Concrete (see Note 3) $(in '000m^3)$ $(in '000m^3)$ $(in '000m^3)$ $(in '000m^3)$ $(in '000m^3)$ $(in '000m^3)$ (in '000 kg) (in '000kg) (in '000kg) (in '000kg) $(in '000 m^3)$ 58.943 43.001 12.131 31.248 Jan 3.811 0 0 0 0 0.695 Feb 39.85 6.552 0.097 74.418 0 8.785 25.783 0 0 0 0.339 Mar Apr May Jun 133.361 0 12.596 51.981 68.784 37.8 0 0.097 0 0 1.034 Sub-total Jul Aug Sep Oct Nov

45.049

0.391

0

32.28

4.11

0

Notes: (1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

68.765

202.689

(2) Plastics refer to plastic bottles/containers, plastic sheets/ foam from packaging materials.

31.13

(3) Broken concrete for recycling into aggregates.

0

Dec

Total

302.584

Contract No. NE/2014/03 Particular Specification Appendix 1.27

Name of Department: CEDD

Contract No.: NE/2014/03

Monthly Summary Waste Flow Table for 2016(year)

	Act	tual Quantitie	es of Inert C&D	Materials Ge	enerated Mo	nthly	Actua	I Quantities of	C&D Wastes	Generated M	lonthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
Jan	0	0	0	0	0	0	D	0	0	0	0
Feb	O	0	0	0	0.16	0	0	0	0	0	0
Mar											
Apr											
May											
June											
Sub- total	O	0	0	D	0.16	Ð	0	0	0	0	0
July				v							
Aug											
Sept											
Oct											
Nov											
Dec											
Total	0	0	0	D	0.16	0	0	0	0	0	0

Architectural Services Department

Form No. D/OI.03/09.002

Contract No. / Works Order No.: - SSC505

Monthly Summary Waste Flow Table for <u>2016</u> [year] [to be submitted not later than the 15th day of each month following reporting month]

(All quantities shall be rounded off to 3 decimal places.)

		Actual Quantities of Ir	nert Construction Waste Ge	enerated Monthly	
Month	(a)=(b)+(c)+(d)+(e) Total Quantity Generated	(b) Broken Concrete (see Note 4)	(c) Reused in the Contract	(d) Reused in other Projects	(e) Disposed of as Public Fill
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	0.800	0	0	0	0.800
Feb	0.858	0	0	0	0.858
Mar					
Apr					
May					
Jun					
Sub-total	1.658	0	0	0	1.658
Jul					
Aug					
Sep					
Oct					
Nov					
Dec					
Total	1.658	0	0	0	1.658

Architectural Services Department

Form No. D/OI.03/09.002

					Actual Qua	ntities of Nor	n-inert Constr	uction Waste	Generated M	onthly			
Month	Tin	ıber	Ме	tals	-	Paper/ cardboard packaging		tics (ote 3)	Chemic	al Waste	Other Recyclable Materials (see Page 3)		General Refuse disposed of at Landfill
	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '0	00kg)	(in '000m ³)
	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated	recycled	generated
Jan	0.000	0.000	4.73	4.73	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.000	0.072
Feb	0.000	0.000	0.0004	0.0004	0.0186	0.0186	0.000	0.000	0.000	0.000	0.021	0.021	0.065
Mar													
Apr													
May													
Jun													
Sub-total	0.000	0.000	4.7304	4.7304	0.0186	0.0186	0.000	0.000	0.000	0.000	0.021	0.021	0.137
Jul													
Aug													
Sep													
Oct													
Nov													
Dec													
Total	0.000	0.000	4.7304	4.7304	0.0186	0.0186	0.000	0.000	0.000	0.000	0.021	0.021	0.137

Description of mode and deta	ails of recycling if any for the	month e.g. XX	K kg of used timber was ser	nt to YY site for transform	ation into fertilizers
were sent to Action of pap	f cans and 18.6kg bers were sent to <i>Kei</i> for recycling	0	0	0	0

Notes: (1) The performance targets are given in the Particular Specification on Environmental Management Plan.

(2) The waste flow table shall also include construction waste that are specified in the Contract to be imported for use at the site.

(3) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) Broken concrete for recycling into aggregates.

(5) If necessary, use the conversion factor: 1 full load of dumping truck being equivalent to 6.5 m^3 by volume.



Appendix M

Implementation Schedule for Environmental Mitigation Measures



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quali	ty Impact (Construction)					
3.6.1.1	2.1	 General Dust Control Measures The following dust suppression measures should be implemented: Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities 80% of stockpile areas should be covered by impervious sheets Speed of trucks within the site should be controlled to about 10 km/hr All haul roads within the site should be paved to avoid dust 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		emission due to vehicular movement					
3.6.1.2	2.1	Best Practice for Dust Control The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:	emission generated	Contractor d	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		 Good site management The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. 					
		 Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. 					
		 Any piles of materials accumulated on or around the work areas should be cleaned up regularly. 					
		 Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. 					
		 The material should be handled properly to prevent fugitive dust emission before cleaning. Disturbed Parts of the Roads 					
		 Each and every main temporary access should be paved with 					

255228/ENL/ENL/61/C December 2010 P:\Hong Kong\BRI\255228 Liantang_HeungYuenWai BCP\Environmental\Deliverables\EIA Report\EM&A\EMA Rev C\Appendices\Appendix A - Implementation.doc



EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement	Location of the	When to implement the	What requirements or standards for the
	Ref.		& Main Concerns to address	the measure?	measure	measure?	measure to achieve?
		concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or					
		 Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 					
		Exposed Earth					
		Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.					
		Loading, Unloading or Transfer of Dusty Materials					
		 All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. 					
		Debris Handling					
		 Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. 					
		 Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. 					
		Transport of Dusty Materials					
		 Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 					
		Wheel washing					
		Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Use of vehicles					
		Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.					

255228/ENL/ENL/61/C December 2010 P:\Hong Kong\BRI\255228 Liantang_HeungYuenWai BCP\Environmental\Deliverables\EIA Report\EM&A\EMA Rev C\Appendices\Appendix A - Implementation.doc



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		Site hoarding					
		Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit.					
		Blasting					
		The areas within 30m from the blasting area should be wetted with water prior to blasting.					
Air Quali	ty Impact (Operation)					
3.5.2.2	2.2	 The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site: The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
Noise Im	pact (Cons	truction)					
4.4.1.4	3.1	Adoption of Quieter PME	To minimize the	Contractors	Construction	During	EIA recommendation,
		Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14 , which can be found in Hong Kong.	construction air- borne noise impact		Work Sites	Construction	EIAO and Noise Control Ordinance (NCO)



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	Use of Movable Noise Barrier The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m ² is recommended to achieve the predicted screening effect.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Insulating Fabric Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO



	EM&A		Objectives of the	Who to			What requirements
EIA Ref.		EM&A Recommended mitigation measures Ref.	Recommended Measure	implement	Location of the measure	When to implement the measure?	or standards for the measure to achieve?
	nei.		& Main Concerns to address	the measure?			
4.4.1.4	3.1	Good Site Practice	To minimize the	Contractors	Construction	During	EIA recommendation,
		 Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; 	construction air- borne noise impact		Work Sites	Construction	EIAO and NCO
		• Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme;					
		• Mobile plant, if any, should be sited as far from NSRs as possible;					
		 Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; 					
		 Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and 					
		• Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities.					
Noise Im	pact (Oper	ation)					
		Road Traffic Noise					
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
		Fixed Plant Noise					
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO



Invironin	ientai wor	nitoring and Audit Manual	Objectives of the				
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirement or standards for th measure to achieve?
4.5.2.4	3.2	 The following noise reduction measures shall be considered as far as practicable during operation: Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Vater Qu	uality Impa	ct (Construction)					
5.6.1.1	4.1	 Construction site runoff and drainage The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts: At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.

construction.



EIA Ref.	M&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement	Location of the	When to implement the	What requirements or standards for the
	nel.		& Main Concerns to address	the measure?	measure	measure?	measure to achieve?
		Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.					
	•	Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.					
	-	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.					
	-	Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.					
	-	If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.					

255228/ENL/ENL/61/C December 2010 P:\Hong Kong\BRI\255228 Liantang_HeungYuenWai BCP\Environmental\Deliverables\EIA Report\EM&A\EMA Rev C\Appendices\Appendix A - Implementation.doc



EIA Ref. R	kA ef.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		the erosive potential of surface water flows.					

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.
- Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.
- Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.
- Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.

5.6.1.1	4.1	Good site practices for works within water gathering grounds	To minimize water	Contractor	Construction	Construction	ProPECC Note PN
		The following conditions should be complied, if there is any works to be	quality impacts to		Works Sites	Phase	1/94
		carried out within the water gathering grounds:	the water gathering		within the water		
			grounds		gathering		

255228/ENL/ENL/61/C December 2010

P:\Hong Kong\BRI\255228 Liantang_HeungYuenWai BCP\Environmental\Deliverables\EIA Report\EM&A\EMA Rev C\Appendices\Appendix A - Implementation.doc



nvironmental Monitoring and Audit Manual								
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for th measure to achieve?	
	•	Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments.			grounds			
	•	No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site.						
	•	All surplus spoil should be removed from water gathering grounds as soon as possible.						
	•	Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks.						
	•	Regular cleaning of silt traps should be carried out to ensure proper operation at all time.						
	•	All excavated or filled surfaces which have the risk of erosion should always be protected form erosion.						
	•	Facilities for washing the wheels of vehicles before leaving the site should be provided.						
	•	Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately.						
	-	No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps.						
	•	Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies.						
	•	Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies.						

Drainage plans should be submitted for approval by the Director of



	EM&A Bef	M&A Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the	What requirements or standards for the measure to
	non		& Main Concerns to address	measure?	mououro	measure?	achieve?
		Water Supplies.					
		 An unimpeded access through the waterworks access road should always be maintained. 					
		 Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, 					
		 Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	Good site practices of general construction activities	To minimize water	Contractor	All construction	Construction	EIA Recommendation
		Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.	quality impacts		works sites phase	phase	
		Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.					
5.6.1.3	4.1	Sewage effluent from construction workforce	To minimize water	Contractor	All construction	Construction	EIA Recommendation
		Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	quality impacts		works sites with on-site sanitary facilities	phase	and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	Hydrogeological Impact	To minimize water	Contractor	Construction	Construction	EIA Recommendation
		Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.	quality impacts		works sites of the drill and blast tunnel	phase	and WPCO
Water Qu	ality Impa	ct (Operation)					
		No mitigation measure is required.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns	Who to implement the	Location of the measure	When to implement the measure?	What requirements or standards for the measure to
			to address	measure?			achieve?
Sewage a	and Sewera	age Treatment Impact (Construction)					
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
Sewage a	and Sewera	age Treatment Impact (Operation)					
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
Waste Ma	anagement	t Implication (Construction)					
7.6.1.1	6	Good Site Practices	To minimize	Contractor	Construction	Construction	EIA recommendation
		Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:	adverse environmental impact		works sites (general)	Phase	Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005,
		Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site					Environmental Management on Construction Site
		 Training of site personnel in proper waste management and chemical handling procedures 					
		 Provision of sufficient waste disposal points and regular collection of waste 					
		 Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers 					
		 General refuse shall be removed away immediately for disposal. As 					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the	Location of the measure	When to implement the	What requirements or standards for the measure to
	nei.		& Main Concerns to address	measure?	measure	measure?	achieve?
		such odour is not anticipated to be an issue to distant sensitive receivers					
		 Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road 					
		 Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away 					
		 Designate different locations for storage of C&D material to enhance reuse 					
		 Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated 					
		 Site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly 					
		 Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
.6.1.2	6	<u> </u>	To reduce the quantity of wastes	Contractor	Construction	Construction Phase	EIA recommendation and Waste Disposal Ordinance
7.0.1.2 0		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:			works sites (General)		
		 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 					
		 Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force 					
		 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 					
		Plan and stock construction materials carefully to minimise amount					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		of waste generated and avoid unnecessary generation of waste					
		In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes.					
7.6.1.3	6	C&D Materials In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
		 A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 					
7.6.1.4	6	General refuse General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	Chemical waste If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the</i> <i>Packaging, Labelling and Storage of Chemical Wastes.</i> Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes



Appendix N

Investigation Report for Exceedance



Mr. Vincent Chan	Fax No	By e-ma	ail	
CRBC-CEC-Kaden JV				
Nicola Hon	Date	24 Febru	ary 2016	
TCS00694/13/300/ F0140a	No of Pages	5	(Incl. cover sheet)	
Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works Investigation Report of Exceedance of Water Quality at Location WM2B on 1 and 2 February 2016				
	CRBC-CEC-Kaden JV Nicola Hon TCS00694/13/300/F0140a Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary O Investigation Report of Exceedance of W February 2016	CRBC-CEC-Kaden JV Nicola Hon Date TCS00694/13/300/F0140a No of Pages Agreement No. CE 45/2008 No of Pages Liantang/ Heung Yuen Wai Boundary Control Point a Investigation Report of Exceedance of Water Quality a February 2016 Vater Quality a	CRBC-CEC-Kaden JV Nicola Hon Date 24 Febru TCS00694/13/300/F0140a No of Pages 5 Agreement No. CE 45/2008 5 Liantang/ Heung Yuen Wai Boundary Control Point and Association Report of Exceedance of Water Quality at Location	

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Further to the Notification of Exceedance (NOE) ref.: TCS00694/13/300/F0130 dated 1 February 2016, TCS00694/13/300/F0131 dated 2 February 2016 and TCS00694/13/300/F0137 dated 16 February 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c.

Mr. David Chan (EPD)	Fax:	2685 1155
Mr. Simon Leung (ER of C6/ AECOM)	Fax:	2251 0698
Mr. Antony Wong (IEC, SMEC)		By email

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works <u>Investigation Report on Action or Limit Level Non-compliance</u>

Project		CE 45	5/2008	
Date	1 February 2016	2 February 2016	1 February 2016	2 February 2016
Location	WM2B	WM2B	WM2B	WM2B
Time	14:50	11:48	14:50	11:48
Parameter	Turbidity	y (NTU)	Suspended S	bolids (mg/L)
Action Level	11.4 AND 120% o station of th			of upstream control ne same day
Limit Level	12.3 AND 130% of station of th	*		of upstream control ne same day
Measured Level at Control Station (WM2B-C)	9.5	3.5	12	<2
Measured Level at WM2B	89.7	233.0	64.0	269.5
Exceedance	Limit Level	Limit Level	Limit Level	Limit Level
Investigation Results, Recommendations & Mitigation Measures	 (CCKJV), consultation of W slope excavation Figure 1. According to February 2016, As advised by the excavation aread during rainston completed in earthe active excaunable to carry channel and su storm runoff the treatment facile drainage channal amount of store excavation aread During site inspectation on a read the mitigation practicable to convert the mitigation practicable to convert the site slopes and cover (Photo 5 & 6) According to the has been incread no exceedance subsequent module convert the convert of the site slopes and cover (Photo 5 & 6) 	struction activities M2B on 1 and 2 Fe m. The monitoring the site record fro muddy water was of the CCKJV, soil ero a at North Portal wa m. Hydro-seeding arly February 2016, wation area by tarp out. (Photo 3) As mp pits were constri- for primarily desili- ities. However, the hels and sump pits rm runoff during was flowing into the pection on 4 Februa ndertaken by the Cel was due to the mu- uary 2016. (Photo 4 measures such as minimize muddy ru- runoff. The const- ering of open slope. the Event and Action is were triggered in puld continue fully a schedule for envi-	a provided from the carried out at Nort ebruary 2016 includes glocations and work om the monitoring observed at WM2B (sion and generation as happened on 1 and g at the upper sta however, covering the paulin to minimize swater mitigation me ructed under the slop ting before divert the current provision were not adequate rainstorm. The sta he existing channel da try 2016, removal of Contractor. The cur- uddy runoff from exce 4) The Contractor is were completed on n, the monitoring fra- he limit level exceed in consecutive days to exceedance was implement the recor-	th Portal which at ed bored piling and s area are shown in team on 1 and 2 Photo 1 and 2) of run-off from the d 2 February 2016 bilized slope was he opened slopes at muddy runoff was easures, temporary pes to intercept the to the wastewater of the temporary to cater the large form run-off from uring rainstorm. E silt at the existing mulated silt in the cavated area during agreed to enhance n slope as far as on of sump pit to ump pits under the n 5 February 2016. equency at WM2B ance recorded until s. In view of the promended in the



Prepared By :	Nicola Hon
Designation :	Environmental Consultant
Signature :	Auh
Date :	24 February 2016





Photo 1 Turbid water was observed at WM2B on 1 February 2016



Photo 2 Turbid water was observed at WM2B on 2 February 2016



Photo 4 Photo 3 Slope excavation at North Portal was carried out on 1 and 2 February 2016



Run off from excavation area was flowing into the existing channel during rainstorm. (4 February 2016)




Photo 5 Covering of the open slope to minimize muddy runoff was in progress on 5 February 2016



Photo 6 Construction of sump pit to collect the site runoff was completed on 5 February 2016

AUES







То	Mr. Vincent Chan	Fax No	By e-ma	ail	
Company	CRBC-CEC-Kaden JV				
сс					
From	Nicola Hon	Date	4 March	2016	
Our Ref	TCS00694/13/300/ F0150a	No of Pages	4	(Incl. cover sheet)	
RE	Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works Investigation Report of Exceedance of Water Quality at Location WM2B on 23 February 2016				
If you do not	receive all pages or transmission is illegible please of	outact the originat	n on (852) 2	050 6050 to resend Shoul	

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Further to the Notification of Exceedance (NOE) ref.: TCS00694/13/300/F0143 dated 23 February 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c. Mr. David Chan (EPD) Fax: 2685 1155 Mr. Simon Leung (ER of C6/ AECOM) Fax: 2251 0698 Mr. Antony Wong (IEC, SMEC) By email

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works <u>Investigation Report on Action or Limit Level Non-compliance</u>

Project	CE 45/2008
Date	23 February 2016
Location	WM2B
Time	11:45
Parameter	Turbidity (NTU)
Action Level	11.4 AND 120% of upstream control station of the same day
Limit Level	12.3 AND 130% of upstream control station of the same day
Measured Level	
at Control Station	5.9
(WM2B-C)	
Measured Level at WM2B	25.7
Exceedance	Limit Level
Investigation Results, Recommendations & Mitigation	1. According to the site information provided from the Contractor of C6, construction activities carried out on 23 February 2016 at North Portal at upstream of WM2B included bored piling and slope work. The monitoring locations and works area are shown in Figure 1.
Measures	2. According to the site record from the monitoring team during monitoring on 23 February 2016, very shallow water was measured at WM2B and the water depth was around 0.01m. (Photo 1) Although cumulated silt was observed at the channel bed, the water flowing in the channel and the samples collected at WM2B was visually clear. (Photo 2) Since the water sampling was carried out at the bridge over the drainage channel at shallow water, the sampled water could not avoid inclusion of the loose sediment and debris.
	3. As advised by the Contractor, the wastewater generated from the bored piling was recirculated and no discharge was made. As water mitigation measures, sump pits were constructed under the slopes to divert the site runoff for temporary storage and primarily desilting before divert to the AquaSed. (Photo 4) Moreover, the slopes adjacent to channel were covered with tarpaulin sheet and hydro-seeding will be carried out on the stabilized slope to minimize muddy runoff (Photo 3)
	4. During the course of monitoring on 23 February 2016, trails of muddy runoff from the public road surface into the existing channel was observed after rain. (Photo 1 and Figure 1) It is considered that the exceedance was likely related to cumulated silt at the river bed which contributed from muddy runoff from the public road surface.
	5. According to the Event and Action, the monitoring frequency at WM2B has been increase to daily due to the limit level exceedance recorded until no exceedances were triggered in consecutive days. There were no exceedances triggered at WM2B for monitoring on 24 February 2016. Nevertheless, the Contractor is reminded to continuous fully implement the water mitigation measures as recommended in the implementation schedule for environmental mitigation measures in the EM&A Manual.

Prepared By :	Nicola Hon
Designation :	Environmental Consultant
Signature :	Aul
Date :	4 March 2016







Photo 2

The water samples collected at WM2B was visually clear on 23 February 2016.

Photo 1

Very shallow water at WM2B on 23 February 2016 and the water flowing in the channel was visually clear.



Photo 3 Covering of the open slope to minimize muddy runoff



Photo 4 Sump pit with temporary channel were constructed under the slopes to divert the site runoff for temporary storage and primarily desilting before divert to the AquaSed.

AUES




Figure 1 Location Map for Water Quality Monitoring Locations WM2B and WM2B-Control



То	Mr. Vincent Chan	Fax No	By e-ma	ail
Company	CRBC-CEC-Kaden JV			
сс				
From	Nicola Hon	Date	4 March	2016
Our Ref	TCS00694/13/300/ F0154a	No of Pages	4	(Incl. cover sheet)
RE	Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary (Investigation Report of Exceedance of February 2016			
If you do not	receive all pages or transmission is illegible please o	ontact the originat	r on (852) 2	050 6050 to resend Shoul

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Further to the Notification of Exceedance (NOE) ref.: TCS00694/13/300/F0145 dated 25 February 2016 and TCS00694/13/300/F0152 dated 2 March 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c. Mr. David Chan (EPD) Fax: 2685 1155 Mr. Simon Leung (ER of C6/ AECOM) Fax: 2251 0698 Mr. Antony Wong (IEC, SMEC) By email

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works <u>Investigation Report on Action or Limit Level Non-compliance</u>

Project	CE 45/2008			
Date	25 February			
Location	WM2B			
Time	12:17			
Parameter	Turbidity (NTU)	Suspended Solids (mg/L)		
Action Level	11.4 AND 120% of upstream control station of the same day	11.8 AND 120% of upstream control station of the same day		
Limit Level	12.3 AND 130% of upstream control station of the same day12.4 AND 130% of upstream control station of the same day			
Measured Level at Control Station (WM2B-C)	2.5	<2		
Measured Level at WM2B	95.5	80.5		
Exceedance	Limit Level	Limit Level		
Investigation Results, Recommendations & Mitigation Measures				

Prepared By :	Nicola Hon	
Designation :	Environmental Consultant	
Signature :	Auch	
Date :	4 March 2016	





Photo 1

Very shallow water at WM2B on 25 February 2016 and the water flowing in the channel was slightly turbid.



Photo 2

The water samples collected at WM2B was slightly turbid on 25 February 2016.



Photo 3

There was turbid water emerged from outlet pipe at the open channel upstream of WM2B observed in morning of 25 February 2016. The outlet pipe collects water from unknown source which is not within the site boundary.



Photo 4 During site inspection on 25 February 2016, no discharge from the construction site was observed. Moreover, the water in the open channel before the suspected outlet pipe was clear.

AUES




Figure 1 Location Map for Water Quality Monitoring Locations WM2B and WM2B-Control



Fax Cover Sheet

То	Mr. Daniel Ho	Fax No	2638 70	77
Company	Chun Wo Construction Ltd			
сс				
From	Nicola Hon	Date	7 March	2016
Our Ref	TCS00670/13/300/F0159	No of Pages	5	(Incl. cover sheet)
RE	Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary (Investigation Report of Exceedance of February 2016 (Contract 3)			

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Mr. Ho,

Further to the Notification of Exceedance (NOE) ref.: TCS00670/13/300/F0147 dated 26 February 2016 and TCS00670/13/300/F0155 dated 3 March 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c.	Mr. David Chan (EPD)	Fax:	2685 1155
	Mr. Alan Lee (ER of C3, AECOM)	Fax:	2171 3498
	Mr. Antony Wong (IEC, SMEC)		By e-mail

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works

Investigation Report on Action or Limit Level Non-compliance

Project	CE 45/	/2008	
Date	26 February 2016		
Location	WM4		
Time	12:4	40	
Parameter	Turbidity (NTU)	Suspended Solids (mg/L)	
Action Level	35.2 AND 120% of upstream control station of the same day	39.4 AND 120% of upstream control station of the same day	
Limit Level	38.4 AND 130% of upstream control station of the same day	45.5 AND 130% of upstream control station of the same day	
Measured Level at Control Station (WM4-CA)	5.3	4.5	
Measured Level at Control Station (WM4-CB)	7.7	9.5	
Measured Level at WM4	149.5	138.0	
Exceedance	Limit Level	Limit Level	
Investigation Results, Recommendations & Mitigation Measures	 February 2016, the water quawere visually clear but turbic (Photo 1 to 3 and Figure 1) As advised by the Contract removal of broken concrete the was carried out on 26 Februa completion of Bridge E constincluding the temporary footimeremoved and the river must the During the removal works, the down into pieces and the broke collected by an excavator for bed was therefore stirred up. Chun Wo explained that in expression and working the river bed, very few could However, Chun Wo was man in 3 days (25 to 27 Februar impact. During site inspection on 29 I quality impact from Bridge E river was reinstated after con It is considered that the eximpact. According to the Event and A at exceed station shall be inclevel exceedance recorded triggered in consecutive day monitoring result, no exceedance 	(Photo 4 & 5) order to reinstate the river, this ce the river is fairly shallow in in the river inevitably disturbed be done to get rid of the impact. aged to remove broken concrete y 2016) so as to minimize the	



EM&A Manual.		
Prepared By :	Nicola Hon	
Designation :	Environmental Consultant	
Signature :	Anh	
Date :	7 March 2016	





The water quality at WM4-CB was visually clear on 26 February 2016.






Photo 5 The temporary footing was broken down into pieces and the broken concrete left in the river was collected by an excavator for afterward disposal.



Photo 6

During site inspection on 29 February 2016, no adverse water quality impact from Bridge E was observed and the condition river was reinstated after completion of the removal works.




Figure 1. Location of Water Quality Monitoring Location



Fax Cover Sheet

То	Mr. Roger Lee	Fax No	2717 32	99
Company	Dragages Hong Kong Limited			
сс				
From	Nicola Hon	Date	11 Marcl	h 2016
Our Ref	TCS00697/13/300/ F0160a	No of Pages	4	(Incl. cover sheet)
RE	Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Investigation Report of Exceedance February 2016 (Contract 2)			
IC I				0 6050 (

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Mr. Lee,

Further to the Notification of Exceedance (NOE) ref.: TCS00670/13/300/F0148 dated 26 February 2016 and TCS00670/13/300/F0156 dated 3 March 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c.	Mr. David Chan (EPD)	Fax:	2685 1155
	Mr. Gregory Lo (ER, AECOM)	Fax:	2171 3498
	Mr. Antony Wong (IEC, SMEC)		By e-mail

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works <u>Investigation Report on Action or Limit Level Non-compliance</u>

Project	CE 45/2008		
Date	26 Febr	uary 2016	
Location	W	'M4	
Time	12	2:40	
Parameter	Turbidity (NTU)	Suspended Solids (mg/L)	
Action Level	35.2 AND 120% of upstream control station of the same day	39.4 AND 120% of upstream control station of the same day	
Limit Level	38.4 AND 130% of upstream control station of the same day	45.5 AND 130% of upstream control station of the same day	
Measured Level at Control Station (WM4-CA)	5.3	4.5	
Measured Level at Control Station (WM4-CB)	7.7	9.5	
Measured Level	149.5	138.0	
Exceedance	Limit Level	Limit Level	
Investigation Results, Recommendations & Mitigation Measures	1. According to the site information provided by the Contractor of		

Prepared By :	Nicola Hon	
Designation :	Environmental Consultant	
Signature :	Aug	
Date :	11 March 2016	







Photo 2 The water quality at WM4-CA was visually clear on 26 February 2016.

Photo 1 Turbid water was observed at WM4 on 26 February 2016.



Photo 3 The water quality at WM4-CB was visually clear on 26 February 2016.




Figure 1. Location of Water Quality Monitoring Location



Mr. Vincent Chan	Fax No	By e-ma	ail
CRBC-CEC-Kaden JV			
Nicola Hon	Date	8 March	2016
TCS00694/13/300/ F0165	No of Pages	5	(Incl. cover sheet)
8 8			
	CRBC-CEC-Kaden JV Nicola Hon TCS00694/13/300/F0165 Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary O Investigation Report of Exceedance of February 2016	CRBC-CEC-Kaden JV Nicola Hon Date TCS00694/13/300/F0165 No of Pages Agreement No. CE 45/2008 No of Pages Liantang/ Heung Yuen Wai Boundary Control Point a Investigation Report of Exceedance of Water Quali February 2016 Vater Quali	CRBC-CEC-Kaden JV Nicola Hon Date 8 March TCS00694/13/300/F0165 No of Pages 5 Agreement No. CE 45/2008 5 Liantang/ Heung Yuen Wai Boundary Control Point and Association Report of Exceedance of Water Quality at Locometer 5

If you do not receive all pages, or transmission is illegible, please contact the originator on (852) 2959-6059 to re-send. Should this facsimile be sent to the wrong fax number, would receiver please destroy this copy and notify Action-United Environmental Services & Consulting immediately. Thank you.

Dear Sir,

Further to the Notification of Exceedance (NOE) ref.: TCS00694/13/300/F0149 dated 29 February 2016 and TCS00694/13/300/F0164 dated 8 March 2016. Please find attached the "Investigation Report on Action or Limit Level Non-compliance" referenced above for your follow up action.

Should you have any queries or need further information, please do not hesitate to contact us or the undersigned at Tel: 2959-6059 or Fax: 2959-6079.

Yours Faithfully, For and on Behalf of **Action-United Environmental Services & Consulting**

Nicola Hon Environmental Consultant

Encl.

c.c. Mr. David Chan (EPD) Fax: 2685 1155 Mr. Simon Leung (ER of C6/ AECOM) Fax: 2251 0698 Mr. Antony Wong (IEC, SMEC) By email

Agreement No. CE 45/2008 Liantang/ Heung Yuen Wai Boundary Control Point and Associated Works <u>Investigation Report on Action or Limit Level Non-compliance</u>

Project	CE 45/2008		
Date	29 February 2016		
Location	WM2B		
Time	11:49		
Parameter	Turbidity (NTU)	Suspended Solids (mg/L)	
Action Level	11.4 AND 120% of upstream control station of the same day	11.8 AND 120% of upstream control station of the same day	
Limit Level	12.3 AND 130% of upstream control station of the same day	12.4 AND 130% of upstream control station of the same day	
Measured Level at Control Station (WM2B-C)	5.9	3.5	
Measured Level at WM2B	47.4	39.0	
Exceedance	Limit Level	Limit Level	
Investigation Results, Recommendations & Mitigation Measures	 According to the site information provided from the Contractor of C6, construction activities carried out on 29 February 2016 at North Portal at upstream of WM2B included bored piling and slope work. The monitoring locations and works area are shown in Figure 1. According to the site record from the monitoring team during monitoring 		
	on 29 February 2016, very shallow water was measured at WM2B and the water depth was around 0.02m. (Photo 1) Although cumulated silt was observed at the channel bed, the water flowing in the channel and the samples collected at WM2B was visually clear. (Photo 2) Since the water sampling was carried out at the bridge over the drainage channel at shallow water, the sampled water could not avoid inclusion of the loose sediment and debris.		
	 As advised by the Contractor, the wastewater generated from the bore piling was recirculated and no discharge was made. As water mitigation measures, sump pits were constructed under the slopes to divert the si runoff for temporary storage and primarily desilting before divert to the AquaSed. (Photo 4) Moreover, the slopes adjacent to channel were covered with tarpaulin sheet and hydro-seeding will be carried out on the stabilized slope to minimize muddy runoff. (Photo 3) There were no rains recorded on 28 and 29 February 2016, therefore generation of muddy runoff from the site was not likely to occur. In or investigation, it is considered that the exceedances were due to the stability of the stability		
	 shallow water and the disturbance of set 5. According to the Event and Action, the has been increase to daily due to the line no exceedances were triggered in a exceedances triggered at WM2B on Contractor is reminded to continue mitigation measures as recommended environmental mitigation measures in the exceedance of the environmental mitigation measures in the environmental mitigation	the monitoring frequency at WM2B mit level exceedance recorded until consecutive days. There were no 1 March 2016. Nevertheless, the ous fully implement the water in the implementation schedule for	



Prepared By :	Nicola Hon	_
Designation :	Environmental Consultant	_
Signature :	Auli	
Date :	8 March 2016	_





Photo 1

Very shallow water at WM2B on 29 February 2016 and the water flowing in the channel was visually clear.



The water samples collected at WM2B on 29 February 2016was visually clear.



Photo 3 Covering of the open slope to minimize muddy runoff



Photo 4 Sump pit with temporary channel were constructed under the slopes to divert the site runoff for temporary storage and primarily desilting before divert to the AquaSed.

AUES

