

JOB NO.: TCS00670/13

AGREEMENT NO. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works

7th QUARTERLY ENVIRONMENTAL MONITORING & AUDIT SUMMARY REPORT – (February to April 2015)

PREPARED FOR

CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT (CEDD)

Quality Index			
Date	Reference No.	Prepared By	Certified By
15 June 2015	TCS00670/13/600/R0382v2	Anh	Am
		Nicola Hon (Environmental Consultant)	T.W. Tam (Environmental Team Leader)

Version	Date	Description
1	2 June 2015	First Submission
2	15 June 2015	Amended against IEC comment on 12 June 2015

This report has been prepared by Action-United Environmental Services & Consulting with all reasonable skill, care and diligence within the terms of the Agreement with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client. We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above. This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies upon the report at their own risk.

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Quarterly EM&A Report\7th Quartar\R0382v2.docx Action-United Environmental Services and Consulting



Unit A-C, 27/F Ford Glory Plaza 37-39 Wing Hong Street Cheung Sha Wan, Kowloon, Hong Kong **T** +852 3995 8100 **F** +852 3995 8101 **E** hongkong@smec.com **www.smec.com**

16 June 2015

Our ref: Your ref:

7076192/L18629/RY/AB/AW/FL/rw

AECOM 8/F, Grand Central Plaza, Tower 2 138 Shatin Rural Committee Road Shatin, N.T.

By Email & Post

Attention: Mr Simon LEUNG

Dear Sirs

Agreement No. CE 45/2008 (CE) Liantang/Heung Yuen Wai Boundary Control Point and Associated Works Independent Environmental Checker – Investigation Quarterly EM&A Summary Report (No. 7) – February 2015 to April 2015

With reference to the Quarterly EM&A Report No. 7 for February 2015 to April 2015 (Version 2) certified by the ET Leader and received by us on 16 June 2015, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Section 13.4 of the EM&A Manual.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Mr Francis LEE on tel. 3995 8144 or by email to francis.lee@smec.com.

Yours faithfully for and on behalf of SMEC Asia Limited

Antony WONG

Independent Environmental Checker

сс	CEDD/BCP	92	Mr Karl KL Kwan / Ms Teresa MA/ Mr William CHEUNG / Mr CM OR	by fax: 3547 1659
	AECOM		Mr Pat LAM / Mr Perry YAM	by email
	AUES	-	Mr TW TAM	by email



z:\jobs\7076192 - cedd - lec for liantang heung yuen wai bcp\02 out\02_150616-02-o-l verify quarterly report (feb 15-jun 15)_18629.docx



EXECUTIVE SUMMARY

ES.01. This is the 7th Quarterly EM&A Summary Report for the "*Liantang/Heung Yuen Wai Boundary Control Point and Associated Works*" under Environmental Permit No. EP-404/2011/C (hereinafter "the EP"), covering the period from 1 February to 30 April 2015 (hereinafter "Reporting Period").

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES.02. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

		Reporting Period	
Environmental Aspect	Environmental Monitoring Parameters / Inspection	Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	6	300
Air Quality	24-hour TSP	6	96
Construction Noise	L _{eq(30min)} Daytime	8	128
Water Quality		Contract 3 (3)	37(*)
water Quality	Water sampling	Contract 5 (2)	35(*)
Laint Cita Increation /	IEC ET the Contractor and DE joint site	Contract 2	13
Joint Site Inspection / Audit	5	Contract 3	13
Auun	Environmental Inspection and Auditing	Contract 5	13

(*) number of sampling day

BREACHES OF ACTION/LIMIT LEVELS

ES.03. In the Reporting Period, no noise exceedances were registered but one (1) Limit Level exceedance was recorded for 24-hour TSP of air quality monitoring. For water quality monitoring, a total of thirty-six (36) Action/ Limit Level exceedances including the parameter of DO, turbidity and SS were recorded at location WM1 and WM4. The summary of breach of environmental performance is shown below.

Environmental	Monitoring	Action	Limit	Event & Action		
Aspect	Monitoring Parameters	Action Level	Linnt Level	NOE Issued	Investigation	Corrective Actions
	1-hour TSP	0	0	0		
Air Quality	24-hour TSP	0	1	1	Not project related	N/A
Construction Noise	L _{eq(30min)} Daytime	0	0	0		
	DO	0	28	28		
Water Quality	Turbidity	0	3	3	Not project related	N/A
	SS	1	4	5		

ENVIRONMENTAL COMPLAINT

ES.04. In this Reporting Period, no environmental complaints were received and lodged for Contracts 2, 3 and 5 related to the EM&A programme.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

ES.05. No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGES

ES.06. No reporting changes were made in the Reporting Period.



FUTURE KEY ISSUES

- ES.07. During raining season, muddy water or other water pollutants from site surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should paid attention and fully implement.
- ES.08. Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES.09. Since most of construction sites under the Project are located adjacent to villages, the Contractors should fully implement air quality mitigation measures to reduce construction dust emission.
- ES.10. To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.



TABLE OF CONTENTS

1	INTR	ODUCTION	1
	1.1	PROJECT BACKGROUND	1
	1.2	REPORT STRUCTURE	1
2	PROJ	ECT ORGANIZATION AND CONSTRUCTION PROGRESS	2
	2.1	CONSTRUCTION CONTRACT PACKAGING	2
	2.2	PROJECT ORGANIZATION	3
	2.3	CONCURRENT PROJECTS	5
	2.4	CONSTRUCTION PROGRESS	5
	2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3	PROJ	ECT ORGANIZATION AND CONSTRUCTION PROGRESS	10
	3.1	GENERAL	10
	3.2	MONITORING PARAMETERS	10
	3.3	MONITORING LOCATIONS	10
	3.4	MONITORING FREQUENCY AND PERIOD	12
	3.5	MONITORING EQUIPMENT	12
	3.6	MONITORING METHODOLOGY	15
	3.7	EQUIPMENT CALIBRATION	16
	3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	17
	3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	18
4		UALITY MONITORING	19
	4.1	GENERAL	19
	4.2	SUMMARY OF MONITORING RESULTS	19
5	CONS	TRUCTION NOISE MONITORING	21
	5.1	GENERAL	21
	5.2	SUMMARY OF MONITORING RESULTS	21
6	WATE	CR QUALITY MONITORING	23
	6.1	GENERAL	23
	6.2	SUMMARY OF MONITORING RESULTS	23
7	WAST	'E MANAGEMENT	25
	7.1	GENERAL WASTE MANAGEMENT	25
	7.2	RECORDS OF WASTE QUANTITIES	25
8	SITE	INSPECTIONS	26
0	8.1	REQUIREMENTS	26
9	NON	COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND	
,		ESSFUL PROSECUTIONS	28
	9.1	NON-COMPLIANCE (EXCEEDANCES)	28
	9.2	Environmental Complaint, Summons and Prosecution	28
10	ІМРІ	EMENTATION STATUS OF MITIGATION MEASURES	30
10	10.1	GENERAL REQUIREMENTS	30 30
11		-	
11	11.1	CLUSIONS AND RECOMMENDATIONS	31 31
	11.1	CONCLUSIONS RECOMMENDATIONS	31
	11.4	RECONIVIENDATIONS	51



LIST OF TABLES

- TABLE 2-1
 STATUS OF ENVIRONMENTAL LICENSES AND PERMITS OF THE CONTRACTS
- TABLE 3-1SUMMARY OF EM&A REQUIREMENTS
- TABLE 3-2
 IMPACT MONITORING STATIONS AIR QUALITY
- TABLE 3-3
 IMPACT MONITORING STATIONS CONSTRUCTION NOISE
- TABLE 3-4
 IMPACT MONITORING STATIONS WATER QUALITY
- TABLE 3-5
 AIR QUALITY MONITORING EQUIPMENT
- TABLE 3-6
 CONSTRUCTION NOISE MONITORING EQUIPMENT
- TABLE 3-7
 WATER QUALITY MONITORING EQUIPMENT
- TABLE 3-8
 ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
- TABLE 3-9
 ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
- TABLE 3-10
 ACTION AND LIMIT LEVELS FOR WATER QUALITY
- TABLE 4-1
 SUMMARY OF AIR QUALITY MONITORING RESULTS
- TABLE 4-2SUMMARIES OF BREACHES OF AIR QUALITY A/L LEVELS
- TABLE 5-1
 SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
- TABLE 5-2
 SUMMARIES OF BREACHES OF CONSTRUCTION NOISE A/L LEVELS
- TABLE 6-1
 SUMMARY OF THE WATER QUALITY MONITORING RESULTS CONTRACT 5
- TABLE 6-2SUMMARY OF THE WATER QUALITY MONITORING RESULTS CONTRACT 3
- TABLE 6-3
 SUMMARIES OF BREACHES OF THE EXISTING WATER QUALITY A/L LEVELS CONTRACT 5
- TABLE 6-4
 SUMMARIES OF BREACHES OF THE EXISTING WATER QUALITY A/L LEVELS CONTRACT 3
- TABLE 7-1SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
- TABLE 7-2SUMMARY OF QUANTITIES OF C&D WASTES
- TABLE 8-1
 SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION CONTRACT 2
- TABLE 8-2
 SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION CONTRACT 3
- TABLE 8-3
 SUMMARY OF REMINDERS/OBSERVATIONS OF SITE INSPECTION CONTRACT 5
- TABLE 9-1
 STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
- TABLE 9-2
 STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
- TABLE 9-3
 STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
- TABLE 10-1
 ENVIRONMENTAL MITIGATION MEASURES

LIST OF ANNEXES

- APPENDIX A LAYOUT PLAN OF THE PROJECT
- APPENDIX B ENVIRONMENTAL MANAGEMENT ORGANIZATION CHART
- APPENDIX C MASTER CONSTRUCTION PROGRAMME FOR THE CONTRACTS,
- APPENDIX D DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
- APPENDIX E MONITORING LOCATIONS FOR IMPACT MONITORING
- APPENDIX F EVENT AND ACTION PLAN
- APPENDIX G GRAPHICAL PLOTS FOR MONITORING RESULT
- APPENDIX H WEATHER INFORMATION
- APPENDIX I WASTE FLOW TABLE
- APPENDIX J IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 **PROJECT BACKGROUND**

- 1.1.1. Civil Engineering and Development Department is the Project Proponent and the Permit Holder of *Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works*, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/C granted on 12 March 2015.
- 1.1.2. The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as "BCP"); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3. The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
 - 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4. Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties.
- 1.1.5. This is the 7th Quarterly EM&A Summary Report for the "*Liantang/Heung Yuen Wai Boundary Control Point and Associated Works*" under Environmental Permit No. EP-404/2011/C, covering the period from **1 February to 30 April 2015**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-
 - *Section 1* Introduction
 - Section 2 Project Organization and Construction progress
 - *Section 3* Summary of Impact monitoring Requirements
 - *Section 4* Air Quality Monitoring
 - Section 5 Construction Noise Monitoring
 - Section 6 Water Quality Monitoring
 - Section 7 Waste Management
 - Section 8 Non-compliance, Complaints, Notifications of Summons and Successful Prosecutions
 - Section 9 Implementation Status of Mitigation Measures
 - Section 10 Conclusions and Recommendations



2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

- 2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:
 - Contract 2 (CV/2012/08)
 - Contract 3 (CV/2012/09)
 - Contract 4 (TCSS)
 - Contract 5 (CV/2013/03)
 - Contract 6 (CV/2013/08)
- 2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in *Appendix A*.

Contract 2 (CV/2012/08)

- 2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:
 - construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
 - construction of a ventilation adit tunnel and the mid-ventilation building;
 - construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
 - provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
 - construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

- 2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:
 - construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
 - realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
 - widening of the existing Fanling Highway (HyD's entrustment works);
 - demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (NE/2014/02)

2.1.5 The works of Contract 4 are scheduled to commence in the 3rd quarter of 2015. The work of this Contract includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

- 2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:
 - site formation of about 23 hectares of land for the development of the BCP;

- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;
- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

- 2.1.7 Contract 6 has not yet awarded. Major Scope of Work of the Contract 6 will be included below:
 - construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
 - associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
 - provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
 - construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
 - provisioning of the affected facilities including Wo Keng Shan Road garden; and
 - construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

2.2 **PROJECT ORGANIZATION**

2.2.1 The project organization is shown in *Appendix B*. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

- 2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:
 - Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
 - Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
 - Facilitate ET's implementation of the EM&A programme
 - Participate in joint site inspection by the ET and IEC
 - Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulaiton of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.



The Contractor(s)

- 2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:
 - Comply with the relevant contract conditions and specifications on environmental protection
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET's monitoring and site inspection activities
 - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
 - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
 - Implement measures to reduce impact where Action and Limit levels are exceeded
 - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
 - Monitor and audit various environmental parameters as required in this EM&A Manual
 - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
 - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
 - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
 - Audit environmental conditions on site
 - Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
 - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
 - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:

- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to the project, independent from the management of construction works, but empowered to audit the environmental performance of construction
- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

- 2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:
 - (a) Regulation of Shenzhen River Stage;
 - (b) Building works and road works by contractors of ArchSD;
 - (c) Widening of Fanling Highway Tai Hang to Wo Hop Shek Interchange Contract No. HY/2012/06;
 - (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
 - (e) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contract 2, Contract 3 and Contract 5. They are summarized in below. Moreover, the master construction program of the Contract 2, Contract 3 and Contract 5 is enclosed in *Appendix C*.

Contract 2 (CV/2012/08)

2.4.2 Construction work of Contract 2 was commenced on 19 May 2014, the following activities were conducted in the Reporting Period.

• North Portal:

- Sub-station construction
- Permanent slope formation (soil nailing works)
- Spoil basin and conveyor belt system construction
- Top heading excavation (canopies) for Southbound
- Platform excavation for South bound tunnel bench excavation
- TBM Site Installation (site formation works, back up cradle, spoil basin, water treatment system installation, slab concreting, tower crane foundation)
- Conveyor Belt System Construction for Tunnel Boring Machine (TBM)
- South Bound Tunnel Bench excavation
- North Bound Top heading excavation (canopies)
- TBM onsite assembly + testing and commissioning
- MS (water treatment system) testing and commissioning



• *Mid Vent Portal:*

- Sub-station construction and CLP installation
- Top heading canopies and bench excavation
- Full face excavation

• South Portal:

- Sub-station construction and CLP installation
- Slope stabilization and site installation
- Site formation and tree felling works
- Temporary Slope Cut with Soil Nails Installation
- 2nd Wetsep Delivery + testing and commissioning

• Admin Building:

- Preparation works for surcharge backfilling
- Backfilling for surcharge
- Drainage works
- Site hoarding

Contract 3 (CV/2012/09)

- 2.4.3 Contract commenced in November 2013, the following activities were conducted in the Reporting Period.
 - Cable detection and trial trenches
 - Box Culvert inlet structure
 - Cable detection and trial trenches
 - Erection of temporary support at DSD nullah for Bridge E
 - Filling Works at Tong Hang East
 - Lagging wall and capping beam for bored pile wall
 - Lay storm drains
 - Diversion of DN600
 - Pier construction
 - Pile cap works
 - Piling works
 - Road works at Fanling Highway
 - Sewer works at Tai Wo Service Road West (TWSRW)
 - Socket H-pile load test
 - Utilities duct laying
 - Viaduct segment erection
 - Waterworks
 - Tree felling works
 - Abutment construction for Bridge E
 - E&M work for new valve control and Telemetry House
 - Noise barrier construction
 - Pre-drilling
 - Catch fence erection
 - Demolition of central divider at Fanling Highway
 - Pier table construction

Contract 4 (NE/2014/02)

2.4.4 The contract has not yet awarded.

Contract 5 (CV/2013/03)

- 2.4.5 Contract commenced in August 2013, the following activities were conducted in the Reporting Period.
 - Bituminous laying at proposed Lin Ma Hang (LMH) road
 - Construction of Western pedestrian subway and pump room at LMH
 - Deck construction works at Bridge J
 - Construction of chain link fence and trapezoidal channel at BCPA



- Construction of retaining wall No.5
- Drainage works at existing / proposed Lin Ma Hang Road
- Drainage works at BCP area
- Water works at existing / proposed Lin Ma Hang Road
- Formation Works at BCP Area
- Pruning/ felling/ transplanting of existing tree
- Soil cement slope along BCP Area.
- Installation of underground utilities at proposed LMH road.
- Road works (kerb laying) for proposed LMH Road
- Utility laying (132kV & 11kV) at existing LMH road
- Preparation works for additional rising main at Lin Ma Hang (LMH) road
- Construction of secondary boundary fencing
- Construction of Depressed Road at BCP3
- Construction of retaining wall No.2b
- Waterproofing and backfilling works for Western pedestrian subway & staircase at LMH
- Drainage works (Connection to Box 3, Box 4 & construction of sedimentation tank) at BCP Area
- Transplanting of trees at BCP4
- Laying additional rising mains at LMH road
- Parapet installation at Bridge J

Contract 6 (CV/2013/08)

2.4.6 The contract has not yet awarded.

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

- 2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:
 - Project Layout Plans of Contracts 2, 3 and 5
 - Landscape Plan
 - Topsoil Management Plan
 - Environmental Monitoring and Audit Programme
 - Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
 - Waste Management Plan of the Contracts 2, 3 and 5
 - Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Contamination Assessment Report (CAR) for Po Kat Tsai, Loi Tung and the workshops in Fanling
 - Vegetation Survey Report
- 2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in *Table 2-1*.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status	
		Contract 2	
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013
2	Chemical Waste Producer Registration	<i>North Portal</i> Waste Producers Number: No. 5213-652-D2523-01	Valid from 25 Mar 2014
		<i>Mid-Vent Portal</i> Waste Producers Number: No. 5213-634-D2524-01	Valid from 25 Mar 2014
		<i>South Portal</i> Waste Producers Number: No. 5213-634-D2526-01	Valid from 9 Apr 2014

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Quarterly EM&A Report\7th Quartar\R0382v2.docx Action-United Environmental Services and Consulting



Item	Description	n License/Permit Status			
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014	Valid from 3 Mar 2014 to 28 Feb 2019		
		No.: W5/1I389	Valid from 28 Mar 2014 to 31 Mar 2019		
		No.: W5/1I390	Valid from 24 Mar 2014 to 31 Mar 2019 Surrendered, effective 19 June 2014		
		No.: W5/1I391	Valid from 28 Mar 2014 to 31 Mar 2019		
		No.: W5/1I392	Valid from 28 Mar 2014 to 31 Mar 2019		
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	Valid from 8 Jan 2014		
5	Construction Noise Permit	GW-RN0693-14	Valid 11 Nov 2014 - 10 May 2015		
		GW-RN0092-15	Valid 23 Feb 2015 - 22 May 2015		
		GW-RN0091-15	Valid 23 Feb 2015 -		
			22 May 2015		
		GW-RN0778-14	Valid 29 Dec 2014 -		
			28 Jun 2015		
		GW-RN0087-15	Valid 23 Feb 2015 -		
			22 May 2015		
		GW-RN0195-15	Valid 30 Mar 2015 -		
			30 May 2015		
1		Contract 3			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	Notification received by EPD on 17 Jul 2013		
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	Valid form 7 Oct 2013 till the end of Contract		
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 - 2013	Valid from 28 Aug 13 to 31 Aug 2018		
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	Valid form 2 Aug 13 till the end of Contract		
5	Construction Noise Permit	GW-RN0485-14	Valid on 7 Aug 2014 till 5 Feb 2015		
		GW-RN0810-14	Valid on 4 Jan 2015 till 15 Feb 2015		
		GW-RN0022-15	Valid on 25 Jan 2015 till 22 Feb 2015		
		GW-RN0684-14	Valid on 16 Nov 2014 till 26 Apr 2015		
		GW-RN0045-15	Valid on 31 Jan 2015 till 28 Feb 2015		
		GW-RN0095-15	Valid on 24 Feb 2015 till 18 Jul 2015		

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Quarterly EM&A Report\7th Quartar\R0382v2.docx Action-United Environmental Services and Consulting



Item	Description	License/Perm	nit Status
		GW-RN0129-15	Valid on 3 Mar 2015 till 30 May 2015
		GW-RN0120-15	Valid on 8 Mar 2015 till 1 Jul 2015
		GW-RN0230-15	Valid on 15 Apr 2015 till 14 Oct 2015
	•	Contract 5	
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	Notified EPD on 13 May 2013
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	Valid form 8 Jun 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	Valid from 8 Jun 13 to 30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	Valid form 29 Apr 13 till the end of Contract
5	Construction Noise Permit	NA	NA



3 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

3.1 GENERAL

- 3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.
- 3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

- 3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:
 - Air quality;
 - Construction noise; and
 - Water quality
- 3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1	Summary	of EM&A	Requirements
-----------	---------	---------	--------------

Environmental Issue	Parameters
Ain Quality	1-hour TSP by Real-Time Portable Dust Meter; and
Air Quality	• 24-hour TSP by High Volume Air Sampler.
	• L _{eq(30min)} in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and
Noise	• 3 sets of consecutive L _{eq(5min)} on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday
	• Supplementary information for data auditing, statistical results such as L ₁₀ and L ₉₀ shall also be obtained for reference.
	In-situ Measurements
	• Dissolved Oxygen Concentration (mg/L);
	• Dissolved Oxygen Saturation (%);
	• Turbidity (NTU);
Water Quality	• pH unit;
	• Water depth (m); and
	• Temperature (°C).
	Laboratory Analysis
	• Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

 Table 3-2
 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier	Contract 5,
		Closed Area	Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta	LMH to Frontier	Contract 5,



Station ID	Description	Works Area	Related to the Work Contract
	Kwu Ling Village.	Closed Area	Contract 6
AM4a	A village house located at about 160m	LMH to Frontier	Contract 6
	east side of the original point AM4	Closed Area	
AM5	Ping Yeung Village House	Ping Yeung to Wo	Contract 6
		Keng Shan	
AM6	Wo Keng Shan Village House	Ping Yeung to Wo	Contract 6
		Keng Shan	
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b#	Nam Wa Po Village House No. 80	Fanling	Contract 3

Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

* Proposal for the change of air quality monitoring location from AM1to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

@ Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Rpad	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 78	Fanling	Contract 3

Table 3-3 Impact Monitoring Stations - Construction Noise

Table 3-4 Impact Moni

Impact Monitoring Stations - Water Quality

Station ID	Description	Loc	/ Alternative ation dinates	Nature of the location	Related to the Work
		Easting	Northing		Contract
WM1	Downstream of Kong Yiu Channel	833679	845421	Alternative location located at upstream 51m of the designated location	Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834185	845917	NA	Contract 5
WM2A	Downstream of River Ganges	834204	844471	Alternative location located at downstream 81m of the designated location	Contract 6

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Quarterly EM&A Report\7th Quartar\R0382v2.docx Action-United Environmental Services and Consulting



		Designated / Alternative Location Coordinates Easting Northing			Related to
Station ID	Description			Nature of the location	the Work Contract
					Contract
WM2A-Control	Upstream of River Ganges	835270	844243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835433	843397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835835	843351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836324	842407	NA	Contract 6
WM3-Control	Upstream of River Indus	836763	842400	Alternative location located at downstream 26m of the designated location	Contract 6
WM4	Downstream of Ma Wat Channel	833850	838338	Alternative location located at upstream 11m of the designated location	Contract 3
WM4–Control A	Kau Lung Hang Stream	834028	837695	Alternative location located at downstream 28m of the designated location	Contract 3
WM4–Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 3

3.4 MONITORING FREQUENCY AND PERIOD

3.4.1 The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5* and *4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

- 3.4.2 Frequency of impact air quality monitoring is as follows:
 - 1-hour TSP 3 times every six days during course of works
 - 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.3 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as "the restricted hours"), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.4 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the Title 40 of the Code of Federal Regulations, Chapter 1 (*Part 50*), *Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited

laboratory.

3.5.3 All equipment to be used for air quality monitoring is listed in *Table 3-5*.

Equipment Model					
24-Hour TSP					
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170				
Calibration Kit	TISCH Model TE-5025A				
	1-Hour TSP				
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler &				
	Counter				

Table 3-5Air Quality Monitoring Equipment

Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
 - 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from "the Hong Kong Observatory Ta Kwu Ling Station" is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m S-1.
- 3.5.8 Noise monitoring equipment to be used for monitoring is listed in *Table 3-6*.

 Table 3-6
 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14 or Rion NL-31or Rion NL-52
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer



3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

- 3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:
 - DO level in the range of 0-20 mg/l and 0-200% saturation; and
 - temperature of between 0 and 45 degree Celsius.
- 3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.
- 3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.
- 3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.
- 3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.
- 3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.
- 3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.
- 3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in *Table 3-7*. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Equipment	Model		
Water Depth Detector	Eagle Sonar or tape measures		
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or		
water Sampler	teflon/stainless steel bailer or self-made sampling bucket		
Thermometer & DO YSI Professional Plus / YSI 6820/650MDS / YSI PRO20 Ha			
meter	Dissolved Oxygen Instrument / YSI 550A Multifunctional Meter		
pH meter	AZ8685 pH pen-style meter / YSI Professional Plus / YSI		
primeter	6820/650MDS		
Turbidimeter	Hach 2100Q / YSI Professional Plus / YSI 6820/650MDS		
Sample Container	High density polythene bottles (provided by laboratory)		
Storage Container	'Willow' 33-liter plastic cool box with Ice pad		

Table 3-7Water Quality Monitoring Equipment



3.6 MONITORING METHODOLOGY

<u>1-hour TSP Monitoring</u>

- 3.6.1 The 1-hour TSP monitor was a brand named "Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter" which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:
 - (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
 - (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
 - (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.
- 3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer's Operation and Service Manual.

24-hour TSP Monitoring

- 3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:
 - (a.) An anodized aluminum shelter;
 - (b.) A 8"x10" stainless steel filter holder;
 - (c.) A blower motor assembly;
 - (d.) A continuous flow/pressure recorder;
 - (e.) A motor speed-voltage control/elapsed time indicator;
 - (f.) A 7-day mechanical timer, and
 - (g.) A power supply of 220v/50 Hz
- 3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer's instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.
- 3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

<u>Noise Monitoring</u>

- 3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.
- 3.6.7 During the monitoring, all noise measurements were performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). Leq_(30min) in six consecutive Leq_(5min) measurements were used as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also Leq_(15min) in three consecutive Leq_(5min) measurements is used as monitoring parameter for other time periods (e.g. during restricted hours), if necessary.
- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking was performed before and after the noise measurement.

Water Quality

3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the

in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A 'Willow' 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4^oC as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 Instrument including YSI Professional Plus or YSI 6820/650MDS or YSI PRO20 Handheld Dissolved Oxygen Instrument or YSI 550A Multifunctional Meter is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation. Before each round of monitoring, the dissolved oxygen probe would be calibrated by the wet bulb method.
- 3.6.15 A portable AZ8685 pH pen-style meter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter or YSI Professional Plus or YSI 6820/650MDS is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 1000 NTU. StablCal[®] Standards of known NTU are used for calibration of the instrument before and after measurement.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

3.6.18 All water samples are analyzed with Suspended Solids (SS) as specified in the *EM&A Manual* by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS analysis is determined by the laboratory upon receipt of the water samples using *APHA Standard Methods 2540D* (namely ALS Method EA-025 as accredited HOKLAS Scheme) started within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer's instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.

- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment is calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are presented in the relevant monthly EM&A reports.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in *Tables 3-8, 3-9* and *3-10*.

Monitoring Station	Action 1	Level (µg /m ³)	Limit I	Level (µg/m ³)
Monitoring Station	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1/ AM1a	265	143		
AM2	268	149		
AM3	269	145		
AM4a	267	148		
AM5	268	143	500	260
AM6	269	148		
AM7a / AM7b	275	156		
AM8	269	144]	
AM9a / AM9b	271	151		

Table 3-8Action and Limit Levels for Air Quality Monitoring

Table 3-9Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
Monitoring Location	Time Period: 0700-1900 h	ours on normal weekdays
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

 Table 3-10
 Action and Limit Levels for Water Quality

Parameter	Performance	Monitoring Location					
Parameter	criteria	WM1	WM2A	WM2B	WM3	WM4	
	Action Level	^(*) 4.23	^(**) 4.00	^(*) 4.74	^(**) 4.00	^(*) 4.14	
DO (mg/L)	Limit Level	^(#) 4.19	^(**) 4.00	^(#) 4.60	^(**) 4.00	^(#) 4.08	
	Action Level	51.3	24.9	11.4	13.4	35.2	
Turbidity	Action Level	AND	120% of ups	tream control s	station of the s	ame day	
(NTU)	Limit Level	67.6	33.8	12.3	14.0	38.4	
	Lillin Level	AND	130% of upstream control station of the same day				
	Action Level	54.5	14.6	11.8	12.6	39.4	
	Action Level	AND	120% of upstream control station of the same day				
SS (mg/L)	Limit Lanal	64.9	17.3	12.4	12.9	45.5	
	Limit Level	AND	130% of ups	tream control s	station of the s	same day	



Remarks:

- (*) The Proposed <u>Action Level</u> of Dissolved Oxygen is adopted to be used 5%-ile of baseline data
- (**) The Proposed <u>Action & Limit Level</u> of Dissolved Oxygen is used 4mg/L
- (#) The Proposed Limit Level of Dissolved Oxygen is adopted to be used 1%-ile of baseline data
- 3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in *Appendix F*.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

- 3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database properly maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.
- 3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.



4 **AIR QUALITY MONITORING**

4.1 GENERAL

- 4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and air quality monitoring was performed at **6** relevant designated locations as below:
 - AM1a Garden Farm, Tsung Yuen Ha Village;
 - AM2 Village House near Lin Ma Hang Road;
 - AM3 Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
 - AM7b Loi Tung Village;
 - AM8 Po Kat Tsai Village;
 - AM9b Nam Wa Po Village House No. 80

4.2 SUMMARY OF MONITORING RESULTS

4.2.1 Summary of air quality monitoring results during the Reporting Period are tabulated in *Table 4-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Monitoring	1-hour TSP (μg/m ³)			24-hour TSP (μg/m ³)		
Location	Max	Min	Mean	Max	Min	Mean
AM1a	262	24	116	132	38	66
Record Date	17-Feb-15	12-Mar-15	51 events	9-Feb-15	24-Feb-15	16 events (1 failure)
AM2	261	23	118	142	46	99
Record Date	17-Feb-15	12-Mar-15	51 events	25-Apr-15	24-Feb-15	16 events (1 failure)
AM3	262	21	108	519	30	99
Record Date	7-Feb-15	12-Mar-15	51 events	14-Apr-15	13-Mar-15	16 events (1 failure)
AM7b	260	43	122	148	72	107
Record Date	9-Feb-15	14-Apr-15	48 events	14-Feb-15	7-Mar-15	16 events
AM8	231	46	110	122	30	63
Record Date	7-Mar-15	31-Mar-15	48 events	9-Feb-15	31-Mar-15	16 events
AM9b	255	34	116	146	30	77
Record Date	17-Feb-15	12-Mar-15	51 events	9-Feb-15	31-Mar-15	16 events (1 failure)

Table 4-1Summary of Air Quality Monitoring Results

4.2.2 Breaches of air quality A/L levels and statistical analysis of compliance for the air quality monitoring results are summarized in *Table 4-2*.

usic 12 Summaries of Dicaches of The Quality The Develo					
Location	Exceedance	1-hour TSP	24- hour TSP	Total	
AM1	Action Level	0	0	0	
AMI	Limit Level	0	0	0	
AM2	Action Level	0	0	0	
AMZ	Limit Level	0	0	0	
AM3 —	Action Level	0	0	0	
AMS	Limit Level	0	1	1	
	Action Level	0	0	0	
AM7b	Limit Level	0	0	0	
A N 4 O	Action Level	0	0	0	
AM8	Limit Level	0	0	0	
AMOb	Action Level	0	0	0	
AM9b —	Limit Level	0	0	0	

 Table 4-2
 Summaries of Breaches of Air Quality A/L Levels

4.2.3 In the Reporting Period, no exceedances were recorded for 1-hour TSP. However, one (1) Limit Level exceedances for 24-hour TSP was recorded in April 2015. According to investigation



result, it was concluded that the exceedance was not due to the works under the project. The detailed investigation findings have been presented in the relevant monthly EM&A reports.

4.2.4 The summary of weather conditions during the Reporting Period is presented in *Appendix H*.



5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

- 5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and noise monitoring was performed at *8* relevant designated locations as below:
 - NM1 Tsung Yuen Ha Village House No. 63
 - NM2 Village House near Lin Ma Hang Road
 - NM5 Village House, Loi Tung
 - NM6 Tai Tong Wu Village House 2
 - NM7 Po Kat Tsai Village
 - NM8 Village House, Tong Hang
 - NM9 Village House, Kiu Tau Village; and
 - NM10 Nam Wa Po Village House No. 80

5.2 SUMMARY OF MONITORING RESULTS

- 5.2.1 The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. No façade correction (+3 dB(A) is added according to acoustical principles and EPD guidelines. However, free-field status is performed at NM10 and façade correction (+3 dB(A) has added according to the requirement.
- 5.2.2 Summary of noise monitoring results during the Reporting Period are tabulated in *Table 5-1*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

Summary of Construction (tonse filometering results					
Monitoring	Leq, 30min	h (dB ((A))			
Location	Max	Min			
NM1	60	47			
Record Date	30-Mar-15	23-Feb-15			
NM2	67	55			
Record Date	17-Feb-15	23-Feb-15			
NM5	68	46			
Record Date	14-Feb-15	25-Mar-15			
NM6	64	59			
Record Date	3 and 6 Feb-15	24-Feb-15			
NM7	71	54			
Record Date	3-Feb-15	25-Apr-15			
NM8	62	55			
Record Date	12-Mar-15	2-Feb-15			
NM9	65	55			
Record Date	13-Feb-15	29-Apr-15			
NM10 ^(*)	75	58			
Record Date	18-Mar-15	29-Apr-15			

Table 5-1Summary of Construction Noise Monitoring Results

(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.3 Breaches of construction noise A/L levels and statistical analysis of compliance for construction noise monitoring results are summarized in *Table 5-2*.



Table 5-2	Summaries of Breaches of Construction Noise A/L Levels
-----------	--

Station	Limit Level	Action Level	Received Date	
NM1	0			
NM2	0			
NM5	0			
NM6	0	0	ΝA	
NM7	0	0	NA	
NM8	0			
NM9	0			
NM10	0			

5.2.4 In this Reporting Period, the noise level measured at the eight (8) designated monitoring locations were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractors or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.



6 WATER QUALITY MONITORING

6.1 GENERAL

- 6.1.1 In the Reporting Period, water quality monitoring was performed at 5 designated locations which related the Contract 3 and Contract 5 as below:
 - WM1 Contract 5 working site downstream at Kong Yiu Channel;
 - WM1-Control Contract 5 working site upstream at Kong Yiu Channel;
 - WM4 Contract 3 working site Downstream of Ma Wat Channel;
 - WM4-Control A Contract 3 working site Kau Lung Hang Stream; and
 - WM4-Control B Contract 3 working site Upstream of Ma Wat Channel

6.2 SUMMARY OF MONITORING RESULTS

6.2.1 Summary of monitoring results during the Reporting Period are tabulated in *Tables 6-1 and 6-2*. The relevant graphical plots throughout the Reporting Period are presented in *Appendix G*.

	DO (I	mg/L)	Turbidity (NTU)		SS (n	ng/L)	
Statistics	WM1	WM1- Control	WM1	WM1- Control	WM1	WM1- Control	
Min	0.18	3.38	8.6	10.5	6	3	
Max	8	11.26	605.5	864.5	263	374.5	
Average	3.01	7.28	61.41	63.47	43.06	32.21	

Table 6-1Summary of the Water Quality Monitoring Results – Contract 5

Table 6-2Summary of the Water Quality Monitoring Results – Contract 3

DO (mg/L)			Turbidity (NTU)			Ş	SS (mg/L))
WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB	WM4	WM4 - CA	WM4 - CB
2.21	3.16	1.06	5.82	2.91	5.2	5.5	<2	3
7.58	8.68	7.49	34.1	32.7	35.1	48	22.5	16
4.96	6.54	3.65	20.85	10.76	12.84	20.72	6.08	8.20
	WM4 2.21 7.58	WM4 WM4 - CA 2.21 3.16 7.58 8.68	WM4 WM4 - CA WM4 - CB 2.21 3.16 1.06 7.58 8.68 7.49	WM4 WM4 - CA WM4 - CB WM4 - WM4 2.21 3.16 1.06 5.82 7.58 8.68 7.49 34.1	WM4 WM4 - CA WM4 - CB WM4 - WM4 WM4 - CA 2.21 3.16 1.06 5.82 2.91 7.58 8.68 7.49 34.1 32.7	WM4 WM4 - CA WM4 - CB WM4 - WM4 WM4 - CA WM4 - CB 2.21 3.16 1.06 5.82 2.91 5.2 7.58 8.68 7.49 34.1 32.7 35.1	WM4 WM4 - CA WM4 - CB WM4 - CA WM4 - CA WM4 - CA WM4 - CB WM4 - CB	WM4 WM4 - CA WM4 - CB WM4 WM4 - CA WM4 - CA WM4 - CB WM4 - CB WM4 - CA 2.21 3.16 1.06 5.82 2.91 5.2 5.5 <2

Noted:

WM4-CA = WM4-Control A; WM4-CB = WM4-Control B

6.2.2 Breaches of water quality A/L levels and statistical analysis of compliance for the water quality monitoring results are summarized in *Tables 6-3*.

 Table 6-3
 Summaries of Breaches of the Existing Water Quality A/L Levels

Reporting Period No. of sampling day	Location	DO (mg/L)		Turbidity (NTU)		SS (mg/L)		
		Action	Limit	Action	Limit	Action	Limit	
Esh 15	11	WM1	0	7	0	0	0	0
Fed-15	Feb-15 11	WM4	0	0	0	0	0	0
Mar-15 13	WM1	0	11	0	0	1	0	
	WM4	0	3	0	0	0	1	
A	11	WM1	0	2	0	3	0	3
Apr-15	13	WM4	0	5	0	0	0	0
35	WM1	0	20	0	3	1	3	
Total	37	WM4	0	8	0	0	0	1

In the Reporting Period, a total of thirty six (36) Action/ Limit Level exceedances namely 28 exceedances of DO, 3 exceedances of turbidity and 5 exceedances of SS were recorded. NOEs



were issued to relevant parties upon confirmation of the results. According to investigation result, it was concluded that the exceedances were not due to the works under the project. The detailed investigation findings have been presented in the relevant monthly EM&A reports.

6.2.3 The summary of weather conditions during the Reporting Period is presented in *Appendix H*.



7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 **RECORDS OF WASTE QUANTITIES**

- 7.2.1 All types of waste arising from the construction work are classified into the following:
 - Construction & Demolition (C&D) Material;
 - Chemical Waste;
 - General Refuse
- 7.2.2 Whenever possible, materials were reused on-site as far as practicable. The quantities of waste for disposal in the Reporting Period are summarized in *Tables 7-1* and 7-2 and the Waste Flow Table is presented in *Appendix I*.

 Table 7-1
 Summary of Quantities of Inert C&D Materials

 Turns of Wests
 Contract
 Quantity

True of Worts	Contract		Quar	ntity		Disposal
Type of Waste	No	Feb 15	Mar 15	Apr 15	Total	Location
C&D Matarials (Inart)	2	57.998	66.0198	49.233		-
C&D Materials (Inert) (in '000m ³)	3	2.429	3.713	3.597	182.989	-
	5	0	0	0		-
Reused in this Project (Inert) (in '000m ³)	2	0	0.3614	0.277		
	3	1.518	0.27	2.308	4.7344	-
	5	0	0	0		-
Daugad in other Draigate (Inart)	2	57.3858	65.3359	48.7494		C5
Reused in other Projects (Inert) (in '000m ³)	3	0	0	0	171.4711	-
(11 00011)	5	0	0	0		-
Dispession of Dublic Fill (Inort)	2	0.6121	0.3225	0.2066		Tuen Mun 38
Disposal as Public Fill (Inert) (in '000m ³)	3	0.911	3.443	1.289	6.7842	Tuen Mun 38
	5	0	0	0		-

Table 7-2Summary of Quantities of C&D Wastes

Type of Waste	Contract		Quar	ntity		Disposal
Type of waste	No	Feb 15	Mar 15	Apr 15	Total	Location
	2	3.32	0	0	4.31	Py licensed
Recycled Metal ('000kg)	3	0	0	[#] 2.767	+	By licensed collector
	5	0.99	0	0	[#] 2.767	conector
Pagualad Papar / Cardboard	2	0.39	0.292	0.23		Pu licensed
Recycled Paper / Cardboard Packing ('000kg)	3	0	0	0	0.912	By licensed collector
racking (000kg)	5	0	0	0		
	2	0	0	0		By licensed collector
Recycled Plastic ('000kg)	#3	0.003	0.006	0	[#] 0.009	
	5	0	0	0		concetor
	2	0.528	0.704	0	1.232	Dy licensed
Chemical Wastes ('000kg)	3	[#] 0.9	0	0	+	By licensed collector
	5	0	0	0	[#] 0.9	concetor
	2	0.0908	0.1293	0.2278		
General Refuses ('000m ³)	3	0.07	0.08	0.065	1.2579	NENT
	5	0.18	0.375	0.04		

Remark #: Unit of recycled metal, recycled paper/ cardboard packing, recycled plastic and chemical waste for Contractor 3 was in ('000m^3).

7.2.3 To control the site performance on waste management, the Contractor shall ensure that all solid and liquid waste management works are fully in compliance with the relevant license/permit requirements, such as the effluent discharge license and the chemical waste producer registration. The Contractor is also reminded to implement the recommended environmental mitigation measures according to the Environmental Monitoring and Audit Manual.

8 SITE INSPECTIONS

8.1 **REQUIREMENTS**

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

Contract 2

8.1.2 During the Reporting Period, 13 events of the joint site inspections were undertaken at Contract 2 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Table 8-1* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
February 2015	6, 13, 16 and 27 February 2015	4	Completed
March 2015	6, 13, 19 and 27 March 2015	10	Completed
April 2015	1, 10, 17, 24 and 29 April 2015	12	Completed

 Table 8-1
 Summary of Reminders/Observations of Site Inspection – Contract 2

8.1.3 In the Reporting Period, no non-compliance was recorded; however, **26** observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 3

8.1.4 During the Reporting Period, *13* events of the joint site inspections were undertaken at Contract 3 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Table 8-2* and the details of site inspection can be found in relevant EM&A monthly report.

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
February 2015	2, 11, 16 and 25 February 2015	6	Completed
March 2015	2, 11, 18, 23 and 30 March 2015	9	Completed
April 2015	8, 15, 20 and 27 April 2015	6	Completed

 Table 8-2
 Summary of Reminders/Observations of Site Inspection – Contract 3

8.1.5 In the Reporting Period, no non-compliance was recorded; however, *21* observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Contract 5

8.1.6 During the Reporting Period, 13 events of the joint site inspections were undertaken at Contract 5 to evaluate the site environmental performance. The summaries of the findings during site inspection are presented in *Table 8-3* and the details of site inspection can be found in relevant EM&A monthly report.



 Table 8-3
 Summary of Reminders/Observations of Site Inspection – Contract 5

Reporting Period	Date of site inspection	Nos. of findings / reminders	Follow-Up Status
February 2015	5, 12, 17 and 26 February 2015	6	Completed
March 2015	5, 12, 20 and 26 March 2015	2	Completed
April 2015	2, 9, 16, 23 and 30 April 2015	5	Completed

8.1.7 In the Reporting Period, no non-compliance was recorded; however, *13* observations/ reminders were recorded during the site inspections. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.

Other Contracts

8.1.8 Since the construction works at the Contract 4 and Contract 6 are not yet commenced, no site inspection is performed for these Contracts.



9 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

9.1 NON-COMPLIANCE

9.1.1 No environmental non-compliance was recorded in the Reporting Period.

9.2 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

- 9.2.1 In the Reporting Period, no environmental complaints, summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5.
- 9.2.2 The statistical summary table of environmental complaint, summons and prosecution are presented in **Tables 9-1, 9-2** and **9-3**.

		Environmental Complaint Statistics					
Contract	Reporting Period	Cumulative since		Complaint Nature			
No		Frequency commencement of project	Water	Air	Noise		
	Feb 2015	0	11	0	0	0	
2	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	
	Feb 2015	0	3	0	0	0	
3	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	
5	Feb 2015	0	2	0	0	0	
	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	

 Table 9-1
 Statistical Summary of Environmental Complaints

Table 9-2	Statistical Summary of Environmental Summons
-----------	--

	Reporting Period	Environmental Summons Statistics					
Contract		Cumulative since		Complaint Nature			
No		Frequency commencement of project	Water	Air	Noise		
	Feb 2015	0		0	0	0	
2	Mar 2015	0	0	0	0	0	
	Apr 2015	0		0	0	0	
	Feb 2015	0	0	0	0	0	
3	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	
5	Feb 2015	0	0	0	0	0	
	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	

Table	9-3	S
I able	9-3	3

Statistical Summary of Environmental Prosecution

	Reporting Period	Environmental Prosecution Statistics					
Contract		Cumulative sinceFrequencycommencement ofproject	Cumulative since	Complaint Nature		ture	
No			Water	Air	Noise		
	Feb 2015	0	0	0	0	0	
2	Mar 2015	0		0	0	0	
	Apr 2015	0		0	0	0	
3	Feb 2015	0	0	0	0	0	
	Mar 2015	0		0	0	0	

Z:\Jobs\2013\TCS00670(CV201303)\600\EM&A Report\Quarterly EM&A Report\7th Quartar\R0382v2.docx Action-United Environmental Services and Consulting



		Environmental Prosecution Statistics					
Contract	Reporting		Cumulative since	Con	nplaint Na	ture	
No	Period	Frequency	commencement of project	Water	Air	Noise	
	Apr 2015	0		0	0	0	
	Feb 2015	0		0	0	0	
5	Mar 2015	0	0	0	0	0	
	Apr 2015	0		0	0	0	

9.2.3 Since the construction works at the Contract 4 and Contract 6 are not yet commenced, no environmental complaint, summons and prosecution are received in the Reporting Period accordingly.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

- 10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix J*.
- 10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 2, 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

	Environmental willgation measures
Issues	Environmental Mitigation Measures
Water Quality	• Wastewater to be treated by the filtration systems i.e. sedimentation tank or
	AquaSed before to discharge.
Air Quality	Maintain damp / wet surface on access road
	Keep slow speed in the sites
	All vehicles must use wheel washing facility before off site
	Sprayed water during breaking works
	• A cleaning truck was regularly performed on the public road to prevent
	fugitive dust emission
Noise	• Restrain operation time of plants from 07:00 to 19:00 on any working day
	except for Public Holiday and Sunday.
	Keep good maintenance of plants
	Place noisy plants away from residence or school
	• Provide noise barriers or hoarding to enclose the noisy plants or works
	• Shut down the plants when not in used.
Waste and	On-site sorting prior to disposal
Chemical	Follow requirements and procedures of the "Trip-ticket System"
Management	Predict required quantity of concrete accurately
-	• Collect the unused fresh concrete at designated locations in the sites for
	subsequent disposal
General	The site was generally kept tidy and clean.

 Table 10-1
 Environmental Mitigation Measures
11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS

- 11.1.1 This is the 7th Quarterly EM&A Summary Report presenting the monitoring results and inspection findings for the Reporting Period from 1 February to 30 April 2015.
- 11.1.2 For air quality monitoring, no exceedances were recorded for 1-hour TSP but one (1) Limit Level exceedances of 24-hour TSP recorded. NOE was issued to relevant parties upon confirmation of the monitoring results. The investigation for the causes of exceedances was completed and it concluded that the exceedance was not related to works under the Project.
- 11.1.3 No construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. However, two noise complaints (which is an Action Level exceedance) were registered for the Project and they were settled by the Contractor.
- 11.1.4 For water quality monitoring, a total of thirty six (36) Action/ Limit Level exceedances including the parameter of DO, turbidity and SS were recorded at location WM1 and WM4. NOEs were issued to relevant parties upon confirmation of the results. The investigation for the causes of exceedances was completed and it concluded that the exceedances were not related to works under the Project.
- 11.1.5 During the Reporting Period, 13 events of joint site inspections for Contract 2, Contract 3 and Contract 5 were undertaken to evaluate the site environmental performance. No adverse environmental impacts were observed during the weekly site inspection and environmental audit of the Reporting Period, indicating the implemented mitigation measures for air quality, construction noise and water quality were effective. Minor deficiencies found in the weekly site inspection were in general rectified within the specified deadlines. The environmental performance of the Project was therefore considered satisfactory.
- 11.1.6 In this Reporting Period, no environmental complaint, summons or successful prosecutions related to the EM&A programme were recorded.

11.2 RECOMMENDATIONS

- 11.2.1 During wet season, muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies and public areas should be paid on special attention. The Contractors should fully implement the water quality mitigation measures.
- 11.2.2 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.3 Since most of construction sites under the Project are adjacent to villages, the contractors should be paid attention on the construction dust emission. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.



Appendix A

Layout plan of the Project

 $Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} Z:\label{eq:label} V:\label{eq:label} V:\label{eq$





Appendix B

Environmental Management Organization Chart



Environmental Management Organization for Contract 2 - (CV/2012/08)



Project Organization Structure

Structure Within Dragages (HK) Limited





Contact Details of Key Personnel for Contract 2 - CV/2012/08

AUES

Legend:

CEDD (Employer) – Civil Engineering and Development Department AECOM (Engineer) – AECOM Asia Co. Ltd. DHK(Main Contractor) –Dragages Hong Kong Ltd. SMEC (IEC) – SMEC Asia Limited AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - (CV/2012/09)



Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2171 3300	2171 3498
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Victor Huang Ken Cheung Dennis So	2638 6115	2638 7077
Chun Wo	Assistant Environmental Officer	Yip Yun Lam Law Pui Fan	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Legend:

 $CEDD \hspace{0.1in} (Employer)-Civil \ Engineering \ and \ Development \ Department$

AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 5 - (CV/2013/03)





Contact Details of Key Personnel for Contract 5 - CV/2013/03

AUES

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Appendix C

Master Construction Programme



Contract 2

y ID	s Programme update 20-Feb-2015 [wpc]; DHK_HKLTH_Works Programme new 3MRP; 24-Feb-15; 09:34 Activity Name	Working BL Project Star	t BL Project Finish			2015
					Feb	Mar
Fotal		1023 20-Jan-14	10-Jul-17			
HKLTH Works	Programme update 20-Feb-2015 [wpc]	1023 20-Jan-14	10-Jul-17			
2 General		877 21-Jul-14	10-Jul-17			
Geotechnica	I Interpretative Report 2nd Revision	65 09-Dec-14	25-Feb-15			
DDA Submi		65 09-Dec-14	25-Feb-15			
GIR21021940	IPs'/ ER's Review	28 09-Dec-14	13-Jan-15			
GIR21021960	Preparation of DDA with ICE Certification for resubmission to ER/ICE/IP	13 14-Jan-15	28-Jan-15			
GIR21022050	ER/IP'sApproval	28 29-Jan-15	25-Feb-15	;;;;;;		
Project Wide	e E&M	877 21-Jul-14	10-Jul-17			
-	n Works for Civil Design Interface	180 29-Aug-14	18-Feb-15			
PD.AE.1130	E&M Spatial Study and Structural Provisions Check for Ventilation Buildings	110 29-Aug-14	10-Jan-15			
PD.AE.1140	E&M Spatial Study and Structural Provisions Check for Administration Building	125 20-Sep-14	18-Feb-15			
F&M Desig	n & Engineering Works	388 21-Jul-14	29-Aug-15			
	Design Submission	230 21-Jul-14	30-Apr-15			
PDFS.DS	Fire Service System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15		į-	
PD.CM.DS	CMCS System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15			
PD.EC.DS.a	Environmental Control System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15			
PD.EL.DS	Electrical System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15			
PD.EV.DS	ELV System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15			
PD.PD.DS	Plumbing & Drainage System Submission and Approval by the Engineer	230 21-Jul-14	30-Apr-15			
Shop Drawing	g & Builder's Drawing Submission	177 22-Jan-15	29-Aug-15			
PD.DW.1010	Shop Drawings & Builder's Drawings Submission & Approval	177 22-Jan-15	29-Aug-15			
Equipment	Selection & Submission	433 01-Nov-14	17-Mar-16			
PD.PQ.1910	P&D System Submission and Approval by the Engineer	169 01-Nov-14	30-May-15			
PD.PQ.2260	ECS System Submission and Approval by the Engineer	263 02-May-15	17-Mar-16			
Manufactur	ing & Delivery of Major Equipment	693 02-Mar-15	10-Jul-17			
PD.FS.MD	Manufacturing and Delivery of FS System	398 19-May-15	17-Sep-16			
PD.PD.MD	Manufacturing and Delivery of P&D System	409 28-Mar-15	15-Aug-16			
PD.PQ.1040	Manufacturing and Delivery of ELV/CMCS/LAN/TEL System	588 02-Mar-15	23-Feb-17			
PD.PQ.1410	Manufacturing and Delivery of Electrical Services System	649 02-May-15	10-Jul-17			
3 South Porta	al Area	306 13-Oct-14	04-Sep-15			
3.1 South Po	ortal Subcontract & Procurement	120 29-Jan-15	29-Jun-15			
SPS&P0060	Subcontract : Ventilation Building Foundation Works	60 29-Jan-15	16-Apr-15		<u>-</u> <u>+</u> -	
SPS&P0070	Subcontract : Retaining Wall Structure Works	60 17-Apr-15	29-Jun-15			
3.2 South Po	ortal Design Submission	133 15-Dec-14	08-Jun-15			
		28 01-Jan-15	28-Jan-15			
	al: Ventilation Buildings - Foundation Design					
DDA Submiss		28 01-Jan-15	28-Jan-15			
	ER/IP's Approval	28 01-Jan-15 28 28-Dec-14	28-Jan-15 24-Jan-15			
	al: Temp Works For D&B Tunnelling					
DDASubmiss		28 28-Dec-14	24-Jan-15			
DSN010320	ER/IP'sApproval	28 28-Dec-14	24-Jan-15			
South Tunn	el Permanent Lining	109 18-Feb-15	21-May-15			
DDASubmiss	sion	109 18-Feb-15	21-May-15			
STPL1023520	Preparation for formal submission to ER/ICE/IP	48 18-Feb-15	22-Apr-15			
STPL1023570	IPs'/ ER's Review	24 23-Apr-15	21-May-15			
South Tunn	el Internal Structures	45 30-Mar-15	27-May-15			
DDASubmiss	sion	45 30-Mar-15	27-May-15			
STIS1L1023520	Preparation for formal submission to ER/ICE/IP	45 30-Mar-15	27-May-15			
	MAIN CONTRACTOR CLIENT			THE ENGINEER	PROJECT	
		-			PROJECT	Contract No. CV/2012/08
		1+7101700		AECOM	Linetane (L	leung Yuen Wai Boundary Contr
		工个工程扣肤者	2.11	the second second second		ion and Infrastructure Works Col
-	No.14 20/02/2015 RAN RBS/SJO PPL/DAL Dragages HongKong	● 土木工程拓展署 Civil Engineering an Development Depar	d	CONTRACTOR'S DESIGNE		ion and initiastructure works Col
Monthly Report N	No.14 20/02/2015 RAN RBS/SJO PPL/DAL A member of the Bouygues Construction group	Z Development Depart	tment	ATKIN	Monthly Rep	ort No.14 3-Months Rolling Pro
V DESCRIPTION	N DATE PREPARED CHECKED APPROVED	a contraction of the	000000			(Works Programme Rev. C)

	Apr		Мау
			IViay
	1 1 1		1 1 1
	1 1 1 1		1 1 1 1
	1 1 1 1		1 1 1 1
	, - - 		, +
	'		1
			-
			1 1 1 1
			, , , ,
			, , ,
			· •
			,
	L		
			1 T
			I
	, 		
			· · · · · · · · · · · · · · · · · · ·
	1 1 1 1		
	1 T T 1		1 1 1 1
			1 1 1 1
	 		 <u> </u>
	 		1
			1 1 1 1
			,
	DOCUMENT NO		W//PI D/00028/A
ntrol	LTH/DH	K/PGR/P	W/PLP/00028/A
	[11] [11] [12] [13] [14] [14] [14] [14] [14] [14] [14] [14	K/PGR/P CREATIO	W/PLP/00028/A ON DATE REVISION 02/2015 A
Cont	Point DOC. STATUS	K/PGR/P CREATIO	ON DATE REVISION

	<pre>ks Programme update 20-Feb-2015 [wpc]; DHK_HKLTH_Works Programme new 3MRP; 24-Feb-1</pre>	5; 09:34	·				
ivity ID	Activity Name	Workin Duratio	BL Project Start	t BL Project Finish			2015
Cross Bass	Degas Tomp Works D& B Tuppol Soft Cround	90) 27-Jan-15	08-Jun-15	Feb		Mar
DDASubmis	sages -Temp Works D&B Tunnel - Soft Ground) 27-Jan-15	08-Jun-15			
DDA Submiss DSN26930	Preparation for formal submission to ER/ICE/IP) 27-Jan-15	28-Mar-15			
DSN26980	IPs//ER's Review		3 30-Mar-15	06-May-15			
DSN27000	Preparation for resubmission to ER/ICE/IP with ICE Certification		7 07-May-15	08-Jun-15		· · · · · · · · · · · · · · · · · · ·	
	Portal & South D&B Tunnels inc Mid Vent Junction & CP		15-Dec-14	04-Jan-15			
SC01175	*Final CIA Report (14d)	2.	15-Dec-14	04-Jan-15			
	ortal Method Statement Submission		2 13-Oct-14	30-May-15			
		10'	3 24-Jan-15	30-May-15			
	al: Tunnel Mechanical Excavation						<u></u>
FL2022093	Prepare Method Statement		3 24-Jan-15	24-Mar-15		÷	
FL2022094	Engineer's Comment		3 25-Mar-15	30-Apr-15			
FL2022095	Re-submission Method Statement		02-May-15	30-May-15 28-Apr-15			
	nels: Blasting Method Statement						
FL2022101	Preparation and Submission of Blasting Method Statement		5 13-Oct-14	25-Mar-15	·		
FL2022104	Engineer's/IP's Review & Approval		8 06-Dec-14	28-Apr-15		-	
South Porta	al: Bored Piling Works	100) 24-Jan-15	30-May-15			
A25485	Prepare Method Statement		8 24-Jan-15	24-Mar-15		· · · · · · · · · · · · · · · · · · ·	
A25486	Engineer's Comment		3 25-Mar-15	30-Apr-15			
A25487	Re-submission Method Statement		02-May-15	30-May-15			
South Porta	al: Pilecap, Footings & Tie beams	80) 22-Dec-14	31-Mar-15			
A2340	Engineer's Comment		3 22-Dec-14	26-Jan-15			
A2350	Re-submission Method Statement		27-Jan-15	26-Feb-15			
A2360	Engineer'sApproval		27-Feb-15	31-Mar-15			
South Porta	al: Permanent Retaining Walls	128	8 08-Dec-14	18-May-15			
A25481	Prepare Method Statement	48	8 08-Dec-14	04-Feb-15			
A25482	Engineer's Comment		8 05-Feb-15	12-Mar-15			
A25483	Re-submission Method Statement		13-Mar-15	14-Apr-15			
A25484	Engineer's Approval		3 15-Apr-15	18-May-15			
3.5 South Po	ortal Works	306	6 18-Oct-14	04-Sep-15			
South Porta	al: CLP Substation	138	3 18-Oct-14	28-Feb-15			
SCLP2060	Sub-station Construction + CLP Installation	106	6 18-Oct-14	28-Feb-15			
SCLP2090	Energization		28-Feb-15	28-Feb-15		Ģ	
South Porta	al: Slopeworks	14	05-Nov-14	06-Jul-15			
SV2690	Permanent Cut Slope (+68.0 to apprx +45.0mPD)	55	5 05-Nov-14	10-Jan-15			
SV2700	Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails	48	8 12-Jan-15	14-Mar-15			
SV2701dwp	Temporary Slope Cut below +45.0mPD (soft) w/Soil Nails		3 16-Mar-15	18-May-15			
SV2702dwp	Temporary Soil Nails between +44.6mPd to +26.7mPD		16-Feb-15	23-May-15		÷	
SV2710	Rock Excavation to Vent. Bldg. Formation		6 19-May-15	06-Jul-15			
South Tunn	nels: Southbound Tunnel	10	06-May-15	04-Sep-15			
DB6300	D&B Setup / Site Installation		06-May-15	04-Sep-15			
4 Middle Por	tal Area	377	26-Sep-14	11-Aug-15			
4.1 Middle P	Portal Subcontract & Procurement	201	05-Feb-15	11-Aug-15			
MPS&P0040	Subcontract : Tunnel Lining Works	60	05-Feb-15	23-Apr-15		••••••	
MPS&P0050	Subcontract : Tunnel Lining Formworks (Design, Fabrication, Delivery, & On-Site Assembly)	150	05-Feb-15	11-Aug-15		.	
MPS&P0060	Subcontract : Ventilation Building Foundation Works	60) 12-Feb-15	30-Apr-15		••••••	
MPS&P0070	Subcontract : Ventilation B uilding Structure Works	60	02-May-15	14-Jul-15			
4.2 Middle P	Portal Design Submission	282	2 03-Dec-14	18-Jun-15			
	uilding - Foundation	20	6 12-Dec-14	11-Feb-15			

171	1		1.00			MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
			· · · · · · · · · · · · · · · · · · ·			香寶嘉	CEDD 土木工程拓展署	AECOM	Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Co
A	Monthly Report No.14	20/02/2015	RAN	RBS/SJO	PPL/DAL	Dragages HongKong	Development Department		Site Formation and Infrastructure Works TITLE Monthly Report No.14 3-Months Rolling F
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A member of he Bouygues Construction group		7111111	(Works Programme Rev. C)



MPR14; HKLTH Works Programme update 20-Feb-2015 [wpc]; DHK_HKLTH_Works Programme new 3MRP; 24-Feb-15; 09:34

Act

vity ID	Activity Name		BL Project Start					2015
		Duration		Finish		Feb		Mar
DDASubmi	ssion	26	12-Dec-14	11-Feb-15				
DSN29064	Preparation for resubmission to ER/ICE/IP with ICE Certification	26	12-Dec-14	14-Jan-15		- -		
DSN29065	ER/IP'sApproval	28	15-Jan-15	11-Feb-15				
Mid Vent A	Adit Permanent Lining	29	03-Dec-14	04-Feb-15				
DDASubmi	ssion	29	03-Dec-14	04-Feb-15				
DSN29076	Preparation for resubmission to ER/ICE/IP with ICE Certification	28	03-Dec-14	07-Jan-15				
DSN29077	ER/IP'sApproval		08-Jan-15	04-Feb-15				
Mid Vent A	Adit Internal Structure	49	16-Apr-15	13-Jun-15				
DDASubmi	ssion	49	16-Apr-15	13-Jun-15				
DSN29082	Preparation for formal submission to ER/ICE/IP		16-Apr-15	13-Jun-15				
Mid Vent A	Adit/Junction - Temp Works For D&B Tunnelling	52	29-Dec-14	28-Feb-15				
DDASubmi	ssion	52	29-Dec-14	28-Feb-15		 		
DSN29088	Preparation for resubmission to ER/ICE/IP with ICE Certification	29	29-Dec-14	31-Jan-15]		
DSN29089	ER/IP'sApproval		01-Feb-15	28-Feb-15				
Mid Vent A	Adit/Junction Permanent Lining & Backfill	62	23-Feb-15	29-May-15				
DDASubmi	ssion	62	23-Feb-15	29-May-15				
DSN29094	Preparation for formal submission to ER/ICE/IP	49	23-Feb-15	24-Apr-15				
DSN29095	IPs'/ER's Review		25-Apr-15	29-May-15				
Mid Vent J	Junction Internal Structure	49	21-Apr-15	18-Jun-15				
DDASubmi	ssion	49	21-Apr-15	18-Jun-15				
DSN29102	Preparation for formal submission to ER/ICE/IP		21-Apr-15	18-Jun-15				
4.3 Middle	Portal Method Statement Submission	235	14-Oct-14	23-Jun-15				
Cavern Bl	asting Method Statement	197	14-Oct-14	03-Mar-15				
FL2022107	Preparation and Submission of Blasting Method Statement	90	14-Oct-14	29-Jan-15				
FL2022108	Engineer's/IP's Review & Approval	90	12-Nov-14	03-Mar-15				
Middle Ver	ntilation Adit Lining Works	101	05-Feb-15	11-Jun-15				
A25513	Prepare Method Statement	48	05-Feb-15	09-Apr-15				
A25514	Engineer's Comment	28	10-Apr-15	13-May-15				
A25515	Re-submission Method Statement		14-May-15	11-Jun-15				
Mid Vent E	Bldg. Foundation	76	12-Feb-15	20-May-15				
A25509	Prepare Method Statement	48	12-Feb-15	16-Apr-15				
A25510	Engineer's Comment		17-Apr-15	20-May-15				
Mid Vent E	Building Construction	128	14-Jan-15	23-Jun-15				
FL5900	Prepare Method Statement for Mid Vent Building Construction	48	14-Jan-15	13-Mar-15		_ L		
FL5910	Engineer's Comment	28	14-Mar-15	20-Apr-15		 		
FL5920	Re-submission Method Statement for Mid Vent Building Construction		21-Apr-15	19-May-15				
FL5930	Engineer'sApproval		20-May-15	23-Jun-15		1 1 1		
4.5 Middle	Portal Works		26-Sep-14	17-Jul-15				
Middle Po	rtal: CLP Substation	152	26-Sep-14	07-Feb-15				
TSS3P2060	Sub-station Construction + CLP Installation	110	26-Sep-14	06-Feb-15				
TSS3P2090	Energization		07-Feb-15	07-Feb-15		0		
Adit Cons	truction - Mid Portal	217	14-Oct-14	17-Jul-15				
MV2490dwp2a	Top Heading Canopies & Bench Excavation Ch24>Ch70	91	14-Oct-14	29-Jan-15				
MV2490dwp3	Blast door installation + Noise Measurement and 24Hr permit approval		30-Jan-15	05-Mar-15			· · · · · · · · · · · · · · · · · · ·	······
MV2490dwp4	D&B Full Face Ch70>Ch133;63m		06-Mar-15	23-Apr-15				
MV2490dwp5	D&B Full Face Ch133>Ch302 169m		24-Apr-15	17-Jul-15		1 1 1		
5 North Por			20-Jan-14	30-Sep-15		1 1 1		
5.1 North F	Portal Subcontract & Procurement	395	20-Jan-14	23-May-15				

171			-		-	MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
						D ^香 寶嘉 Drogoges	CEDD 土木工程拓展署	AECOM	Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Cont Site Formation and Infrastructure Works Co
Α	Monthly Report No.14 2	20/02/2015	RAN	RBS/SJO	PPL/DAL	HongKong	Development Department	VIKINIC	TITLE Monthly Report No.14 3-Months Rolling Pro
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A mention of the Bouygues Construction group	Development Department	MINING	(Works Programme Rev. C)



)	Activity Name	Working BL Project Star Duration	t BL Project Finish			
		Duration	Finish		Feb	Mar
North Port	al: TBM Procurement & Delivery	395 20-Jan-14	23-May-15			• • •
DSN027980	TBM Procurement, Fabrication & Delivery	405 20-Jan-14	28-Feb-15			,
DSN027981	Conveyor Belt System Procurement & Delivery	90 03-Nov-14	31-Jan-15			1
N21410a	Precast Segment Fabrication (1.6m Ring) - Temporary Segments	190 30-Sep-14	23-May-15	· · · · · · · · · · · · · · · · · · ·		÷
5.2 North P	ortal Design Submission	342 25-Nov-14	15-Aug-15			
	nel Curved Section Southbound Temp Support For Enlargement	155 25-Nov-14	06-May-15			
DDASubmis		155 25-Nov-14	06-May-15			
FL2022145	Preparation for formal submission to ER/ICE/IP	56 25-Nov-14	31-Jan-15			
FL2022146	IPs/ER's Review	28 02-Feb-15	09-Mar-15			
FL2022140	Preparation for resubmission to ER/ICE/IP with ICE Certification	20 02-1 65-13 22 10-Mar-15	08-Apr-15			<u></u>
FL2022147	ER/IP's Approval	22 10-Mai-13 28 09-Apr-15	06-May-15			
		177 13-Jan-15	04-Jun-15			1
	nel OHVD Slab					
DDASubmis	sion	177 13-Jan-15	04-Jun-15			1 1 4
FL2022165	Preparation for formal submission to ER/ICE/IP	42 13-Jan-15	05-Mar-15			
FL2022166	IPs/ER's Review	28 06-Mar-15	11-Apr-15			
FL2022167	Preparation for resubmission to ER/ICE/IP with ICE Certification	21 13-Apr-15	07-May-15			
FL2022168	ER/IP'sApproval	28 08-May-15	04-Jun-15			
Bored Tun	nel Internal Structure (except OHVD Slab)	113 13-Jan-15	04-Jun-15			
DDASubmis	sion	113 13-Jan-15	04-Jun-15			
FL2022173	Preparation for formal submission to ER/ICE/IP	42 13-Jan-15	05-Mar-15	· · · · · · · · · · · · · · · · · · ·		÷
FL2022174	IPs'/ER's Review	28 06-Mar-15	11-Apr-15			
FL2022175	Preparation for resubmission to ER/ICE/IP with ICE Certification	21 13-Apr-15	07-May-15			+
FL2022176	ER/IP'sApproval	28 08-May-15	04-Jun-15	· · · · · · · · · · · · · · · · · · ·		+
Bored Tun	nel/ D&B Tunnel Transition - Headwall Structure (N/B & S/B)	95 17-Mar-15	14-Jul-15			
DDASubmis	· · ·	95 17-Mar-15	14-Jul-15			1 1 1
FL2022181	Preparation for formal submission to ER/CE/IP	95 17-Mar-15	14-Jul-15			<u> </u>
Northboun	d TBM Dismantling Cavern Temporary Works	114 03-Jan-15	26-May-15			
DDASubmis	· · ·	114 03-Jan-15	26-May-15			1 1 1
FL2022185	Preparation for formal submission to ER/ICE/IP	42 03-Jan-15	24-Feb-15	· · · · · · · · · · · · · · · · · · ·		
FL2022186	IPs/ER's Review	28 25-Feb-15	24-1 eb-15 28-Mar-15			! #
FL2022187	Preparation for resubmission to ER/ICE/IP with ICE Certification	22 30-Mar-15	28-Apr-15			<u> </u>
FL2022188	ER/IP's Approval	28 29-Apr-15	26-May-15	i 		i +
		105 27-Jan-15	08-Jun-15			
	nel Cross Passages Temp Works (Soft Ground)			1		1
DDASubmis		105 27-Jan-15	08-Jun-15			
FL2022197	Preparation for formal submission to ER/ICE/IP	50 27-Jan-15	28-Mar-15			+
FL2022198	IPs'/ER's Review	28 30-Mar-15	06-May-15			
FL2022199	Preparation for resubmission to ER/ICE/IP with ICE Certification	27 07-May-15	08-Jun-15			1
	nel Cross Passages Temp Works (Rock)	95 27-Jan-15	08-Jun-15			
DDASubmis	sion	95 27-Jan-15	08-Jun-15			
FL2022201	Preparation for formal submission to ER/ICE/IP	50 27-Jan-15	28-Mar-15			
FL2022202	IPs'/ER's Review	28 30-Mar-15	06-May-15			· · · · · · · · · · · · · · · · · · ·
FL2022203	Preparation for resubmission to ER/ICE/IP with ICE Certification	27 07-May-15	08-Jun-15			
Bored Tun	nel Cross Passages Permanent Lining (Soft Ground)	146 20-Dec-14	23-Jun-15			
AIP Submiss	sion	35 20-Dec-14	03-Feb-15			1
FL2022207	Preparation for resubmission to ER/ICE/IP with ICE Certification	12 20-Dec-14	06-Jan-15			
FL2022208	ER/IP'sApproval	28 07-Jan-15	03-Feb-15			±
DDASubmis	ssion	72 24-Mar-15	23-Jun-15			
FL2022209	Preparation for formal submission to ER/CE/IP	72 24-Mar-15	23-Jun-15			<u>.</u>
1 L2022203						1





MPR14; HKLTH Works	s Programme update 20-Feb-2015 [wpc]; DHK_HKLTH_Works Programme new 3MRP; 24-Feb-15; 09	9:34							
Activity ID	Activity Name	Working Duration	BL Project Start	BL Project Finish				2015	
			00 Dec 14	00 E-h 15		Feb		Mar	
AIP Submissi FL2022215	On Preparation for resubmission to ER/ICE/IP with ICE Certification		20-Dec-14 20-Dec-14	03-Feb-15 06-Jan-15				, , , ,	
FL2022215 FL2022216	ER/IP's Approval		07-Jan-15	03-Feb-15				, , ,	
DDASubmiss			24-Mar-15	17-Jul-15				1	
FL2022217	Preparation for formal submission to ER/ICE/IP		24-Mar-15	17-Jul-15				¦ ¦	
	el Cross Passages Internal Structures		27-Nov-14	15-Aug-15					
		144	27-Nov-14	16-Apr-15				1	1
AIP Submissi FL2022221	Preparation for formal submission to ER/ICE/IP		27-Nov-14	17-Jan-15				; 	
FL2022222	IPs/ ER's Review		19-Jan-15	23-Feb-15			<u> </u>	1 1 1 1	
FL2022223	Preparation for resubmission to ER/ICE/IP with ICE Certification		24-Feb-15	19-Mar-15				¦ + 	
FL2022224	ER/IP's Approval		20-Mar-15	16-Apr-15				·	
DDASubmiss	ion	75	18-May-15	15-Aug-15				· · · · · · · · · · · · · · · · · · ·	
FL2022225	Preparation for formal submission to ER/ICE/IP	75	18-May-15	15-Aug-15					
Temp Pre-C	ast Reinforced Box for TBM Segment Del in Curved Section	147	03-Dec-14	25-Apr-15				1 1 1	
DDASubmiss		147	03-Dec-14	25-Apr-15					
FL2022229	Preparation for formal submission to ER/ICE/IP		03-Dec-14	23-Jan-15				, 1 1 1 1	
FL2022230	IPs/ ER's Review		24-Jan-15	28-Feb-15				¦	
FL2022231	Preparation for resubmission to ER/ICE/IP with ICE Certification		02-Mar-15	28-Mar-15				, 	
FL2022232	ER/IP's Approval		29-Mar-15	25-Apr-15					
5 3 North Po	rtal Method Statement Submission		13-Nov-14	19-Jun-15					
· · · · · · · · · · · · · · · · · · ·		03	13-Nov-14	24-Jan-15				1 1 1	
	el (D&B Section) Blasting Method Statement							; ; ;	
FL2022110	Engineer's/IP's Review & Approval		13-Nov-14	24-Jan-15				1 1 1	
MS for TBM	On-Site Assembly	43	23-Dec-14	14-Feb-15				, , ,	
FL4885	Prepare & Re-submit Method Statement	18	23-Dec-14	15-Jan-15					
FL4890	ER'sApproval for Method Statement	30	16-Jan-15	14-Feb-15				1 1 1	
MS for TBM	Launching	160	02-Dec-14	13-Apr-15					
FL2022061	Prepare & Submit Method Statement	40	02-Dec-14	20-Jan-15				+	
FL2022062	ER's Comment for Method Statement	30	21-Jan-15	19-Feb-15					
FL2022063	Prepare & Re-submit Method Statement	18	23-Feb-15	14-Mar-15				· · · · · · · · · · · · · · · · · · ·	
FL2022064	ER'sApproval for Method Statement	30	15-Mar-15	13-Apr-15	1				1
MS forTBM	Excavation	64	01-Jan-15	26-Mar-15				1 1 1	
FL2880	ER's Comment for Method Statement	30	01-Jan-15	30-Jan-15					
FL2885	Prepare & Re-submit Method Statement	18	31-Jan-15	24-Feb-15				1 	
FL2890	ER'sApproval for Method Statement	30	25-Feb-15	26-Mar-15				*	
North Porta	I: MS for Cross Passage Ground Treatment	40	04-May-15	19-Jun-15				1	1
FL2022065	Prepare & Submit Method Statement	40	04-May-15	19-Jun-15					
North Porta	I: WSD Tunnel Instrumentation	30	07-Dec-14	05-Jan-15					
FL2022494	ER'sApproval for Method Statement	30	07-Dec-14	05-Jan-15				<u>.</u>	
5.5 North Po			07-Oct-14	30-Sep-15			_	1	
				14-Feb-15				 	1
CLP Substa			07-Oct-14					1 1 1 1	
N21060	Sub-station Construction		07-Oct-14	14-Feb-15					
N21090	Energization		14-Feb-15	14-Feb-15	-	0		1 1 1	
North Porta	I: Site Formation	265	23-Oct-14	30-Sep-15				 	
N20635	NB: Stage 2 Excavation from +38mPD to +18mPD w/10 rows Soil Nail	74	23-Oct-14	20-Jan-15				, ! !	
N20655	NB: Stage 3 Permanent Slope from +75mPD to +30mPD	192	21-Jan-15	30-Sep-15				1	
North Porta	I: Site Installation for TBM	78	08-Nov-14	06-May-15					
SC01310	Site Installation and Logistics for TBM Works	60	08-Nov-14	20-Jan-15				+ ! !	
TD1000	Conveyor Belt System Construction	75	26-Jan-15	06-May-15					· · · · · · · · · · · · · · · · · · ·
Southbound	d Tunnel (Mined Excavation) inc Enlargement	136	06-Dec-14	18-May-15				1 1 1	
					i			1	
11,000	MAIN CONTRACTOR CLIEN	T			THE ENGINEER	1	PROJECT		
the second second	香露吉	6			AEC	MO		Contract No. CV/2012/08	1.1.1.1.1.1
() ()			展署				Liantang,	/Heung Yuen Wai Boundary C	ontrol Point
	No.14 20/02/2015 RAN RBS/SJO PPL/DAL	EDD Civil Engine	ering and	d l	CONTRACTOR	and the second se	Site Form	ation and Infrastructure Work	Contract 2
A Monthly Report N	Io.14 20/02/2015 RAN RBS/SJO PPL/DAL HongKong	EDD 土木工程拓制 Civil Engine Developmer	at Donard	tmont	ATL	(INS	TITLE		Deserves
REV DESCRIPTION	N DATE PREPARED CHECKED APPROVED	Development	n Depan	unent	ALL	CIND	Monthly R	eport No.14 3-Months Rolling (Works Programme Rev. C)	Programme
DESCRIPTION	THE THEFT CHECKED THEN THE			-			1.00	(stone rogiumnic new c)	



M	PR14; HKLTH Work	s Programme update 20-Feb-2015 [wpc]; DHK_HKLTH_Works Programme new 3MRP; 24-Feb-15; 09:34						
Activit	y ID	Activity Name	Working Duration	BL Project Start	BL Project Finish			2015
							Feb	Mar
	DB6370c	Top Heading Excavation (Canopies) (Ch6,415>Ch6,355) (60m) [P21:4815 to 4755]	72	06-Dec-14	02-Mar-15			
	DB6370d	Platform excavation for bench excavation	22	12-Feb-15	09-Mar-15			±
	DB6370e	Bench Excavation (Ch6,450>Ch6,355) (95m) [P21:4850 to 4755]	48	10-Mar-15	06-May-15			
	DB6372	RC Slab Cradle for TBM Shifting way		07-May-15	18-May-15			1
	Northboun	d Tunnel (Mined Excavation)	82	02-Mar-15	08-Jun-15			1 1 1
	DB6400a	Top Heading Canopies (Ch6446>Ch6410); 36m; [P20: 4824 to 4788]	76	02-Mar-15	30-May-15			
	DB6400a1	Blast door installation + Noise Measurement and 24Hr permit approval	30	04-May-15	08-Jun-15	1		1
	TBM On-Sit	te Assembly	65	02-Mar-15	18-May-15			
	TD0990	TBM On-site Assembly and T&C	65	02-Mar-15	18-May-15			T
	Southboun	d Tunnel (TBM Tunneling)	6	19-May-15	25-May-15			1
	TD0995	TBM Sliding to Face	6	19-May-15	25-May-15			1 1 1
	5 6 Administ	tration Building:	158	20-Dec-14	28-May-15			-
			126	20-Dec-14	12-May-15			1 1 1
		istration Building: Design Submission				1		1 1 1
		ing - Foundation Design		20-Dec-14	12-May-15			
	DDASubmis			20-Dec-14	12-May-15			; ; ;
	DSN29107	Preparation for formal submission to ER/ICE/IP		20-Dec-14	02-Feb-15			י י י
	DSN29108	IPs'/ER's Review		03-Feb-15	10-Mar-15	· · · · · · · · · · · · · · · · · · ·	·	
	DSN29109	Preparation for resubmission to ER/ICE/IP with ICE Certification		11-Mar-15	08-Apr-15			
	DSN29110	ER/IP's Approval		09-Apr-15	12-May-15	1		1 1 1
		istration Building: Method Statement Submission	134	09-Jan-15	28-May-15			1 1 1
	Method State	ement for Admin.Building Construction	109	14-Jan-15	28-May-15			1 1 1
	A1990	Prepare Method Statement for Adminstration Building Construction	24	14-Jan-15	10-Feb-15]	, , , ,
	A2000	ER's Comment	28	11-Feb-15	18-Mar-15			±
	AD2190	Re-submission Method Statement for Building Construction	24	19-Mar-15	20-Apr-15			
	AD2200	ER'sApproval	28	21-Apr-15	28-May-15			
		nstration Building: Demolition		09-Jan-15	27-Apr-15			
	SV2905	Prepare & Submit Demolition Plan & Method Statement		09-Jan-15	05-Feb-15			
	SV2910	ER's Comment for Demolition Plan & Method Statement		06-Feb-15	07-Mar-15			<u></u>
	SV2915	Prepare & Re-submit Demolition Plan & Method Statement		09-Mar-15	28-Mar-15			
	SV2920	ER's Approval for Demolition & Method Statement		29-Mar-15	27-Apr-15			1 1 1
	5.64 Admini	istration Building: General Submission	55	02-Jan-15	09-Mar-15			
	Adminstratio	n Building: Egress/Ingress	55	02-Jan-15	09-Mar-15			' ' !
	N21275	Appoint Consultant for TTMs	12	02-Jan-15	15-Jan-15			
	N21285	Prepare & Submit Temp.Trafic Management Scheme	12	16-Jan-15	29-Jan-15			
	N21295	TMLG Meeting	12	30-Jan-15	12-Feb-15			
	N21305	TTMS Reviewed & Comment	12	13-Feb-15	02-Mar-15			
	N21315	Notification to RMO		03-Mar-15	09-Mar-15			
	5.65 Admin	istration Building: Works	53	10-Mar-15	04-May-15			1 1 1
	Administratio	on Building: Site Formation	53	10-Mar-15	04-May-15			
	AD2000	Site Hoarding	24	31-Mar-15	04-May-15			1 1 1
	AD2050	U/U Diversion & Drainage Diversion (if required)	36	10-Mar-15	24-Apr-15			

1.7.1		1			-	MAIN CONTRACTOR	CLIENT	THE ENGINEER	PROJECT
					_	香寶嘉	← +★T程拓展署	AECOM	Contract No. CV/2012/08 Liantang/Heung Yuen Wai Boundary Contr
			6			Dragages	CEDD Civil Engineering and	CONTRACTOR'S DESIGNER	Site Formation and Infrastructure Works Co
Α	Monthly Report No.14 2	20/02/2015	RAN	RBS/SJO	PPL/DAL	HongKong	Development Department	ATVINC	TITLE
REV	DESCRIPTION	DATE	PREPARED	CHECKED	APPROVED	A membro of the Bouygues Construction group	Development Department	MIKINS	Monthly Report No.14 3-Months Rolling Pro (Works Programme Rev. C)





Contract 3

tivity ID	Activity Name	OD	RD	Start	Finish	TF		•			15		1
								Feb		Mar	Apr	May	Jun
	g Programme 2015-02-21												
Key Dates (Co	· ·												
KD-0010	Commencement of Works	0	0	31-Jul-13 A									
Dependent Mile	estones from Other Contracts												
MS-0100	Completion of Temporary Vehicular Bridge by C2 Contractor	0	0		03-Feb-15 A			 Completion of Ter 	nporary V	ehicular Bridge by C2 Contractor			
Major Mileston													
MS-2000A2	T1b: TTA to shift FLHS SB eastward to the widened pavement (shift 2 lanes)	1	1	08-Mar-15	08-Mar-15	C	•			T1b: TTA to shift FLHS \$	B eastward to the widened paveme	nt (shift 2 lanes)	
MS-2000A3	T1c: TTA to shift FLHS SB eastward to the widened pavement (shift 3 lanes)	1	1	22-Mar-15	22-Mar-15	0					to shift FLHS SB eastward to the v	; videned pavement (shift 3 lanes)	
MS-2000B	T2: TTA to shift FLHS NB eastward	1	1	29-Mar-15	29-Mar-15	0		•		1	T2: TTA to shift FLHS NB eastward		
Major Procure	nent & Delivery												
Water Supply P	-												
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	60	60	26-Feb-15	12-May-15	35	i					E&M equipment	for the re-prov
	Segment Lifting Frames and Precast Yard	40	40	00 5 1 15	40.11 15				_				
MM-2050	Certification of lifting frame	18	18	26-Feb-15	18-Mar-15	7			_	Certification	of lifting frame		
Design and Sul	bmissions												
Statutory Appr													
PRE-1210	Consent for Dong Jiang watermians connection for DN1400 - WSD	0	0		26-Feb-15	173			•	Consent for Dong Jiang watermians	connection for DN1400 - WSD		
005 4540					00.51.67					Confirmation of Revised Retaining S	tructure along Slope no 35M/ C/CO	08	
PRE-1510	Confirmation of Revised Retaining Structure along Slope no. 3SW-C/C898	0	0		26-Feb-15*	210	1		•	Committation of Revised Retaining S	a ucture along Slope no. 3599-0/08	50	
PRE-1500	Confirmation of Noise Barrier Footing Design for NB71 (CH7150 to CH7290)	70	14	17-Apr-14 A	13-Mar-15	14				Confirmation of No	ise Barrier Footing Design for NB71	(CH7150 to CH7290) Confirm	ation of Noise
				'							be burner rooting besign for NBA		
PRE-1220	Consent for construction of noise barrier (NB1a) within WSD Tau Pass Restricted Zone - WSD	45	21	09-Apr-14 A	21-Mar-15	144	-			Consent	for construction of noise barrier (NB	1a) within WSD Tau Pass Restri	cted Zone - W
Mothod Statom													
Method Statem PRE-2020	ent and Design (Major) Approved by AECOM Submission of noise barrier design for absorptive panels, transparent panels and	60	30	11-Mar-14 A	01-Apr-15	80					Submission of noise barrier desi	on for absorptive papels, trappo	arent nanele on
	associated fixing details											ין וואס מססר אוזיפ אמופוס, נו מווסף	aroni parios al
	- Fanling Highway Widening (KD-1 & KD-2)												
	ay South Portion between CH6935 and CH7470												
	ray Zone 1 between CH6935 and CH7130 (within SBZ2)												
FHW-1120*	ndworks (195m) Pipe Laying - DN1200 Watermains (CHC) across Fanling Highway (total 80m for 2	275	0	09-Jun-14 A	12-Feb-15 A								
1110 1120	shafts)	210	Ŭ	00 0011 1477	121 05 10/1								
FHW-1130*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m	182	40	20-Feb-14 A	17-Apr-15	757	•				Pipe Laying -	DN1200 Watermains (CHC) ale	ong Fanling Hig
Faultan History	depth)												
	ay Zone 2 between CH7130 and CH7290 Idworks (160m)												
	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (affected due to design	150	150	26-Jul-14 A	28-Aug-15	8							····;
	change)												
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling High way (183m long, 4m depth)	210	210	26-Feb-15	10-Nov-15	376	·						-
Fanling Highu	ray Zone 3 between CH7290 and CH7380					1							
	adworks (130m)												
FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	270	55	23-May-14 A	06-May-15	139		1				Noise Barrier NB71 - F	; ooting adiacen
FHW-3210	Noise Barrier NB69 - Mini-Piling adjacent to NB lane (CSD: 32nos)	79	79	30-Mar-15	08-Jul-15	0	2	-		<u> </u>			
FHW-3160	Road Formation, Kerb and Pavement (Eastern Side: FLH SB Slow lane and hard	90	90	27-Mar-15	18-Jul-15	139							
0.00	should)												
· · · · · · · · · · · · · · · · · · ·													
	Δατιμ	al Work				С	EDD Cor	ntract No. C	V/201	2/09	3-Month Rolling Pro	ogramme updated to 2015-	02-21
						5	001				Date Revisio		Approved
		aining V			Lionten	/11	oune V		C:4-	Cormotion 9	26-Feb-15 Rev.1	SL	
2 A	Sumr	mary Ba	ar		Liantang					Formation &			
	□建築工程有限公司 Critic	al Rema	ainina \	Work		Inf	rastruct	ure Works, (Contr	act 3			
CHUN	WO CONSTRUCTION & ENGINEERING CO., LTD.												
	♦ ♦ Miles						-Month	Rolling Prog	ram	ne			
	Proje	ect Base	line Ba	ar 🛛		•			Jiann				

3MPR019_

Page 1 of 8

_26-Feb-15

tivity ID	Activity Name	OD	RD	Start	Finish	TF		Feb		Mar	2015	Apr		May	Jun
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	150	115	07-Jun-14 A	18-Jul-15	579		reb		Iviai		Арі		Ividy	Juli
Fanling Highw	vay Zone 4 between CH7380 and CH7470]													
At-Grade Roa															
FHW-4120*	Pipe Laying - Twin DN1400 Watermains (CHE & CHG) along Fanling Highway (90m long, 3m depth)	155	15	15-Oct-14 A	14-Mar-15	69				Pipe Lay	ing - Twin DN14	00 Watermains (CHE & 0	CHG) along Fai	nling Highway (90m	long, 3m depth
FHW-4130*	Pipe Laying - DN600 & DN1200 Watermains (CHB &CHC) along Fanling Highway (90m long, 3m depth)	60	21	27-Nov-14 A	21-Mar-15	781	-				Pipe Laying - DN	1600 & DN1200 Waterma	ains (CHB &CH	C) along Fan ling H	ghway (90m lor
FHW-4100	Noise Barrier NB71 & NB72 - Footing adjacent to SB lane (90m)	140	140	07-May-15	23-Oct-15	373									
Miscellaneous	Works for Facilitating Traffic Diversion of Fanling Highway														
FHW-M-1020	Permanent Road Formation with 2 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-construction	45	9	10-Nov-14 A	07-Mar-15	0						2 lanes width between C			
FHW-M-1030	Permanent Road Formation with 3 lanes width between CH6935 and CH7130 (Eastern Side) by means of re-surfacing	12	12	09-Mar-15	21-Mar-15	0						d Formation with 3 lanes			
FHW-M-1040	Demolition of a certain section of Central Barrier & Make Good of Road Pavement for further Traffic Diversion	6	6	23-Mar-15	28-Mar-15	0		_		(Demolitio	on of a certain section of	Central Barrier	& Make Good of R	bad Pavement
Fanling Highwa	ay North Portion between CH7470 and CH7925														
Fanling Highw	vay Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)														
	bridge Reprovision (East)														
FHW-5000A2	2 KT-AB1 - Piling Works (5 out of 12 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	25	25	28-Feb-15	28-Mar-15	33			_		KT-AB1	- Piling Works (5 out of 1	2 nos of Pile) -	Phase 2, conflict wi	h temp cycle tra
FHW-5000E	KT-P4 - Piling Works (8 out of 8 nos of Pile) - Phase 2, conflict with temp cycle track/ existing tree	40	40	30-Mar-15	20-May-15	33								KT-P	4 - Piling Works
FHW-5010B	KT-AB2 - Pile Cap & Abutment	105	105	08-Apr-15	12-Aug-15	219									
At-Grade Roa	ad Works (130m)														
FHW-5120A	Preparation Works for Implementation of TTA Scheme E2	25	25	08-Apr-15	07-May-15	90								reparation Works f	
FHW-5120B	Implementation of TTA - Scheme E2 (shifting TWSR East towards Pier AA4 for pipe laying works at crossing)	0	0	08-May-15		90							♦ I	mplementation of T	TA - Scheme E
Fanling Highwa	vay Zone 7 between CH7660 and CH7925														
At-Grade Roa	adworks (265m)														
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	177	30-Aug-13 A	30-Sep-15	8									
	nainder of the Works (KD-3)														
WSD Works															
DN450 Fire Mai WA-1030	IIIIS (CHA) Pipe Laying - CHA 260 - 360 (DN450) near Ext. TWSR West, 100m long & 2m depth	65	65	30-Mar-15	19-Jun-15	686		_							
DN600 Water M	· ·														
WB-0100	Temporary Local Diversion for DN600 near Abutment AD1 (CHB 0 - 100)	80	0	25-Sep-14 A	12-Feb-15 A			Tempor	ary Local Diversio	on for DN600 near A	Abutment AD1 (C	CHB 0 - 100)			
WB-1020	Pipe Laying - CHB 245 - 335 (DN600) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)	60	21	27-Nov-14 A	21-Mar-15	613					Pipe Laying - CH	IB 245 - 335 (DN600) ne	ear Fanling High	way S/B (FHW: Cł	17380-7470), 9
WB-1030B	Pipe Laying - CHB 350 - 450 (DN600) from Pier AA4 to Portal AB7/AD9/AC12	30	30	27-Feb-15	02-Apr-15	90					Pip	be Laying - CHB 350 - 45	50 (DN600) from	n Pier AA4 to Porta	IAB7/AD9/AC1
WB-1030A	Pipe Laying - CHB 335 - 350 (DN600) near crossing TWSRE 15m long & 3m depth	30	30	08-May-15	12-Jun-15	590									
WB-1090	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Access Road A), 93m long & GL	40	40	29-Apr-15	16-Jun-15	4					_				
WB-1010	Pipe Laying - CHB 153 - 245 (DN600) near Fanling Highway S/B (FHW: CH7290-7380), 92m long (common trench with NB)	60	60	07-May-15	18-Jul-15	579									
DN1200 Water						1									
WC-1030B	Pipe Laying - CHC 100 - 155 (DN1200) across Fanling Highway & associated Grouting Works	46	0	14-Nov-14 A	A 14-Feb-15 A			Pipe	aying - CHC 100) - 155 (DN1200) a	cross Fanling Hig	hway & associated Grou	ting Works		
WC-1080	Pipe Laying - CHC 510 - 600 (DN1200) near Fanling Highway S/B (FHW: CH7380-7470), 90m long (common trench with NB)	60	21	27-Nov-14 A	21-Mar-15	781					Pipe Laying - CH	IC 510 - 600 (DN1200) r	near Fanling Hig	ghway S/B (FHW: 0	H7380-7470),
	-,			1		1	L	1	1				1		1
	Actual	Work				С	EDD Co	ntract No. C	//2012/09			3-Month Rolling	Programme u	updated to 2015	-02-21
											C	Date Rev	/ision	Checked	Approved
	Remai	ining v	VOLK		Lientena	/ ц.		an Wai BCD	Site For	motion 9	26-F	eb-15 Rev.1		SL	
	Summa	nary Ba	ar		Liantang			en Wai BCP						+	
	口建築工程有限公司 Critical	l Rema	aining	Work		Inf	rastruc	ure Works, C	Contract 3	3				+	
CHUN V	WO CONSTRUCTION & ENGINEERING CO., LTD.		5												
	♦ ♦ Milesto Project		line Ba	ar		3	B-Month	Rolling Prog	ramme						
					MPR019			_Page 2 of 8		26-Fe	b-15				
				J				_, age z 0, 0			N-10				

rity ID	Activity Name	OD	RD	Start	Finish	TF				20	15		
								Feb		Mar	Apr	May	Jun
WC-1090B	Pipe Laying - CHC 615 - 720 (DN1200) from Pier AA4 to Portal AB7/AD9/AC12	30	30	27-Feb-15	02-Apr-15	90			-		Pipe Laying - CHC 615 - 72) (DN1200) from Pier AA4 to Po	rtal AB7/AD9/AC
WC-1050A	Pipe Laying - CHC 155 - 200 (DN1200) near Fanling Highway S/B (FHW:	120	40	15-Oct-14 A	17-Apr-15	75					Pipe Layin	- CHC 155 - 200 (DN1200) ne	ar Fanling High
WC-1090A	CH6935-7130), 45m long, 4m depth Pipe Laying - CHC 600 - 615 (DN1200) near crossing TWSRE 15m long & 3m depth	30	30	08-May-15	12-Jun-15	28							
WC-1150	depth Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Access Road A), 93m long & GL	40	40	29-Apr-15	16-Jun-15	38							
WC-1060	Pipe Laying - CHC 235 - 420 (DN1200) near Fanling Highway S/B (FHW:	95	95	26-Feb-15	24-Jun-15	49							
Twin DN1400 V	CH7130-7290), 185m long (common trench with NB) Vater Mains (CHE & CHG)												
WE-1020	Pipe Laying - CHE & CHG 135 - 225 (Twins DN1400) near Fanling Highway S/B (FHW: CH7380-7470), 90m long & 3m depth	155	15	15-Oct-14 A	14-Mar-15	69				Pipe Laying - CHI	& CHG 135 - 225 (Twins DN14	00) near Fanling Highway S/B (I	HW: CH7380-
WE-2000A	Pressure Test, for CHE (Stage 1 Diversion)	14	14	16-Mar-15	31-Mar-15	130					Pressure Test, for CHE (Stage	1 Diversion)	
WE-2000B	Pressure Test for CHG (Stage 1 Diversion)	14	14	16-Mar-15	31-Mar-15	18					Pressure Test for CHG (Stage	1 Diversion)	
WE-1040	Pipe Laying - CHE & CHG (Twins DN1400) from Pier AA4 to Portal AB7/AD9/AC12	30	30	27-Feb-15	02-Apr-15	69			-		Pipe Laying - CHE & CHG (wins DN1400) from Pier AA4 to	Portal A B7/AD
WE-2010A	Cleaning & CCTV Inspection for CHE (Stage 1 Diversion)	14	14	01-Apr-15	21-Apr-15	130		_			Clean	ng & CCTV Inspection for CHE	Stage 1 Divers
WE-2010B	Cleaning & CCTV Inspection for CHG (Stage 1 Diversion)	14	14	01-Apr-15	21-Apr-15	18		_			Clean	ng & CCTV Inspection for CHG	(Stage 1 Diver
WE-2020A	Installation of Connecting Pipe for Connection to Existing Mains (CHE)	14	14	22-Apr-15	08-May-15	130						Installation of Con	necting Pipe for
WE-2030A	Sterilization and Sampling for CHE (Stage 1 Diversion)	10	10	09-May-15	20-May-15	130						Ster	ilization and Sa
WE-1030	Pipe Laying - CHE & CHG 225 - 240 (Twins DN1400) near crossing TWSRE 15m	30	30	08-May-15	12-Jun-15	90							
DNO200 Martin	long & 3m depth												
WJ-1010A	Mains and Leakage Collection System (CHJ & CHKA/CHK) Pipe Laying - CHJ 0 - 10 (DN2200) near existing TWSR East, 10m long & 6m depth	90	25	13-Oct-14 A	16-Mar-15	80				Pipe Loving C	HIO 10 (DN2200) poor evicting	TWSP Foot 10m long 8 6m de	nth Ding Louis
			20							Pipe Laying - C	HJ 0 - 10 (DN2200) near existing	ingion ⊏asi, iumiung α om de	рип, пре цауі
WJ-1050	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access Road A), 92m long & GL $$	68	35	02-Jan-15 A	11-Apr-15	4				-	Pipe Laying - CH.	200 - 292 (DN2300) near Rea	igned TWSR E
WJ-1000	Implementation of TTA - Scheme E2 (Shifting TWSRE toward newly formation area beside Fanling Highway)	21	21	17-Mar-15	14-Apr-15	63					Implementatio	n of TTA - Scheme E2 (Shifting T	WSRE toward
WJ-1010B	Pipe Laying - CHJ 10 - 50 (DN2200) crossing existing TWSR East, 40m long & 6m depth	40	40	15-Apr-15	02-Jun-15	63							Pip
WJ-1020B	Pipe Laying - CHKA 0 - 73 (DN1400) near Realigned TWSR East, 73m long & 4m depth	55	55	12-Apr-15	05-Jun-15	6				_			
WJ-1010C	Pipe Laying - CHJ 50 - 100 (DN2200) near existing TWSR East, 50m long & 6m depth	65	65	27-Mar-15	17-Jun-15	1						-	
WJ-1100	DN300 Washout at around CHJ 268	65	65	13-Apr-15	30-Jun-15	40							
WJ-1110	DN300 Washout at CHJ 155	65	65	13-May-15	30-Jul-15	1							
Kau Lung Hang	Valve Control & Telemetry House Reprovision												
VCTH-1040	ABWF Works	70	60	06-Jan-15 A	12-May-15	35			-			ABWF Works	, ABWF Work
VCTH-1010	BS and E&M Works	120	120	13-May-15	05-Oct-15	3							
Stage 1A - Real	ignment of Tai Wo Service Road West (KD-7)												
Preliminary Wor		04	45	40.0-1.40.4	44 Mar 45	01							
IWSRW-1100	Tree Survey, Tree Felling and Transplanting	81	15	16-Oct-13 A	14-Mar-15	-60				Tree Survey, Tree	Felling and Transplanting, Tree	Survey, Tree Felling and Transpla	inting
TWSRW Zone 1	betweeen CH100 and CH155												
At-Grade Road	lworks												
		114/1				<u> </u>		tract No. C	V/2012	/00	3-Month Rolling F	rogramme updated to 201	5-02-21
	Actual					U			V/2012	105	Date Revi		Approve
	Remai	ining V	Vork		Lientene	<i>.</i>			C:40	Formation 9	26-Feb-15 Rev.1	SL	
	Summ	nary Ba	ar		Liantang					Formation &			
	建築工程有限公司 Critica	al Rema	aining \	Nork		In	rastructu	ure Works,	Contra	ct 3			
CHUN V	Wo CONSTRUCTION & ENGINEERING CO., LTD.	one											
		ct Base	line Pa	.		;	-Month	Rolling Pro	gramm	е			
	Project	u Dase	mie pa	u					-		1 1		1
												i	

ity ID	Activity Name	OD	RD	Start	Finish	TF			201	5			
							Feb		Mar		Apr	May	Jur
TWSRW-1150	Installation of Cable Ducts for Utilities Diversion Works at Zone 1 & Zone 2 (Approx.	167	46	22-Oct-14 A	06-Apr-15	319			· · · · · · · · · · · · · · · · · · ·			Installation of Cable D	ucts for Utili
TW/SRW-1160	100m) (by utilities undertakers) Road Formation, Road Drainage, Kerb, Planter & Pavement	286	182	15-Nov-14 A	05-Dec-15	33							
	Road Formation, Road Brainago, Roio, Flanter & Favement	200	102	101100 1477	00 200 10								
	betweeen CH155 and CH280												
At-Grade Road		105	222	16 0+ 114	05 Dec 15	21							
1W SRW-2120	Road Formation, Road Drainage, Kerb, Planter and Pavement	165	232	16-Oct-14 A	05-Dec-15	33							
TWSRW Zone 3	betweeen CH280 and CH315												
At-Grade Road	works												
TWSRW-3110	Installation of Cable Ducts for Utilities Diversion Works at Zone 3 (Approx. 120m) (by utilities undertakers)	239	239	16-Mar-15*	09-Nov-15	35	· · · · · · · · · · · · · · · · · · ·						
TWSRW-3120	Road Formation, Road Drainage, Kerb, Planter and Pavement	207	207	27-Mar-15	05-Dec-15	33							
	betweeen CH315 and CH376												
Construction o						_							
TW SRW-4040A	A Pile Test for AE1	7	0	27-Jan-15 A	10-Feb-15 A				4	P	ile Test for AE1		
TWSRW-40500	Diversion of existing DN150 water mains at Abutment AE2	5	0	29-Jan-15 A	12-Feb-15 A		Divers	on of exis	ting DN150 water mains at Abutment	AE2			
		-											
TW SRW-4060	Construction of Temporary Support at DSD nullah (Work in dry season)	55	29	22-Jan-15 A	31-Mar-15	(Construction of	f Temporary Suppo	rt at DSD nullah (Work in dry se	eason), Co
	Trim Down the existing rotabing well for construction of AE2	29	29	26-Feb-15	31-Mar-15		-		:	Trim Down the	existing retaining v	vall for construction of AE2	
100 SR 00-4050 L	D Trim Down the existing retaining wall for construction of AE2	29	29	20-Feb-15	31-IVIAI-15	'		-					
TWSRW-4050A	A Pile Cap for AE1	55	48	11-Feb-15 A	27-Apr-15	8							
							_						
TWSRW-4070	In-situ Casting for Bridge Segment (North Bay & Middle Bay)	100	100	01-Apr-15	04-Aug-15	(
TWSRW Zone 5	betweeen CH376 and CH520												
	f Retaining Structures												
	Construction of Mass Concrete Wall (FL/RW4)	35	35	16-Apr-15	28-May-15	57							L∔ co
				-					<u>.</u>				
TW SRW-5090	Lagging Wall Construction and Capping Beam	160	73	06-Nov-14 A	28-May-15	1							La-
At Grada Boad	works												
At-Grade Road	Noise Barrier NB2 - Footing and Retaining Structure adjacent to Realigned TWSR	90	90	10-Apr-15	28-Jul-15	1 -							
	West (66m)	50	50	107401-10	20 001 10								
TWSRW Zone 6	betweeen CH520 and CH530												
Box Culvert Ext								<u>.</u>					
TW SRW-6070	Inlet structure of the box culvert BC01 (Covered by VO. 41)	70	28	17-Dec-14 A	30-Mar-15*	(Inlet structure o	f the box culvert B0	01 (Covered by VO. 41), Inlet s	structure of
At-Grade Road	works												
	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the	19	19	19-May-15	10-Jun-15	6	1				_		
	edge of extended box culvert												
	betweeen CH530 and CH640												
At-Grade Road						_							
TWSRW-7130	Road Drainage (incl. Zone 6 & Zone 7)	80	0	03-Nov-14 A	27-Jan-15 A		Road Drainage (inc	Zone 6 8	Zone 7)				
TWSRW-7100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the	18	18	19-May-15	10-Jun-15	6	i i				_		i
	cut-slope)												
TWSRW-7140	Installation of Cable Ducts for Utilities Diversion Works at Area 4 (Approx. 150m) (by	233	210	28-Jan-15 A	17-Sep-15	7							:
700000	utilities undertakers)												
	betweeen CH640 and CH695 ridge Reprovision (West)												
	Installation of Socket H-Pile for Proposed Kiu Tau Footbridge (14 nos of Pile)	75	75	16-Mar-15	17-Jun-15	-60			<u>.</u>				;
Remainder of th	e Works												
							· · ·						
	Actual	Work				C	EDD Contract No. C	V/201	2/09	3-M	onth Rolling Pro	gramme updated to 2015-	02-21
						Ŭ			2/05	Date	Revisio	<u> </u>	Appro
	Remai	ining W	/ork					-		26-Feb-15		SL	7.6610
	Summ	nary Bai	r		Liantang		eung Yuen Wai BCP			20-19	1.67.1	JL.	
	建築工程有限公司	I Rema		Nork		In	rastructure Works,	Contr	act 3				
	Vo Construction & Engineering Co., Ltd.		uning v	VUIN			· · · · · · · · · · · · · · · · · · ·		-				
	♦ ♦ Mileste	one					Manth Dalling Dur						
	Proiec	t Basel	line Ba	r			3-Month Rolling Pro	gram	ne				
							Page 4 of 8						

tivity ID	Activity Name	OD	RD	Start	Finish	TF				15	A	N4	· ·
TWSRW-9010*	Utilities Diversion in Area 1 (along Re-aligned TWSRW CH100 - CH280)	167	46	22-Oct-14 A	06-Apr-15	319	Feb		Mar	Utilitie	Apr as Diversion in Area 1	May (along Re-aligned TWSRW)	Jun CH100:- CH280
		107		22 000 1470	0070110								
TWSRW-9040*	Utilities Diversion in Area 4 (along Re-aligned TWSRW CH530 - CH640)	233	210	28-Jan-15 A	17-Sep-15	7							
TWSRW-9020*	Utilities Diversion in Area 2 (along Re-aligned TWSRW CH 280 - CH315)	239	239	16-Mar-15	09-Nov-15	35							
TWSRW-9030	Utilities Diversion in Area 3 (along existing TWSRW, Approx. 150m) (by utilities undertakers)	287	287	01-Apr-15*	12-Jan-16	38							
Stage N4A & N4	B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)												
Preliminary Worl													
TWSRE-4000	Site Formation, Preparation Works & Tree Transplant	65	25	15-Apr-14 A	26-Mar-15	15		- ·	Site	Formation, Pr	eparation Works & Tr	ee Transplant, Site Formation	, Preparation \
TWSRE Zone 1 k	between CH100 and CH270												
At-Grade Roady	works Construct no fine concrete, U-channel and filling to required level for pipe laying	30	35	06-Jan-15 A	11-Apr-15	6		_ ,			Construct no fine co	ncrete, U-channel and filling to	required leve
1W3RE-1150	works	30		00-Jan-15 A	TI-Api-15	5		י <mark>ר</mark>					
TWSRE-1110	Noise Barrier NB3 - PC01 & PC02 Pile Cap Construction	55	45	19-Jan-15 A	23-Apr-15	22		- (
TW SRE-1120	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (96m)	110	66	29-Dec-14 A	19-May-15	1		- (
TWSRE-1140*	Pipe laying - DN1400 Watermains (CHKA) along Realigned TWSR East	55	55	12-Apr-15	05-Jun-15	6							
	between CH380 and CH456												
At-Grade Roady	works Road Drainage	55	0	24-Oct-14 A	16-Feb-15 A								
								Road Drai	hage				
TWSRE-3010	Noise Barrier NB3 - Footing adjacent to Realigned TWSR East (62m)	85	85	28-Feb-15	13-Jun-15	54							
	Sip Road and Access Road										Dine louine - DN/200) Watermains (CHJ) along Ad	Deed A
TWSRE-4050A*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A	68	35	02-Jan-15 A	11-Apr-15	4		L L			Pipe laying - Div230	Watermains (CHJ) along Ac	bess Road A
TWSRE-4040A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Access Road A	40	40	29-Apr-15	16-Jun-15	38							
Stage 1C - Viadu	uct Structure & TCSS Civil Provisions (KD-9)												
Preliminaries B-5010	Provide a Temporary Cycle Track (Scheme 2, along DSD maintenance access)	28	2	05-Feb-15 A	27-Feb-15	33			Provide a Temporary Cycle Track (Scheme 2 alon	a DSD maintenance	access) Provide a Temporary	Cycle Track (S
B-4050	Erection of Catch Fence at Portion FH9 for AB11 and AD12	25	25	26-Feb-15	26-Mar-15	15		······			Fence at Portion FH9		
Bridge A	ier Construction												
	Pier AA18 - Pile Cap	30	7	15-Jan-15 A	05-Mar-15	99		– (Pier AA18 - Pile Cap, Pier A	A18 - Pile Cap			
BA-14-1030	Pier AA14 - Pier Construction	31	10	20-Nov-14 A	09-Mar-15	7		– (Pier AA14 - Pier Const	uction, Pier AA	14 - Pier Construction	ı	
BA-02-1000	Pier AA2W - Piling Works	12	12	28-Feb-15	13-Mar-15	124		-	Pier AA2W - Piling				
BA-04-1020	Pier AA4 - Pile Cap	30	14	04-Feb-15 A	13-Mar-15	53				le Cap, Pier AA	4 Bilo Con		
27101 1020				06-Nov-14 A									
DA 40 4000	Dise AA40 Dise Occupation				25-Mar-15	1		- '	Pier		nstruction, Pier AA13		
BA-13-1030	Pier AA13 - Pier Construction	38	24	00-1100-14A							Pier AA2W - Pile Tes	t	
BA-13-1030 BA-02-1010	Pier AA13 - Pier Construction Pier AA2W - Pile Test	38	7	31-Mar-15	11-Apr-15	124			_		FIELAAZW - FIELES	L. C.	
BA-02-1010						124 99					Pier AA2W - Pile les		
BA-02-1010	Pier AA2W - Pile Test	7	7	31-Mar-15	11-Apr-15		-				_	Сар	
BA-02-1010 BA-02-1020A	Pier AA2W - Pile Test Pier AA2E - Pile Cap	7 30	7	31-Mar-15 06-Mar-15	11-Apr-15 14-Apr-15	99	-				Pier AA2E - Pile (Сар	
BA-02-1010 BA-02-1020A	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Piling Works	7 30 24	7 30 24	31-Mar-15 06-Mar-15	11-Apr-15 14-Apr-15	99		CV/20	12/09	3-1	Pier AA2E - Pile	Сар	5-02-21
BA-02-1010 BA-02-1020A	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Pling Works Actu	7 30 24 Jal Work	7 30 24 k	31-Mar-15 06-Mar-15	11-Apr-15 14-Apr-15	99	-	CV/20	12/09	3-1 Date	Pier AA2E - Pile	Cap Pling Works gramme updated to 201	5-02-21
BA-02-1010 BA-02-1020A	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Pling Works Actu	7 30 24 Jual Work	7 30 24 k Work	31-Mar-15 06-Mar-15	11-Apr-15 14-Apr-15 15-Apr-15	99 187 C	EDD Contract No. (Pier AA2E - Pile Abutment AA1 Abutment AA1 Month Rolling Pro Revisio	Cap Pling Works gramme updated to 201	-
BA-02-1010 BA-02-1020A BA-01-1000	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Piling Works Actu Rem Cat Sum Cat Sum Cat Cat Cat Cat Cat Cat Cat Cat	7 30 24 ual Work naining V	7 30 24 k Work	31-Mar-15 06-Mar-15 14-Mar-15*	11-Apr-15 14-Apr-15 15-Apr-15	99 187 C	EDD Contract No. (eung Yuen Wai BCI	P - Sit	e Formation &	Date	Pier AA2E - Pile Abutment AA1 Abutment AA1 Month Rolling Pro Revisio	Cap Pling Works gramme updated to 201 n Checked	-
BA-02-1010 BA-02-1020A BA-01-1000	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Piling Works 建築工程有限公司	7 30 24 Jual Work	7 30 24 k Work	31-Mar-15 06-Mar-15 14-Mar-15*	11-Apr-15 14-Apr-15 15-Apr-15	99 187 C	EDD Contract No. (P - Sit	e Formation &	Date	Pier AA2E - Pile Abutment AA1 Abutment AA1 Month Rolling Pro Revisio	Cap Pling Works gramme updated to 201 n Checked	-
BA-02-1010 BA-02-1020A BA-01-1000	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Piling Works 建築工程有限公司 Vo Construction & Engineering Co. Ltp.	7 30 24 ual Work naining V	7 30 24 k Work	31-Mar-15 06-Mar-15 14-Mar-15*	11-Apr-15 14-Apr-15 15-Apr-15	99 187 C / He Inf	EDD Contract No. (eung Yuen Wai BCI rastructure Works,	P - Sit Cont	e Formation & ract 3	Date	Pier AA2E - Pile Abutment AA1 Abutment AA1 Month Rolling Pro Revisio	Cap Pling Works gramme updated to 201 n Checked	_
BA-02-1010 BA-02-1020A BA-01-1000	Pier AA2W - Pile Test Pier AA2E - Pile Cap Abutment AA1 - Pling Works 建築工程有限公司 Vo Construction & Engineering Co., Ltp. ◆ Mile	7 30 24 ual Work naining 1 nmary B	7 30 24 k Work ar naining	31-Mar-15 06-Mar-15 14-Mar-15* Work	11-Apr-15 14-Apr-15 15-Apr-15	99 187 C / He Inf	EDD Contract No. (eung Yuen Wai BCI	P - Sit Cont	e Formation & ract 3	Date	Pier AA2E - Pile Abutment AA1 Abutment AA1 Month Rolling Pro Revisio	Cap Pling Works gramme updated to 201 n Checked	-

vity ID	Activity Name	OD	RD	Start	Finish		Feb		Mar	15	Apr	May	Ju
BA-16-1020	Pier AA16 - Pile Cap	30	30	14-Mar-15	22-Apr-15	53	Feb		Mar			6 - Pile Cap	Ju
BA-03-1020	Pier AA3 - Pile Cap	30	30	23-Mar-15	30-Apr-15	49						Pier AA3 - Pile Cap	
BA-07-1000	Pier AA7 - Piling Works	24	24	30-Mar-15	30-Apr-15	95	_		C			Pier AA7 - Piling Works	
BA-15-1030	Pier AA15 - Pier Construction	31	31	28-Mar-15	08-May-15	14						Pier AA15 - Pier C	
BA-01-1010	Abutment AA1 - Pile Test	7	7	04-May-15	11-May-15	485						Abutment AA1	
BA-10-1000	Pier AA10 - Piling Works	24	24	16-Apr-15	14-May-15	187						Pier AA10 -	Piling Works
BA-07-1010	Pier AA7 - Pile Test	7	7	19-May-15	27-May-15	95							Pier AA7
BA-02-1020B	Pier AA2W - Pile Cap	30	30	23-Apr-15	29-May-15	115							Pier A
BA-11-1000	Pier AA11 - Piling Works	24	24	02-May-15	30-May-15	70							Pier /
BA-16-1030	Pier AA16 - Pier Construction	31	31	27-Apr-15	03-Jun-15	50							
BA-09-1000	Pier AA9 - Piling Works	24	24	15-May-15	12-Jun-15	187							-
Bridge B													
BB-07-1020	Pier AB7 - Pile Cap	30	0	05-Jan-15 A	24-Jan-15 A		Pier AB7 - Pile Cap						
BB-10-1010	Pier AB10 - Pile Test	7	7	26-Feb-15	05-Mar-15	-15		-	Pier AB10 - Pile Test				
BB-08-1030	Pier AB8W - Pier Construction	24	14	15-Dec-14 A	13-Mar-15	-107			Pier AB8W - Pier	Construction, Pie	er AB8W - Pier Constr	uction	
BB-08-1040	Pier AB8E - Pier Construction	24	14	13-Dec-14 A	13-Mar-15	-107		-	Pier AB8E - Pier C	onstruction, Pie	r AB8E - Pier Constru	ction	
BB-09-1020	Pier AB9 - Pile Cap	30	30	26-Feb-15*	01-Apr-15	-35	-			Pier AB9 - P	Pile Cap		
BB-10-1020	Pier AB10 - Pile Cap	30	30	14-Mar-15	22-Apr-15	-22					Pier AB1) - Pile Cap	
BB-07-1030	Pier AB7 - Pier Construction	24	24	25-Mar-15*	25-Apr-15	-105					Pier /	B7 - Pier Construction	
BB-11-1000	Pier AB11 - Piling Works	24	24	27-Mar-15	28-Apr-15	15					Pi	er AB11 - Piling Works	
BB-08-1050	Portal AB8 - Portal Construction	35	35	23-Mar-15	07-May-15	-107						Portal AB8 - Portal 0	Construction
BB-12-1000A	Abutment AB12/AD14 - Piling Works	70	59	06-Feb-15 A	11-May-15	61							
BB-09-1030	Pier AB9 - Pier Construction	24	24	16-Apr-15	14-May-15	-43						Pier AB9 - F	Pier Constru
BB-10-1030	Pier AB10 - Pier Construction	24	24	23-Apr-15	21-May-15	-22							
BB-11-1010	Pier AB11 - Pile Test	7	7	16-May-15	23-May-15	15						F	Pier AB11 -
BB-03-1000	Pier AB3 - Piling Works	24	24	02-May-15	30-May-15	101							Pier
BB-06-1030	Pier AB6E - Pier Construction	24	24	15-May-15	12-Jun-15	5							
Bridge C													
BC-02-1000	Pier AC2 - Piling Works	24	0	21-Jan-15 A	16-Feb-15 A						 Pier AC2 - Piling 	Norks	
BC-07-1030	Pier AC7 - Pier Construction	24	0	10-Nov-14 A	16-Feb-15 A		P	r AC7 - P	er Construction				
		Actual Work				С	EDD Contract No. C	V/201	2/09	3-N	Month Rolling Proc	ramme updated to 201	5-02-21
						-			_,	Date	Revisior	Checked	Appro
		Remaining V			Liontona	1 11/	ung Yuen Wai BCP	Site	Earmation 8	26-Feb-15	Rev.1	SL	
10 10 1-		Summary Ba	ar		Liantang								
1 夜 和	建築工程有限公司	Critical Rema	aining	Work		Inf	rastructure Works,	Contr	act 3				
CHUN W	VO CONSTRUCTION & ENGINEERING CO., LTD.	Milestone	0										
						2	-Month Rolling Prog	aram	ne				-
		Project Base	eline B	ar				, ann					

ctivity ID	Activity Name	OD RD SI	art Finish	TF	Fak		2015	Apr	B.4m.r	hun
BC-12-1020	Pier AC12 - Pile Cap	30 14 26-Ja	n-15 A 13-Mar-15	-96	Feb		Mar Pier AC12 - Pile Cap, Pier	Apr AC12 - Pile Cap	May	Jun
BC-02-1010	Pier AC2 - Pile Test	7 7 11-M	ar-15 18-Mar-15	246					Pier AC2 - Pile Tes	ot
										si
BC-06-1030	Pier AC6 - Pier Construction	24 24 21-00	ct-14 A 25-Mar-15	20			Pier AC6 - F	ier Construction, Pier AC6	Pier Construction	
BC-05-1030	Pier AC5 - Pier Construction (Twin Pier)	38 38 26-F	eb-15 15-Apr-15	14				Pier AC5 - Pier	Construction (Twin Pier)	
BC-12-1030	Pier AC12 - Pier Construction	24 24 14-N	lar-15 15-Apr-15	-96				Pier AC12 - Pie	Construction	
BC-03-1000	Pier AC3 - Piling Works	24 24 30-M	lar-15 30-Apr-15	64	_				Pier AC3 - Piling Works	
BC-03-1010	Pier AC3 - Pile Test	7 7 19-M	ay-15 27-May-15	64						Pier AC3 - Pile
BC-09-1030	Pier AC9 - Pier Construction	17 17 09-M	ay-15 29-May-15	60						Pier AC9 - F
			20 may 10							
Bridge D BD-10-1010	Pier AD10 - Pile Test (incl. full core)	21 0 08-De	c-14 A 20-Jan-15 A	Pier	AD10 - Pile Test (incl. full core)					
BD-08-1020	Pier AD8 - Pile Cap	30 0 18-Nc	w-14 A 22-Jan-15 A	Pi	er AD8- Pile Cap					
BD-11-1000	Pier AD11 - Piling Works		c-14 A 31-Jan-15 A		Pier AD11 - Piling Wo	-				
					Pier AD11 - Piling Wo					
BD-09-1020	Pier AD9 - Pile Cap	30 7 03-No	v-14 A 05-Mar-15	-89		Pier	AD9 - Pile Cap, Pier AD9 - Pile	Сар		
BD-11-1010	Pier AD11 - Pile Test	7 7 26-Ja	n-15 A 05-Mar-15	129		Pier	AD11 - Pile Test, Pier AD11 - P			
BD-10-1020	Pier AD10 - Pile Cap	30 21 26-Ja	n-15 A 21-Mar-15	-86			Pier AD10 - Pile	Cap, Pier AD10 - Pile Cap		
BD-09-1030	Pier AD9 - Pier Construction	24 24 06-M	lar-15 02-Apr-15	-89			Pie	er AD9 - Pier Construction		
BD-03-1030	Pier AD3W - Pier Construction	10 10 01-A	pr-15* 16-Apr-15	2				Pier AD3W -	Pier Construction	
BD-04-1030	Pier AD4 - Pier Construction	24 24 18-W	lar-15 18-Apr-15	57						
					-				Pier Construction	
BD-03-2030	Pier AD3E - Pier Construction	10 10 17-A	pr-15 28-Apr-15	2	—				Pier AD3E - Pier Construction	
BD-11-1020A	Pier AD11E - Pile Cap	30 30 02-A	pr-15 12-May-15	106					Pier AD11E - Pile	e Cap
BD-10-1030	Pier AD10 - Pier Construction	24 24 17-A	pr-15* 15-May-15	-104					Pier AD10 - F	Pier Constructio
BD-13-1000	Pier AD13 - Piling Works	12 12 12-M	ay-15 26-May-15	61						Pier AD13 - Pil
BD-12-1000	Pier AD12 - Piling Works	24 24 29-A	pr-15 28-May-15	89		_		_ [Pier AD12 - I
BD-06-1030	Pier AD6 - Pier Construction	17 17 16-M	ay-15 05-Jun-15	65						Pie
			·							
BD-01-1020	Abutment AD1 - Pie Cap	30 30 02-M	ay-15 06-Jun-15	86						At
BD-05-1030	Pier AD5 - Pier Construction (Twin Pier)	34 34 29-A	pr-15 09-Jun-15	2						
BD-11-1020B	Pier AD11W - Pile Cap	30 30 13-M	ay-15 17-Jun-15	106						
BD-09-1040	Portal AB7/AD9/AC12 - Portal Construction	35 35 14-M	ay-15 25-Jun-15	-105						
BD-03-2040	Portal AD3 - Portal Construction	35 35 16-M	ay-15 27-Jun-15	14						
Pier Head Const	truction									
Bridge A	indectori									
		Actual Work		CEDD	Contract No. CV	//2012/09		3-Month Rolling Pr	ogramme updated to 2015-0	02-21
		Remaining Work						Date Revisi		Approved
		Summary Bar	Liantang	/ Heung	Yuen Wai BCP -	 Site Forma 	ation &	eb-15 Rev.1	SL	
	建築工程有限公司	Critical Remaining Work		Infrastr	ucture Works, C	Contract 3				
CHUN V	Vo Construction & Engineering Co., Ltd.	 Milestone 								
		•		3-Mo	nth Rolling Prog	ramme				
		Project Baseline Bar			5-3	-				
			3MPR019		Page 7 of 8		26-Feb-15			

	Activity Name	OD	RD	Start	Finish	TF	Feb		20 Mar	15 Apr		May	Jun
PA-1140	Pier Head Construction at Pier AA14	34	34	18-Mar-15	30-Apr-15	7				Д	Pier	Head Construction at Pie	
54.4499				00.4 /5		_							
PA-1130	Pier Head Construction at Pier AA13	34	34	08-Apr-15	18-May-15							Pier Hea	d Construction
Bridge B									, , ,				
PB-1080	Kicker Construction at Portal AB8	14	14	16-May-15	02-Jun-15	-107					-		Kicke
Bridge C													
PC-1080	Pier Head Construction at Pier AC8	34	13	26-Jan-15 A	12-Mar-15	12			Pier Head Construc	tion at Pier AC8, Pier Head	Construction at	Pier AC8	
PC-1070	Pier Head Construction at Pier AC7	34	34	03-Mar-15	15-Apr-15	12				Pier He	ead Construction	at Pier AC7	
DO 1000	Disc Used Occupation of Disc 4.00		0.4	00 4== 45	00 1 45	7							
PC-1060	Pier Head Construction at Pier AC6	34	34	23-Apr-15	03-Jun-15								Pie
PC-1050	Pier Head Construction at Pier AC5	34	34	11-May-15	19-Jun-15	7							
Viad uct Bridge	e Segement Erection												
Bridge A													
EA-1140	Bridge Deck Construction at Pier AA14 by Typical Lifting Frame (21 nos)	10	10	07-May-15	18-May-15	7						Bridge D	eck Çonstru
EA-1130	Bridge Deck Construction at Pier AA13 by Typical Lifting Frame (26 nos)	23	23	19-May-15	15-Jun-15	7	,						
		-	-										
EC-1080	Bridge Deck Construction at Pier AC8 by Typical Lifting Frame (24 nos)	25	25	19-Mar-15	21-Apr-15	7					Deidee Dissis	nstruction at Pier AC8 by	Timing 11 W
EC-1080	Bridge Deck Construction at Fiel ACoby Typical Litting Frame (24 hos)	25	25	19-Wal-15	21-Api-15	/					Bridge Deck Co	nstruction at Pier AC8 by	Typical Lifting
EC-1070	Bridge Deck Construction at Pier AC7 by Typical Lifting Frame (27 nos)	12	12	22-Apr-15	06-May-15	7						Bridge Deck Construct	on at Pier AC
Section VI - W	orks in Portion FH9 (KD-6A)												
	eparation Works												
S6-1000	Completion of Temporary Vehicular Bridge by C2 Contractor	0	0		03-Feb-15 A		 Completion of Ter 	iporary Ve	nicular Bridge by C2 Contractor				
S6-1020	Site Clearance and Site Formation	21	0	13-Jan-15 A	04-Feb-15 A		Site Clearance a	nd Site Fo	rmation				
									1				
Major Works S6-2000	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	225	06-Feb-15 A	27-Nov-15	282							
	Construction of Abutment AB12/AD14 (including Piling, Pile Cap & Abutment construction)	276	225	06-Feb-15A	27-Nov-15	282							
S6-2000	construction) 「中建第工程有限公司 Wo Construction & Engineering Co., Ltd. ◆ M	Actual Work Remaining V Summary Ba Critical Rema <i>I</i> ilestone	Vork Ir	Nork		CE / He Infr	EDD Contract No. C eung Yuen Wai BCP frastructure Works, (- Site Contra	Formation & act 3	3-Month Rol Date 26-Feb-15 Rev.1	ling Program Revision	ne updated to 2015- Checked SL	02-21 Approv
S6-2000	construction) 「中建第工程有限公司 Wo Construction & Engineering Co., Ltd. ◆ M	Actual Work Remaining V Summary Ba Critical Rema	Vork Ir	Nork		CE / He Infr	EDD Contract No. C	- Site Contra	Formation & act 3	Date		Checked	



Contract 5

1 1 1 1 2 Strict stabilisment 3 2.1 3 2.1 4 Site featbilisment 5 2.1 5 2.1 6 2.5 6 2.5 7 2 7 3 8 2.1 7 5	r temp. LMH Rd I works (Drg. etion 1 - Portions RSI, RS2 & tion RS4 - EOT3 BCPA - EOT6 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion	1110 days 1110 days 399 days 89 days 363 days 132 days	Thu 28/3/13	Sun 10/4/16			let Muster
1 Key Data 2 Prelimit 3 Stagg of 4 Stagg of 4 Prelimit 4 Prelimit 4 Prelimit 4 Prelimit 4 Stage 4 <th>or temp. LMH Rd I works (Drg. eetion 1 - Portions RS1, RS2 & tion RS4 - EOT3 tion RS4 - EOT3 tion RS4 - EOT6 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion</th> <th>110 days 24 days 99 days 39 days 31 days 63 days 32 days</th> <th>Thu 28/3/13</th> <th>Sun 10/4/16</th> <th></th> <th>lan</th> <th>Mar Mar</th>	or temp. LMH Rd I works (Drg. eetion 1 - Portions RS1, RS2 & tion RS4 - EOT3 tion RS4 - EOT3 tion RS4 - EOT6 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion	110 days 24 days 99 days 39 days 31 days 63 days 32 days	Thu 28/3/13	Sun 10/4/16		lan	Mar Mar
2.1 Prefamiliants 2.1 Prefamili	or temp. LMH Rd I works (Drg. etiton 1 - Portions RSI, RS2 & tion RS4 - EOT3 BCPA - EOT3 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion	24 days 99 days 31 days 63 days 32 days				line	
21 Site 22 App 23 24 24 Lai 24 Lai 25 Gange of Lini 26 Stage of Lini 3 Stage of Lini 4 Section 4.1 Toto 4.1 Stage of Lini 4.1 Section 4.1 Section 4.1 Section 4.2 Section 4.3 Section 4.4 Section 4.5 Section 4.7 Section 4.7 Section </td <td>r temp. LMH Rd I works (Drg. - Portiona RS1, RS2 & - Portiona RS1, RS2 & tion RS4 - EOT3 tion RS4 - EOT3 tion RS4 - EOT6 BCPA - EOT6 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion</td> <td>99 days 39 days 31 days 63 days 32 days</td> <td>Thu 11/4/13</td> <td>Mon 9/6/14</td> <td>4</td> <td></td> <td></td>	r temp. LMH Rd I works (Drg. - Portiona RS1, RS2 & - Portiona RS1, RS2 & tion RS4 - EOT3 tion RS4 - EOT3 tion RS4 - EOT6 BCPA - EOT6 BCPA - EOT6 etaining Wall BCP/RW2 rom DC/2011/06 (Portion rom DC/2011/06 (Portion	99 days 39 days 31 days 63 days 32 days	Thu 11/4/13	Mon 9/6/14	4		
2.2 App 2.3 Tain 2.4 Lini 2.5 Genv 2.6 Stage of Genv 4 Stage of Genv 4 Stage of Genv 4 Stage of Genv 4.1 Stage of Genv 4.2 Stage of Genv 4.3 Stage of Genv 4.4 Stage of Genv 4.5 Stage of Genv 4.5 Stage of Genv 4.7 Stagen 4.7	td RS2 & 3 ion IV - iCP/RW2 6 (Portion	99 days 31 days 63 days 32 days	Thu 11/4/13	Thu 15/5/14			
2.3 1.1 in 2.4 1.1 in 2.5 6.1 in 2.5 6.2 Eav 2.5 6.2 Eav 4.1 Section 4.2 Section 4.3 Section 4.4 Section 4.5 Section 4.7 Section 4.8 Section 5.8 Secti	td RS2 & 3 ion IV - tCP/RW2 6 (Portion	31 days 63 days 32 days	Fri 12/4/13	Tue 9/7/13			
2.4 Lua 2.5. Euvision 2.6. Gen 4.1 Section 4.1 Section 4.2 Section 4.3 Section 4.4 Section 4.3 Section 4.4 Section 4.5 Section 4.6 Section 4.7 Section 4.7 Section 4.7 Section 4.7 Section 4.7.3 RSS 4.7.4 Section 4.7.5 Section 4.7.4 Section 4.7.5 Section 4.7.9 Section	RS2 & 3 ion IV - KCP/RW2 6 (Portion	63 days 32 days	Fri 12/4/13	1 uc 20/8/13			
 4.1 2.6 5.6 6.7 7.10 7.10 7.10 7.10 7.10 7.11 7.10 7.11 7.12 7.13 7.14 4.7 4.7 4.7 5.8 <li< td=""><td>RS2 & 3 iton IV - 6 (Portion</td><td>oz uays</td><td>FD 12/4/13</td><td>Wed 21/9/14</td><td></td><td></td><td></td></li<>	RS2 & 3 iton IV - 6 (Portion	oz uays	FD 12/4/13	Wed 21/9/14			
3 Stage of the section 4 Section 4.1 Section 4.3 Section 4.4 Section 4.5 Section 4.6 Section 4.7 Section 4.7 Section 4.7 Section 4.7 Section 4.7.3 Section 4.7.4 Section 4.7.3 Section 4.7.4 Section 4.7.5 Section 4.7.4 Section 4.7.5 Section 4.7.9 Sec	RS2 & 3 ion IV - 6 (Portion 6 (Portion	474 dave	Eri 12/4/13	Mon 9/6/14	SSS		
4.1 Section 4.1 10 10 10 10 10 10 10 10 10 10 10 10 10	RS2 & 3 ion IV - KCP/RW2 6 (Portion	180 days	Thu 11/4/13	Mon 7/10/13	2		
4.1 550 4.3 850 4.3 850 4.4 550 4.4 560 4.7 850 4.7 850 4.7 4 4.7.1 80 4.7.2 850 4.7.3 850 4.7.4 850 4.7.3 850 4.7.4 850 4.7.9 850 4.7.9 4 4.7.9 850 4.7.9 4 4.7.9 850 4.7.9 4 4.7.9 850 4.7.9 4 4.7.9 850 4.7.9 850 4.7.9 4 4.7.9 8 4.7.9 8 5.0 8	RS2 & 3 iion IV - 6 (Portion	1363 dave	Fri 12/4/13	Tue 3/1/17			
4.1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	RS2 & 3 iion IV - 6 (Portion 6 (Portion	251 days	Thu 30/5/13	Tue 4/2/14	74SS+13 days		
4.2 See 4.3 See 4.4 See 4.4 See 4.5 See 4.6 See 4.6 See 4.7 See 5.7 See 4.7 See 5.7 Se	852 & 3 ion IV - ion IV - 6 (Portion	•					
4.3 Sect 4.4 Sec 4.4 Sec 4.5 Sec 4.7 Sec 4.7 Sec 4.7.1 Sec 4.7.2 Sec 4.7.4 Sec 4.7.4 Sec 4.7.5 4 4.7.9 Sec 4.7.9 4 7.7.9 4 7.7.9 4 7.7.9 4 7.7.9 5 4.7.9 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	3 3 100 IV - 100 IV - 6 (Portion 6 (Portion	188 days	Sat 31/8/13	Thu 6/3/14	97		
8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8, 8	3 ion IV - CP/RW2 6 (Portion 6 (Portion	89 days	Sun 12/5/13	Thu 8/8/13	24,25,26		
4.4 Set 4.4 Set 4.5 Set 4.6 Set 4.7 Set 4.7.3 Set 4.7.3 Set 4.7.3 Set 4.7.4 Set 4.7.3 Set 4.7.9	3 tion IV - 6.CP/RW2 6.(Portion 6.(Portion						
4.6 Section 14.5 Section 14.5 Section 14.5 Section 14.5 Section 14.7 Section 14.8 S	s tion IV - GCP/RW2 6 (Portion	200 dave	Eed 12/4/13	Thu 15/5/14	P		
4.5 Sect 4.7 Sect 4.7.1 econ 4.7.1 econ 4.7.1 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 Sect 4.7.3 (7.	tion IV - KCP/RW2 6 (Portion 6 (Portion	sten cci	CT (4-17 T 11.7				
4.6 EO 4.7 Sect 4.7.1 com 4.7.2 Sect 4.7.3 Sect 4.7.4 Sect 4.7.4 4 4.7.3 4 4.7.9 4 4.7.9 4 4.7.9 4 4.7.9 4 4.7.9 4 4.7.9 5 4.7.9 5 5 4.7.9 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	sCP/RW2 6 (Portion 6 (Portion	831 days	Fri 12/4/13	Tue 21/7/15	4		
4.6 Sect 4.7.1 Sect 4.7.1 Sect 4.7.3 4.7.4 Sect 4.7.3 4.7.4 4.7.5 4.7.4 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 1 4.7.9 4.7.	sCP/RW2 6 (Portion 6 (Portion						
4.7 Sect 4.7.1 com 4.7.2 4.7.2 4.7.3 4.7.2 4.7.3 4.7.5 4.7.4 4.7.5 4.7.5 4.7.5 4.7.5 4.7.9 4.7.7 4.7.9	kCP/RW2 6 (Portion 6 (Portion	249 days	Mon 9/9/13	Thu 15/5/14	8		
4.7.1 com 4.7.2 4.7.3 4.7.3 4.7.3 4.7.3 4.7.5 4.7.4 4.7.5 4.7.5 4.7.5 4.7.5 4.7.5 4.7.5 4.7.5 4.7.9 4.7.9 1	CP/RW2 6 (Portion 6 (Portion	625 days	Tue 11/6/13	Wed 25/2/15	6,7,18	D	
4.7.1 4.7.2 4.7.3 4.7.4 4.7.4 4.7.5 4.7.5 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 com							
4.7.2 4.7.3 4.7.4 4.7.5 4.7.5 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 Sect 8.8.1 Com		0 days	Fri 13/6/14	Fri 13/6/14			
4.7.3 4.7.4 4.7.4 4.7.5 4.7.5 4.7.5 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 econ		0 dovie	T. 12/2/14	Tue 12/8/14			
4.7.3 4.7.4 4.7.5 4.7.5 4.7.6 4.7.6 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 Seco		5 (10)					
4.7.4 4.7.5 4.7.5 4.7.5 4.7.8 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 Sect 4.8.1 Com		0 days	Tue 16/9/14	Tue 16/9/14			
10 Set							
2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		0 days	Fri 26/9/14	Fri 26/9/14			
4.7.5 4.7.6 4.7.6 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.7.9 4.8.1 88ett 4.8.1 88ett 4.8.1 88ett 4.8.1 88ett		•					
47.6 47.7 47.9 47.9 47.9 47.9 47.9 47.9 47.9		92 days	Mon 14/7/14	Mon 13/10/14			
47.7 47.8 47.9 47.9 47.91 47.92 47.92 47.93 47.93 47.93 47.93 47.94 47.94 47.94 47.8 47.8 4.8 4.8 4.8 4.8 4.8 4.8 4.8 5600		4 days	Fri 17/10/14	Mon 20/10/14	196FS+3 days		
47.8 47.9 47.9 47.9 47.9.1 4.7.9.2 4.7.9.2 4.7.9.4 4.7.9.5 4.7.9.6 4.7.9.6 4.7.9.8 4.7.9.8 4.8.1 4.8.1 com	+15.0	28 days	Tue 21/10/14	Mon 17/11/14	200		
4.7.9 4.7.9.1 4.7.9.2 4.7.9.3 4.7.9.3 4.7.9.5 4.7.9.6 4.7.9 4.7.9.9 4.8.1 4.8.1 com		200 days	Fri 13/6/14	Mon 29/12/14	181		
4.7.9.1 4.7.9.2 4.7.9.3 4.7.9.4 4.7.9.4 4.7.9.6 4.7.9.9 4.8.1 5644 4.8.1 5644 4.8.1 5644		625 days	Tue 11/6/13	Wed 25/2/15		D	
4.7.9.2 4.7.9.3 4.7.9.4 4.7.9.5 4.7.9.5 4.7.9.6 4.7.9.8 4.7.9.10 4.8.1 4.8.1 com		0 days	Fri 20/6/14	Fri 20/6/14			
Sect		80 days	Tue 11/6/13	Thu 29/8/13			
4.7.9.5 4.7.9.6 4.7.9.6 4.7.9.6 4.7.9.9 4.7.9.9 4.8.1 4.8.1 com		0 dave	Mad 20/8/14	Wed 20/8/14			
Sect		60 days	N/ad 20/8/14	Sat 18/10/14	906		
47.9.6 47.9.8 47.9.8 47.9.9 47.9.10 Set 4.8.1 4.8.1 4.8.2 6.8.1		80 dave	Sat 30/8/14	Mon 17/11/14	205		
47.97	6	1 day	Tue 18/11/14	Tue 18/11/14	207.208		
Sect	÷	40 days	Wed 19/11/14	Sun 28/12/14	209	£.	
47.9.9 47.9.10 4.8.1 4.8.1 6.8.2	Cubuert	35 dave	Mon 29/12/14	Sun 1/2/15	210 -		4
Sect		25 danse	Sun 1/2/15	Wed 25/2/15	211FS-1 day		
Sect		and down	CT 1717 1000	Wad 7/1/15	200FS+10 days		
E00		40 days	Emi 20/12/13	Mon 19/10/15	2021-0 1 0 44/2		
		sybu days	CT /7T /07 11J	CTINTICT HOTA	-		
		0 davs	Fri 26/9/14	Fri 26/9/14	184		
	202	37 dave	Fri 20/12/13	Sat 25/1/14			
		41 days	Sun 26/1/14	Fri 7/3/14	216		
4.6.5 Approval of subilitision for definition of avieting building structures [1000] instruction		76 days	Fri 3/10/14	Wed 17/12/14	215FS+7 days.217		
		cónn o /					
4.8.5 Section XIV of the Works - Tree felli		139 davs	Fri 26/9/14	Wed 11/2/15	706SS		
48.6 Claim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3		0 days	Wed 14/1/15	Wed 14/1/15	184	141	
		330 days	Sun 2/11/14	Sun 27/9/15			
4.8.7.1 site formation works (surrounding areas B1-3, B5-6, B9)		175 days	Sat 7/3/15	Fri 28/8/15	220FS+52 days,218SS+45 days	SS+ 45 days	
4.8.7.2 site formation works (area BCP4 - B4,7,8,10-B17)		330 days	Sun 2/11/14	Sun 27/9/15	218FS-46 days		
4.8.7.3 site formation works (B18-B22)		175 days	Sat 7/3/15	Fri 28/8/15	222SS		
cha		86 days	Sun 26/7/15	Mon 19/10/15	221SS+266 days		
		125 days	Thu 5/6/14	Tue 7/10/14	80		
			A DI TI A DI ANA	21/11/2C P.M			
4.10 Section AJ of the Works - AH WORKs WITHIN ALCA DUE D (ACCESCU) "OF GIMAN		sten no	LT1/ LT 1011				
4.10.1 South West Works for additional 132kV (at Areas D1 & D2) at BCPD		321 days	Fri 15/8/14	Wed 1/7/15			
1		47 days	Fri 15/8/14	Tue 30/9/14			
		28 days	Tue 14/10/14	Mon 10/11/14	239FS+13 days		
4.10.1.3 Claim No. 007 - Delay due to Nor RCD3 due to Resistant by Local 1	Claim No. 007 - Delay due to Non-Possession of Parts of Portion RCP3 due to Resistant by Local Resident - confirmed to possess on	0 days	Wed 14/1/15	Wed 14/1/91	077	1/5	
14/1/2015							
eren merekan bertanan Merekan W				Dage 1 of 8	0.5		20150119 ++Updated Submitted WP(05) 3 months rolling

Task Name	Duration	Start	Finish	Predecessors	1	Mar
 common filling marths means D1 & D2 to +13 5 for decine	14 dave	Wed 28/1/15	Tue 10/2/15	241FS+ 14 days, 183FS+	1.1.1.4 didys 1 Mar	
ussime jining parip areas of a set of 15,000 and DN2100 base Calver No. 3 (assume curfton +10) to current currents of a set CALIDOST Academic themas	31 days	Wed 11/2/15 Set 14/2/15	Fri 13/3/15 Fri 3/4/15	242 243		
gnyun nuw nupabaj verenne, ere "ere "erent i tantak ya. Japati da ana ana ana ana ana ana ana ana ana	winn 1 -	CT 1/C /S. 1 1050				
lay sewer STP-FMH520-515	14 days	Sat 4/4/15	Fri 17/4/15	244		
Jill trench from faid sewer to drathage formation law drainage SMH9961 to 9966 & 9936 to 9937	28 days	Thu 23/4/15	Wed 20/5/15	246		
filling of areas D1 & D2 to +15,3 with D2 soil cement slope	28 days	Thu 21/5/15	Wed 17/6/15	247		
irrigation system at west D1 & D22	7 days	Thu 18/6/15	Wed 24/6/15	248		
additional 132kV (at Areas D1 & D2) Court Woods For A cone D1 & D2	ship L	C1/0/C7 HUL	Wed 19/8/15	647		
South West Works for Areas 12 as 12 vite clearance, take milled varuev	21 days	Fri 3/10/14	Thu 23/10/14	-184FS+7 days		
tree felling / transplant	45 days	Fri 24/10/14	Sun 7//2//4	252		
fill trench to formation for Plug-FMII501-502-STP (approx to +11)	5 40%	Mon 8/12/14	Fri 12/12/14	253		
lay sewer Plug-FMH501-502-STP	14 days	Sat 13/12/14	Pri 20/12/14	262FC 7 June 75500		
complete fulting for Areas D1 & D2 to formation area	10 days	P1/2//2/12/14/	Sat 30/5/15	247.256FS-41 days		
lay drainage SMH9041 to 9943-0031	10 days	Sam 31/5/15	The 9/6/15	257		
lay drathage SMH9952 to 9953-9942	10 days	Sat 20/6/15	Mon 29/6/15	258,250SS-5 days		
lay drainage SMH9937 to 9930	20 days	Tue 30/6/15	Sun 19/7/15	259		
lay drainage SMH9702A to 9935	10 days	Man 20/7/15	Wed 29/7/15	260		
lay drainage CP25-SMH9701A-9902-9702A	21 days	Thm 30/7/15	Wed 19/8/15	261		
lay drainage SMH9922 to 9930	10 days	The 6/8/15	Sai 15/8/15	262FS-14 days		
water pipe DN250 CHL. 150 to 335.749	21 days	The 30/6/15	Man 20/7/15	259		
rising main CHC	21 days	FY1 10/7/15	Thu 30/7/15	260FS-10 days	the rate	
Chaim No. 007 - Delay due to Non-Possession of Parts of Portion BCP3	0 days	Wed 14/1/15	Wed 14/1/15	077	The	
due to Resistant by Local Resident Courts West Work for Construction of Domested Band	188 dave	Man 2/3/15	Sat 5/9/15			
OBBIL TY CALIFY OF A DUTY LOT A CONSTRUCTION OF DEPICTORED ADDA	a C dance	The 5/5/15	Thu 18/6/15	274FF		
rishina main (PHA underworth donewed road (Bay 16015-16008)	35 davs	Mon 2/3/15	Sum 5/4/15	27155		
rising main CHA underneath derressed road (Bay 16007-16001)	35 days	Mon 6/4/15	Sun 10/5/15	269		
FIT for 11kV & LV has duck across & underwath underwaty	7 days	Mon 2/3/15	Sun 8/3/15	239FS+42 days,266FS147 days	47 days	
structural work for Bay 16015-16012	45 days	Tue 3/3/15	Thu 16/4/15	269FS-34 days		
structural work for Bay 16011-16008	45 days	Thu 2/4/15	Sat 16/5/15	272FS-15 days		
structural work far Bay 16007-16004	48 days	Sat 2/5/15	Thu 18/6/15	273FS-15 days		
structural work for Bay 16003-16001	48 days	Fri 19/6/15	Wed 5/8/15	274,268FS-15 days		
drainage work inside depressed road (Bay 16015-16008)	21 days	Thu 16/7/15	Wed 5/8/15	273,275FF		
drainage work inside depressed road (Bay 16007-16001)	21 days	Thu 6/8/15	Wed 26/8/15	275,276		
backfull western side of depressed road	10 days	Thu 6/8/15	C1/8/CI 10S	C/7		
Irrigation system next to depressed road	17 days	21/0/01 MHC	SULLISE PAN	0/7		
South West Work for Access Road		CH 15/6/12	S1/11/07 D34	362 365 77K		
completion of drainage SMI19942 to 9930, water pipe of rising main of backfill western side of formesed road	sápn n		C100/C1 180	our strong to the		
ITT for 132kV. ITKV & LV		Sun 16/8/15	Sat 22/8/15	281		
UV for PCCW	7 days	Sun 23/8/15	Sat 29/8/15	282		
backfill to road formation with SRT98%	14 days	Sun 30/8/15	Sol 12/9/15	283		
sub-buse laying	7 days	Sun 13/9/15	Sat 19/9/15	284		
kerb bedding, laying & backing before bitummous material	14 days	Sun 20/9/15	Sat 3/10/15	285		
AC - tay DBM & base course	14 days	Sun 4/10/15	Sat 17/10/15	280		
backfill footpath formation	12 days	Sun 4/10/15	CI/UI/CI BUL	097		
street lighting ducts, drawpits & controller	14 days	Fri 16/10/15	CI/01/67 ml)	202		
UU for CLP (lighting)	12 days	Fri 30/10/15	SULLIS Print	407 000		
Joonpath parving	Stato CI	SUTTIN Ball	The 19/1/15	290FS+2 daw.287FS+14 daws	14 days	
Claim No. 013 - VO No. 028 - Site Pressection from DC/2011/06 (Portion		Tue 12/8/14	Tue 12/8/14	182		
B) (from Area D3 to D10)						
Works at Areas D4 to D9 (shown in Section VIII)	218 days	Mon 14/7/14	Mon 16/2/15			
Retaining Wall BCP/RW2B	92 days	Mon 14/7/14	Mon 13/10/14	185SS		
install 150UPVC perforated pipe behind retaining wall	4 days	Fri 17/10/14	Mon 20/10/14	200SS		
install geotextile filter & backfill D4, B6 & A4 to +15.0	28 days	Tue 21/10/14	Mon 17/11/14	20155		
site formation work for Areas D4 to D6	45 days	Tuc 4/11/14	Thu 18/12/14	511FS-14 days		
soil cement slopes for Areas D4 to D6	21 days	Fri 5/12/14	Thu 25/12/14	312FS-14 days		
site formation work for Areas D7 to D9	60 days	Fri 19/12/14	C1/7/91 uoW	513FS-/ days		
Section XII of the Works - All works within Area LMH (revised)	600 days	Thu 22/8/13	C1)4/61 noW	14		
Submissions for method statement of subway & starcase	70 days	C1/9/77 NU1	Wed 30/10/12	21600 LB date		
Approval of Submissions for method statement of subway & staticase	COS GRASS	CT 20/00 LT	51/1/36 mm3	2100010 Hays		
Construction of retaining wall RW1 - CH0 to 501.053m	TON June	Car 14/0/13	PIULIT INS	337SS V I dow		
111- 1000 1000 1000 (8 bays) -111	stan nzi	C116/01 100	P1/1/36 MS	210.85+14 daw		
711- (SCM 9) 0011 ADS 01 1001 - 4	some oct	5//U//21 mg	WI/C/X MS	220.SS+14 dave		
CH - (S(DO S) JCHI (D) OI (COI (D) OF	120 days	Ser 26/10/13	Soi 22/2/14	321SS+14 dave		
Date 10.02 to Date 10.146 (S base) - 115	120 davis	Sat 9/11/13	Sat 8/3/14	322SS+14 davs		
Bay 1045 10 Bay 1056 (8 Days) = 115 Ray 1075 for Bay 1078 (8 have) -H5 HA	120 davs	Sun 5/1/14	Sun 4/5/14	323SS+57 days		
Bary 1027 to Bary 1020 (8 barys) -116	120 days	Sat 2/11/13	Sat 1/3/14	322SSY+7 days		
to a state of the second s	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	The state of the s		the second s		and a stand of the base of the stand of the

mode mode <th< th=""><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th><th></th></th<>										
Non-static static sta	ID WBS	Task Name	Duration	Start	Fluish	Predecessors		-	Total Charter	
Constructions Construc	326 4.11.3.8	Bay 1019 to Bay 1012 (8 hays) -117 (except Bays 1013,		Sut 16/11/13	Fri 30/5/14	325SS+ 14 days		MC	Win	May
Office function of the state of th	4,113.9	1014-require relocation of overhead cable) Bay 1011 to Bay 1005 (7 bays) H7,H8 (except Bays 1005 to 1006, Bays		Sat 31/5/14	Man 27/10/14	326				
	4 11 9 10	1007 & 1008 walls-after pipe jacking with HDPE pipe laying)		11/2/ aL m.d	111 91 BL 113					
State of the state of	4.11.3.10	Ketocation of Overficad Cables at day 101.1 & 101.4 walls for Bay 1013 & 1014	45 days	Sat 28/6/14	Mon 11/8/14	328				
Constrained (a constrained (b constrained) (b constrained) Constrained (b constrained) Constrained (b constrained) Constrained (b constrained) Constrained (b constrained) Constrained (b constrained) Constrained (b constrained) Constrained (b constrained) Co	4.11.3.12	complete laying of extended HDPE pipe near Bridge J	45 days	Tue 12/8/14	Thu 25/9/14	329 11056 11 days				
Instrumentaries Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Open Section Instrumentaries Open Section Open Section Open Section Open Section Open Section Open Section Instrumentaries Open Section	411.5.1.5 1.1.1.1.1.1.1.1.1.1.1.1.1.1.1.1	Bay 1000 (after laying of HUPE pipe) Bay 1007 in 1008 (after laying of HDPE niniv)	45 dave	Sat 28/6/14	Mon 11/8/14	328				
Turbule	4.11.3.15	completion date of cast abutment of Bridge 1	0 days	Sat 22/11/14	Sat 22/11/14	101	1			
Constraint Constra	4.11.3.16	Bay 1001 & 1005 - 118 (after abutment of Bridge J)	50 days	Sun 7/12/14	Sun 25/1/15	333FS+14 days				
And And And Anticle Ant	4,11,4	Construction of retaining wall RW1A	253 days	Pri 13/9/13	The 20/2/14	ADEF				
1 1	4.11.6	Works from chainage 970 to chainage 1120 (150m)	198 days	Sat 31/5/14	Sun 14/12/14					
Openalize Openalize <t< td=""><td>4.11.6.1</td><td>earthfilling to lay drainage & waterwork (part D11, D12, H2,</td><td>42 days</td><td>Sat 31/5/14</td><td>FN 11/7/14</td><td>326</td><td></td><td></td><td></td><td></td></t<>	4.11.6.1	earthfilling to lay drainage & waterwork (part D11, D12, H2,	42 days	Sat 31/5/14	FN 11/7/14	326				
Constrained Constra	111.00	H3, part D17)	and re	FILLET IND	A1/8/17 144	112				
Market Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrate Strategy Constrategy	4.11.6.3	aramage & waterwork + paceptu for Lir UU - 11kV & LV (both sides) ch970-1120	20 durys	Sun 27/7/14	Fri 15/8/14	342SS5+15 days				
Mathematical and the state of the	4.11.6.4	filling works to formation of road (include SRT98%)	51 days	Sat 23/8/14	Sam 12/10/14	343,342				
Operation Operation <t< td=""><td>4.11.6.5</td><td>sub-base laying</td><td>10 days</td><td>Mon 13/10/14</td><td>Wed 22/10/14</td><td>344</td><td></td><td></td><td></td><td></td></t<>	4.11.6.5	sub-base laying	10 days	Mon 13/10/14	Wed 22/10/14	344				
Constraint Constra	4.11.6.6	kerb bedding, laying & backing before hitamimous material	14 days	Thu 23/10/14	Print/s pak	540				
Constraint Constra	4.11.6.7	filling works for UU at footpath	10 days	FIND OVI 1/14	Sat 12/11/14	240				
Currents	4.11.6.9	UU = (FUU = TUU) at work side	10 days	Fri 21/11/14	Sur 30/11/14	350				
Consideration Consider	4.11.6.10	AC - Iay DBM & base course	5 days	Sun 16/11/14	Thu 20/11/14	347				
Testingtom Testing	4.11.6.11	street lighting drawpit (ch1103), controller (ch1103) & ductings	10 days	Fri 21/11/14	Sun 30/11/14	350				
Total manufactorial Control Contro Control Control	4.11.6.12	irrigation system	14 days	Mon 1/12/14	Sun 14/12/14	105				
Clashed Clashed	4.11.7	Works from chainage 820 to chainage 970 (150m) earthfilling to lay drainage & waterwork (D13, mart D14, H4,	202 days 45 days	Sun 15/6/14 Sun 15/6/14	Tue 29/7/14	341SS+15 days	ŋ			
Character Constraint Constraint <thconstraint< th=""> Constraint Constrain</thconstraint<>	and a second	H5, part D17)								
C. U. C.	4.11.7.2	drainage & waterwork + backfill for CLP	49 days	Wed 30/7/14	Tue 16/9/14	334				
Mathematical control Contro Control Control <td>4.11.73</td> <td>UU - 11kV & LV (both sides) ch820-970</td> <td>8 days</td> <td>P1/6// 1 /0/4</td> <td>Well 24/9/14</td> <td>333</td> <td></td> <td></td> <td></td> <td></td>	4.11.73	UU - 11kV & LV (both sides) ch820-970	8 days	P1/6// 1 /0/4	Well 24/9/14	333				
Notes Constrained Constrained <th< td=""><td>411.7.5</td><td>Juring works to jormation of roug (menuse out 20/20/00) sub-base lavine</td><td>10 days</td><td>Thu 16/10/14</td><td>Sat 25/10/14</td><td>357</td><td></td><td></td><td></td><td></td></th<>	411.7.5	Juring works to jormation of roug (menuse out 20/20/00) sub-base lavine	10 days	Thu 16/10/14	Sat 25/10/14	357				
Image: constraint of the	4.11.7.6	kerb bedding, laying & backing helove bituminous material	12 days	Sat 25/10/14	Wed 5/11/14	358FS-1 day				
0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 6 0. (CCC), HOL set (a) 5 (a) 0000101 741010 6 6 000010 741010 6 0. (CCC), HOL set (a) 100010 100010 100010 741010 </td <td>4.11.7.7</td> <td>filling works for UU at footpath</td> <td>4 days</td> <td>Thu 6/11/14</td> <td>Sum 9/11/14</td> <td>359</td> <td></td> <td></td> <td></td> <td></td>	4.11.7.7	filling works for UU at footpath	4 days	Thu 6/11/14	Sum 9/11/14	359				
C. C	87.11.4	UU - (PCCW, HGC) at east side	5 days	Mon 10/11/14	Fri 14/11/14	360				
and state of the stat	4.11.7.10	UU - (PCCW) at west state	5 dave	Man 15/12/14	Fri 19/12/14	362.361.340				
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 <td>11.7.11</td> <td>street lighting ductings</td> <td>7 days</td> <td>Sat 20/12/14</td> <td>Fri 26/12/14</td> <td>363</td> <td></td> <td></td> <td></td> <td></td>	11.7.11	street lighting ductings	7 days	Sat 20/12/14	Fri 26/12/14	363				
Class Constraints	4.11.7.12	irrigation system	7 days	Sai 27/12/14	Fri 2/1/15	364				
Topology for change (S1) (S1) Table (S1)	8.11.8	UU for CLP (lighting) - chainage 820-1120	7 days	Sat 3/1/15	FH 9/1/15	340,353				
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	4.11.9	footputh puving for chainage 820-1120	12-days	Mon 5/1/15	21/1/01 MA	3004-3-5 days			1	
16. (ii) given 50(ii) 10(iii) 10(iii) 10(iii) 10(iii) 17. 11/16 at 17 (iiii) 17. 11/16 at 17 (iiii) 17. 11/16 at 17 (iiii) 17. 11/16 at 17 (iiii) 17. 11/16 at 17 (iiii) 17. 11/16 at 17 (iiiii) 18. to the form 17. 11/16 at 17 (iiiii) 17. 11/16 at 17 (iiiii) 17. 11/16 at	11110	Works from chainage 6/5 to chainage 620 (1450) ourbhilling to Inc dramose & vicierwork (part D14 part D15	2R davs	Fri 12/12/14	Thu 8/1/15	shin chotter	1		L	
2 0 damage 4 shorth(l) of CL3 2 days 19/115 2 mag 2013 3 mag 30 1 0 damage 4 shorth(l) of CL3 1 days 1 days <t< td=""><td></td><td>H6, H7, part D16)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></t<>		H6, H7, part D16)								
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	2.01.11.4	drainage & waterwork + backfill for CLP	21 days	Fri 9/1/15	Thu 29/1/15	369				
Interface Interface <thinterface< th=""> Interface <thinterface< th=""> Interface <thinterface< th=""> <thinterface< th=""> <thint< td=""><td>4.11.10.3</td><td>UU - 11kV & LV (both sides) ch 670-820</td><td>stop pl</td><td>Mon 20/1/15</td><td>Suin 31/2/15</td><td>3/0F3-4 days</td><td></td><td></td><td></td><td></td></thint<></thinterface<></thinterface<></thinterface<></thinterface<>	4.11.10.3	UU - 11kV & LV (both sides) ch 670-820	stop pl	Mon 20/1/15	Suin 31/2/15	3/0F3-4 days				
internation Tail 20215 Weid 4315 Tail 20215 Weid 4315 Tail 20215 Weid 4315 Tail 20215 Weid 4315 Tail 20215	101010	Juting works to jormation of road tinctude on yozo	5 dave	Sur 22/2/15	Thu 26/2/15	372		,		
AC - lay DBM & bare currer Solution AC - lay DBM & bare currer Ac - lay DBM & ba	4.11.10.6	kerb bedding, laping & backing before hitumimous material	7 days	Thu 26/2/15	Wed-4/3/15	373FS-1 day		1		
8 filting works to formation of footpath 7 days $K=4.49/3$ 7 days $K=1.20/3$ 3 7/8/2-4 day 1 U (PCCH, HCG) at weat die 1 - at the the the the the the the the the th	4.11.10.7	AC - lay DBM & base course	5 days	Thu 5/3/15	Mon 9/3/15	374				
9 Tright of deriver 740% 89/13 767-2 days 760% 80/13/33 767-2 days 760-3 days 12 U1/ (FCCHK HGC ai cearstift 7 days 501/13/33 760-3 days 760-3	4.11.10.8	filling works to formation of footpath	7 days	Wed 4/3/15	Tue 10/3/15	374FS-1 day				
10. Uncertain 7 days Fri 2005 5 days F	4.11.10.9	street lighting ductings	7 days	Man 9/3/15	C1/2/2/ MIK	377FS-2 days			1	
10. 10(PCCM) at west state 7 days 5ar 21/015 Fri 27/015 7 model 2 Werks from chainage 675 (except Bridge J) - after 7 days 5ar 21/015 Fri 27/015 57 2 werks from chainage 675 (except Bridge J) - after 7 days 5ar 21/015 Fri 27/015 57 2 werks filting to lay dramage & warework (part D15, 1/8, part D16) 7 days 5ar 21/015 Fri 22/015 54 3 Werks Sar 21/015 Fri 22/015 Fri 22/015 54 54 3 Werks for printing (part after printing (part after printing printing (part after printing printing (part after printing printing printing (part after printing printing printing (part after printing printing printing printing printing (part after printing printigrid pring printing printing printigrid printing printing printi	01.01.11.0	ITTERNION SYSTEM	7 dans	S1/2/02 PA	Thu 26/8/15	378FS-1 day			1	
Werks from chaining 475 to chaining 675 (excert) Bridge J) - after 77 days Sun 4/1/3 Sat 21345 34YS-340 2 werkfilling to lay drafting C_3 (excert) Bridge J) - after 77 days Sun 4/1/3 Sat 21345 34YS-340 2 werkfilling to lay drafting C_3 (excert) Bridge D10(0) 7 days Nm 4/1/3 Sat 10/1/5 days,4155F-44 days 3 B ULI - IIIV & LV found side of 67-675 U days Tha 22/1/3 Ref 23/1/13 Sat 23/1/3 Sat 23/2 days 5 frame Righting crossings (b1668, 543, 504, 477) U days Tha 22/1/3 Ref 23/1/13 Sat 25/2 days 6 mean lighting crossings (b1668, 543, 504, 473, 17) U days Tha 22/1/3 Ref 23/1/13 Sat 25/2 days 7 frage Righting crossings (b1668, 543, 504, 473, 17) U days Tha 22/1/3 Ref 23/1/3 Sat 25/2 days 8 frage Righting crossing cloces (S1, 506, 543, 504, 473, 17) U days Tha 22/1/3 Ref 23/1/3 Sat 25/2 days 8 frage Righting crossing cloces (S1, 506, 543, 504, 477) Tha 22/2/3 Sat 25/2 days <td>4.11.10.12</td> <td>UU - (PCCW) al west side</td> <td>7 days</td> <td>Sat 21/3/15</td> <td>FH 27/3/15</td> <td>378</td> <td></td> <td></td> <td>;</td> <td></td>	4.11.10.12	UU - (PCCW) al west side	7 days	Sat 21/3/15	FH 27/3/15	378			;	
NWS NMS NMS NMS NM 41/15	11.11.4	Works from chainage 475 to chainage 675 (except Bridge J) - after	77 days	Sun 4/1/15	Sat 21/3/15	334FS-30			1	
1 0		RWS		31/1/6	Part 10/1/16	days,415FS-44 da				
3 CU-11A* & LV (noth slack) of 77-675 10 days The 27/1/5 The 27/1/5 Ref 2/1/5 Ref 2/1/5 Ref 2/1/5 Ref 2/1/5 Ref 2/1/2 Ref 2/2/2 Ref 2/2/2 <thref 2="" 2<="" th=""> Ref 2/2/</thref>	CULT	earlighting to tay dramage & waterwork (part 1212, 116, part 1210) dermone & woterwork 1, hackfill for CLP	21 dave	Thu 8/1/15	Wed 28/1/15	382FS-3 davs	1			
4 arreal lighting cossings (cholds, 54, 57), 10 days Weal 471/5 Fe1 32/15 5415/2 days 5455/2 days 5 filter works (cholds, 54, 50, 543, 504, 477), 10 days Twa 122/15 Weal 412/15 S415/2 days 6 starel lighting works (cholds, 54, 505, 543, 514, 403, 477), 10 days Twa 122/15 Weal 182/15 S455/2 days 7 travel lighting works (cholds, 54, 505, 453, 504, 403, 477), 10 days Twa 122/15 Weal 182/15 S455/2 days 9 controller (chold) & dacing before bitminous material 5 days S61/15 S411/21/15 S455/2 days 0 A.C. for Dash formed S61/15 S61/15 S61/15 S61/15 10 auto-base bitminous material 5 days Nea 1/2/15 S875/1 day Nea 1/2/15 S875/1 day 11 fulling works to formation of forograph 5 days Nea 1/2/15 S875/1 day 12 fulling works to formation of forograph 5 days Nea 1/12/15 S875/1 day 13 fulling works to formation of forograph 5 days Nea 1/12/15 S875/1 day <td>6.11.11.3</td> <td>ULU-11kV& LV (both sides) ch 475-675</td> <td>10 days</td> <td>Tue 27/1/15</td> <td>Thu 5/2/15</td> <td>383FS-2 days</td> <td></td> <td></td> <td></td> <td></td>	6.11.11.3	ULU-11kV& LV (both sides) ch 475-675	10 days	Tue 27/1/15	Thu 5/2/15	383FS-2 days				
5 Illing works to formation of road (include SRT708%) 7 days The 122/15 Wel 182/15 335/5-2 days 6 starting darvegiat (rields S1, 50, 543, 504, 493, 477), 10 days Tue 172/15 Thu 122/15 Wel 182/15 365/5-2 days 7 controlling (rields 631, 50, 543, 504, 493, 477), 10 days Tue 172/15 Nue 162/15 366/5-2 days 8 strong darvegiat (rields 631, 50, 543, 504, 493, 477), 10 days Tue 172/15 Strong 166/57	4.11.11.4	street lighting crossings (cho68, 543, 504, 477)	10 days	Wed 4/2/15	Fri 13/2/15	384FS-2 days				
0 controlling/ing/arregim (renot), 53, 39, 343, 493, 417) 10 days 1 we (1/2/3) i we (1/2/3) <td>4.11.11.5</td> <td>filling works to formation of road (include SRT98%)</td> <td>7 days</td> <td>Thu 12/2/15</td> <td>Wed 18/2/15</td> <td>385FS-2 days</td> <td></td> <td>1</td> <td></td> <td></td>	4.11.11.5	filling works to formation of road (include SRT98%)	7 days	Thu 12/2/15	Wed 18/2/15	385FS-2 days		1		
7 trigotion system 5 days Red.252/15 Sun 1/3/15 San 7/5-2 days 8 sub-base laying 5 days Net 1/2/15 Tan 5/115 38/75-2 days 9 ker holding & base course 5 days Net 1/2/15 Tan 5/115 38/75-1 day 10 AC - fay DBM & Jave course 5 days Tha 1/2/15 Tha 2/3/15 38/75-1 day 11 11/10m works to formation of footpath 7 days Tha 1/2/315 Man 16/3/15 39/75-1 day 12 0.01 - (PCCM) at rest of a course 5 days San 15/3/15 39/75-1 day 39/75-2 days 13 0.01 - (PCCM) at rest of a course 5 days Tha 1/2/315 Man 16/3/15 39/75-2 days 13 0.01 - (PCCM) at rest of a course 5 days San 16/3/15 39/75-2 days 13 0.01 - (PCCM) at rest of a course 5 days San 16/3/15 39/75-2 days 13 0.01 - (PCCM) at rest of a course 5 days San 16/3/15 39/75-2 days 14 0.01 - (PCCM) at rest of a course 5 days San 18/3/15 39/75-2 days <td>0.11.11.6</td> <td>street ligning arawpus (cnoos, 031, 390, 345, 304, 423, 477), controller (ch493) & ductmes</td> <td>schoo or</td> <td>C1/7// 1 201</td> <td>C1/2/02 844</td> <td>ram - c.mar</td> <td></td> <td></td> <td></td> <td></td>	0.11.11.6	street ligning arawpus (cnoos, 031, 390, 345, 304, 423, 477), controller (ch493) & ductmes	schoo or	C1/7// 1 201	C1/2/02 844	ram - c.mar				
8 sub-local loging & backing before bituminous material 5 days Nan 13/15 Thu 53/15 3867-7 day 9 kerb bedding, img & backing before bituminous material 7 days Thu 12/315 8067-57 day 10 A.C. Imy DBM & bace curve 5 days Thu 12/315 Non 16/315 3907-52 days 11 Illing works to formation of foopath 7 days Thu 12/315 3007-52 days 12 UU - (PCCM) at rest date 5 days Star 15/315 Non 16/315 3007-52 days 13 UU - (PCCM) at rest date 5 days Star 15/315 Non 16/315 3007-52 days 13 UU - (PCCM) at rest date 5 days Star 15/315 Non 16/315 3007-52 days 13 UU - (PCCM) at rest date 5 days Star 15/315 Non 16/315 3007-52 days 13 UU - (PCCM) at rest date 5 days Star 15/315 Star 11/315 3307-52 days 13 UU - (PCCM) at rest date 5 days Star 15/315 Star 11/315 3917-52 14 UU - (PCCM) at rest date 5 days Star 15/315 <td>1.11.11.7</td> <td>trigation system</td> <td>5 depe</td> <td>Wed 25/2/15</td> <td>Sun 1/3/15</td> <td></td> <td></td> <td></td> <td></td> <td></td>	1.11.11.7	trigation system	5 depe	Wed 25/2/15	Sun 1/3/15					
9 AC for Dodding, docseng pelove fituminous material (dos 1123/15) Main 16/31/3 3307-51 dog 10 AC for DBM & bare concerned performance in the 12/33/15 Main 16/31/3 3905-52 dogy 11 Ming works to formation of footpath 7 dogs The 10/31/5 Main 16/31/3 3905-52 dogy 12 UU - (PCCM) at resc ide 5 dogs Star 15/31/5 Main 16/31/5 3915-52 dogy 13 UU - (PCCM) at resc ide 5 dogs Star 15/31/5 Main 16/31/5 392/55-2 dogy 14 UU - (PCCM) at resc ide 5 dogs Star 15/31/5 3915-3 dogs 15 UU - (PCCM) at resc ide 5 dogs Star 15/31/5 392/55-2 dogs 18 UU for CLP (lighting) - chainage 475-420 5 dogs Star 28/31/5 Wed 1/41/5 381,368	4.11.11.8	sub-base laying	5 days	Sun 1/3/15	Thu 5/3/15			ľ		
11 11111 1111 1111 <th1< td=""><td>4.11.11.9</td><td>kerb bedding, laying & backing before bituminous individi</td><td>1. days</td><td>Thur 17/2/15</td><td>21/2/11 man</td><td></td><td></td><td></td><td></td><td></td></th1<>	4.11.11.9	kerb bedding, laying & backing before bituminous individi	1. days	Thur 17/2/15	21/2/11 man					
12 UU - (PCCW, HGC) at east stile 5 days Sua 15/3/15 Thu 19/3/15 392/55-2 days 13 UU - (PCCW) at west stde 5 days Sua 15/3/15 Sa 21/3/15 392 13 UU (PCCPP) at west stde 5 days Sua 15/3/15 Sa 21/3/15 392 13 UU (PCCPP) at west stde 5 days Sa 21/3/15 Sa 21/3/15 392	11.11.11.4	AL - HIV LUN & DAY CONDE Alling works to formation of footbath	7 dans	The 10/3/15	Man 16/3/15				1	
13 UU - (PCCP) at west side 5 days Tue 17/3/15 Sar 21/3/15 392 UU /or CLP (lighting) - chainage 47:42/0 5 days Sar 20/3/15 Weat 1/4/15 381,368	4.11.11.12	UU- (PCCW, HGC) at east side	5 days	Sun 15/3/15	Thu 19/3/15	392FS-2 days				
UU for CLP (lighting) - chainage 475-8210 5 days Sar 28:3/15 Heat 1/4/15 38.1,368	4.11.11.13	UU - (PCCW) at west side	5 days	Tue 17/3/15	Sat 21/3/15	392				
	4.11.12	UU for CLP (lighting) - chainage 475-820	5 days	Sat 28/3/15	Wed 1/4/15	381.368				

Task Name footpath paving	nte footpath paring for chainage 475-820	Duration 5 days	Sturt Thu 9/4/15	Finish Mon 13/4/15	Predecessars 395FS+7 days	Jan Danter Mar Mar
Construction	Construction of Bridge J (ch 597-630)	323 days	Tue 1/4/14	Tue 17/2/15		
pile caps	2	50 days	Fri 13/6/14	Fri 1/8/14	398	
trial pane	trial panel for revised ribs	28 days	Sat 2/8/14	Fri 29/8/14	399	
abument walls	walls	85 days	Sal 30/8/14	Sat 22/11/14	004	
Jaisework Jor aeck	Jor aeck	supe of	FULLICT MAG	PLALAT PAN	604	
aeck		contra at	SUITE THE	Stick with	104	
tadp.rod		type CI	STUDY ILL	STUCICI MIL	TUP	
NII - 00	CO-TIKE & FL (MISI)	wine /	CLANE C	Man 0/1/1C	101	14
Jof- no	DO - JOL CEL HEALING (CHOI)	of man a	The Ideals	E-12/1/16	406	1
ULL BUCH LOU	C. (Edit)	dane 4	Californi ant	Tue 17/0/15	202	,1
- notom	UC + FLUT (6431)	5 choire	Fri 13/2/18	The 17/2/15	405	
Construction	Construction of retaining well RWS - Revised (Dro. SK0036A, 0309.	96 dave	Tue 25/11/14	Sun 1/3/15	401FS+3 davs	
0310.0115A	0310. 0115A. 0122A. 0123A)	of us as				
Latest di	Latest date to confirm designed details & issue VO on 25/11/2014	0 days	Tue 25/11/14	Tue 25/11/14		
drive she	drive sheetnile & exymation	15 days	Wed 26/11/14	Wed 10/12/14	411SS-20 days	
orade 20	orade 200 rack 611	13 days	Thu 27/11/14	Thu 11/12/14	412FS-14 days	
Cont Min	cout Minding Inter-	10 dow	Tue 9/12/14	Thu 18/12/14	413FS-3 dava	
David China	Devision Contraction Contraction	Ad days	Man 15/17/14	Man 16/2/15	didES-d daw	
linter	install DN150 1/PVC vorferented wipe firm conterville filter &	20 davs	Tue 10/2/15	Sun 1/3/15	415FS-7 days	
backfill RWS	RIVES of the performing particular between provided and	a data data				
Subwave li	Subwave lift shafte minin tuam, stalreases	423 dave	Mon 23/12/13	Wed 18/2/15		8
INSSI.	*ISSUE VO 31 - RE-ALIGN SUBWAY, LIFT SHAFT &	0 days	Fri 21/3/14	Fri 21/3/14		
STAIF	NCASES		an analysis	and the second		
Claim	Claim No. 011 - VO 20 ADDITIONAL SECTION OF SUBWAY	0 days	146 11/3/14	1/c/11 an1		
HIIM	IN BCF	100 1000	EN/LIVEL	A TIME	410DC 00 Joint	
Faster	Fastern pedestrian (iji shaji	Non days	MON 22/12/13	Com 1 S / A / A	1000 00-0-0-016	
Daster	Dastern Framp Koom & Sutway Duy /	som car	Over ISIANA	V1/2/06 mm	ADLES-1 day	
Daster	n Subway Barrel Bays 6 A. n	Step ct	41/0/C1 MMC	1 14 23/ 114	4217-24 5 Annue	
Edister)	Eastern Subway Barrel Bay 9	solution car	ENI AUTON	Wed 22/8/14	12285 14 dame	
Easter	Eastern staircase = additional wall	supp cc	P1114 114	WEG 21/0/14	S(m) 61 - 00076	
Divers	Diversion for Temporary Haul Road	2 days	Mon 2/0/14	FLI DOULA	4211-3-14 0035	
Wester	Western Subway Barrel Bays 5 & 4	Dil days	51/0/1 IDV	+1/0/C 3HJ	129 A 100 A	
Traffic	Traffic diversion for west Subway (Bays 1-3) & emergency staircase	156 days	Wed 14/5/14	The 16/10/14	419FS+64 days	
Wester	Western pedestrian lift shaft	50 days	Tue 15/4/14	Tue 3/6/14	420FS+7 days	
Wester	Western Subway Barrel Bays 0 & 1	48 days	Mon 1/12/14	Sat 17/1/15	438FS-7 days	
Wester	Western staircase	16 days		Sat 1/11/14	434	
Wester	Western Subway Barrel Bays 3 & 2	36 days.	Sum 2/11/14	Sun 7/12/14	43/	
Emerg	Emergency Staircase at west side	18 days	Sun 18/1/15	Wed 4/2/15	436	
Filling	Filling works at west side	21 days	Thu 29/1/15	Wed 18/2/15	439FS-7 days	
Works fro	Works from chainage 1120 to chainage 1270 -	188 days	Sun 21/9/14	Fri 27/3/45		
earth	earth filling adjacent to eastern staircase & Bay 9 (H1, D11,	40 days	Sun 21/9/14	Thu 30/10/14	424FS+24	,
DIG	art D17) (CH1130-1270) (after diversion of haul road)			in a set to a	duys, 425P3+30	
draina	drainage & slope drain (CU1120-1270)	65 days	Fri 31/10/14	Sat 3/1/15	442	
waterw	waterwork (CH1120-1270 west side)	25 days	Mon 15/12/14	Thu 8/1/15	443FS-20 days	
backfill	backfill for CLP	5 days	Fri 9/1/15	Tue 13/1/15	444	,
1-00	UU-11kV & LV (both sides of new Lin Ma Hang Road)	20 days	Wed 14/1/15	Mon 2/2/15	445	
street	street lighting crossings (ch1213, 1165, 1125 & % ch1165 &	7 days	The 3/2/15	Mon 9/2/15	440	
1190)	drawpits (ch 1274, 1264, 1232.5, 1213, 1190, 1165,		- Aller -	and the second		
irriga	irrigation system	15 days	The 10/2/15	Twe 24/2/15	447	
sub-bc	sub-base laying	5 days	Tue 10/2/15	Sat 14/2/15	447	
kerb b	kerb bedding, laying & backing before bituminous material	7 days	Sun 15/2/15	Sat 21/2/15	449	1
-OV	AC-lay DBM & base course	S days	Sun 22/2/15	Thu 26/2/15	450	
Jilling	filling works to formation of footpath	7 days	Sum 22/2/15	Sat 28/2/15	450]
UDfe	or CLP (lighting) - chainage 1120-1270	7 duys	FH 27/2/15	Thu \$/3/15	452FS-2 days	1
UUJ	UU for PCCW (both sides of new Lin Ma Hang Road)	7 days	Fri 6/3/15	Thu 12/3/15	453	,
NUP	UU for HGC (east side of new Lin Ma Hang Road)	7 days	Fri 13/3/15	Thu 19/3/15	454	1
footba	footpath paving (west side)	10 days	Thu 12/3/15	Sat 21/3/15	454FS-1 day	•
footpo	(potpath pavine feast side)	10 days	Wed 18/3/15	Fri 27/3/15	455FS-2 days)
AC-lave	earing course - chainage 475-1270	7 days	Sat 28/3/15	Fri 3/4/15	457	
I no. DNI	1 nu. DN1650 nine iacking LV009 including iacking & receiving nits	114 davs	Thu 26/6/14	Fri 17/10/14		
Confi	Confirmation of designed details (NOT YET)	0 days	Tue 1/7/14	Tac 1/7/14		
Pits co	Pris construction	36 days	Thu 26/6/14	Thu 31/7/14	460FS-5 days	
10	utility detection of the area	3 days	Thu 26/6/14	Sat 28/6/14		
ins	inspection pits for jacking pit and receiving pit	5 days		Thu 3/7/14	462	
ten	temporary work & excavation for receiving pit	14 days	Fri 18/7/14	Thu 31/7/14	463,465	
ten	temporary work & excavation for jacking pit	14 days	Fri 4/7/14	Thu 17/7/14	463	
Jack sk	Jack sleeve Pipes	49 days	Fri 18/7/14	Thu 4/9/14		
est	establishment of tacking courpment	14 days	Fri 18/7/14	Thu 31/7/14	465	
81	ack nine and excivate	35 davs	Fri 1/8/14	1/bu 4/9/14	467	
IdOH	HDPE mines	36 davs	Fri 12/9/14	Fri 17/10/14	466FS+7 days	
	ALUDDE minor	1d days	Eri 17/0/14	Thur 36/0/14	468	
				2112/02/01/2		

WBS	Task Name	Duration	Start	Finish	Predecessors	is there is a second se
471 4.11.19.4.2 472 4.11.19.4.3 473 4.11.20	grout HDPE pipes remove temporary works and backfilling Works for Revised DSD Maintenance Access & Slope (SK6381 &	14 days 8 days 50 days	Fri 26/9/14 Fri 10/10/14 Mon 23/2/15	Thu 9/10/14 Fri 17/10/14 Mon 13/4/15	470	
474 4.11.20.1 475 4.11.20.2	SK0319) Latest Date for Confirmation of re-design & Issue of VO completion of Retaining Wall RW5	0 days	Mon 23/2/15 Sun 1/3/15	Mon 23/2/15 Sun 1/3/15 Sun 1/3/15	476FS-21 days 410 475	
477 4.11.20.4 478 4.11.20.4	cana parao wana wana kata di angla at souta di angla angla angla angla angla ang comminina anglawork for DSD maintenance access (with 98%SRD)	14 days 7 days	Sat 7/3/15 Wed 18/3/15	Fri 20/3/15 Tue 24/3/15	475555-5 days 477FS-3 days	
F 1.7	sub-base laying for access kerb hedding, laying & backing before bituminous material	7 days	Wed 25/3/15 Wed 25/3/15	Tue 31/3/15 Tue 31/3/15	478 479FS-7 days))
1.1.1	AC - lay DBM & base course wait bituminous test result	3 days 3 days	Wed 1/4/15 Sat 4/4/15	Fri 3/4/15 Mon 6/4/15	481	
483 4.11.20.10 484 4.12	AC - hay wearing course Section XIII of the Works - Works not covered in any other Sections reaction XIII.	7 days 852 days	Tue 7/4/15 Thu 22/8/13	Mon 13/4/15 Mon 21/12/15	482 74	
485 4.12.1 486 4.12.2	(tecensera) Submissions Anorrow of Submissions	70 days 68 days	Thu 22/8/13 Mon 16/9/13	Wed 30/10/13 Fri 22/11/13	485SS+25 days	
487 4.12.3	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMII and LMII and	92 days	Fri 23/8/13	Fri 22/11/13	485SS+1 day	
491 4.12.4 492 4.12.4.1	Re-aligned Lin Ma Hang Road VO FOR RENEWAL OF RISING MAIN (Order confirmed via	789 days 0 days	Thu 24/10/13 Wed 31/12/14	Mon 21/12/15 Wed 31/12/14		±1/12
111	Email on 31/12/2014) place order for HDPE pipes	0 days	Tue 6/1/15	Tue 6/1/15	492FS+2 days	105-24
494 4.12.4.3 495 4.12.4.4	arrival of HDPE pipes RECENT VOORS ADDITIONAL CROSS ROAD DUCTS FOR EVENTAC IDDICA TRANS DROED	59 days 0 days	Tue 6/1/15 Tue 7/10/14	The 7/10/14	493	*
496 4.12.4.5	RECEIVE VO 062 CARLE DUCE LAVING FOR PUBLIC I ICHTING VEREM AT LIN MA HANG ROAD	0 days	Tue 14/10/14	Tue [4/19/14		
497 4.12.4.6		210 days	Sun 24/8/14	Sat 21/3/15		
1	TTA for ch 310-380(west)	0 days	Qua 74/9/14	Sun 24/8/14 Sof 12/0/14	805	
1.1	eurimour to up aranage o water your drainage & waterwork + backfill for CLP	45 days	Sun 14/9/14	Tue 28/10/14	499	
501 4.12.4.6.4 502 4.12.4.6.5	V0053 - crossing no. 1(whole), 2 (west) UU for ch 190-380 (132kV,11kV,LV)	18 days 19 days	Wed 29/10/14 San 16/11/14	Sat 15/11/14 Thu 4/12/14	500,495	
503 4.12.4.6.6 504 4.12.4.6.7	filling works to formation of road (include SRT98%) street lighting drawpits & crossroads	7 days	Fri 5/12/14 Fri 12/12/14	Thu 11/12/14 Thu 18/12/14	502	
1.1	kerb bedding. Iqying & backing before bituminous material	9 days	Fri 19/12/14 Sun 28/12/14	Sat 27/12/14 Wed 31/12/14	504 505	
111	UU for CLP (lighting)	5 days	Thu 1/1/15	Mon 5/1/15	506	
509 4.12.4.6.12	UUJor ch 196-580 (PCC-W) irrigation system	7 days	Tue 13/1/15	Mon 19/1/15	508	
510 4.12.4.6.13	preparation works to formation of footpath footpath moving	3 days	Mon 19/1/15 Thu 22/1/15	Wed 21/1/15 Fri 30/1/15	509FS-1 day 510	
TT	VO for renewal of rising main	6 days	Fri 6/3/15	Wed 11/3/15	161	
11	sub-base laying for road AC - lay DBM & base course	S days		CINCROT HOW	505,513	
515 4.12.4.7		402 days	Fri 22/11/13	Moa 29/12/14	487	
516 4.12.47.1	TTA for ch 380-580(west) watermain (include issue of alterment and laving)	0 days	Sat 23/11/13	Fri 22/11/13 Sat 22/3/14	516	
TT	drainage (pipe, manholes & gullies)	155 days	Sun 23/3/14	Sun 24/8/14	517	
100	Received Variation Order Nos. 040 & 042 construct DN450mm pipe with concrete surround	0 days 28 days	Mon 12/5/14	Sun 8/6/14	518SS+50 days,519FS+14 days	FSF14 days
521 4,12,4,7.5,1 522 4,12,4,7.6	low stream pipe & catchpit at western side construct 1900x950 box culvert with manholes SMH8052A & B	28 days 49 days	Mon 12/5/14 Mon 9/6/14	Sun 8/6/14 Sun 27/7/14	19,521	
1.1	support existing DN150mm sewer pipe & watermain	7 days	Mon 9/6/14	Sun 15/6/14		
524 4.12.4.7.6.2 525 4.12.4.7.6.3	construct box culvert construct manholes	14 days 28 days	Mon 16/6/14 Mon 30/6/14	Sun 29/6/14 Sun 27/7/14	524	
1.	found existing cables affected construction of gullies & discuss with		Sat 26/7/14	Tue 12/8/14	518FF-12 davs 525FS-2 davs	
1.1	comparison work & fill footpath for 132kV, 11kV & LV	8 days	Wed 13/8/14	Wed 20/8/14	526	
529 4.12.4.7.10	UU - 13ZKV + 11KV & LV temporary connection of cables	3 days	Thu 25/9/14	Sat 27/9/14	528	
530 4.12.4.7.11 530 4.12.4.7.12	960x650 box culvert (low stream & west catchpit) construct outstanding distingues & cullies	7 days	Sun 28/9/14 Wed 1/10/14	Sat 4/10/14 Tue 7/10/14	529 531FS-4 davs	
	filling work to formation of road (include SRT98%) VO053 - crossing no. 3, 4 (west)	5 days	Wed 8/10/14 Mon 13/10/14	Sun 12/10/14 Wed 22/10/14	532 495FS+6 days	
1111	complete filling work to formation of road (include	5 days	Thu 23/10/14	Mon 27/10/14	534	
536 4.12.4.7.16	SRT98%) street lighting drawpits & crossing at ch 523	4 days	Man 27/10/14	Thu 30/10/14	535FS-1 day	

In Owner	Mor					WEET			, ⁿ		R. C.
Predecessors	6 Jan	337 338FS-1 dayi 339 540	541 542 583 589	\$45154+2 days 547 548 549 559 559	35/ 548,494,552 553 [554 [554	357 358 358 550 560 561,560 562	530 54665 567 568	569 570 571 572 573 573	574 576 576 578 578 578 578 578	580F5+2 days 583 583 584 584 584 586 586 586 587 583 587 583 587 583	900 3915S-1 day 3925S-2 days 3955S-2 days 3956S-2 days 396 596
Finish Pr	Tue 4/11/14 536	Sat 8/11/14 537 Wed 19/11/14 538 Mon 2/11/14 539 Mon 8/12/14 540		Thu 9/4/15 54 Wed 26/11/14 Sun 30/11/14 54 Sun 14/12/14 54 Fri 19/12/14 54 Thu 8/1/15 53	Mon 12/1/15 53 Wed 25/3/15 54 Sat 4/4/15 55 Wed 29/4/15 45		Sat 25/10/14 Si Wed 26/11/14 5: Sat 6/12/14 5: Sun 11/11/15 5: Sun 25/17/5 5:	Sun 1/2/15 55 Fri 6/2/15 55 Fri 6/2/15 55 Fri 20/2/15 55 Tue 24/2/15 55	Sun 1/3/15 5 Sun 1/3/15 5 Fri 20/3/15 5 Mon 23/3/15 5 Mon 30/3/15 5	Sun 26(4/15 5) Fri 27(2/15 5) Fue 24(3/15 5) Tue 24(3/15 5) Tue 24(3/15 5) Tue 24(3/15 5) Tue 2(4/15	Fri 1/5/15 Mon 4/5/15 Fri 29/5/15 Fri 29/5/15 Saf 6/6/15 Saf 6/6/15 San 4/6/15 San 4/6/15 San 4/6/15 San 4/6/15 San 4/6/15 San 4/6/15
Start	Fri 31/10/14	Wed 5/11/14 Sat 8/11/14 Thu 20/11/14 Tue 25/11/14	Tue 9/12/14 Sat 13/12/14 Tue 16/12/14 Thu 20/11/14	Wed 26/11/14 Thu 27/11/14 Mon 11/2/14 Mon 8/12/14 Sat 20/12/14	Frt 9/1/15 Frt 9/1/15 Thu 26/3/15 Sun 5/4/15 Mon 23/3/15	Tue 24/3/15 Sat 11/4/15 Sat 11/4/15 Man 13/4/15 Sat 15/4/15 Sat 25/4/15 Sun 5/10/14	Sun 5/10/14 Thu 27/11/14 Sun 7/12/14 Mon 12/1/15	Mon 26/1/15 Mon 2/2/15 Sai 7/2/15 Thu 12/2/15 Sat 21/2/15	Wed 25/2/15 Mon 2/3/15 Mon 16/3/15 Sat 2/13/15 Twe 24/3/15 Sat 21/2/15	Fri 27/2/15 Sat 28/2/15 Thu 5/3/15 Fri 20/3/15 Wed 14/15 Wed 22/4/15 Fri 1/5/15 Fri 1/5/15	Sat 2/5/15 Mon 2/5/15 Fri 2/5/15 Fri 2/5/15 Thu 2/6/15 Fri 2/6/15 Fri 12/6/15 Fri 12/6/15 Fri 12/6/15 Fri 12/6/15
Duration	5 days	4 days 12 days 5 days 14 days	4 days 3 days 14 days 5 days	134 days 0 days 4 days 14 days 12 days 20 days	4 days 20 days 10 days 5 days 37 days	0 days 1 days 1 days 1 days 2 days 10 days 5 days 5 days	21 days 0 days 10 days 36 days 14 days	7 days 5 days 5 days 9 days 4 days	5 days 14 days 5 days 3 days 7 days 5 days	SR days 0 days 5 days 20 days 1 days 1 days 6 days 6 days 62 days	0 days 3 days 16 days 8 days 3 days 3 days 3 days 5 days 5 days
Task Name	UU for CLP (lighting)	sub-base laying for road kerb bedång, laying å backing before bitummaus material filling works to formation of footpath UU for ch 380-580 (PCCW)	irrigation system preparation works to formation of footpath footpath parving AC - hy DBM & have course	TTA for ch 380-580 (cast) renove estimg puvenent middle stream box culver 960650 middle stream DN450mm pipe V0055 - crossing no. 2, 3, 4, 5 (east)	street light crossing at ch 523 VO for renewal of rising main sub-buse & east kerbing AC- hy DBM & hase course	TTA for ch 190-380 (east) remove existing parement VO for renewal of rising main street light crossings at ch 370, 350 PCCW crossings at ch 330 sub-base & east kerbing AC - lay DBM & base course	UU for ch 580-785 (132kV,11kV,1.V) TTA for ch 580-785 (west) earlbrock to ign etoinage & waterwork dramage & waterwork PODS - crossing no. 5, 6, 788 & Ducts along Act 3-720 - crossing no. 5, 6, 788 & Ducts along	filling works to formation of road (include SRI'98%) street lighting dorroyhis & crossings ch160,785 sub-base laying for road existing before bituminous material letts bedding, laying & basking before bituminous material filling works to formation of footpath	UU for CLP (ilghting) UU for ch 580-735 (PCCH) irrigation system preparation works to formation of footpath footpath parties AC - hy DBM & base course	TTA for ch 580-785 (aast) remove existing pavement VO for renewal of rising main VO653 - crossing in c, 5, 6, 748 (east) street lighting crossings at ch 760, 785 sub-base & cast kerbing AC- lay DBM & base course	TTA for ch 123-190 (west) earthmork to lay draimage & waterwork draimage & waterwork + backfill for CLP ULJ and the 123-W.1147-LD filling works to 123-W.1147-LD filling works to formed free Media real lighting drawpils & crossing at ch 154 urgalon system ULJ and CLP (fighting) sub-base loying hebedding, loying de backing before bituminous material with backding. I opened & backing
WBS 1	4.20.4.2.19	4.12.4.7.18 4.12.4.7.19 4.12.4.7.20 4.12.4.7.21	4,12,4,7,22 4,12,4,7,23 4,12,4,7,23 4,12,4,7,24	41248 4.12,481 4.12,482 4.12,483 4.12,483 4.12,483	4/24.86 4/24.87 4/24.89 4/24.89 4/24.89	4,12,4,9,1 4,12,4,9,3 4,12,4,9,4 4,12,4,9,5 4,12,4,9,5 4,12,4,9,5 4,12,4,9,5 4,12,4,10	4,12,4,10,1 4,12,4,10,2 4,12,4,10,3 4,12,4,10,3 4,12,4,10,5 4,12,4,10,5	4,12,4,10,6 4,12,4,10,7 4,12,4,10,8 4,12,4,10,9 4,12,4,10,9 4,12,4,10,10	420,45,11 4,12,4,10,12 4,12,4,10,13 4,12,4,10,13 4,12,4,10,15 4,12,4,10,15	4/24.0 4/24.0.1 4/124.0.12 4/124.0.12 4/124.0.13 4/124.0.15 4/124.0.5 4/124.0.7 4/124.0.7 4/124.0.7 4/124.0.7	412412.1 412412.2 412412.2 412412.2 412412.2 412412.6 412412.6 412412.0 412412.0 412412.0

		and the second s	011-10	That al	Destaurantee		11
ID WBS	Task Name	Duration	Start	Finish	Predecessors	Ist Quarter	Atre
601 4.12.4.12.12 602 4.12.4.12.13 603 4.12.4.12.14	UU for ch 125-190 (PCCW) foopahi poing AC - hy DBM & have course	5 days 7 days 4 days	Mon 22/6/15 Fri 26/6/15 Sat 20/6/15	Fri 26/6/15 Thu 2/7/15	600 601FS-1 day 599		
604 4.12.4.13		68 days	Wed 24/6/15	Mon 31/8/15	603FS+1 day		
605 4124131 606 4/24132 606 4/24133 607 4/24133 610 4/224134 610 4/224136 611 4/224136 613 4/224136 613 4/224136 614 4/241330 614 4/24130 614 4/24130 614 4/24130	TTA for ch 80-125(vest) earthwork to log dranage & waterwork earthwork to log dranage & waterwork dranage & waterwork + abodful for CLP UL for ch 80-190 (133ML/1ML/L) filling works to formation of road (mulute SUT98%) street lighting dramptis & crossing at ch 98 regular paster UL for CLP (lighting) sub-hase logning path-hase logning path-hase logning	0 theys 3 days 6 days 7 days 3 days 3 days 3 days 3 days	Thu 25/6/15 Sini 22/6/15 Thu 16/7/15 Wed 22/7/15 Wed 22/7/15 Sin 1/8/15 The 4/8/15 Firi 7/8/15 Gen 10/8/15	Wed 24/6/15 Set 27/6/15 Wed 157/15 Tee 217715 Tee 217715 Fri 317715 Fri 327715 Mora 30715 The 6/8/15 Fri 4/8/15 Fri 4/8/15	605 606 606 608 608 609 610 611 612 613		No. 4
1.1.1.1	Jurug wurds Wyomatoon y Joopaan UU far ch 80-190 (PCCP) Joopadh paring AC - lay DBM & bane course	4 days 9 days 4 days	Wed 19/8/15 Sun 23/8/15 Sat 15/8/15	Sat 22/8/15 Mon 31/8/15	615 616 614		
619 4.12.4.14		43 days	Wed 19/8/15	Thu 1/10/15	618FS+1 day		
620 4.12.4.14.1 621 4.12.4.14.3 623 4.12.4.14.3 623 4.12.4.14.3 623 4.12.4.14.3 624 4.12.4.14.3 625 4.12.4.14.3 625 4.12.4.14.3 625 4.12.4.14.3 626 4.12.4.14.3 627 4.12.4.14.3 628 4.12.4.14.3 628 4.12.4.14.3	TTA for ch 125-190 (east) WO for removed of rising main filling characterial of rising main filling characterial of rising main filling characterial of road (include SR198%) street lighting characterial with base trajing with base trajing kerb heading, laying & backing before bituminous material filling works to formation of footpath	0 days 7 days 4 days 3 days 3 days 2 days 5 days 5 days	Thu 20/8/15 Wed 26/8/15 Sun 30/8/15 Wed 22/9/15 Sus 59/15 Thu 10/9/15 Tue 15/9/15	Wed 19/8/15 Wed 26/8/15 Sat 29/815 Tue 1/9/15 Fite 1/9/15 Mon 7/9/15 Mon 14/9/15 Tuu 17/9/15	620 621/55-1 day 623 623 652 652 656 626 626 626 626		
629 4.12.4.14.10	UU for ch 125-200 (PCCW/HGC)	5 days	Fri 18/9/15	Tue 22/9/15	628		
630 4.12.4.14.11 631 4.12.4.14.12	footpath paring AC- lay DBM & base course	9 days.	Wed 23/9/15 Tue 15/9/15	Thu 1/10/15	629 627		
632 4.12.4.15		42 days	Sat 19/9/15	Sat 31/10/15	631FS+1 day		
633 4.12.4.15.1 634 4.12.4.15.2	TTA for ch 80-125 (cast) VO for renewal of rising main	0 days 7 days	Sun 20/9/15	Sat 19/9/15 Sat 26/9/15	63		
635- 412.415.4 636- 412.415.4 636- 412.415.5 638- 412.415.5 639- 412.415.5 640- 412.415.8 641- 412.415.9	filling works to formation of road (include 38(798%) invertigation dramptics & crossing at ch 98 irrigation pointer UU for CLP (lighting) who bosh bying & bucking before himitions material filling works to formation of footpath	5 days 3 days 3 days 3 days 3 days 5 days 5 days	Fri 25/9/15 Tue 29/9/15 Fri 21/0/15 Mon 5/10/15 Thu 8/10/15 Fui 16/10/15 Fri 16/10/15	Tue 29/9/15 Thu 1/10/15 Sun 4/10/15 Wed 7/10/15 Sut 10/10/15 Thu 15/10/15 Sun 18/10/15 Sun 18/10/15	634FS-2 days 635FS-1 day 637 637 638 638 639 640		
642 4.12.4.15.10	UU for ch 80-125 (PCCW/HGC)	stup s	Mon 19/18/15	Thu 22/10/15	641		
643 4.12.4.15.11 644 4.12.4.15.12	footpath paring AC- lay DBM & base course	9 days 4 days	Fri 23/10/15 Fri 16/10/15	Sat 31/10/15	642 640		
645 4,12,4,16		62 days	Wed 21/10/15	Mon 21/12/15	644FS+1 day		
646 4124161 647 4124161 649 4124163 649 4124163 650 4124165 651 4124165 653 4124167 653 4124167 653 4124167 654 4124167	Chainage 80 to Chainage 180 (west study) Chainage 80 to Chainage 180 (west study) Chainage 180 to Chainage 280 (west study) Chainage 280 to Chainage 280 (west study) Chainage 280 to Chainage 480 (cast study) Chainage 380 to Chainage 480 (west study) Chainage 380 to Chainage 480 (west study) Chainage 480 to Chainage 480 (west study)	4 days 2 days 6 days 5 days 7 days 2 days 7 days 7 days 7 days	Wed 21/10/15 Wed 21/10/15 Tue 27/10/15 Mon 22/11/15 Sat 7/11/15 Sat 14/11/15 Mon 16/11/15 Mon 23/11/15 Won 23/11/15	Sut 24/10/15 Mon 26/10/15 Sun 1/11/15 Fri 13/11/15 Fri 13/11/15 Sun 15/11/15 Sun 12/11/15 Tue 24/11/15 Tue 24/11/15	646 648 649 650 651 653 653		
655 4.12.4.16.10 656 4.12.4.16.10 657 4.12.4.16.12	Chainage 480 to Chainage 580 (east stile) Chainage 580 to Chainage 680 (west slile) Chainage 580 to Chainage 680 (cast stile)	2 days 7 days 2 days	Wed 2/12/15 Fri 4/12/15 Fri 11/12/15	Thu 3/12/15 Thu 10/12/15 Sat 12/12/15	654 655 656		
658 412.4.16.13 659 4.12.4.16.14	Chanage 680 to Chainage 785 (vest side) Chainage 660 to Chainage 785 (coxis side)	7 days 2 days	Sun 13/12/15 Sun 20/12/15	Sat 19/12/15 Mon 21/12/15	657 658		
-			A THE A DESCRIPTION OF	Pace 7 nf 8		20150119 +	20150119 ++Updated Submitted WP(05) 3 months rolling

98 days 98 days 3 days 5 days 5 days 5 days 12 days 10 days 11 days 3 days 3 days 3 days 3 days	Fri 10/4/15 Fri 10/4/15 Mon 12/4/15 Mon 27/4/15 Sar 9/5/15 Fri 29/5/15 Fri 29/5/15 Fri 29/5/15 Fri 29/5/15	Thu 16/7/15 Sun 12/4/15 Sun 26/4/15 Fri 8/5/15 Wed 13/5/15	546 561	tier
98 days 93 days 13 days 5 days 5 days 5 days 6 days 6 days 14 days 2 days 3 days 3 days 3 days 3 days 5 days 8 days 5 days 7 days 5 days 8 da	Fri 10/4/15 Fri 10/4/15 Mon 13/4/15 Sat 9/5/15 Thu 14/5/15 Thu 14/5/15 Thu 14/5/15 Wed 3/6/15 Wed 3/6/15	Thu 16/7/15 Sun 12/4/15 Sun 26/4/15 Fri 8/5/15 Wed 13/5/15	546 661	tim Ater Mar
2 doys 14 doys 5 doys 5 doys 5 doys 6 doys 14 doys 14 doys 2 doys 3 doys 3 doys 5 doys 3 doys 5 doys 3 doys	Fit 104415 Fit 104415 Mon 27/4/15 Sat 9/5/15 Thu 14/5/15 Thu 14/5/15 Thu 19/5/15 Wed 3/6/15	Sun 12/4/15 Sun 26/4/15 Eri 8/5/15 Wed 13/5/15	199	
5 days 5 days 5 days 5 days 5 days 6 days 10 days 11 days 71 days 3 days 5 days 5 days	Mon 27/4/15 Sat 9/5/15 Thu 14/5/15 Tue 19/5/15 Fri 29/5/15 Wed 3/6/15	En 8/5/15 Wed 13/5/15	1000	
5 days 5 days 5 days 6 days 6 days 10 days 10 days 110 days 3 days 5 days 5 days	Sat 9/5/15 Thu 14/5/15 Tue 19/5/15 Fri 29/5/15 Wed 3/6/15	Wed 13/5/15	662	
5 days 5 days 6 days 6 days 14 days 10 days 14 days 3 days 3 days 5 days 5 days	Thu 14/5/15 Tue 19/5/15 Fri 29/5/15 Wed 3/6/15		663	,
5 days 5 days 5 days 14 days 10 days 14 days 2 days 3 days 5 days	Tue 19/5/15 Fri 29/5/15 Wed 3/6/15	Mon 18/5/15	664	,
5 days 6 days 14 days 10 days 11 days 3 days 5 days 5 days	Fri 29/5/15 Wed 3/6/15	Sat 23/5/15	665	
0 days 10 days 14 days 71 days 3 days 3 days 5 days	A cuic now	Tue 2/6/15	0001/S+5 days	
10 days 14 days 71 days 3 days 5 days 5 days	Tue 9/6/15	Man 22/6/15	668)
14 days 71 days 3 days 3 days 5 days	Tue 23/6/15	Thu 2/7/15	699	
71 days 3 days 5 days 5 days	Pri 3/7/15	Thu 16/7/15	670	
3 days 3 days 5 days	Thu 30/4/15	Thu 9/7/15	-556	
3 days 5 days	Thu 30/4/15	Sat 2/5/15		
5 days	Sun 3/5/15	Tue 5/5/15	673	
	Wed 6/5/15	Sun 10/5/15	674	r
7 days	Mon 11/5/15	Sun 17/5/15	675	
5 days	Mon 18/5/15	Pri 22/5/15	0/0	
0 days	Sat 25/5/15	CT/C/97 NUT	670	
stan of	CI (2)(7) III	CE/0// 1 DAA	670	
y days	CT/0/01 001	This 9/7/15	680	
71 dave	Mon 27/4/15	Mon 6/7/15	281	*
7 dans	Man 27/4/15	Wed 20/4/15		
7 days	Thu 30/4/15	Wed 6/5/15	683)
5 dens	Thu 7/5/15	Mon 11/5/15	684	
7 days	Tue 12/5/15	Mon 18/5/15	685	,
5 days	Tue 19/5/15	Sat 23/5/15	686	
6 days	Sun 24/5/15	Fri 29/5/15	687	
14 days	Sat 30/5/15	Fri 12/6/15	688	
10 days	Sat 13/6/15	Mon 22/6/15	689	
14 days	a state a	Alnue 6/7/75	690	
70 days	The 23/0/15	WHILE IN CASE		
	Tue 25/0/15 Tue 30/12/14	Mon 9/3/15	515	
70 dave	Tue 25/0/15 Tue 30/12/14 Tue 30/12/14	Mon 9/3/15	515	
70 days	Tue 23/6/15 Tue 30/12/14 Tue 30/12/14 Tue 10/3/15	Mon 9/3/15 Sun 26/4/15	515 692	
70 days 48 days 147 days	Tue 23/6/15 Tue 30/12/14 Tue 30/12/14 Tue 10/3/15 The 24/10/13	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14	515 692	
70 days 48 days 147 days 736 days	The 23/6/15 The 30/12/14 The 30/12/14 The 10/3/15 The 24/10/13 0-112/4/13	Mon 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14 Sat 11/4/15	515 692 4	
70 days 48 days 147 days 730 days 126 days	The 24/0/5 The 30/12/14 The 30/12/14 The 24/10/13 Fri 12/4/13 The 19/15	Mon 9/3/15 Mon 9/3/15 Sian 26/4/15 Wed 19/3/14 Sat 11/4/15 Mon 4/1/16	515 692 4	
70 days 48 days 147 days 730 days 126 days	Tue 236015 Tue 30112/14 Tue 30112/14 Tue 103/15 Tue 103/15 Fri 123413 Fri 123413 Tue 109/15	CLIVIA ROM 9/3/15 Mon 9/3/15 Sun 26/4/15 Wed 19/3/14 Sat 11/4/15 Mon 4/1/16	515 692 4	*
70 days 48 days 147 days 730 days 126 days 365 days	Tue 23/0/15 Tue 20/12/14 Tue 20/12/14 Tue 10/3/15 Fri 12/4/13 Fue 1/9/15 Tue 5/1/16	Mon 9/3/15 Mon 9/3/15 Sun 20/4/15 Wed 19/3/14 Sat 11/4/15 Mon 4/1/16 Tue 3/1/77	515 692 4 701,709	•
footpath paving Construction of retaining wall RW8 - CH0 to 22 (3 buys)		14 Anio	14 days Tue 23/6/15	14 days Tue 23/6/15 Man 6/7/15 70 days Tue 40/12/14 Man 9/3/15
	13 days 13 days 3 days 7 days 5 days 6 days 14 days 10 days		Sat 27(6/15 Mao 27(4/15 Mao 27(4/15 Mao 27(4/15 Mao 27(4/15 Thu 304/15 Thu 304/15 Sun 24/5/15 Sun 24/5/15 Sun 24/5/15 Sun 24/5/15 Sun 24/5/15	Sat 27(6/15 Thu 97/15 Mon 27:4/15 Mon 67/15 Mon 27:4/15 Wed 52/15 Thu 30:4/15 Wed 55/15 Thu 27:15 Mon 11:5/15 Thu 27:15 Mon 11:5/15 Thu 27:15 Mon 12:5/15 Sat 25:5/15 Fri 25:5/15 Sat 26:5/15 Fri 25:5/15 Sat 26:5/15 Mon 22:6/15 The 20:7/15 Mon 22:6/15 The 20:7/15 Mon 22:6/15


Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual









Appendix E

Monitoring Locations for Impact Monitoring







Photographic Records for Water Quality Monitoring Location









Appendix F

Event and Action Plan



Event and Action Plan for Air Quality

Event	ET	IE	C	Action R Contracto
Action Level				
 Exceedance for one sample 	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform IEC and ER; Repeat measurement to confirm finding; Increase monitoring frequency to daily. 	 Check monitoring data submitted by ET; Check Contractor's working method. 	1. Notify Contractor	 1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	 Identify source; Inform IEC and ER; Advise the ER on the effectiveness of the proposed remedial measures; Repeat measurements to confirm findings; Increase monitoring frequency to daily; Discuss with IEC and Contractor on remedial actions required; If exceedance continues, arrange meeting with IEC and ER; If exceedance stops, cease additional monitoring. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ET on the effectiveness of the proposed remedial measures; Monitor the implementation of remed measures. 	notification of failure in writing; 2. Notify Contractor 3. Ensure remedial measures properly implemented.	o for remedial to ER within 3 working
Limit Level				
 Exceedance for one sample 	 Identify source, investigate the causes of exceedance and propose remedial measures; Inform ER, Contractor and EPD; Repeat measurement to confirm finding; Increase monitoring frequency to daily; Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss with ET and Contractor on possible remedial measures; Advise the ER on the effectiveness of the proposed remedial measures; Monitor theimplementation of remedial measures. 	notification of failure in writing; 2. Notify Contractor 3. Ensure remedial measures properly implemented.	 action to avoid further exceedance; Submit proposals for remedial actions to IEC within 3 working days of notification; Implement the agreed proposals; Amend proposal i appropriate.
 Exceedance for two or more consecutive samples 	 Notify IEC, ER, Contractor and EPD; Identify source; Repeat measurement to confirm findings; Increase monitoring frequency to daily; Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; Arrange meeting with IEC 	 Check monitoring data submitted by ET; Check Contractor's working method; Discuss amongst ER, ET, and Contractor on the potential remedial actions; Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise 	notification of failure in writing; 2. Notify Contractor 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly	 action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3
rer 7. Co ac an the 8.	medial actions to be taken; 5.1 Assess effectiveness of imp	ER accordingly; Monitor the plementation of remedial asures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.



Event and Action Plan for Construction Noise

Event	ET	IEC	ER	Action Contractor
Action Level	 Notify ER, IEC and Contractor; Carry out investigation; Report the results of investigation to the IEC, ER and Contractor; Discuss with the IEC and Contractor on remedial measures required; Increase monitoring frequency to check mitigation effectiveness. 	 Review the investigation results submitted by the ET; Review the proposed remedial measures by the Contractor and advise the ER accordingly; Advise the ER on the effectiveness of the proposed remedial measures. 	 Confirm receipt of notification of failure in writing; Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures. 	 Submit noise mitigation proposals to IEC and ER; Implement noise mitigation proposals.
Limit Level	I. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	Confirm receipt of notification of failure in writino: Z. Notify Contractor; In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; Supervise the implementation of remedial measures; S. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	 Take immediate action to avoid further exceedance: Submit proposals for remedial actions to IEC and ER within 3 working days of notification; Implement the agreed proposals; Submit further proposal if problem still not under control; Stop the relevant portion of works as instructed by the ER until the exceedance is abated.



Event and Action Plan for Water Quality

EVENT	ET	IEC	ER	ACTION
Action level being exceeded by one sampling day	 Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	 Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working mathorks; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	 Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working daws; Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	 exceedance. Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implementad; Increase the monitoring frequency to daily until no exceedance of Limit 	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	 Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	Level. 1. Repeat in-situ measurement to confirm findings; 2. Identify reasons for non-compliance and sources of impact; 3. Inform IEC, Contractor and EPD; 4. Check monitoring data, all plant, equipment and Contractor's working methods; 5. Discuss mitigation measures with IEC, ER and Contractor; 6. Ensure mitigation measures are implemented; 7. Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days.	 Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	 Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	 Inform the ER and confirm notification of the non- compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all or part of the construction activities.



Appendix G

Graphical Plots for Monitoring Result



Air Quality – 1-hour TSP





AUES



Air Quality – 24-hour TSP









Noise





AUES



AUES

٥

0

9-Apr-15

2-Apr-15

26-Mar-15

٥

0

0

0

0

12-Mar-15

19-Mar-15

0

23-Apr-15

16-Apr-15

0

٥

Date

30-Apr-15

0

 \diamond

5-Feb-15

12-Feb-15

0 \diamond

0

26-Feb-15

5-Mar-15

0

0

19-Feb-15

0

22-Jan-15

29-Jan-15

٥

8-Jan-15

15-Jan-15

60

55

50

45

1-Jan-15



Water Quality - Contract 5







Water Quality - Contract 3





AUES



Appendix H

Weather information



Weather Condition Extracted from HKO

The weather of February 2015

February 2015 was a month of two halves : mostly fine and dry in the first half, and generally cloudy and humid in the second half. Overall, it was warmer than usual with a monthly mean temperature of 17.5 degrees compared to the normal figure of 16.8 degrees. The monthly rainfall was 32.0 millimetres, less than 60 percent of the normal figure of 54.4 millimetres. The accumulated rainfall of 73.7 millimetres in the first two months of the year was about 7 percent below the normal figure of 78.9 millimetres for the same period.

The weather of March 2015

With a maritime airstream dominating over the coast of Guangdong during the latter half of the month, the weather of Hong Kong in March 2015 was warmer than usual. The monthly mean temperature was 19.9 degrees, 0.8 degrees higher than the normal figure of 19.1 degrees. The total rainfall in the month was 28.4 millimetres, only about 35 percent of the normal figure of 82.2 millimetres. The accumulated rainfall of 102.1 millimetres since 1 January was about 37 percent below the normal figure of 161.3 millimetres for the same period.

The weather of April 2015

April 2015 was characterized by sunny, warm and relative dry weather, in particular during the second half of the month. Overall, the total duration of sunshine in April 2015 was 159.2 hours, 57.5 hours above the normal figure of 101.7 hours. The mean temperature of the month was 23.6 degrees, 1.0 degree higher than the normal figure of 22.6 degrees. The monthly mean relative humidity was 77 percent, the third lowest for April since 1961.

Remark: The meteorological data during the Reporting Period is presented in the relevant monthly EM&A report.



Appendix I

Waste Flow Table



Name of Department : CEDD

Contract No./ Work Order No. :

CV/2012/08

Appendix I - Monthly Summary Waste Flow Table for 2015

(All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Materi	ials Generated / Importe	ed (in '000 m3)			Actual Quantities of	f Other C&D Materials	Wastes Generated	
Month	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
January	66.2666	0.0000	0.0670	65.6529	0.5467	0.1150	0.0000	0.2500	0.0000	0.0000	0.0617
February	57.9980	0.0000	0.0000	57.3858	0.6121	0.3505	3.3200	0.3900	0.0000	0.5280	0.0908
March	66.0198	0.0000	0.3614	65.3359	0.3225	0.0729	0.0000	0.2920	0.0000	0.7040	0.1293
April	49.2330	0.0000	0.2770	48.7494	0.2066	0.1928	0.0000	0.2300	0.0000	0.0000	0.2278
May	0.0000										
June	0.0000										
Half-year total	239.5173	0.0000	0.7055	237.1240	1.6879	0.7312	3.3200	1.1620	0.0000	1.2320	0.5095
July	0.0000										
August	0.0000										
September	0.0000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	239.5173	0.0000	0.7055	237.1240	1.6879	0.7312	3.3200	1.1620	0.0000	1.2320	0.5095

(All quantities shall be rounded off to 3 decimal places)

		Actual Quantitie	es of Inert C&D Materi	ials Generated / Importe	ed (in '000 m3)			Actual Quantities of	of Other C&D Materials	/Wastes Generated	
Year	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d)	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
2013	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000
2014	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609
2015											
2016											
2017											
2018											
Total	425.4406	0.0000	2.7362	376.3945	46.3099	5.6245	3.2100	0.4390	0.0070	10.8800	2.2609

Remark:

Density of C&D material to be
 Density of General Refuse to be

2.2metric ton/m31.6metric ton/m3

3) Density of Spent Oil to be

0.88 metric ton/m3

Monthly Summary Waste Flow Table for 2015 (year)

	Actua	al Quantities	of Inert C&D	Materials G	enerated Mo	onthly	Actual	Quantities of	of C&D Wastes	Generated I	Vonthly
	Total	Hard Rock and Large	Reused in	Reused in	Disposed			Danar/			Others og
Month	Quantity	Broken	the	other	Disposed as Public	Imported		Paper/ cardboard	Plastics (see	Chemical	Others, e.g. general
	Generated	Concrete	Contract	Projects	Fill	Fill	Metals	packaging	Note 3)	Waste	refuse
	(in '000m ³)			(in '000m ³)		(in '000m ³)	(in '000m ³)	(in '000m ³)			
Jan	3.864	0.105	0.648	0.000	3.216	0.118	0.000	0.000	0.000	0.040	0.080
Feb	2.429	0.049	1.518	0.000	0.911	0.100	0.000	0.000	0.003	0.900	0.070
Mar	3.713	0.029	0.270	0.000	3.443	0.100	0.000	0.000	0.006	0.000	0.080
Apr	3.597	0.115	2.308	0.000	1.289	0.090	2.767	0.000	0.000	0.000	0.065
May											
Jun											
Sub-total	13.603	0.297	4.744	0.000	8.859	0.408	2.767	0.000	0.009	0.940	0.295
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	13.603	0.297	4.744	0.000	8.859	0.408	2.767	0.000	0.009	0.940	0.295

Note: 1. Assume the density of soil fill is 2 ton/m³.

2. Assume the density of rock and broken concrete is 2.5 ton/m^3 .

3. Assume each truck of C&D wastes is $5m^3$.

4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.

5. The slurry and bentonite are disposed at Tseung Kwun O 137.

6. The non-inert C&D wastes are disposed at NENT.

7. Assume the density of metal is $7,850 \text{ kg/m}^3$.

Contract No. CV/2013/03 Particular Specification Appendix 1.27 Liantang/Heung Yuen Wai Boundary Control Point Site Formation and infrastructure Works -Contract 5

Name of Department: CEDD

	Woming Summary Waster Tow Table Tor 2015										
	А	ctual Quantities	of Inert C&D N	Iaterials Gener	rated Monthly	У	Actual Q	uantities of C	C&D Wastes	Generated	Monthly
Month	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	33.3285	4.16	0.24	0	0	0.42
FEB	0	0	0	0	0	11.82	0.99	0	0	0	0.18
MAR	0	0	0	0	0	8.592	0	0	0	0	0.375
APRIL	0	0	0	0	0	12.81	0	0	0	0	0.04
MAY											
JUN											
Sub Total	0	0	0	0	0	66.5505	5.15	0.24	0	0	1.015
JUL											
AUG											
SEP											
ОСТ											
NOV											
DEC											
Total	0	0	0	0	0	66.55	5.15	0.24	0	0	1.015

Monthly Summary Waste Flow Table for 2015

Notes:

Name of Department: CEDD

<u> </u>	Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse	
(in '000m ³)	(in '000m ³) (in '000kg) (in '00kg) (in '00kg) (in '00kg) (in '00kg) (in '00kg) (in '00kg										
0	0	0	0	0	350	30	4	2	1	4	

Notes:

(1) The performance targets are given in PS clause 6(14) above.

(2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.

(3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.

(4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature

- Hard Rocks and Large Broken Concrete = Cannot be defined at this stage

- Imported Fill = Estimated by the Contractor = 1 loading = 8m 3

- Metal = Estimated by the Contractor

- Paper/cardboard packaging = Estimated by the Contractor

- Plastics = Estimated by the Contractor

- Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)

- Other, e.g. general refuse = Estimated by the Contractor



Appendix J

Implementation Schedule for Environmental Mitigation Measures



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quali	ty Impact (Construction)					
3.6.1.1	2.1	 General Dust Control Measures The following dust suppression measures should be implemented: Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities 80% of stockpile areas should be covered by impervious sheets Speed of trucks within the site should be controlled to about 10 km/hr All haul roads within the site should be paved to avoid dust 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
	0.1	emission due to vehicular movement					
3.6.1.2	2.1	Best Practice for Dust Control The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:	emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
		 Good site management The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. 					
		 Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. 					
		 Any piles of materials accumulated on or around the work areas should be cleaned up regularly. 					
		 Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. 					
		 The material should be handled properly to prevent fugitive dust emission before cleaning. Disturbed Parts of the Roads 					
		 Each and every main temporary access should be paved with 					



EIA Ref.	EM&A	Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement	Location of the	When to implement the	What requirements or standards for the
	Ref.		& Main Concerns to address	the measure?	measure	measure?	measure to achieve?
		concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or					
		 Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. 					
		Exposed Earth					
		Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seating with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies.					
		Loading, Unloading or Transfer of Dusty Materials					
		 All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. 					
		Debris Handling					
		 Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. 					
		 Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. 					
		Transport of Dusty Materials					
		 Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. 					
		Wheel washing					
		Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Use of vehicles					
		Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels.					
		Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		 Site hoarding Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. Blasting The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quali</u>	ty Impact (Operation)					
3.5.2.2	2.2	 The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site: The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
Noise Im	pact (Cons	truction)					
4.4.1.4	3.1	Adoption of Quieter PME Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14 , which can be found in Hong Kong.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	Use of Movable Noise Barrier The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m ² is recommended to achieve the predicted screening effect.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Enclosure/ Acoustic Shed The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	Use of Noise Insulating Fabric Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	 Good Site Practice The good site practices listed below should be followed during each phase of construction: Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; Mobile plant, if any, should be sited as far from NSRs as possible; Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air- borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
<u>Noise Im</u>	pact (Oper						
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	<u>Road Traffic Noise</u> Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
		Fixed Plant Noise					
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO



Invironin	ientai wor	nitoring and Audit Manual	Objectives of the				
EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirement or standards for th measure to achieve?
4.5.2.4	3.2	 The following noise reduction measures shall be considered as far as practicable during operation: Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Vater Qu	uality Impa	ct (Construction)					
5.6.1.1	4.1	 Construction site runoff and drainage The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts: At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas.

construction.



EIA Ref.	M&A Ref.		Objectives of the Recommended Measure	Who to implement the	Location of the	When to implement the	What requirements or standards for the measure to
	nel.		& Main Concerns to address	measure?	measure	measure?	achieve?
		Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.					
	•	Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction.					
	-	All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times.					
	-	Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities.					
	-	If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94.					



EIA Ref. R	kA ef.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		the erosive potential of surface water flows.					

All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains.

- Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system.
- Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers.
- Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes.
- Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries.

5.6.1.1	4.1	Good site practices for works within water gathering grounds	To minimize water	Contractor	Construction	Construction	ProPECC Note PN
		The following conditions should be complied, if there is any works to be	quality impacts to		Works Sites	Phase	1/94
		carried out within the water gathering grounds:	the water gathering		within the water		
			grounds		gathering		

255228/ENL/ENL/61/C December 2010



vironmental wic	onito	ring and Audit Manual					
IA Ref. EM&A Ref. Ref.		Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for th measure to achieve?
	•	Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments.			grounds		
	•	No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site.					
	•	All surplus spoil should be removed from water gathering grounds as soon as possible.					
	•	Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks.					
	•	Regular cleaning of silt traps should be carried out to ensure proper operation at all time.					
	•	All excavated or filled surfaces which have the risk of erosion should always be protected form erosion.					
	•	Facilities for washing the wheels of vehicles before leaving the site should be provided.					
	•	Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately.					
	•	No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps.					
	•	Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies.					
	•	Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies.					

Drainage plans should be submitted for approval by the Director of



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		Water Supplies.					
		 An unimpeded access through the waterworks access road should always be maintained. 					
		 Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, 					
		 Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	Good site practices of general construction activities	To minimize water	Contractor	All construction	Construction phase	EIA Recommendation
		Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.	y n s d a		works sites		
		Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.					
5.6.1.3	4.1	Sewage effluent from construction workforce	To minimize water	Contractor	All construction	Construction	EIA Recommendation
		Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.	quality impacts		works sites with on-site sanitary facilities	phase	and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	Hydrogeological Impact	To minimize water	Contractor	Construction	Construction	EIA Recommendation
		Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.	quality impacts		works sites of the drill and blast tunnel	phase	and WPCO
Water Qu	ality Impa	ct (Operation)					
		No mitigation measure is required.					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns	Who to implement the	Location of the measure measure?	implement the	measure to
			to address	measure?			achieve?
Sewage a	and Sewera	age Treatment Impact (Construction)					
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
Sewage a	and Sewera	age Treatment Impact (Operation)					
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
Waste Ma	anagement	t Implication (Construction)					
7.6.1.1	6	Good Site Practices Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No.
		 Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site 					19/2005, Environmental Management on Construction Site
		 Training of site personnel in proper waste management and chemical handling procedures 					
		 Provision of sufficient waste disposal points and regular collection of waste 					
		 Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers 					
		 General refuse shall be removed away immediately for disposal. As 					



EIA Ref.	EM&A	EM&A Recommended Mitigation Measures	Objectives of the Recommended Measure	Who to implement the measure?	Location of the measure	implement the	What requirements or standards for the measure to
	nei.		& Main Concerns to address			measure?	achieve?
		such odour is not anticipated to be an issue to distant sensitive receivers					
		 Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road 					
		 Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away 					
		 Designate different locations for storage of C&D material to enhance reuse 					
		 Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated 					
		 Site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly 					
		 Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
.6.1.2	6	Waste Reduction Measures	To reduce the	Contractor	Construction	Construction	EIA recommendation
		Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:	quantity of wastes		works sites (General)	Phase	and Waste Disposal Ordinance
		 Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal 					
		 Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force 					
		 Proper storage and site practices to minimise the potential for damage or contamination of construction materials 					
		Plan and stock construction materials carefully to minimise amount					



EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		of worth concreted and avoid uppercents concretion of worth	to address	measure :			acineve
		 of waste generated and avoid unnecessary generation of waste In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	C&D Materials In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below: A Waste Management Plan should be prepared and implemented	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
		 in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 					
7.6.1.4	6	General refuse General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	Chemical waste If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the</i> <i>Packaging, Labelling and Storage of Chemical Wastes.</i> Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes