

JOB No.: TCS00670/13

AGREEMENT NO. CE 45/2008 (CE)
LIANTANG/HEUNG YUEN WAI
BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

MONTHLY ENVIRONMENTAL MONITORING AND AUDIT
REPORT (NO.11) – JUNE 2014

PREPARED FOR
CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT
(CEDD)

Date	Reference No.	Prepared By	Certified By
14 July 2014	TCS00670/13/600/R0195v2	 Nicola Hon (Environmental Consultant)	 Tam Tak Wing (Environmental Team Leader)

Version	Date	Remarks
1	9 July 2014	First Submission
2	14 July 2014	Amended against IEC comment on 11 July 2014

Unit A-C, 27/F Ford Glory Plaza
37-39 Wing Hong Street
Cheung Sha Wan, Kowloon, Hong Kong
T +852 3995 8100 F +852 3995 8101 E hongkong@smec.com
www.smec.com

Our ref: 7076192/L16408/Ry/AB/AW/rw
Your ref:

14 July 2014

AECOM
8/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin
N.T.

By Email & Post

Attention: Mr Simon LEUNG


Dear Sirs

Agreement No. CE 45/2008 (CE)
Liantang/Heung Yuen Wai Boundary Control Point and Associated Works
Independent Environmental Checker – Investigation
Monthly EM&A Report (No. 11) – June 2014

With reference to the Monthly EM&A Report No. 11 for June 2014 (Version 2) certified by the ET Leader we received on 14 July 2014, please be noted that we have no adverse comments on the captioned submission. We herewith verify the captioned submission in accordance with Condition 5.4 of the Environmental Permit No. EP-404/2011/A.

Thank you for your attention and please do not hesitate to contact the undersigned on tel. 3995 8120 or by email to antony.wong@smec.com; or our Ms Winnie MA on tel. 3995 8138 or by email to winnie.ma@smec.com.

Yours faithfully
For and on behalf of
SMEC Asia Limited



Antony WONG
Independent Environmental Checker

cc	CEDD/BCP	-	Mr Pui Sang LI / Mr Eric CHAN / Mr William CHEUNG / Mr CM OR	by fax: 2714 0103
	AECOM	-	Mr Pat LAM / Mr Perry YAM	by email
	SRJV	-	Mr Edwin AU	by email
	CW	-	Mr Daniel HO	by email
	DHK	-	Mr Raymond CHENG	by email
	AUES	-	Mr TW TAM	by email

EXECUTIVE SUMMARY

ES01 This is the 11th monthly EM&A report presenting the monitoring results and inspection findings for the reporting period from **1 to 30 June 2014** (hereinafter ‘the Reporting Period’).

ENVIRONMENTAL MONITORING AND AUDIT ACTIVITIES

ES02 To facilitate the project management and implementation, Liantang/Heung Yuen Wai Boundary Control Point and Associated Works of the Project is divided five CEDD contracts including Contract 2 (CV/2012/08), Contract 3 (CV/2012/09), Contract 4 (TCSS), Contract 5 (CV/2013/03) and Contract 6 (CV/2013/08).

ES03 Currently, the contract construction works has undertaken including Contract 2, Contract 3 and Contract 5. Environmental monitoring activities under the EM&A programme in the Reporting Period are summarized in the following table.

Environmental Aspect	Environmental Monitoring Parameters / Inspection	Reporting Period	
		Number of Monitoring Locations to undertake	Total Occasions
Air Quality	1-hour TSP	6	90
	24-hour TSP	6	29
Construction Noise	L _{eq(30min)} Daytime	8	40
Water Quality	Water sampling	5	13(*)
Joint Site Inspection / Audit	IEC, ET, the Contractor and RE joint site Environmental Inspection and Auditing	Contract 2	4
		Contract 3	5
		Contract 5	4

(*) Monitoring day

ES04 During the Reporting Period, there was one (1) case of power failure of the HVS for 24-hour TSP monitoring occurred at AM1a on 18 June 2014. The power supply has been rectified before next monitoring event.

BREACH OF ACTION AND LIMIT (A/L) LEVELS

ES05 In the Reporting Period, no exceedance of air quality and construction noise was registered. However, one (1) Action Level and six (6) Limit Level exceedances for water quality monitoring were recorded. The summary of breach of environmental performance is shown below.

Environmental Aspect	Monitoring Parameters	Action Level	Limit Level	Event & Action		
				NOE Issued	Investigation	Corrective Actions
Air Quality	1-hour TSP	0	0	0	-	-
	24-hour TSP	0	0	0	-	-
Construction Noise	L _{eq(30min)} Daytime	0	0	0	-	-
Water Quality	DO	0	0	0	-	-
	Turbidity	1	3	4	<ul style="list-style-type: none"> Exceedances on 16 and 18 Jun were not project related Exceedances on 30 is underway 	NA
	SS	0	3	3		NA

ENVIRONMENTAL COMPLAINT

- ES06 In this Reporting Period, two environmental complaints were lodged under the Project which related to Contracts 2 and 3.

NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

- ES07 No environmental summons or successful prosecutions were recorded in the Reporting Period.

REPORTING CHANGE

- ES08 No reporting changes were made in the Reporting Period.

SITE INSPECTION

- ES09 In this Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 2** has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 25 June 2014**. No non-compliance was noted.
- ES10 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 3** has been carried out by the RE, IEC, ET and the Contractor on **3, 9, 18 23 and 30 June 2014**. No non-compliance was noted.
- ES11 In the Reporting Period, joint site inspection to evaluate the site environmental performance at **Contract 5** has been carried out by the RE, IEC, ET and the Contractor on **5, 12, 19 and 26 June 2014**. No non-compliance was noted.

FUTURE KEY ISSUES

- ES12 During rainy season, muddy water or other water pollutants from sites surface flow to local stream such as Kong Yiu Channel and Ma Wat Channel or public area will be key environment issue to pay attention. Water quality mitigation measures to prevent surface runoff into nearby water bodies or public areas should be fully implemented.
- ES13 Construction noise would be a key environmental issue during construction work of the Project. Noise mitigation measures such as using quiet plants should be implemented in accordance with the EM&A requirement.
- ES14 Special attention should also be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.

Table of Contents

1	INTRODUCTION	1
1.1	PROJECT BACKGROUND	1
1.2	REPORT STRUCTURE	1
2	PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS	3
2.1	CONSTRUCTION CONTRACT PACKAGING	3
2.2	PROJECT ORGANIZATION	4
2.3	CONCURRENT PROJECTS	6
2.4	CONSTRUCTION PROGRESS	6
2.5	SUMMARY OF ENVIRONMENTAL SUBMISSIONS	7
3	SUMMARY OF IMPACT MONITORING REQUIREMENTS	10
3.1	GENERAL	10
3.2	MONITORING PARAMETERS	10
3.3	MONITORING LOCATIONS	10
3.4	MONITORING FREQUENCY AND PERIOD	12
3.5	MONITORING EQUIPMENT	13
3.6	MONITORING METHODOLOGY	15
3.7	EQUIPMENT CALIBRATION	16
3.8	DERIVATION OF ACTION/LIMIT (A/L) LEVELS	17
3.9	DATA MANAGEMENT AND DATA QA/QC CONTROL	18
4	AIR QUALITY MONITORING	19
4.1	GENERAL	19
4.2	AIR QUALITY MONITORING RESULTS IN REPORTING MONTH	19
5	CONSTRUCTION NOISE MONITORING	21
5.1	GENERAL	21
5.2	NOISE MONITORING RESULTS IN REPORTING MONTH	21
6	WATER QUALITY MONITORING	22
6.1	GENERAL	22
6.2	RESULTS OF WATER QUALITY MONITORING	22
7	WASTE MANAGEMENT	24
7.1	GENERAL WASTE MANAGEMENT	24
7.2	RECORDS OF WASTE QUANTITIES	24
8	SITE INSPECTION	25
8.1	REQUIREMENTS	25
8.2	FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH	25
9	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	29
9.1	ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION	29
10	IMPLEMENTATION STATUS OF MITIGATION MEASURES	31
10.1	GENERAL REQUIREMENTS	31
10.2	TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH	31
10.3	KEY ISSUES FOR THE COMING MONTH	32
11	CONCLUSIONS AND RECOMMENDATIONS	33
11.1	CONCLUSIONS	33
11.2	RECOMMENDATIONS	33

LIST OF TABLES

TABLE 3-1	SUMMARY OF EM&A REQUIREMENTS
TABLE 3-2	IMPACT MONITORING STATIONS - AIR QUALITY
TABLE 3-3	IMPACT MONITORING STATIONS - CONSTRUCTION NOISE
TABLE 3-4	IMPACT MONITORING STATIONS - WATER QUALITY
TABLE 3-5	AIR QUALITY MONITORING EQUIPMENT
TABLE 3-6	CONSTRUCTION NOISE MONITORING EQUIPMENT
TABLE 3-7	WATER QUALITY MONITORING EQUIPMENT
TABLE 3-8	ACTION AND LIMIT LEVELS FOR AIR QUALITY MONITORING
TABLE 3-9	ACTION AND LIMIT LEVELS FOR CONSTRUCTION NOISE
TABLE 3-10	ACTION AND LIMIT LEVELS FOR WATER QUALITY
TABLE 4-1	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM1A
TABLE 4-2	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM2
TABLE 4-3	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM3
TABLE 4-4	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM7A
TABLE 4-5	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM8
TABLE 4-6	SUMMARY OF 24-HOUR AND 1-HOUR TSP MONITORING RESULTS – AM9B
TABLE 5-1	SUMMARY OF CONSTRUCTION NOISE MONITORING RESULTS
TABLE 6-1	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 3
TABLE 6-2	SUMMARY OF WATER QUALITY MONITORING RESULTS FOR CONTRACT 5
TABLE 6-3	BREACHES OF WATER QUALITY MONITORING CRITERIA IN REPORTING PERIOD
TABLE 7-1	SUMMARY OF QUANTITIES OF INERT C&D MATERIALS
TABLE 7-2	SUMMARY OF QUANTITIES OF C&D WASTES
TABLE 8-1	SITE OBSERVATIONS FOR CONTRACT 2
TABLE 8-2	SITE OBSERVATIONS FOR CONTRACT 3
TABLE 8-3	SITE OBSERVATIONS FOR CONTRACT 5
TABLE 9-1	STATISTICAL SUMMARY OF ENVIRONMENTAL COMPLAINTS
TABLE 9-2	STATISTICAL SUMMARY OF ENVIRONMENTAL SUMMONS
TABLE 9-3	STATISTICAL SUMMARY OF ENVIRONMENTAL PROSECUTION
TABLE 10-1	ENVIRONMENTAL MITIGATION MEASURES

LIST OF APPENDICES

APPENDIX A	LAYOUT PLAN OF THE PROJECT
APPENDIX B	ORGANIZATION CHART
APPENDIX C	MASTER CONSTRUCTION PROGRAMME
APPENDIX D	DESIGNATED MONITORING LOCATIONS AS RECOMMENDED IN THE APPROVED EM&A MANUAL
APPENDIX E	MONITORING LOCATIONS FOR IMPACT MONITORING
APPENDIX F	CALIBRATION CERTIFICATE OF MONITORING EQUIPMENT AND HOKLAS-ACCREDITATION CERTIFICATE OF THE TESTING LABORATORY
APPENDIX G	EVENT AND ACTION PLAN
APPENDIX H	IMPACT MONITORING SCHEDULE
APPENDIX I	DATABASE OF MONITORING RESULT
APPENDIX J	GRAPHICAL PLOTS FOR MONITORING RESULT
APPENDIX K	METEOROLOGICAL DATA
APPENDIX L	WASTE FLOW TABLE
APPENDIX M	IMPLEMENTATION SCHEDULE FOR ENVIRONMENTAL MITIGATION MEASURES

1 INTRODUCTION

1.1 PROJECT BACKGROUND

- 1.1.1 Civil Engineering and Development Department is the Project Proponent and the Permit Holder of Agreement No. CE 45/2008 (CE) Liantang / Heung Yuen Wai Boundary Control Point and Associated Works, which is a Designated Project to be implemented under Environmental Permit number EP-404/2011/A issued on 28 October 2013.
- 1.1.2 The Project consists of two main components: Construction of a Boundary Control Point (hereinafter referred as “BCP”); and Construction of a connecting road alignment. Layout plan of the Project is shown in *Appendix A*.
- 1.1.3 The proposed BCP is located at the boundary with Shenzhen near the existing Chuk Yuen Village, comprising a main passenger building with passenger and cargo processing facilities and the associated customs, transport and ancillary facilities. The connecting road alignment consists of six main sections:
- 1) Lin Ma Hang to Frontier Closed Area (FCA) Boundary – this section comprises at-grade and viaducts and includes the improvement works at Lin Ma Hang Road;
 - 2) Ping Yeung to Wo Keng Shan – this section stretches from the Frontier Closed Area Boundary to the tunnel portal at Cheung Shan and comprises at-grade and viaducts including an interchange at Ping Yeung;
 - 3) North Tunnel – this section comprises the tunnel segment at Cheung Shan and includes a ventilation building at the portals on either end of the tunnel;
 - 4) Sha Tau Kok Road – this section stretches from the tunnel portal at Wo Keng Shan to the tunnel portal south of Loi Tung and comprises at-grade and viaducts including an interchange at Sha Tau Kok and an administration building;
 - 5) South Tunnel – this section comprises a tunnel segment that stretches from Loi Tung to Fanling and includes a ventilation building at the portals on either end of the tunnel as well as a ventilation building in the middle of the tunnel near Lau Shui Heung;
 - 6) Fanling – this section comprises the at-grade, viaducts and interchange connection to the existing Fanling Highway.
- 1.1.4 Action-United Environmental Services & Consulting has been commissioned as an Independent ET to implement the relevant EM&A program in accordance with the approved EM&A Manual, as well as the associated duties. As part of the EM&A program, the baseline monitoring has carried out between **13 June 2013** and **12 July 2013** for all parameters including air quality, noise and water quality before construction work commencement. The Baseline Monitoring Report summarized the key findings and the rationale behind determining a set of Action and Limit Levels (A/L Levels) from the baseline data. Also, the Project baseline monitoring report which verified by the IEC has been submitted to EPD on **16 July 2013** for endorsement. The major construction works of the Project was commenced on **16 August 2013** in accordance with the EP Section 5.3 stipulation.
- 1.1.5 This is **11th** monthly EM&A report presenting the monitoring results and inspection findings for reporting period from **1** to **30 June 2014**.

1.2 REPORT STRUCTURE

- 1.2.1 The Monthly Environmental Monitoring and Audit (EM&A) Report is structured into the following sections:-

- Section 1 Introduction*
Section 2 Project Organization and Construction Progress
Section 3 Summary of Impact Monitoring Requirements
Section 4 Air Quality Monitoring
Section 5 Construction Noise Monitoring
Section 6 Water Quality Monitoring
Section 7 Waste Management

- Section 8* *Site Inspections*
- Section 9* *Environmental Complaints and Non-Compliance*
- Section 10* *Implementation Status of Mitigation Measures*
- Section 11* *Conclusions and Recommendations*

2 PROJECT ORGANIZATION AND CONSTRUCTION PROGRESS

2.1 CONSTRUCTION CONTRACT PACKAGING

2.1.1 To facilitate the project management and implementation, the Project would be divided by the following contracts:

- Contract 2 (CV/2012/08)
- Contract 3 (CV/2012/09)
- Contract 4 (TCSS)
- Contract 5 (CV/2013/03)
- Contract 6 (CV/2013/08)

2.1.2 The details of each contracts is summarized below and the delineation of each contracts is shown in **Appendix A**.

Contract 2 (CV/2012/08)

2.1.3 Contract 2 has awarded in December 2013 and construction work was commenced on 19 May 2014. Major Scope of Work of the Contract 2 is listed below:

- construction of an approximately 5.2km long dual two-lane connecting road (with about 0.4km of at-grade road and 4.8km of tunnel) connecting the Fanling Interchange with the proposed Sha Tau Kok Interchange;
- construction of a ventilation adit tunnel and the mid-ventilation building;
- construction of the north and south portal buildings of the Lung Shan Tunnel and their associated slope works;
- provision and installation of ventilation system, E&M works and building services works for Lung Shan tunnel and Cheung Shan tunnel and their portal buildings;
- construction of Tunnel Administration Building adjacent to Wo Keng Shan Road and the associated E&M and building services works; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 3 (CV/2012/09)

2.1.4 Contract 3 was awarded in July 2013 and construction work was commenced on 5 November 2013. Major Scope of Work of the Contract 3 is listed below:

- construction of four link roads connecting the existing Fanling Highway and the south portal of the Lung Shan Tunnel;
- realignment of the existing Tai Wo Service Road West and Tai Wo Service Road East;
- widening of the existing Fanling Highway (HyD's entrustment works);
- demolishing existing Kiu Tau vehicular bridge and Kiu Tau footbridge and reconstruction of the existing Kiu Tau Footbridge (HyD's entrustment works); and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 4 (Contract number to be assigned)

2.1.5 Contract 4 has not yet been awarded. The work of the Contract 4 includes provision and installation of Traffic Control and Surveillance System and the associated electrical and mechanical works for the Project.

Contract 5 (CV/2013/03)

2.1.6 Contract 5 has awarded in April 2013 and construction work was commenced in August 2013. Major Scope of Work of the Contract 5 is listed below:

- site formation of about 23 hectares of land for the development of the BCP;
- construction of an approximately 1.6 km long perimeter road at the BCP including a 175m long depressed road;

- associated diversion/modification works at existing local roads and junctions including Lin Ma Hang Road;
- construction of pedestrian subway linking the BCP to Lin Ma Hang Road;
- provision of resite area with supporting infrastructure for reprovisioning of the affected village houses; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

Contract 6 (CV/2013/08)

2.1.7 Contract 6 is still yet awarded. Major Scope of Work of the Contract 6 would be included below:

- construction of an approximately 4.6km long dual two-lane connecting road (with about 0.6km of at-grade road, 3.3km of viaduct and 0.7km of tunnel) connecting the BCP with the proposed Sha Tau Kok Road Interchange and the associated ventilation buildings;
- associated diversion/modification works at access roads to the resite of Chuk Yuen Village;
- provision of sewage collection, treatment and disposal facilities for the BCP and the resite of Chuk Yuen Village;
- construction of a pedestrian subway linking the BCP to Lin Ma Hang Road;
- provisioning of the affected facilities including Wo Keng Shan Road garden; and
- construction of associated footpath, slopes, retaining structures, drainage, sewerage, waterworks, landscaping works and other ancillary works.

2.2 PROJECT ORGANIZATION

2.2.1 The project organization is shown in **Appendix B**. The responsibilities of respective parties are:

Civil Engineering and Development Department (CEDD)

2.2.2 CEDD is the Project Proponent and the Permit Holder of the EP of the development of the Project and will assume overall responsibility for the project. An Independent Environmental Checker (IEC) shall be employed by CEDD to audit the results of the EM&A works carried out by the ET.

Environmental Protection Department (EPD)

2.2.3 EPD is the statutory enforcement body for environmental protection matters in Hong Kong.

Engineer or Engineers Representative (ER)

2.2.4 The ER is responsible for overseeing the construction works and for ensuring that the works are undertaken by the Contractor in accordance with the specification and contract requirements. The duties and responsibilities of the ER with respect to EM&A are:

- Monitor the Contractors' compliance with contract specifications, including the implementation and operation of the environmental mitigation measures and their effectiveness
- Monitor Contractors's, ET's and IEC's compliance with the requirements in the Environmental Permit (EP) and EM&A Manual
- Facilitate ET's implementation of the EM&A programme
- Participate in joint site inspection by the ET and IEC
- Oversee the implementation of the agreed Event / Action Plan in the event of any exceedance
- Adhere to the procedures for carrying out complaint investigation
- Liaison with DSD, Engineer/Engineer's Representative, ET, IEC and the Contractor of the "Construction of the DSD's Regulation of Shenzhen River Stage 4 (RSR 4)" Project discussing regarding the cumulative impact issues.

The Contractor(s)

- 2.2.5 There will be one contractor for each individual works contract. The Contractor(s) should report to the ER. The duties and responsibilities of the Contractor are:
- Comply with the relevant contract conditions and specifications on environmental protection
 - Employ an Environmental Team (ET) to undertake monitoring, laboratory analysis and reporting of EM &A Facilitate ET's monitoring and site inspection activities
 - Participate in the site inspections by the ET and IEC, and undertake any corrective actions
 - Provide information / advice to the ET regarding works programme and activities which may contribute to the generation of adverse environmental impacts
 - Submit proposals on mitigation measures in case of exceedances of Action and Limit levels in accordance with the Event / Action Plans
 - Implement measures to reduce impact where Action and Limit levels are exceeded
 - Adhere to the procedures for carrying out complaint investigation

Environmental Team (ET)

- 2.2.6 One ET will be employed for this Project. The ET shall not be in any way an associated body of the Contractor(s), and shall be employed by the Project Proponent/Contractor to conduct the EM&A programme. The ET should be managed by the ET Leader. The ET Leader shall be a person who has at least 7 years' experience in EM&A and has relevant professional qualifications. Suitably qualified staff should be included in the ET, and resources for the implementation of the EM&A programme should be allocated in time under the Contract(s), to enable fulfillment of the Project's EM&A requirements as specified in the EM&A Manual during construction of the Project. The ET shall report to the Project Proponent and the duties shall include:
- Monitor and audit various environmental parameters as required in this EM&A Manual
 - Analyse the environmental monitoring and audit data, review the success of EM&A programme and the adequacy of mitigation measures implemented, confirm the validity of the EIA predictions and identify any adverse environmental impacts arising
 - Carry out regular site inspection to investigate and audit the Contractors' site practice, equipment/plant and work methodologies with respect to pollution control and environmental mitigation, and effect proactive action to pre-empt problems
 - Monitor compliance with conditions in the EP, environmental protection, pollution prevention and control regulations and contract specifications
 - Audit environmental conditions on site
 - Report on the environmental monitoring and audit results to EPD, the ER, the IEC and Contractor(s) or their delegated representatives
 - Recommend suitable mitigation measures to the Contractor in the case of exceedance of Action and Limit levels in accordance with the Event and Action Plans
 - Liaise with the IEC on all environmental performance matters and timely submit all relevant EM&A proforma for approval by IEC
 - Advise the Contractor(s) on environmental improvement, awareness, enhancement measures etc., on site
 - Adhere to the procedures for carrying out complaint investigation
 - Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

Independent Environmental Checker (IEC)

- 2.2.7 One IEC will be employed for this Project. The Independent Environmental Checker (IEC) should not be in any way an associated body of the Contractor(s) or the ET for the Project. The IEC should be employed by the Permit Holder (i.e., CEDD) prior to the commencement of the construction of the Project. The IEC should have at least 10 years' experience in EM&A and have relevant professional qualifications. The duty of IEC should be:
- Provide proactive advice to the ER and the Project Proponent on EM&A matters related to

the project, independent from the management of construction works, but empowered to audit the environmental performance of construction

- Review and audit all aspects of the EM&A programme implemented by the ET
- Review and verify the monitoring data and all submissions in connection with the EP and EM&A Manual submitted by the ET
- Arrange and conduct regular, at least monthly site inspections of the works during construction phase, and ad hoc inspections if significant environmental problems are identified
- Check compliance with the agreed Event / Action Plan in the event of any exceedance
- Check compliance with the procedures for carrying out complaint investigation
- Check the effectiveness of corrective measures
- Feedback audit results to ET by signing off relevant EM&A proforma
- Check that the mitigation measures are effectively implemented
- Report the works conducted, the findings, recommendation and improvement of the site inspections, after reviewing ET's and Contractor's works, and advices to the ER and Project Proponent on a monthly basis
- Liaison with the client departments, Engineer/Engineer's Representative, ET, IEC and the Contractor(s) of the concurrent projects as listed under Section 2.3 below regarding the cumulative impact issues.

2.3 CONCURRENT PROJECTS

2.3.1 The concurrent construction works that may be carried out include, but not limited to, the following:

- (a) Regulation of Shenzhen River Stage IV (Environmental Permit EP-430/2011);
- (b) Building works and road works by contractors of Architectural Services Department (ArchSD) (Environmental Permit EP-404/2011/A);
- (c) Widening of Fanling Highway – Tai Hang to Wo Hop Shek Interchange – Contract No. HY/2012/06;
- (d) Construction of cross-boundary vehicular and pedestrian bridges (total 5 numbers) across the Shenzhen River; and
- (e) Construction of BCP facilities in Shenzhen.

2.4 CONSTRUCTION PROGRESS

2.4.1 In the Reporting Period, the major construction activity conducted under the Project is located in Contracts 2, 3 and 5 and they are summarized in below. Moreover, the master construction program of the Contracts 2, 3 and 5 is enclosed in *Appendix C*.

Contract 2 (CV/2012/08)

The contract commenced in May 2014. In this Reporting Period, construction activities conducted are listed below:

- Project wide – Site installation
- Project wide – Asbestos Inspection (Phase 3)
- SA01 – Erection of Project Office
- North Portal – Site formation works
- North Portal – Slope stabilization
- North Portal – Tree transplantation and felling work
- North Portal – Erection of hoarding
- North Portal – Site investigation
- Mid Vent Portal – Slope stabilization
- Mid Vent Portal – Archaeological survey
- Mid Vent Portal – Land contamination survey
- Mid Vent Portal – Erection of Workshop and site installation
- Mid Vent Portal – Site formation work
- South Portal – Temporary bridge foundation works

- South Portal – Archaeological watching brief survey
- South Portal – Site investigation works
- South Portal – Tree transplanting and felling work

Contract 3 (CV/2012/09)

The Contract commenced in November 2013. In this Reporting Period, construction activities conducted are listed below:

- Cable detection and trial trenches
- Tree Felling Works
- Pre-drilling works and piling works
- Extension of box culvert ID04, ID05 & BC01
- Bored pile and bored pile wall construction
- Construction of haul road and temporary soil platform for geotechnical works
- Slope upgrading works
- Noise barrier installation
- Waterworks
- Mini pile construction

Contract 4 (Contract number to be assigned)

- The contract has not yet been awarded.

Contract 5 (CV/2013/03)

The Contract awarded in April 2013 and commenced on August 2013. In this Reporting Period, construction activities conducted are listed below:

- Construction of Western pedestrian subway at Lin Ma Hang
- Construction of Eastern pedestrian subway and pump room at Lin Ma Hang
- Pile cap construction works at Bridge J
- Preparation works for CLP cable ducting of 3 nos. of steel sleeve pipe across Kong Yuen River
- Construction of retaining wall No.1
- Drainage works at Lin Ma Hang Road
- Water works at Lin Ma Hang Road
- Transplantation, Pruning/felling of existing tree
- Formation Works at BCP Area

Contract 6 (CV/2013/08)

- The contract has not yet been awarded

2.5 SUMMARY OF ENVIRONMENTAL SUBMISSIONS

2.5.1 In according to the EP, the required documents have submitted to EPD for retention which listed in below:

- Project Layout Plans of Contracts 2, 3 and 5
- Landscape Plan
- Topsoil Management Plan
- Environmental Monitoring and Audit Programme
- Baseline Monitoring Report (TCS00690/13/600/R0030v3) for the Project
- Waste Management Plan of the Contracts 3 and 5
- Contamination Assessment Plan (CAP) for Po Kat Tsai, Loi Tung and the workshops in Fanling
- Vegetation Survey Report

2.5.2 Summary of the relevant permits, licenses, and/or notifications on environmental protection for the Project of each contracts are presented in **Table 2-1**.

Table 2-1 Status of Environmental Licenses and Permits of the Contracts

Item	Description	License/Permit Status	
Contract 2			
1	Air pollution Control (Construction Dust) Regulation	Ref No.: 368864	31 Dec 2013
2	Chemical Waste Producer Registration	<i>North Portal</i> Waste Producers Number: No. 5213-652-D2523-01 <i>Mid-Vent Portal</i> Waste Producers Number: No. 5213-634-D2524-01 <i>South Portal</i> Waste Producers Number: No. 5213-634-D2526-01	Valid from 25 Mar 2014 Valid from 25 Mar 2014 Valid from 9 Apr 2014
3	Water Pollution Control Ordinance - Discharge License	No.WT00018374-2014 No.: W5/1I389 No.: W5/1I390 No.: W5/1I391 No.: W5/1I392	Valid from 3 Mar 2014 to 28 Feb 2019 Valid from 28 Mar 2014 to 31 Mar 2019 Valid from 24 Mar 2014 to 31 Mar 2019 Surrendered, effective 19 June 2014 Valid from 28 Mar 2014 to 31 Mar 2019 Valid from 28 Mar 2014 to 31 Mar 2019
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7019105	Valid from 8 Jan 2014
5	Construction Noise Permit	GW-RN0268-14 GW-RN0244-14 GW-RN0303-14	Valid 24 Apr 2014 - 22 Oct 2014 Valid 1 May 2014 - 30 Oct 2014 Valid 21 May 2014 - 6 Nov 2014
Contract 3			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 362101	Notification received by EPD on 17 Jul 2013
2	Chemical Waste Producer Registration	Waste Producers Number: No.:5113-634-C3817-01	Valid form 7 Oct 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.:WT00016832 – 2013	Valid from 28 Aug 13 to 31 Aug 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017914	Valid form 2 Aug 13 till the end of Contract
5	Construction Noise Permit	GW-RN0109-14 GW-RN0136-14 GW-RN0397-14	Valid on 24 Feb 2014 till 17 May 2014 Valid on 4 Mar 2014 till 22 Jun 2014 Valid on 29 Jun 2014

Item	Description	License/Permit Status	
			till 28 Dec 2014
Contract 5			
1	Air pollution Control (Construction Dust) Regulation	Ref. No: 359338	Notified EPD on 13 May 2013
2	Chemical Waste Producer Registration	Waste Producers Number No.: 5213-642-S3735-01	Valid form 8 Jun 2013 till the end of Contract
3	Water Pollution Control Ordinance - Discharge License	No.: W5/1G44/1	Valid from 8 Jun 13 to 30 Jun 2018
4	Waste Disposal Regulation - Billing Account for Disposal of Construction Waste	Account No. 7017351	Valid form 29 Apr 13 till the end of Contract
5	Construction Noise Permit	NA	NA

3 SUMMARY OF IMPACT MONITORING REQUIREMENTS

3.1 GENERAL

3.1.1 The Environmental Monitoring and Audit requirements are set out in the Approved EM&A manual. Environmental issues such as air quality, construction noise and water quality were identified as the key issues during the construction phase of the Project.

3.1.2 A summary of construction phase EM&A requirements are presented in the sub-sections below.

3.2 MONITORING PARAMETERS

3.2.1 The EM&A program of construction phase monitoring shall cover the following environmental issues:

- Air quality;
- Construction noise; and
- Water quality

3.2.2 A summary of the monitoring parameters is presented in *Table 3-1*.

Table 3-1 Summary of EM&A Requirements

Environmental Issue	Parameters
Air Quality	<ul style="list-style-type: none"> • 1-hour TSP by Real-Time Portable Dust Meter; and • 24-hour TSP by High Volume Air Sampler.
Noise	<ul style="list-style-type: none"> • $L_{eq(30min)}$ in normal working days (Monday to Saturday) 07:00-19:00 except public holiday; and • 3 sets of consecutive $L_{eq(5min)}$ on restricted hours i.e. 19:00 to 07:00 next day, and whole day of public holiday or Sunday • Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.
Water Quality	In-situ Measurements <ul style="list-style-type: none"> • Dissolved Oxygen Concentration (mg/L); • Dissolved Oxygen Saturation (%); • Turbidity (NTU); • pH unit; • Water depth (m); and • Temperature (°C).
	Laboratory Analysis <ul style="list-style-type: none"> • Suspended Solids (mg/L)

3.3 MONITORING LOCATIONS

3.3.1 The designated monitoring locations as recommended in the *EM&A Manual* are shown in *Appendix D*. As the access to some of the designated monitoring locations was questionable due to safety reason or denied by the landlords, alternative locations therefore have had proposed. The proposed alternative monitoring locations has updated in the revised EM&A Programme which verified by IEC and certified by ET Leader prior submitted to EPD on 10 July 2013. *Table 3-2*, *Table 3-3* and *Table 3-4* are respectively listed the air quality, construction noise and water quality monitoring locations for the Project and a map showing these monitoring stations is presented in *Appendix E*.

Table 3-2 Impact Monitoring Stations - Air Quality

Station ID	Description	Works Area	Related to the Work Contract
AM1a*	Garden Farm, Tsung Yuen Ha Village	BCP	Contract 5
AM2	Village House near Lin Ma Hang Road	LMH to Frontier Closed Area	Contract 5, Contract 6
AM3	Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village.	LMH to Frontier Closed Area	Contract 5, Contract 6

Station ID	Description	Works Area	Related to the Work Contract
AM4a	A village house located at about 160m east side of the original point AM4	LMH to Frontier Closed Area	Contract 6
AM5	Ping Yeung Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM6	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
AM7b [@]	Loi Tung Village House	Sha Tau Kok Road	Contract 2
AM8	Po Kat Tsai Village No. 4	Po Kat Tsai	Contract 2
AM9b [#]	Nam Wa Po Village House No. 80	Fanling	Contract 3

[#] Proposal for the change of air quality monitoring location from AM9a to AM9b was submitted to EPD on 4 Nov 2013 after verified by the IEC and it was approved by EPD (EPD's ref.: (15) in EP 2/N7/A/52 Pt.10 dated 8 Nov 2013).

^{*} Proposal for the change of air quality monitoring location from AM1 to AM1a was submitted to EPD on 24 March 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (6) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

[@] Proposal for the change of air quality monitoring location from AM7a to AM7b was submitted to EPD on 4 June 2014 after verified by the IEC. It was approved by EPD (EPD's ref.: (7) in EP 2/N7/A/52 Pt.12 dated 9 Jun 2014).

Table 3-3 Impact Monitoring Stations - Construction Noise

Station ID	Description	Works Area	Related to the Work Contract
NM1	Tsung Yuen Ha Village House No. 63	BCP	Contract 5
NM2	Village House near Lin Ma Hang Road	Lin Ma Hang to Frontier Closed Area	Contract 5, Contract 6
NM3	Ping Yeung Village House (facade facing northeast)	Ping Yeung to Wo Keng Shan	Contract 6
NM4	Wo Keng Shan Village House	Ping Yeung to Wo Keng Shan	Contract 6
NM5	Village House, Loi Tung	Sha Tau Kok Road	Contract 2, Contract 6
NM6	Tai Tong Wu Village House 2	Sha Tau Kok Rpad	Contract 2, Contract 6
NM7	Po Kat Tsai Village	Po Kat Tsai	Contract 2
NM8	Village House, Tong Hang	Fanling	Contract 2 Contract 3
NM9	Village House, Kiu Tau Village	Fanling	Contract 3
NM10	Nam Wa Po Village House No. 80	Fanling	Contract 3

Table 3-4 Impact Monitoring Stations - Water Quality

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM1	Downstream of Kong Yiu Channel	833 679	845 421	Alternative location located at upstream 51m of the designated location	Contract 5
WM1-Control	Upstream of Kong Yiu Channel	834 185	845 917	NA	Contract 5
WM2A	Downstream of River Ganges	834 204	844 471	Alternative location located at downstream 81m of the designated location	Contract 6

Station ID	Description	Coordinates of Designated / Alternative Location		Nature of the location	Related to the Work Contract
WM2A-Control	Upstream of River Ganges	835 270	844 243	Alternative location located at upstream 78m of the designated location	Contract 6
WM2B	Downstream of River Ganges	835 433	843 397	NA	Contract 6
WM2B-Control	Upstream of River Ganges	835 835	843 351	Alternative location located at downstream 31m of the designated location	Contract 6
WM3	Downstream of River Indus	836 324	842 407	NA	Contract 6
WM3-Control	Upstream of River Indus	836 763	842 400	Alternative location located at downstream 26m of the designated location	Contract 6
WM4	Downstream of Ma Wat Channel	833 850	838 338	Alternative location located at upstream 11m of the designated location	Contract 3
WM4-Control A	Kau Lung Hang Stream	834 028	837 695	Alternative location located at downstream 28m of the designated location	Contract 3
WM4-Control B	Upstream of Ma Wat Channel	833760	837395	Alternative location located at upstream 15m of the designated location	Contract 3

3.4 MONITORING FREQUENCY AND PERIOD

The requirements of impact monitoring are stipulated in *Sections 2.1.6, 3.1.5 and 4.1.6* of the approved *EM&A Manual* and presented as follows.

Air Quality Monitoring

3.4.1 Frequency of impact air quality monitoring is as follows:

- 1-hour TSP 3 times every six days during course of works
- 24-hour TSP Once every 6 days during course of works.

Noise Monitoring

3.4.2 One set of $L_{eq(30min)}$ as 6 consecutive $L_{eq(5min)}$ between 0700-1900 hours on normal weekdays and once every week during course of works. If construction work necessary to carry out at other time periods, i.e. restricted time period (19:00 to 07:00 the next morning and whole day on public holidays) (hereinafter referred as “the restricted hours”), 3 consecutive $L_{eq(5min)}$ measurement will depended CNP requirements to undertake. Supplementary information for data auditing, statistical results such as L_{10} and L_{90} shall also be obtained for reference.

Water Quality Monitoring

3.4.3 The water quality monitoring frequency shall be 3 days per week during course of works. The interval between two sets of monitoring shall not be less than 36 hours.

3.5 MONITORING EQUIPMENT

Air Quality Monitoring

- 3.5.1 The 24-hour and 1-hour TSP levels shall be measured by following the standard high volume sampling method as set out in the *Title 40 of the Code of Federal Regulations, Chapter 1 (Part 50), Appendix B*. If the ET proposes to use a direct reading dust meter to measure 1-hour TSP levels, it shall submit sufficient information to the IEC to approve.
- 3.5.2 The filter paper of 24-hour TSP measurement shall be determined by HOKLAS accredited laboratory.
- 3.5.3 All equipment to be used for air quality monitoring is listed in **Table 3-5**.

Table 3-5 Air Quality Monitoring Equipment

Equipment	Model
<i>24-Hr TSP</i>	
High Volume Air Sampler	TISCH High Volume Air Sampler, HVS Model TE-5170
Calibration Kit	TISCH Model TE-5025A
<i>1-Hour TSP</i>	
Portable Dust Meter	Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter

Wind Data Monitoring Equipment

- 3.5.4 According to the approved EM&A Manual, wind data monitoring equipment shall also be provided and set up for logging wind speed and wind direction near the dust monitoring locations. The equipment installation location shall be proposed by the ET and agreed with the IEC. For installation and operation of wind data monitoring equipment, the following points shall be observed:
- 1) The wind sensors should be installed 10 m above ground so that they are clear of obstructions or turbulence caused by buildings.
 - 2) The wind data should be captured by a data logger. The data shall be downloaded for analysis at least once a month.
 - 3) The wind data monitoring equipment should be re-calibrated at least once every six months.
 - 4) Wind direction should be divided into 16 sectors of 22.5 degrees each.
- 3.5.5 ET has liaised with the landlords of the successful granted HVS installation premises. However, the owners rejected to provide premises for wind data monitoring equipment installation.
- 3.5.6 Under this situation, the ET proposed alternative methods to obtain representative wind data. Meteorological information as extracted from “the Hong Kong Observatory Ta Kwu Ling Station” is alternative method to obtain representative wind data. For Ta Kwu Ling Station, it is located nearby the Project site. Moreover, this station is located at 15m above mean sea level while its anemometer is located at 13m above the existing ground which in compliance with the general setting up requirement. Furthermore, this station also can be to provide the humidity, rainfall, and air pressure and temperature etc. meteorological information. In Hong Kong of a lot development projects, weather information extracted from Hong Kong Observatory is common alternative method if weather station installation not allowed.

Noise Monitoring

- 3.5.7 Sound level meter in compliance with the International Electrotechnical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications shall be used for carrying out the noise monitoring. The sound level meter shall be checked using an acoustic calibrator. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m s⁻¹.
- 3.5.8 Noise monitoring equipment to be used for monitoring is listed in **Table 3-6**.

Table 3-6 Construction Noise Monitoring Equipment

Equipment	Model
Integrating Sound Level Meter	B&K Type 2238 or Rion NL-14 or Rion NL-31 or Rion NL-52
Calibrator	B&K Type 4231
Portable Wind Speed Indicator	Testo Anemometer

3.5.9 Sound level meters listed above comply with the *International Electrotechnical Commission Publications 651: 1979 (Type 1)* and *804: 1985 (Type 1)* specifications, as recommended in TM issued under the NCO. The acoustic calibrator and sound level meter to be used in the impact monitoring will be calibrated yearly.

Water Quality Monitoring

3.5.10 DO and water temperature should be measured in-situ by a DO/temperature meter. The instrument should be portable and weatherproof using a DC power source. It should have a membrane electrode with automatic temperature compensation complete with a cable. The equipment should be capable of measuring:

- a DO level in the range of 0-20 mg/l and 0-200% saturation; and
- a temperature of between 0 and 45 degree Celsius.

3.5.11 A portable pH meter capable of measuring a range between 0.0 and 14.0 should be provided to measure pH under the specified conditions accordingly to the APHA Standard Methods.

3.5.12 The instrument should be portable and weatherproof using a DC power source. It should have a photoelectric sensor capable of measuring turbidity between 0-1000 NTU.

3.5.13 A portable, battery-operated echo sounder or tape measure will be used for the determination of water depth at each designated monitoring station as appropriate.

3.5.14 A water sampler e.g. Kahlsico Water Sampler, which is a transparent PVC cylinder with capacity not less than 2 litres, will be used for water sampling if water depth over than 0.5m. For sampling from very shallow water depths e.g. <0.5 m, water sample collection will be directly from water surface below 100mm use sampling plastic bottle to avoid inclusion of bottom sediment or humus. Moreover, Teflon/stainless steel bailer or self-made sampling buckets maybe used for water sampling. The equipment used for sampling will be depended the sampling location and depth situations.

3.5.15 Water samples for laboratory measurement of SS will be collected in high density polythene bottles, packed in ice (cooled to 4 °C without being frozen), and delivered to the laboratory in the same day as the samples were collected.

3.5.16 Analysis of suspended solids should be carried out in a HOKLAS or other accredited laboratory. Water samples of about 1L should be collected at the monitoring stations for carrying out the laboratory suspended solids determination. The SS determination work should start within 24 hours after collection of the water samples. The SS analyses should follow the *APHA Standard Methods 2540D* with Limit of Reporting of 2 mg/L.

3.5.17 Water quality monitoring equipment used in the impact monitoring is listed in **Table 3-7**. Suspended solids (SS) analysis is carried out by a local HOKLAS-accredited laboratory, namely *ALS Technichem (HK) Pty Ltd*.

Table 3-7 Water Quality Monitoring Equipment

Equipment	Model
Water Depth Detector	Eagle Sonar or tape measures
Water Sampler	A 2-litre transparent PVC cylinder with latex cups at both ends or teflon/stainless steel bailer or self-made

Equipment	Model
	sampling bucket
Thermometer & DO meter	YSI PRO20 Handheld Dissolved Oxygen Instrument
pH meter	AZ8685 pH pen-style meter
Turbidimeter	Hach 2100Q
Sample Container	High density polythene bottles (provided by laboratory)
Storage Container	'Willow' 33-liter plastic cool box with Ice pad

3.6 MONITORING METHODOLOGY

1-hour TSP Monitoring

3.6.1 The 1-hour TSP monitor was a brand named “Sibata LD-3B Laser Dust monitor Particle Mass Profiler & Counter” which is a portable, battery-operated laser photometer. The 1-hour TSP meter provides a real time 1-hour TSP measurement based on 90° light scattering. The 1-hour TSP monitor consists of the following:

- (a.) A pump to draw sample aerosol through the optic chamber where TSP is measured;
- (b.) A sheath air system to isolate the aerosol in the chamber to keep the optics clean for maximum reliability; and
- (c.) A built-in data logger compatible with Windows based program to facilitate data collection, analysis and reporting.

3.6.2 The 1-hour TSP meter is used within the valid period as follow manufacturer’s Operation and Service Manual.

24-hour TSP Monitoring

3.6.3 The equipment used for 24-hour TSP measurement is Thermo Andersen Model GS2310 TSP high volume air sampling system, which complied with *EPA Code of Federal Regulation, Appendix B to Part 50*. The High Volume Air Sampler (HVS) consists of the following:

- (a.) An anodized aluminum shelter;
- (b.) A 8”x10” stainless steel filter holder;
- (c.) A blower motor assembly;
- (d.) A continuous flow/pressure recorder;
- (e.) A motor speed-voltage control/elapsed time indicator;
- (f.) A 7-day mechanical timer, and
- (g.) A power supply of 220v/50 Hz

3.6.4 The HVS is operated and calibrated on a regular basis in accordance with the manufacturer’s instruction using Tisch Calibration Kit Model TE-5025A. Calibration would carry out in two month interval.

3.6.5 24-hour TSP is collected by the ET on filters of HVS and quantified by a local HOKLAS accredited laboratory, ALS Technichem (HK) Pty Ltd (ALS), upon receipt of the samples. The ET keep all the sampled 24-hour TSP filters in normal air conditioned room conditions, i.e. 70% RH (Relative Humidity) and 25°C, for six months prior to disposal.

Noise Monitoring

3.6.6 Noise measurements were taken in terms of the A-weighted equivalent sound pressure level (L_{eq}) measured in decibels dB(A). Supplementary statistical results (L_{10} and L_{90}) were also obtained for reference.

3.6.7 During the monitoring, all noise measurements would be performed with the meter set to FAST response and on the A-weighted equivalent continuous sound pressure level (L_{eq}). $Leq_{(30min)}$ in six consecutive $Leq_{(5min)}$ measurements will use as the monitoring parameter for the time period between 0700-1900 hours on weekdays; and also $Leq_{(15min)}$ in three consecutive $Leq_{(5min)}$ measurements would be used as monitoring parameter for other time periods (e.g. during

restricted hours), if necessary.

- 3.6.8 Prior of noise measurement, the accuracy of the sound level meter is checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The checking is performed before and after the noise measurement.

Water Quality

- 3.6.9 Water quality monitoring is conducted at the designated locations. The sampling produce with the in-situ monitoring are presented as below:

Sampling Procedure

- 3.6.10 A Digital Global Positioning System (GPS) is used to identify the designated monitoring stations prior to water sampling. A portable, battery-operated echo sounder is used for the determination of water depth at each station. At each station, water sample would be collected from 0.1m below water surface or the water surface to prevent the river bed sediment for stirring.
- 3.6.11 The sample container will be rinsed with a portion of the water sample. The water sample then will be transferred to the high-density polythene bottles as provided by the laboratory, labeled with a unique sample number and sealed with a screw cap.
- 3.6.12 Before sampling, general information such as the date and time of sampling, weather condition as well as the personnel responsible for the monitoring would be recorded on the field data sheet.
- 3.6.13 A ‘Willow’ 33-liter plastic cool box packed with ice will be used to preserve the water samples prior to arrival at the laboratory for chemical determination. The water temperature of the cool box is maintained at a temperature as close to 4⁰C as possible without being frozen. Samples collected are delivered to the laboratory upon collection.

In-situ Measurement

- 3.6.14 YSI PRO20 Handheld Dissolved Oxygen Instrument is used for water in-situ measures, which automates the measurements and data logging of temperature, dissolved oxygen and dissolved oxygen saturation.
- 3.6.15 A portable AZ Model 8685 pH pen-style meter is used for in-situ pH measurement. The pH meter is capable of measuring pH in the range of 0 – 14 and readable to 0.1.
- 3.6.16 A portable Hach 2100Q Turbidimeter is used for in-situ turbidity measurement. The turbidity meter is capable of measuring turbidity in the range of 0 – 1000 NTU.
- 3.6.17 All in-situ measurement equipment are calibrated by HOKLAS accredited laboratory of three month interval.

Laboratory Analysis

- 3.6.18 All water samples analyzed Suspended Solids (SS) will be carried out by a local HOKLAS-accredited testing laboratory (ALS Technichem (HK) Pty Ltd HOKLAS registration no. 66). SS determination using *APHA Standard Methods 2540D* as specified in the *EM&A Manual* will start within 48 hours of water sample receipt.

3.7 EQUIPMENT CALIBRATION

- 3.7.1 Calibration of the HVS is performed upon installation and thereafter at bimonthly intervals in accordance with the manufacturer’s instruction using the certified standard calibrator (TISCH Model TE-5025A). Moreover, the Calibration Kit would be calibrated annually. The calibration data are properly documented and the records are maintained by ET for future reference.
- 3.7.2 The 1-hour TSP meter was calibrated by the supplier prior to purchase. Zero response of the equipment would be checked before and after each monitoring event. Annually calibration with

the High Volume Sampler (HVS) in same condition would be undertaken by the Laboratory.

- 3.7.3 The sound level meter and calibrator are calibrated and certified by a laboratory accredited under HOKLAS or any other international accreditation scheme at yearly basis.
- 3.7.4 All water quality monitoring equipment would be calibrated by HOKLAS accredited laboratory of three month intervals.
- 3.7.5 The calibration certificates of all monitoring equipment used for the impact monitoring program in the Reporting Period and the HOKLAS accredited certificate of laboratory are attached in **Appendix F**.

3.8 DERIVATION OF ACTION/LIMIT (A/L) LEVELS

- 3.8.1 The baseline results form the basis for determining the environmental acceptance criteria for the impact monitoring. According to the approved Environmental Monitoring and Audit Manual, the air quality, construction noise and water quality criteria were set up, namely Action and Limit levels are listed in **Tables 3-8, 3-9 and 3-10**.

Table 3-8 Action and Limit Levels for Air Quality Monitoring

Monitoring Station	Action Level ($\mu\text{g}/\text{m}^3$)		Limit Level ($\mu\text{g}/\text{m}^3$)	
	1-hour TSP	24-hour TSP	1-hour TSP	24-hour TSP
AM1a	265	143	500	260
AM2	268	149		
AM3	269	145		
AM4a	267	148		
AM5	268	143		
AM6	269	148		
AM7b	275	156		
AM8	269	144		
AM9b	271	151		

Table 3-9 Action and Limit Levels for Construction Noise

Monitoring Location	Action Level	Limit Level in dB(A)
	Time Period: 0700-1900 hours on normal weekdays	
NM1, NM2, NM3, NM4, NM5, NM6, NM7, NM8, NM9, NM10	When one or more documented complaints are received	75 dB(A) ^{Note 1 & Note 2}

Note 1: Acceptable Noise Levels for school should be reduced to 70 dB(A) and 65 dB(A) during examination period

Note 2: If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the NCA have to be followed.

Table 3-10 Action and Limit Levels for Water Quality

Parameter	Performance criteria	Monitoring Location				
		WM1	WM2A	WM2B	WM3	WM4
DO (mg/L)	Action Level	(*4.23	(**4.00	(*4.74	(**4.00	(*4.14
	Limit Level	(#)4.19	(**4.00	(#)4.60	(**4.00	(#)4.08
Turbidity (NTU)	Action Level	51.3	24.9	11.4	13.4	35.2
		AND 120% of upstream control station of the same day				
	Limit Level	67.6	33.8	12.3	14.0	38.4
SS (mg/L)	Action Level	54.5	14.6	11.8	12.6	39.4
		AND 120% of upstream control station of the same day				
	Limit Level	64.9	17.3	12.4	12.9	45.5
		AND 130% of upstream control station of the same day				

Remarks:

(*) The Proposed **Action Level** of Dissolved Oxygen is adopted to be used 5%-ile of baseline data

(**) The Proposed **Action & Limit Level** of Dissolved Oxygen is used 4mg/L

(#) The Proposed **Limit Level** of Dissolved Oxygen is adopted to be used 1%-ile of baseline data

3.8.2 Should non-compliance of the environmental quality criteria occurs, remedial actions will be triggered according to the Event and Action Plan which presented in **Appendix G**.

3.9 DATA MANAGEMENT AND DATA QA/QC CONTROL

3.9.1 All monitoring data will be handled by the ET's in-house data recording and management system. The monitoring data recorded in the equipment will be downloaded directly from the equipment at the end of each monitoring day. The downloaded monitoring data will input into a computerized database maintained by the ET. The laboratory results will be input directly into the computerized database and checked by personnel other than those who input the data.

3.9.2 For monitoring parameters that require laboratory analysis, the local laboratory shall follow the QA/QC requirements as set out under the HOKLAS scheme for the relevant laboratory tests.

4 AIR QUALITY MONITORING

4.1 GENERAL

4.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and air quality monitoring was performed at **6** relevant designated locations as below:

- AM1a - Garden Farm, Tsung Yuen Ha Village;
- AM2 - Village House near Lin Ma Hang Road;
- AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village;
- AM7b – Loi Tung Village;
- AM8 - Po Kat Tsai Village;
- AM9b - Nam Wa Po Village House No. 80

4.1.2 The air quality monitoring schedule is presented in *Appendix H* and the monitoring results are summarized in the following sub-sections.

4.2 AIR QUALITY MONITORING RESULTS IN REPORTING MONTH

4.2.1 In the Reporting Period, a total of **90** events of 1-hour TSP and **29** events of 24-hours TSP monitoring were carried out and the monitoring results are summarized in *Tables 4-1 to 4-6*. The detailed 24-hour TSP monitoring data are presented in *Appendix I* and the relevant graphical plots are shown in *Appendix J*.

Table 4-1 Summary of 24-hour and 1-hour TSP Monitoring Results – AM1a

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	34	3-Jun-14	14:17	45	66	50
12-Jun-14	53	9-Jun-14	11:05	38	43	47
18-Jun-14	#	14-Jun-14	11:41	108	104	106
24-Jun-14	28	20-Jun-14	10:36	39	41	43
30-Jun-14	21	26-Jun-14	10:51	73	70	71
Average (Range)	34 (21 – 53)	Average (Range)		63 (38 – 108)		

No data collected due to power failure of the HVS.

Table 4-2 Summary of 24-hour and 1-hour TSP Monitoring Results – AM2

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	61	3-Jun-14	13:12	89	68	49
12-Jun-14	104	9-Jun-14	10:44	52	47	52
18-Jun-14	73	14-Jun-14	11:29	127	128	117
24-Jun-14	28	20-Jun-14	10:32	39	67	52
30-Jun-14	49	26-Jun-14	10:58	56	49	55
Average (Range)	63 (28 – 104)	Average (Range)		70 (39 – 128)		

Table 4-3 Summary of 24-hour and 1-hour TSP Monitoring Results – AM3

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	40	3-Jun-14	10:35	53	55	50
12-Jun-14	77	9-Jun-14	10:30	53	47	52
18-Jun-14	62	14-Jun-14	11:19	110	106	113
24-Jun-14	25	20-Jun-14	10:27	33	37	40

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
30-Jun-14	23	26-Jun-14	11:07	68	65	72
Average (Range)	45 (23 – 77)	Average (Range)		64 (33 – 113)		

Table 4-4 Summary of 24-hour and 1-hour TSP Monitoring Results – AM7b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	36	6-Jun-14	13:00	44	56	68
12-Jun-14	125	12-Jun-14	11:29	77	72	67
18-Jun-14	88	18-Jun-14	10:38	33	30	29
24-Jun-14	42	24-Jun-14	11:30	61	33	44
30-Jun-14	23	30-Jun-14	11:25	12	12	26
Average (Range)	63 (23 – 125)	Average (Range)		44 (12 – 77)		

Table 4-5 Summary of 24-hour and 1-hour TSP Monitoring Results – AM8

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	34	6-Jun-14	10:43	38	37	34
12-Jun-14	63	12-Jun-14	11:57	107	104	91
18-Jun-14	41	18-Jun-14	11:31	25	25	26
24-Jun-14	29	24-Jun-14	13:00	17	28	22
30-Jun-14	26	30-Jun-14	12:48	15	24	23
Average (Range)	39 (26 – 63)	Average (Range)		41 (15 – 107)		

Table 4-6 Summary of 24-hour and 1-hour TSP Monitoring Results – AM9b

Date	24-hour TSP ($\mu\text{g}/\text{m}^3$)	1-hour TSP ($\mu\text{g}/\text{m}^3$)				
		Date	Start Time	1 st reading	2 nd reading	3 rd reading
6-Jun-14	47	6-Jun-14	9:49	48	152	42
12-Jun-14	21	12-Jun-14	10:28	112	90	96
18-Jun-14	34	18-Jun-14	10:37	36	33	48
24-Jun-14	24	24-Jun-14	10:34	48	47	55
30-Jun-14	26	30-Jun-14	14:28	27	31	30
Average (Range)	30 (21 – 47)	Average (Range)		60 (27 – 152)		

- 4.2.2 During the Reporting Period, there was one (1) case of power failure of the HVS for 24-hour TSP monitoring occurred at AM1a on 18 June 2014. The provision of power supply was rectified by the Contractor before the next monitoring event.
- 4.2.3 As shown in *Tables 4-1 to 4-6*, the 24-hour and 1-hour TSP monitoring results were below the Action/ Limit Level. No Notification of Exceedances (NOE) of air quality criteria or corrective action was therefore required.
- 4.2.4 The meteorological data during the impact monitoring days are summarized in *Appendix K*.

5 CONSTRUCTION NOISE MONITORING

5.1 GENERAL

5.1.1 In the Reporting Period, construction works under the project have been commenced in Contracts 2, 3 and 5 and noise monitoring was performed at 8 relevant designated locations as below:

- NM1 - Tsung Yuen Ha Village House No. 63;
- NM2 - Village House near Lin Ma Hang Road;
- NM5 - Village House, Loi Tung
- NM6 - Tai Tong Wu Village House 2
- NM7 - Po Kat Tsai Village
- NM8 - Village House, Tong Hang;
- NM9 - Village House, Kiu Tau Village; and
- NM10 - Nam Wa Po Village House No. 80

5.1.2 The noise monitoring schedule is presented in **Appendix H** and the monitoring results are summarized in the following sub-sections.

5.2 NOISE MONITORING RESULTS IN REPORTING MONTH

5.2.1 In the Reporting Period, a total of **40** event noise measurements were carried out at the designated locations. The sound level meter was set in 1m from the exterior of the building façade including noise monitoring locations NM1, NM2, NM5, NM6, NM7, NM8 and NM9. Therefore, no façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines. However, free-field status was performed at NM10. So, façade correction (+3 dB(A)) has added according to the requirement in this month. The noise monitoring results at the designated locations are summarized in **Table 5-1**. The detailed noise monitoring data are presented in **Appendix I** and the relevant graphical plots are shown in **Appendix J**.

Table 5-1 Summary of Construction Noise Monitoring Results

Construction Noise Level ($L_{eq,30min}$), dB(A)									
Date	NM1	NM2	Date	NM5	NM6	NM7	NM8	NM9	(*)NM10
3-Jun-14	57	61	6-Jun-14	56	59	71	61	57	63
9-Jun-14	53	60	12-Jun-14	56	63	62	61	65	64
14-Jun-14	54	63	18-Jun-14	64	61	65	58	64	66
20-Jun-14	52	63	24-Jun-14	63	63	59	59	70	68
26-Jun-14	53	59	30-Jun-14	63	63	65	63	58	66
Limit Level	75 dB(A)								

Remarks

(*) façade correction (+3 dB(A)) is added according to acoustical principles and EPD guidelines

5.2.2 As shown in **Table 5-1**, the noise level measured at the eight (8) designated monitoring locations were below 75dB(A). Furthermore, there was no noise complaints (Action Level exceedance) received by the RE, Contractor or CEDD in the Reporting Period. Therefore, no Action or Limit Level exceedance was triggered and no corrective action was required.

6 WATER QUALITY MONITORING

6.1 GENERAL

6.1.1 In the Reporting Period, construction works under the project has been commenced in Contracts 3 and 5 and water quality monitoring was performed at 5 relevant designated locations as below:

- WM1 – Contract 5 working site downstream at Kong Yiu Channel;
- WM1 – Control – Contract 5 working site upstream at Kong Yiu Channel;
- WM4 – Contract 3 working site Downstream of Ma Wat Channel
- WM4 – Control A - Contract 3 working site Kau Lung Hang Stream
- WM4 – Control B - Contract 3 working site Upstream of Ma Wat Channel

6.1.2 The water quality monitoring schedule is presented in *Appendix H*. The monitoring results are summarized in the following sub-sections.

6.2 RESULTS OF WATER QUALITY MONITORING

6.2.1 In the Reporting Period, a total of **13** sampling days were performed for water quality monitoring at Contracts 3 and 5. The key monitoring parameters including Dissolved Oxygen, Turbidity and Suspended Solids are summarized in *Tables 6-1 and 6-2*. Breaches of water quality monitoring criteria are shown in *Table 6-3*. Detailed monitoring database including in-situ measurements and laboratory analysis data are shown in *Appendix I* and the relevant graphical plot are shown in *Appendix J*.

Table 6-1 Summary of Water Quality Monitoring Results for Contract 3

Date	Dissolved Oxygen (mg/L)			Turbidity (NTU)			Suspended Solids (mg/L)		
	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB	WM4	WM4-CA	WM4-CB
3-Jun-14	7.54	7.37	6.52	11.9	5.5	13.1	10.0	2.5	7.0
5-Jun-14	7.65	6.52	7.03	16.0	5.8	14.0	16.0	4.0	8.0
7-Jun-14	6.64	6.34	5.90	26.0	7.1	17.1	23.0	5.5	15.5
9-Jun-14	7.33	7.60	6.37	16.5	5.3	25.4	15.0	5.5	28.5
12-Jun-14	5.69	7.08	3.18	12.7	3.8	11.1	16.0	5.0	11.5
14-Jun-14	7.18	7.73	6.63	10.2	3.4	8.7	10.0	3.0	8.5
16-Jun-14	8.13	7.73	5.43	26.3	4.1	8.6	10.0	3.0	8.5
18-Jun-14	5.66	6.25	3.11	89.5	4.5	11.8	28.0	2.0	10.5
20-Jun-14	6.66	7.72	5.15	22.9	4.4	18.7	34.5	2.0	10.0
24-Jun-14	7.05	7.47	6.61	66.6	37.2	65.1	49.5	19.5	48.5
26-Jun-14	6.98	7.90	6.51	22.0	8.9	18.3	14.0	4.5	10.5
28-Jun-14	7.42	6.80	6.19	11.4	7.5	6.5	8.5	6.0	8.5
30-Jun-14	6.79	7.13	5.71	33.8	11.6	21.3	23.0	10.5	14.5

Remark: bold and underlined indicated Limit Level exceedance.

Table 6-2 Summary of Water Quality Monitoring Results for Contract 5

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
3-Jun-14	8.01	6.74	18.4	13.9	11.5	3.5
5-Jun-14	7.49	7.36	17.8	15.0	13.5	5.0
7-Jun-14	6.87	6.20	34.8	17.8	34.0	7.5
9-Jun-14	7.35	6.73	29.0	16.9	33.0	7.0
12-Jun-14	7.45	7.61	24.8	16.3	51.5	7.0
14-Jun-14	6.35	7.27	27.7	16.8	26.0	5.5
16-Jun-14	7.14	7.31	68.7	16.6	90.5	7.0
18-Jun-14	6.76	7.86	58.4	16.8	81.0	7.5
20-Jun-14	6.38	6.95	37.8	16.3	34.5	5.0
24-Jun-14	6.82	6.45	950.5	795.5	617.5	603.0
26-Jun-14	6.04	5.54	27.6	19.1	18.0	8.0
28-Jun-14	6.63	6.41	26.6	34.8	22.5	29.5

Date	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)	
	WM1	WM1-Control	WM1	WM1-Control	WM1	WM1-Control
30-Jun-14	6.56	6.61	<i>532.0</i>	16.8	<i>225</i>	14

Remark:

- i. ***bold and underlined indicated Limit Level exceedance.***
ii. ***bold and italic indicated Action Level exceedance***

Table 6-3 Breaches of Water Quality Monitoring Criteria in Reporting Period

Location	Dissolved Oxygen (mg/L)		Turbidity (NTU)		Suspended Solids (mg/L)		Total Exceedance	
	Action	Limit	Action	Limit	Action	Limit	Action	Limit
WM1	0	0	1	2	0	3	1	5
WM4	0	0	0	1	0	0	0	1
No of Exceedance	0	0	1	3	0	3	1	6

6.2.2 In view of the monitoring results of Dissolved Oxygen (DO) at WM1 and WM4, all the measured results were higher than Action Level.

6.2.3 For turbidity and SS, one (1) and six (6) Action/ Limit Level exceedance was recorded at WM4 WM1 respectively. The Notification on Exceedances (NOEs) were issued to all relevant parties upon confirmation the results. The investigation for the cause of exceedance was completed and submitted to relevant parties except for the exceedance on 30 June 2014. The investigation results are summarized in below.

Investigation for Exceedance at WM4 on 18 June 2014

6.2.4 As indicated by Chun Wo, no construction works under the contract were carried out after construction site at Kiu Tai and the water quality pass through the construction site at Kiu Tai was clear. No abnormality at WM4 was observed during water sampling, the high turbidity level may due to colour in water which results of organic matters from decay of vegetation. It is considered that the exceedance at WM4 was not related to the works under the Project.

Investigation for Exceedances at WM1 on 16, 18 June 2014

6.2.5 According to the site information provided by SRJV, construction of Retaining Wall No. 1 and Filling Work at BCP area was conducted on 16 and 18 June 2014. All the construction activities were land-based and did not disturb the water environment.

6.2.6 During the course of water sampling, no water discharge and muddy water was found at WM1 and at Kong Yiu Channel. However, a large quantity of fish, which were flushed upstream after heavy rainfall a week before, was observed in the stream course. The fish stirred up the sediment from the river bed which increased the turbidity and suspended solids levels at the stream course. Thus, it was concluded that the exceedances were not related to works under the Project.

Investigation for Exceedances at WM1 on 30 June 2014

6.2.7 Notification of exceedance including turbidity and SS was submitted to relevant parties upon laboratory results received on 9 July 2014. Investigation result for 30 June 2014 is underway and it will be reported next month.

7 WASTE MANAGEMENT

7.1 GENERAL WASTE MANAGEMENT

7.1.1 Waste management was carried out by an on-site Environmental Officer or an Environmental Supervisor from time to time.

7.2 RECORDS OF WASTE QUANTITIES

7.2.1 All types of waste arising from the construction work are classified into the following:

- Construction & Demolition (C&D) Material;
- Chemical Waste;
- General Refuse; and
- Excavated Soil.

7.2.2 The quantities of waste for disposal in this Reporting Period are summarized in *Tables 7-1* and *7-2* and the Monthly Summary Waste Flow Table is shown in *Appendix L*. Whenever possible, materials were reused on-site as far as practicable.

Table 7-1 Summary of Quantities of Inert C&D Materials for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
C&D Materials (Inert) (in '000m ³)	0	--	2.215	--	0	--	2.215
Reused in this Project (Inert) (in '000 m ³)	0.0348	--	0.675	--	0	--	0.7098
Reused in other Projects (Inert) (in '000 m ³)	22.1289	C5	0	--	0	--	22.1289
Disposal as Public Fill (Inert) (in '000 m ³)	3.9183	Tuen Mun 38	1.540	Tuen Mun 38	0	--	5.4583

Table 7-2 Summary of Quantities of C&D Wastes for the Project

Type of Waste	Contract 2		Contract 3		Contract 5		Total Quantity
	Quantity	Disposal Location	Quantity	Disposal Location	Quantity	Disposal Location	
Recycled Metal (in '000m ³)	0	-	0	-	0	--	0
Recycled Paper / Cardboard Packing (in '000m ³)	0	-	0	-	0	--	0
Recycled Plastic (in '000m ³)	0	-	0	-	0	--	0
Chemical Wastes (in '000m ³)	0	-	0.001	Licensed collector	0	--	0.001
General Refuses (in '000m ³)	1.1851	NENT	0.180	NENT	0	--	1.3651

8 SITE INSPECTION

8.1 REQUIREMENTS

8.1.1 According to the approved EM&A Manual, the environmental site inspection shall be formulation by ET Leader. Weekly environmental site inspections should carry out to confirm the environmental performance.

8.2 FINDINGS / DEFICIENCIES DURING THE REPORTING MONTH

The Contract 2

8.2.1 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **6, 13, 20 and 25 June 2014**. No non-compliance was noted.

8.2.2 The findings / deficiencies of **Contract 2** that observed during the weekly site inspection are listed in **Table 8-1**.

Table 8-1 Site Observations for Contract 2

Date	Findings / Deficiencies	Follow-Up Status
6 June 2014	<ul style="list-style-type: none"> The Contractor was reminded to improve and maintain the mitigation measures to prevent surface runoff and untreated waste water discharge from the site area at North Portal. Dry haul road was observed, water spraying should be applied frequently to minimize dust nuisance at North Portal. 	<ul style="list-style-type: none"> The bassin have been well covered with impervious sheet maintained by sandbags to prevent surface runoff and untreated waste water discharge from the site area. A water lorry has been provided for water spraying use to minimize dust emission.
13 June 2014	<ul style="list-style-type: none"> Tree protection zone was not installed well near the site entrance at North Portal. The Contractor was requested to provide proper protection area for retaining tree on site to prevent damage. Dusty haul road was observed at North Portal. The Contractor was requested to provide mitigation to minimize dust generation. Minor stagnant water and debris on site was observed at North Portal, the Contractor was reminded to remove to prevent mosquito breeding. Sand and mud was observed at the public road near the site area at South Portal. The Contractor was reminded to clean and maintain the public road near the site area clean and tidy. Surface runoff direct discharge from site was observed at South Portal. The Contractor was requested to provide treatment 	<ul style="list-style-type: none"> All tree fencing have been repaired on site to prevent any damage to the protected trees. More frequent water lorries have been provided to keep the haul road wet and avoid dust generation. Stagnant water has been removed by workers. The public road nearby the site area has been cleaned and will be maintained free of sand and mud. Sandbags and desilt tank has been provided to treat the water on site before discharge.

Date	Findings / Deficiencies	Follow-Up Status
	facility to treat the site water before discharge.	
20 June 2014	<ul style="list-style-type: none"> • The Contractor was reminded to provide mitigation measures to reduce the surface runoff discharge to public area when raining at North Portal. • The Contractor was reminded to provide sedimentation tank for temporary waste water treatment at South Portal. 	<ul style="list-style-type: none"> • Additional sand bags have been placed nearby the basin to minimize the surface runoff. • According to the Contractor, works have been finished at the east part of the construction site and the implementation of a sedimentation tank is not needed. Additional sand bags have been placed along the U channel to protect it and to avoid any muddy water discharge.
25 June 2014	<ul style="list-style-type: none"> • Free-standing chemical containers without drip trays were observed at North Portal. The Contractor was reminded to provide drip trays for all chemical containers. • Exposed slope surfaces were observed at North Portal. The Contractor was reminded to cover exposed slopes with tarpaulin sheets to prevent surface runoff. • Site surface discharge from the construction site into public drains was observed at North Portal. The Contractor was reminded to provide proper mitigation measures to prevent muddy water discharge into public drains. • Site surface discharge from the construction site into public drains was observed at South Portal. The Contractor was reminded to provide proper mitigation measures to prevent muddy water discharge into public drainage. 	<ul style="list-style-type: none"> • The chemical containers have been removed from site. • Surface runoff control should be improved in the site during rainstorm. (on-going) • No turbid water discharge from site was observed, but the Contractor was still reminded to improve the runoff control to prevent any muddy water discharge from site during rainstorm. • The reminder has been noted.

The Contract 3

8.2.3 In the Reporting Period, joint site inspection for Contract 3 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **3, 9, 18, 23 and 30 June 2014**. No non-compliance was noted.

8.2.4 The findings / deficiencies of **Contract 3** that observed during the weekly site inspection are listed in **Table 8-2**.

Table 8-2 Site Observations for Contract 3

Date	Findings / Deficiencies	Follow-Up Status
------	-------------------------	------------------

Date	Findings / Deficiencies	Follow-Up Status
3 June 2014	<ul style="list-style-type: none"> Opened stockpiles should be covered with impervious sheet. (SA02) Proper label should be provided for the chemical waste storage contains. (SA04) Chemical drums should be placed on drip tray. (SA11C) 	<ul style="list-style-type: none"> The opened stockpiles was well-covered with tarpaulin sheet. Proper label has been provided for the chemical waste. Chemical drums were removed.
9 June 2014	<ul style="list-style-type: none"> The Contractor was reminded to clean the stagnant water stored at top of water safety barriers at SA4. 	<ul style="list-style-type: none"> The stagnant water was removed.
18 June 2014	<ul style="list-style-type: none"> The Contractor was reminded to check all plants in the construction site regularly and ensure no smoke emit from the plants. The Contractor was reminded to check all plants in the construction site regularly and ensure no smoke emit from the plants. 	<ul style="list-style-type: none"> No smoke was observed in this inspection. The reminder has been noted.
23 June 2014	<ul style="list-style-type: none"> The Contractor was reminded to ensure no leakage from drip tray in the construction site. The Contractor was reminded to improve the waste water treatment facility and ensure no improper discharge at SA4. The Contractor was reminded to clean the stagnant water within the construction site after raining. 	<ul style="list-style-type: none"> The drip tray was re-plugged to prevent leakage. The sedimentation tank was cleaned and sand bund was provided to prevent improper discharge. The muddy stagnant water was removed. The Contractor was reminded to clean the stagnant water regularly.
30 June 2014	<ul style="list-style-type: none"> The Contractor should clean the loose soil at SA4 Dark smoke was emitted from a machine (soil nailing work), the Contractor was reminded to check if maintenance is required. 	<ul style="list-style-type: none"> Loose soil was cleaned. The machine was removed.

8.2.5 Moreover, the general housekeeping such as tidiness of weekly and cleanliness of daily should be maintained in accordance with the PS requirements.

The Contract 5

8.2.6 In the Reporting Period, joint site inspection for Contract 5 to evaluate the site environmental performance has been carried out by the RE, IEC, ET and the Contractor on **5, 12, 19 and 26 June 2014**. No non-compliance was noted.

8.2.7 The findings / deficiencies of **Contract 5** that observed during the weekly site inspection are listed in **Table 8-3**.

Table 8-3 Site Observations for Contract 5

Date	Findings / Deficiencies	Follow-Up Status
29 May 2014	<ul style="list-style-type: none"> At the site exit of LMH site office, the Contractor was reminded to tag the trees to indicate their condition. 	<ul style="list-style-type: none"> The tree is to be removed according to information provided by the Contractor.
5 June 2014	<ul style="list-style-type: none"> The site boundary should be properly fenced to provide clear identification to the public. Public access near LMH works area should be kept and maintained clean and out of sand and mud. Stagnant water in drip tray at the chemical waste storage was observed, the Contractor was reminded to drain away the stagnant water. At the pipe jacking works area, cement bags should be covered with impervious sheet. 	<ul style="list-style-type: none"> Site boundary has been provided and fenced with coloured flags The Contractor has provided cleaning on a regular basis to maintain the public area/access clean. Stagant water was drained away. Tarpaulin sheet has been provided for the cement bags.
12 June 2014	<ul style="list-style-type: none"> To enhance vehicle body and wheels washing at exit in LMH site office, the Contractor was reminded to provide notification board at the exit. Scattered general refuse was observed in working areas, the Contractor was reminded to provide rubbish bag on site. 	<ul style="list-style-type: none"> A notification board has been provided at the exit. Rubbish bags have been provided in working areas to maintain site cleanliness.
19 June 2014	<ul style="list-style-type: none"> Discharge pipe was observed in the channel near LMH site office works area, immediate mitigation measure was provided to prevent direct discharge. The Contractor was reminded to provide and maintain the mitigation measure. At Location BCP, the Contractor was reminded to clean the wheel washing bay regularly to maintain its efficiency. 	<ul style="list-style-type: none"> No waste water was discharged into the channel and direct discharge was prevented. The reminder is noted.
26 June 2014	<ul style="list-style-type: none"> All C&D waste kept outside shall be removed for mosquito control. (on-going) 	<ul style="list-style-type: none"> All C&D waste were removed to maintain site cleanliness and to prevent mosquito breeding.

8.2.8 Moreover, the general housekeeping such as tidiness of weekly and cleanliness of daily should be maintained in accordance with the PS requirements. Addition, regular basis cleaning the wheel washing bay is reminded. Furthermore, works at Bridge J Area, tree protected fences should be provided to protect all retained tree. Moreover, the Contractor was reminded setting up storage area as for all chemical waste dispose on site.

Other Contracts

8.2.9 Since the construction works at the Contract 4 and Contract 6 have not yet been commenced, no site inspection is performed for these Contracts.

9 ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 ENVIRONMENTAL COMPLAINT, SUMMONS AND PROSECUTION

9.1.1 In the Reporting Period, no environmental summons and prosecution under the EM&A Programme was lodged for Contracts 2, 3 and 5.

9.1.2 Two environmental complaints were lodged under the Project which related to Contracts 2 and 3 and the details are summarized in the below sub-sections.

Complaint for Contract 2

9.1.3 A complaint was received via Contract 2 Hotline at around 17:00 on 27 June 2014 regarding muddy water discharge to Ng Tung River.

9.1.4 Massive scale of exposed slope surface at North Portal was observed during routine site inspection by the ET on 20 and 25 June 2014. The ET has reminded DHK to provide proper mitigation measures such as construction of temporary drainage to collect the runoff and treat the collected water with sedimentation facilities before discharge off site.

9.1.5 DSD and ER have carried out site inspection on 2 July 2014 and DHK will take remedial actions to prevent similar incident happen again. The remedial action includes:-

- Temporary drainage channel to be constructed along site hauling to collect surface runoff.
- A sump pit will be constructed to temporarily hold runoff from nearby temporary drainage.
- WetSep wastewater treatment system will be established by end of July near the sump pit to treat the collected runoff before discharge.

Complaint for Contract 3

9.1.6 A public complaint was received by via 1823 about the Contractor (Chun Wo) generated large amount of dust and debris at Tai Wo Service Road East. Water spray has been applied onto the road but excessive cleansing water was found accumulated on the public road which made the public road looks dirty when vehicles passed by.

9.1.7 Water spraying is one of air pollution abatement measures as required under the Contract. The Contractor has cleared accumulated water after water spraying.

9.1.8 Upon receipt of the complaint, preliminary investigation was conducted by the ET on 30 June 2014. It was observed that water spraying was applied regularly at the exit of Tai Wo Service Road East (Gate SA12B, SA13 and S14) and no debris was found on Tai Wo Service Road East.

9.1.9 Another site inspection was carried out on 7 July 2014 to follow up the action to be undertaken regarding the complaint at Tai Wo Service Road East. Chun Wo has provided proper measures as following:-

- Wheel washing facilities have been provided at gates along Tai Wo Service Road East and necessary man powers were deployed for wheel washing thoroughly;
- No muddy water accumulated on public roads.

9.1.10 The statistical summary table of environmental complaint is presented in *Tables 9-1, 9-2 and 9-3*.

Table 9-1 Statistical Summary of Environmental Complaints

Reporting Period	Contract No	Environmental Complaint Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 May 2014	Contract 2	0	1	(1) Water Quality
06 Nov 2013 – 31 May 2014	Contract 3	0	1	(1) Construction Dust
16 Aug 2013 – 31 May 2014	Contract 5	0	1	(1) Construction Dust
1 – 30 June 2014	Contract 2	1	2	(2) Water Quality
	Contract 3	1	2	(1) Construction Dust (1) Water quality
	Contract 5	0	1	(1) Construction Dust

Table 9-2 Statistical Summary of Environmental Summons

Reporting Period	Contract No	Environmental Summons Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 May 2014	Contract 2	0	0	NA
06 Nov 2013 – 31 May 2014	Contract 3	0	0	NA
16 Aug 2013 – 31 May 2014	Contract 5	0	0	NA
1 – 30 June 2014	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA

Table 9-3 Statistical Summary of Environmental Prosecution

Reporting Period	Contract No	Environmental Prosecution Statistics		
		Frequency	Cumulative	Complaint Nature
19 May 2014 – 31 May 2014	Contract 2	0	0	NA
06 Nov 2013 – 31 May 2014	Contract 3	0	0	NA
16 Aug 2013 – 31 May 2014	Contract 5	0	0	NA
1 – 30 June 2014	Contract 2	0	0	NA
	Contract 3	0	0	NA
	Contract 5	0	0	NA

The Other Contracts

- 9.1.11 Since the construction works at the Contract 4 and Contract 6 have not yet commenced, no environmental complaint, summons and prosecution under the EM&A Programme are registered in the Reporting Period.

10 IMPLEMENTATION STATUS OF MITIGATION MEASURES

10.1 GENERAL REQUIREMENTS

10.1.1 The environmental mitigation measures that recommended in the Implementation Schedule for Environmental Mitigation Measures (ISEMM) in the approved EM&A Manual covered the issues of dust, noise, water and waste and they are summarized presented in *Appendix M*.

10.1.2 All contracts under the Project shall be implementing the required environmental mitigation measures according to the approved EM&A Manual as subject to the site condition. Environmental mitigation measures generally implemented by Contracts 3 and 5 in this Reporting Period are summarized in *Table 10-1*.

Table 10-1 Environmental Mitigation Measures

Issues	Environmental Mitigation Measures
Water Quality	<ul style="list-style-type: none"> Wastewater to be treated by the filtration systems i.e. sedimentation tank or AquaSed before to discharge.
Air Quality	<ul style="list-style-type: none"> Maintain damp / wet surface on access road Keep slow speed in the sites All vehicles must use wheel washing facility before off site Sprayed water during breaking works A cleaning truck was regularly performed on the public road to prevent fugitive dust emission
Noise	<ul style="list-style-type: none"> Restrain operation time of plants from 07:00 to 19:00 on any working day except for Public Holiday and Sunday. Keep good maintenance of plants Place noisy plants away from residence or school Provide noise barriers or hoarding to enclose the noisy plants or works Shut down the plants when not in used.
Waste and Chemical Management	<ul style="list-style-type: none"> On-site sorting prior to disposal Follow requirements and procedures of the “Trip-ticket System” Predict required quantity of concrete accurately Collect the unused fresh concrete at designated locations in the sites for subsequent disposal
General	<ul style="list-style-type: none"> The site was generally kept tidy and clean.

10.2 TENTATIVE CONSTRUCTION ACTIVITIES IN THE COMING MONTH

10.2.1 Construction activities as undertaken in the coming month for the Project lists below:

Contract 2

- Project wide – Asbestos removal, minor structure demolition and removal of boulders
- Project wide – Site installation
- Mid Vent Portal – Slope stabilization work
- Mid Vent Portal – Site formation work
- Mid Vent Portal – Tunnel excavation
- Mid Vent Portal – Top heading canopies
- North Portal – Site formation and slope stabilization works
- North Portal – Site investigation
- North Portal – Tree transplantation and remaining tree felling work
- South Portal – Temporary bridge foundation works
- South Portal – Site investigation
- South Portal – Tree transplantation and remaining tree felling works

Contract 3

- Cable detection and trial trenches
- Pre-drilling works and piling works
- Tree felling and transplanting works

- Pile cap works
- Waterworks
- Slope upgrading works
- Noise barrier footing
- Laying of concrete pipe works
- Bored pile and bored pile wall construction
- Pier Construction
- Piling works for Bridge E
- Site formation
- Demolition
- Diversion of DN600 & DN1400
- Mini pile construction
- Installation of DN1200 Drainage Pipe by Jacking Method across Fanling Highways

Contract 5

- Construction of retaining wall No.1
- Construction of retaining wall No. 2a & 2b
- Construction of soil cement slope along BCPD
- Formation works at BCP Area
- Piling works at footbridge
- Construction of Western pedestrian subway at LMH
- Pipe jacking for CLP across Kong Yuen River (pit no. 2)
- Transplantation, Pruning/felling of existing tree
- Drainage works at proposed and existing LMH Road
- Formation Works at BCP Area
- Construction of Depressed Road at BCP3
- Filing Works for ArcHD permanent office
- Construction of substructure and superstructure of Bridge J
- Water works at proposed and existing LMH Road
- Remaining works at RS1 & RS3
- Construction of footbridge and staircase at RS4
- Construction of Eastern pedestrian subway and pump room at LMH.

10.3 KEY ISSUES FOR THE COMING MONTH

- 10.3.1 Key issues to be considered in the coming month for Contracts 2, 3 and 5 include:
- Implementation of control measures for rainstorm;
 - Regular clearance of stagnant water during wet season;
 - Implementation of dust suppression measures at all times;
 - Potential wastewater quality impact due to surface runoff;
 - Potential fugitive dust quality impact due from the dry/loose/exposure soil surface/dusty material;
 - Disposal of empty engine oil containers within site area;
 - Ensure dust suppression measures are implemented properly;
 - Sediment catch-pits and silt removal facilities should be regularly maintained;
 - Management of chemical wastes;
 - Discharge of site effluent to the nearby wetland, stockpiling or disposal of materials, and any dredging or construction area at this area are prohibited;
 - Follow-up of improvement on general waste management issues; and
 - Implementation of construction noise preventative control measures
- 10.3.2 For other Contracts, no environmental issue is considered as these contracts have yet to commence.

11 CONCLUSIONS AND RECOMMENDATIONS

11.1 CONCLUSIONS

- 11.1.1 This is **11th** monthly EM&A report presenting the monitoring results and inspection findings for the Reporting Period from **1 to 30 June 2014**.
- 11.1.2 No 24-hour or 1-hour TSP monitoring results that triggered the Action or Limit Levels were recorded. No NOEs or the associated corrective actions were therefore issued.
- 11.1.3 No noise complaint (which is an Action Level exceedance) was received and no construction noise measurement results that exceeded the Limit Level were recorded in the Reporting Period. No NOEs or the associated corrective actions were therefore issued.
- 11.1.4 For water quality monitoring, a total seven (7) Action/ Limit Level exceedances in parameters of turbidity and SS were recorded. The Notification on Exceedances (NOEs) was issued to all relevant parties. Investigation findings concluded that the exceedances detected on 16 June 2014 and 18 June 2014, were not due to the Project works. Furthermore, turbidity and SS exceedance recorded at W1 on 30 June 2014 is underway as the laboratory result was received on 9 July 2014. The investigation findings will be reported in next Reporting Month.
- 11.1.5 No notification of summons or successful prosecution under the EM&A Programme of the Liantang/Heung Yuen Wai Boundary Control Point and Associated Works was received in the reporting period for Contract 2, 3 and 5.
- 11.1.6 In this Reporting Period, two environmental complaints were lodged under the Project which related to Contracts 2 and 3.
- 11.1.7 During the Reporting Period, four (4), five (5) and four (4) events of joint site inspection by the RE, IEC, ET and Main-contractor were carried out for Contracts 2, 3 and 5 respectively in accordance with the EM&A Manual stipulation. No non-compliance observed during the site inspection. The environmental performance of the Project of Contracts 3 and 5 was therefore considered as satisfactory.

11.2 RECOMMENDATIONS

- 11.2.1 During wet season, muddy water or other water pollutants from site surface runoff into Kong Yiu Channel and Ma Wat Channel will be key environment issue. Water quality mitigation measures to prevent surface runoff into nearby water bodies should be fully implemented.
- 11.2.2 Special attention should also be paid on the potential construction dust impact since most of the construction sites are adjacent to villages. The Contractor should fully implement the construction dust mitigation measures properly.
- 11.2.3 Construction noise should be a key environmental impact during the works. The noise mitigation measures such as use of quiet plants or temporary noise barrier installation at the construction noise predominate area should be implemented as accordance with the EM&A requirement.
- 11.2.4 Furthermore, daily cleaning and weekly tidiness shall be properly performed and maintained. In addition, mosquito control should be kept to prevent mosquito breeding on site.


Appendix A

Layout plan of the Project



Appendix B

Organization Chart

Project Organization Structure



Structure Within Dragages (HK) Limited



Environmental Management Organization for Contract 2 - (CV/2012/08)

Contact Details of Key Personnel for Contract 2 - CV/2012/08

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Gregory Lo	2659 8810	2685 1155
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
DHK	Project Director	Daniel Altier	2171 3004	2171 3299
DHK	Deputy Project Manager	Raymond Cheng / Pierre Pascual	2171 3004	2171 3299
DHK	QSE Manager	Roger Lee	6293 8726	2171 3299
DHK	Environmental Manager (Environmental Officer)	Simon Wong	9281 4346	2171 3299
DHK	QSE Officer (Environmental)	Sophie Baycheuer	6321 5001	2171 3299
DHK	QSE Officer (Environmental)	Tony Tsoi	6028 5623	2171 3299
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

DHK(Main Contractor) –Dragages Hong Kong Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization for Contract 3 - CV/2012/09

Contact Details of Key Personnel for Contract 3 - CV/2012/09

Organization	Project Role	Name of Key Staff	Tel No	Fax No.
AECOM	Engineer's Representative	Alan Lee	2472 0212	2472 0132
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
Chun Wo	Project Director	Clement Kwok	3758 8735	2638 7077
Chun Wo	Project Manager	Ken Ko	2638 6136	2638 7077
Chun Wo	Site Agent	Daniel Ho	2638 6144	2638 7077
Chun Wo	Environmental Officer	Sam Lam/ Victor Huang	2638 6115	2638 7077
Chun Wo	Environmental Supervisor	Wong Kit	2638 6125	2638 7077
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:


CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

Chun Wo (Main Contractor) – Chun Wo Construction Ltd.

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting



Environmental Management Organization – CV/2013/03

Contact Details of Key Personnel for Contract 5 - CV/2013/03

Organization	Project Role	Name of Key Staff	Tel No.	Fax No.
AECOM	Engineer's Representative	Simon Leung	2674 2273	3922 9797
SMEC	Independent Environmental Checker	Antony Wong	3995 8120	3995 8101
SRJV	Project Director	PY Cheng	9023 4821	2403 1162
SRJV	Contract Manager	Raymond Yu	9041 1620	2403 1162
SRJV	Project Manager	Aaron Mak	9464 7095	2403 1162
SRJV	Site Agent	Edwin Au	9208 7329	2403 1162
SRJV	Environmental Officer	Chan Ng jhon-keibi / Kenny Chan	6090 0183	2403 1162
SRJV	Environmental Supervisor	Chris Wong	6387 4683	2403 1162
AUES	Environmental Team Leader	T. W. Tam	2959 6059	2959 6079
AUES	Environmental Consultant	Nicola Hon	2959 6059	2959 6079
AUES	Environmental Consultant	Ben Tam	2959 6059	2959 6079

Legend:

CEDD (Employer) – Civil Engineering and Development Department

AECOM (Engineer) – AECOM Asia Co. Ltd.

SRJV (Main Contractor) – Sang Hing Civil – Richwell Machinery JV

SMEC (IEC) – SMEC Asia Limited

AUES (ET) – Action-United Environmental Services & Consulting

Appendix C

Master Construction Programme

Contract 2

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
Total		13-Dec-13	18-May-15			
LT/ HW Initial Works Programme - Revision B_20-JUN-2014		13-Dec-13	18-May-15			
2 General		13-Dec-13	18-May-15			
Submission under PS		13-Dec-13	18-Mar-14			
A24840d	Mobilization for Survey	28-Jan-14	06-Feb-14			
A24840f	Engineer Agree Master Controls	14-Feb-14	06-Mar-14			
A24840g	Carryout Initial Survey	07-Mar-14	18-Mar-14			
A24840h	Submit Initial Survey Record (within 3 Mths fr.LOA)		18-Mar-14			
A24850	Contract of 3 Technician Apprentice & 2 Civil Engineering Graduates	13-Dec-13	14-Mar-14			
Programme		19-Jan-14	30-May-14			
Detailed Works Programme		19-Jan-14	30-May-14			
A24050	*Detailed Initial Works Programme	19-Jan-14	19-Mar-14			
A24060	Engineer's Approval of Initial Works Programme	20-Mar-14	18-Apr-14			
A24065	Engineer's Comment for Detailed Initial Works Programme	19-Apr-14	09-May-14			
A24070	Further Information for Detailed Initial Works Programme (if necessary)	10-May-14	30-May-14			
Ground Investigation		13-Mar-14	13-Nov-14			
GI Works		13-Mar-14	13-Nov-14			
DSN018605	GI Field Work For 80No. BHs	13-Mar-14	13-Nov-14			
Archeological Survey Submission		05-Nov-14	18-May-15			
Archeological Survey & Submission		05-Nov-14	18-May-15			
N21565	Archeological Survey (Watching Brief) for South Vent Bldg. Area	05-Nov-14	18-May-15			
Condition Survey		12-Feb-14	05-Jul-14			
A25250	Carryout Condition Survey & Submit Survey Record	12-Feb-14	05-Jul-14			
Interface Management Plan		13-Dec-13	10-Feb-14			
A24350	Interface Management Plan	13-Dec-13	10-Feb-14			
Project Design Plan		16-Dec-13	15-Jan-14			
SC01790	Project Design Plan	16-Dec-13	15-Jan-14			
Security System		20-Dec-13	02-Jan-14			
A24340	Propose Security System	20-Dec-13	02-Jan-14			
Geotechnical Interpretative Report 1st Revision		12-Apr-14	12-Jun-14			
DDA Submission		12-Apr-14	12-Jun-14			
GIR2021950	Comments Received		12-Apr-14			
GIR2021960	Designer to Reply RIC + Update Submission	14-Apr-14	13-May-14			
GIR2021970	Submit Updated DDA to ER/ICE/IPs	14-May-14				
GIR2021980	ICE Approval & Issue Check Cert	14-May-14	27-May-14			
GIR2021990	Submit ICE Check Cert to ER	28-May-14	04-Jun-14			
GIR2022000	IPs Review	14-May-14	10-Jun-14			
GIR2022010	IPs No Objection Received		10-Jun-14			
GIR2022050	ER Review	16-May-14	12-Jun-14			
GIR2022060	ER Approval with Condition Received		12-Jun-14			
3 South Portal Area		20-Dec-13	18-May-15			
3.0 South Portal Site Possession		20-Apr-14	20-Apr-14			
A2470	LS2 (near South Vent, Demolition & Noise Barrier)	20-Apr-14				
3.1 South Portal Subcontract & Procurement		18-Feb-14	20-Jun-14			
South Portal: Temporary Bridge		18-Mar-14	20-Jun-14			
A01025	Liaise with MTR	01-Apr-14	15-Apr-14			
A01030	Mobilization for Temp. Bridge Piling works	25-Apr-14	10-May-14			
A01100	Award Subcontract for Temp. Bridge Structural Steelworks	18-Mar-14	31-Mar-14			
A01110	Procurement for Temp. Bridge Structural Steelworks	16-Apr-14	20-Jun-14			
South Portal: Site Clearance & Hoarding		18-Feb-14	03-Mar-14			
A2445	Award Subcontract for Site Clearance & Hoarding (Sth. Vent)	18-Feb-14	03-Mar-14			
3.2 South Portal Design Submission		17-Feb-14	20-Oct-14			
South Portal: Temp. Bridge at LS1		19-Mar-14	15-Apr-14			
DDA Submission		19-Mar-14	15-Apr-14			
DSN01460	IPs No Objection Received		07-Apr-14			
DSN01500	ER Review	19-Mar-14	15-Apr-14			
DSN01510	ER Approval with Condition Received		15-Apr-14			
South Portal: South Portal Site Formation		17-Feb-14	30-Jul-14			
DDA Submission		17-Feb-14	30-Jul-14			
DSN019800	Preparation of DDA Submission	17-Feb-14	17-Mar-14			
DSN019810	Review & Comment by DHK	18-Mar-14	08-Apr-14			

Carryout Condition Survey & Submit Survey Record

Received

Procurement for Temp. Bridge Structural Steelworks

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
DSN019820	Designer prepare DDA	09-Apr-14	25-Apr-14			
DSN019830	Formal Submission of DDA to ICE/IPs		25-Apr-14			
DSN019840	Advanced Submission to ER		25-Apr-14			
DSN019850	IPs/ER's Advance Comments/ICE Comments	26-Apr-14	30-May-14			
DSN019860	Comments Received		30-May-14			
DSN019870	Designer to Reply RIC + Update Submission	31-May-14	25-Jun-14	Designer to Reply RIC + Update Submission		
DSN019880	Submit Updated DDA to ER/ICE/IPs	26-Jun-14		Submit Updated DDA to ER/ICE/IPs		
DSN019890	ICE Approval & Issue Check Cert	26-Jun-14	10-Jul-14	ICE Approval & Issue Check Cert		
DSN019910	IPs Review	26-Jun-14	23-Jul-14	IPs Review		
DSN019930	ER forward DDA to GEO (w/o ICE Cert.)	26-Jun-14	28-Jun-14	ER forward DDA to GEO (w/o ICE Cert.)		
DSN019940	GEO Review	29-Jun-14	26-Jul-14	GEO Review		
DSN019960	ER Review	03-Jul-14	30-Jul-14	ER Review		
South Portal: Temp Support For Retaining Wall						
DDA Submission						
DSN03140	Preparation of DDA Submission for Temp Support (Sth. Portal) Retaining Wall	01-Mar-14	07-Aug-14			
DSN03150	Review & Comment by DHK	29-Mar-14	23-Apr-14			
DSN03160	Designer prepare DDA	24-Apr-14	12-May-14			
DSN03170	Formal Submission of DDA to ICE/IPs		12-May-14			
DSN03180	Advanced Submission to ER		12-May-14			
DSN03190	IPs/ER's Advance Comments/ICE Comments	13-May-14	14-Jun-14	Comments/ICE Comments		
DSN03200	Comments Received		14-Jun-14			
DSN03210	Designer to Reply RIC + Update Submission	16-Jun-14	10-Jul-14	Designer to Reply RIC + Update Submission		
DSN03220	Submit Updated DDA to ER/ICE/IPs	11-Jul-14		Submit Updated DDA to ER/ICE/IPs		
DSN03230	ICE Approval & Issue Check Cert	11-Jul-14	24-Jul-14	ICE Approval & Issue Check Cert		
DSN03250	IPs Review	11-Jul-14	07-Aug-14	IPs Review		
DSN03270	ER forward DDA to GEO (w/o ICE Cert.)	11-Jul-14	13-Jul-14	ER forward DDA to GEO (w/o ICE Cert.)		
South Portal: Permanent Retaining Wall						
DDA Submission						
DSN019440	Preparation of DDA Submission for Retaining Wall (Sth. Portal)	30-Jun-14	26-Sep-14	Preparation of DDA Submission for Retaining Wall (Sth. Portal)		
DSN019450	Review & Comment by DHK	29-Jul-14	11-Aug-14			
DSN019460	Designer prepare DDA	12-Aug-14	23-Aug-14			
DSN019470	Formal Submission of DDA to ICE/IPs		23-Aug-14			
DSN019480	Advanced Submission to ER		23-Aug-14			
DSN019490	IPs/ER's Advance Comments/ICE Comments	25-Aug-14	26-Sep-14			
South Portal: Ventilation Buildings - Foundation Design						
AIP Submission						
DSN07640	Preparation of AIP Submission for Foundation Design (Sth. Vent. Bldg.)	10-Apr-14	16-Aug-14			
DSN07650	Review & Comment by DHK	28-Apr-14	13-May-14			
DSN07660	Designer Prepare AIP	14-May-14	19-May-14			
DSN07670	Formal Submission of AIP to ICE/IPs (except GEO)		19-May-14			
DSN07680	Advanced Submission of AIP to ER		19-May-14			
DSN07690	Review & Comment by ER/ICE/IPs	20-May-14	21-Jun-14	Review & Comment by ER/ICE/IPs		
DSN07700	Advance Comments from ER/Comments from ICE/IPs Received		21-Jun-14	Advance Comments from ER/Comments from ICE/IPs Received		
DSN07710	Designer to Prepare RIC & Updated AIP	23-Jun-14	14-Jul-14	Designer to Prepare RIC & Updated AIP		
DSN07720	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		14-Jul-14	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		
DSN07730	Reply to IPs Comments in RTC		14-Jul-14	Reply to IPs Comments in RTC		
DSN07740	ICE Approval & Issue of Design Check Cert.	15-Jul-14	04-Aug-14	ICE Approval & Issue of Design Check Cert.		
DSN07750	Check Cert to ER, ER Forwards to GEO		04-Aug-14	Check Cert to ER, ER Forwards to GEO		
DSN07760	No Objection or Further Minor Comments from IPs Received		04-Aug-14	No Objection or Further Minor Comments from IPs Received		
DSN07800	ER Review (35 Days)	20-Jul-14	16-Aug-14	ER Review (35 Days)		
DDA Submission						
DSN07820	Preparation of DDA Submission for Foundation Design (Sth. Vent. Bldg.)	10-Jul-14	30-Jul-14	Preparation of DDA Submission for Foundation Design (Sth. Vent. Bldg.)		
DSN07830	Review & Comment by DHK	31-Jul-14	03-Sep-14			
South Portal: Temp CLP Room						
AIP Submission						
SCLP207640	Preparation & Approval For CLP Room	18-Feb-14	27-Jun-14	Preparation & Approval For CLP Room		
SCLP207810	ER Approval with Condition Received		27-Jun-14	ER Approval with Condition Received		
DDA Submission						
SCLP207820	Preparation of DDA Submission for South Portal Temp CLP Room	28-Jun-14	26-Aug-14	Preparation of DDA Submission for South Portal Temp CLP Room		
SCLP207830	Review & Comment by DHK	21-Jul-14	09-Aug-14			
SCLP207840	Designer prepare DDA	11-Aug-14	26-Aug-14			
South Portal: Temp Works For Mined Tunnelling						
DDA Submission						
DSN010510	Preparation of DDA Submission	29-Mar-14	02-Aug-14			
DSN010520	Review & Comment by DHK	02-May-14	21-May-14			
DSN010530	Designer prepare DDA	22-May-14	05-Jun-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
DSN010540	Formal Submission of DDA to ICE/IPs		05-Jun-14			
DSN010550	Advanced Submission to ER		05-Jun-14			
DSN010560	IPs/ER's Advance Comments/ICE Comments	06-Jun-14	09-Jul-14	IPs/ER's Advance Comments/ICE Comments		
DSN010570	Comments Received		09-Jul-14	Comments Received		
DSN010580	Designer to Reply RIC + Update Submission	10-Jul-14	02-Aug-14	Designer to Reply RIC + Update Submission		
South Portal: Temp Works For D&B Tunnelling						
DDA Submission						
DSN010150	Preparation of DDA Submission	23-Jul-14	26-Sep-14	Preparation of DDA Submission		
DSN010160	Review & Comment by DHK	23-Jul-14	19-Aug-14	Review & Comment by DHK		
DSN010170	Designer prepare DDA	11-Sep-14	26-Sep-14	Designer prepare DDA		
South Tunnel Permanent Lining						
AIP Submission						
STPL1023340	Preparation of AIP Submission for South Tunnel Permanent Lining	14-Apr-14	16-May-14	Preparation of AIP Submission for South Tunnel Permanent Lining		
STPL1023350	Review & Comment by DHK	17-May-14	30-May-14	Review & Comment by DHK		
STPL1023360	Designer Prepare AIP	31-May-14	07-Jun-14	Designer Prepare AIP		
STPL1023370	Formal Submission of AIP to ICE/IPs (except GEO)		07-Jun-14	Formal Submission of AIP to ICE/IPs (except GEO)		
STPL1023380	Advanced Submission of AIP to ER		07-Jun-14	Advanced Submission of AIP to ER		
STPL1023390	Review & Comment by ER/ICE/IPs	09-Jun-14	07-Jul-14	Review & Comment by ER/ICE/IPs		
STPL1023400	Advance Comments from ER/ Comments from ICE/IPs Received		07-Jul-14	Advance Comments from ER/ Comments from ICE/IPs Received		
STPL1023410	Designer to Prepare RIC & Updated AIP	08-Jul-14	28-Jul-14	Designer to Prepare RIC & Updated AIP		
STPL1023420	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		28-Jul-14	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		
STPL1023430	Reply to IPs Comments in RTC		28-Jul-14	Reply to IPs Comments in RTC		
STPL1023440	ICE Approval & Issue of Design Check Cert.	29-Jul-14	18-Aug-14	ICE Approval & Issue of Design Check Cert.		
STPL1023450	Check Cert to ER, ER Forwards to GEO		18-Aug-14	Check Cert to ER, ER Forwards to GEO		
STPL1023460	No Objection or Further Minor Comments from IPs Received		18-Aug-14	No Objection or Further Minor Comments from IPs Received		
STPL1023500	ER Review (35 Days)	03-Aug-14	30-Aug-14	ER Review (35 Days)		
South Tunnel Internal Structures						
AIP Submission						
STIS1L1023340	Preparation of AIP Submission for South Tunnel Internal Structure (Cast Insitu)	16-May-14	13-Jun-14	Preparation of AIP Submission for South Tunnel Internal Structure (Cast Insitu)		
STIS1L1023350	Review & Comment by DHK	14-Jun-14	03-Jul-14	Review & Comment by DHK		
STIS1L1023360	Designer Prepare AIP	04-Jul-14	11-Jul-14	Designer Prepare AIP		
STIS1L1023370	Formal Submission of AIP to ICE/IPs (except GEO)		11-Jul-14	Formal Submission of AIP to ICE/IPs (except GEO)		
STIS1L1023380	Advanced Submission of AIP to ER		11-Jul-14	Advanced Submission of AIP to ER		
STIS1L1023390	Review & Comment by ER/ICE/IPs	12-Jul-14	08-Aug-14	Review & Comment by ER/ICE/IPs		
STIS1L1023400	Advance Comments from ER/ Comments from ICE/IPs Received		08-Aug-14	Advance Comments from ER/ Comments from ICE/IPs Received		
STIS1L1023410	Designer to Prepare RIC & Updated AIP	09-Aug-14	29-Aug-14	Designer to Prepare RIC & Updated AIP		
STIS1L1023420	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		29-Aug-14	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		
STIS1L1023430	Reply to IPs Comments in RTC		29-Aug-14	Reply to IPs Comments in RTC		
STIS1L1023440	ICE Approval & Issue of Design Check Cert.	30-Aug-14	20-Sep-14	ICE Approval & Issue of Design Check Cert.		
STIS1L1023450	Check Cert to ER, ER Forwards to GEO		20-Sep-14	Check Cert to ER, ER Forwards to GEO		
STIS1L1023460	No Objection or Further Minor Comments from IPs Received		20-Sep-14	No Objection or Further Minor Comments from IPs Received		
STIS1L1023500	ER Review (35 Days)	09-Sep-14	06-Oct-14	ER Review (35 Days)		
CBAR South Tunnel Sump, Cross Passages & Mid Vent Junction						
A26040a	Preparation of CBAR	18-Jul-14	14-Aug-14	Preparation of CBAR		
A26040b	Review & Comments for CBAR	15-Aug-14	08-Sep-14	Review & Comments for CBAR		
A26040c	submit CBAR		08-Sep-14	submit CBAR		
A26040d	Engineer & IP's Approval for CBAR	09-Sep-14	20-Oct-14	Engineer & IP's Approval for CBAR		
3.3 South Portal Method Statement Submission						
South Portal: Utilities & Footpath Diversions / TTMs						
A23870	Engineer's Approval for Utilities/Footpath Diversion Works	28-Feb-14	27-Mar-14	Engineer's Approval for Utilities/Footpath Diversion Works		
South Portal: Temporary Road						
FL430	Prepare Method Statement for South Temp Road	13-May-14	09-Jul-14	Prepare Method Statement for South Temp Road		
FL440	Engineer's Comment	10-Jul-14	11-Aug-14	Engineer's Comment		
FL450	Re-submission Method Statement	12-Aug-14	08-Sep-14	Re-submission Method Statement		
FL460	Engineer's Approval	10-Sep-14	14-Oct-14	Engineer's Approval		
South Portal: Temporary Bridge						
FL560	Engineer's Approval	28-Apr-14	31-May-14	Engineer's Approval		
South Portal: Site Installation						
N21570	Prepare Method Statement of Site Installation	20-Dec-13	20-Jan-14	Prepare Method Statement of Site Installation		
N21580	ER's Comment for Site Installation	21-Jan-14	25-Feb-14	ER's Comment for Site Installation		
South Portal: Demolition						
SV2770	Engineer's Comment for Demolition Plan & Method Statement	17-Mar-14	15-Apr-14	Engineer's Comment for Demolition Plan & Method Statement		
SV2780	Prepare & Re-submit Demolition Plan & Method Statement	16-Apr-14	12-May-14	Prepare & Re-submit Demolition Plan & Method Statement		
SV2790	Engineer's Approval for Demolition & Method Statement	13-May-14	11-Jun-14	Engineer's Approval for Demolition & Method Statement		

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
3.4 South Portal General Submission						
South Portal: Condition Survey						
SC01480	Mobilization for Condition Survey (Sth.Portals)	07-Mar-14	10-Mar-14			
SC01490	Carryout Condition Survey (Sth.Portals)	11-Mar-14	17-Mar-14			
SC01500	Submit Condition Survey (Sth.Portals) (within 8 weeks before GEO works)		17-Mar-14			
3.5 South Portal Works						
South Portal: CLP Substation						
SCLP2075	Procurement of Transformers & Cable Laying (by CLP)	23-Jul-14	18-May-15			
South Portal: Site Clearance & Hoarding						
SV2160	Mobilization for Hoarding (Sth.Vent)	04-Mar-14	10-Mar-14			
SV2165	Site Clearance & Hoarding	11-Mar-14	08-Apr-14			
South Portal: Site Installation						
SC01630	Site Installation	26-Feb-14	26-Apr-14			
South Portal: Archaeological Survey						
SV1810	Archaeological Survey (Watching Brief) for South Vent Bldg. Area	05-Nov-14	18-May-15			
South Portal: Demolition						
SV2840	Precautionary Measures	12-Jun-14	12-Jul-14			
South Portal: Tree Transplant & Felling						
SV2135	Tree Transplant	21-Jan-14	22-Apr-14			
SV2145	Tree Felling for Bridge	21-Jan-14	04-Mar-14			
SV2155	Tree Felling Remaining	05-Mar-14	01-Apr-14			
South Portal: Utilities & Footpath Diversion						
SV2585	Trial Trench	07-Mar-14	27-Mar-14			
SV2590	Utilities (PCCW/ LV Cable/ Street Lighting) Diversion	28-Mar-14	22-Apr-14			
South Portal: Temp. Bridge (South Portal)						
SV2620	Foundation works (East)	03-Jun-14	03-Jul-14			
SV2625	Ramp + Columns (East)	04-Jul-14	26-Jul-14			
SV2630	Foundation works (West)	26-May-14	04-Jul-14			
SV2640	Ramp + Columns (West)	05-Jul-14	22-Aug-14			
SV2650	Main Deck Installation	08-Aug-14	26-Sep-14			
4 Middle Portal Area						
4.2 Middle Portal Design Submission						
Middle Portal: Site & Portal Formation						
DDA Submission						
DSN017080	Submit ICE Check Cert to ER+ ER forward to GEO	21-Mar-14	27-Mar-14			
DSN017090	IPs Review	07-Mar-14	03-Apr-14			
DSN017100	IPs No Objection Received		03-Apr-14			
DSN017120	ER forward DDA to GEO (w/o ICE Cert.)	07-Mar-14	09-Mar-14			
DSN017130	GEO Review	10-Mar-14	06-Apr-14			
DSN017140	GEO Comments Received		07-Apr-14			
DSN017150	ER Review	17-Mar-14	13-Apr-14			
DSN017160	ER Approval with Condition Received		14-Apr-14			
Mid Vent Building - ELS						
DDA Submission						
DSN022870	Designer to Reply RIC + Update Submission	15-Apr-14	14-May-14			
DSN022880	Submit Updated DDA to ER/ ICE/ IPs	15-May-14				
DSN022890	ICE Approval & Issue Check Cert	15-May-14	28-May-14			
DSN022900	Submit ICE Check Cert to ER+ ER forward to GEO	29-May-14	05-Jun-14			
DSN022910	IPs Review	15-May-14	11-Jun-14			
DSN022920	IPs No Objection Received		11-Jun-14			
DSN022930	ER forward DDA to GEO (w/o ICE Cert.)	15-May-14	17-May-14			
DSN022940	GEO Review	18-May-14	14-Jun-14			
DSN022950	GEO Comments Received		14-Jun-14			
DSN022960	ER Review	22-May-14	18-Jun-14			
DSN022970	ER Approval with Condition Received		18-Jun-14			
Mid Vent Building - Foundation						
AIP Submission						
DSN011770	Preparation of AIP Submission for Ventilation Buildings Foundation Design	01-Apr-14	03-May-14			
DSN011780	Review & Comment by DHK	05-May-14	17-May-14			
DSN011790	Designer Prepare AIP	19-May-14	24-May-14			
DSN011800	Formal Submission of AIP to ICE/IPs (except GEO)		24-May-14			
DSN011810	Advanced Submission of AIP to ER		24-May-14			
DSN011820	Review & Comment by ER/ ICE/ IPs	26-May-14	23-Jun-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul	Aug	Sep
				7	8	9
DSN011830	Advance Comments from ER/ Comments from ICE/ IPs Received		23-Jun-14	◆ Advance Comments from ER/ Comments from ICE/ IPs Received		
DSN011840	Designer to Prepare RIC & Updated AIP	24-Jun-14	15-Jul-14	◆ Designer to Prepare RIC & Updated AIP		
DSN011850	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		15-Jul-14	◆ Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		
DSN011860	Reply to IPs Comments in RTC		15-Jul-14	◆ Reply to IPs Comments in RTC		
DSN011870	ICE Approval & Issue of Design Check Cert.	16-Jul-14	05-Aug-14	◆ ICE Approval & Issue of Design Check Cert.		
DSN011880	Check Cert to ER, ER Forwards to GEO		05-Aug-14	◆ Check Cert to ER, ER Forwards to GEO		
DSN011890	Further Minor Comments from IPs Received		05-Aug-14	◆ Further Minor Comments from IPs Received		
DSN011930	ER Review (35 Days)	22-Jul-14	18-Aug-14	◆ ER Review (35 Days)		
DSN011940	ER Approval with Condition Received		18-Aug-14	◆ ER Approval with Condition Received		
DDA Submission						
DSN011950	Preparation of DDA Submission for Ventilation Buildings Foundation Design	03-Jul-14	30-Jul-14	◆ Preparation of DDA Submission for Ventilation Buildings Foundation Design		
DSN011960	Review & Comment by DHK	31-Jul-14	23-Oct-14	◆ Review & Comment by DHK		
Mid Vent Temp CLP Switch Room						
AIP Submission						
TSS3P207640	Preparation & Approval F or CLP Room	17-Jan-14	29-May-14	◆ Preparation & Approval F or CLP Room		
TSS3P207810	ER Approval with Condition Received		29-May-14	◆ ER Approval with Condition Received		
DDA Submission						
TSS3P207820	Preparation of DDA Submission for Mid Vent Temp CLP Switch Room	09-May-14	09-Aug-14	◆ Preparation of DDA Submission for Mid Vent Temp CLP Switch Room		
TSS3P207830	Review & Comment by DHK	30-May-14	20-Jun-14	◆ Review & Comment by DHK		
TSS3P207840	Designer prepare DDA	21-Jun-14	08-Jul-14	◆ Designer prepare DDA		
TSS3P207850	Formal Submission of DDA to ICE/IPs		08-Jul-14	◆ Formal Submission of DDA to ICE/IPs		
TSS3P207860	Advanced Submission to ER		08-Jul-14	◆ Advanced Submission to ER		
TSS3P207870	IPs/ ER's Advance Comments/ICE Comments	09-Jul-14	09-Aug-14	◆ IPs/ ER's Advance Comments/ICE Comments		
Middle Portal: Temp Support for Mined and D&B Tunnelling						
DDA Submission						
DSN027000	ICE Approval & Issue Check Cert	08-Apr-14	12-May-14	◆ ICE Approval & Issue Check Cert		
DSN027010	Submit ICE Check Cert to ER+ ER forward to GEO	25-Apr-14	02-May-14	◆ Submit ICE Check Cert to ER+ ER forward to GEO		
DSN027020	IPs Review	08-Apr-14	05-May-14	◆ IPs Review		
DSN027030	IPs No Objection Received		05-May-14	◆ IPs No Objection Received		
DSN027050	ER forward DDA to GEO (w/o ICE Cert.)	08-Apr-14	10-Apr-14	◆ ER forward DDA to GEO (w/o ICE Cert.)		
DSN027060	GEO Review	11-Apr-14	08-May-14	◆ GEO Review		
DSN027070	GEO Comments Received		08-May-14	◆ GEO Comments Received		
DSN027080	ER Review	15-Apr-14	12-May-14	◆ ER Review		
DSN027090	ER Approval with Condition Received		12-May-14	◆ ER Approval with Condition Received		
Mid Vent Adit Permanent Lining						
AIP Submission						
TSS3P207690	Review & Comment by ER/ ICE/ IPs	15-Apr-14	18-Jul-14	◆ Review & Comment by ER/ ICE/ IPs		
TSS3P207700	Advance Comments from ER/ Comments from ICE/ IPs Received	15-Apr-14	22-May-14	◆ Advance Comments from ER/ Comments from ICE/ IPs Received		
TSS3P207710	Designer to Prepare RIC & Updated AIP	23-May-14	13-Jun-14	◆ Designer to Prepare RIC & Updated AIP		
TSS3P207720	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		13-Jun-14	◆ Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		
TSS3P207730	Reply to IPs Comments in RTC		13-Jun-14	◆ Reply to IPs Comments in RTC		
TSS3P207740	ICE Approval & Issue of Design Check Cert.	14-Jun-14	05-Jul-14	◆ ICE Approval & Issue of Design Check Cert.		
TSS3P207750	Check Cert to ER, ER Forwards to GEO		05-Jul-14	◆ Check Cert to ER, ER Forwards to GEO		
TSS3P207760	No Objection or Further Minor Comments from IPs Received		05-Jul-14	◆ No Objection or Further Minor Comments from IPs Received		
TSS3P207800	ER Review (35 Days)	21-Jun-14	18-Jul-14	◆ ER Review (35 Days)		
TSS3P207810	ER Approval with Condition Received		18-Jul-14	◆ ER Approval with Condition Received		
DDA Submission						
TSS3P207820	Preparation of DDA Submission for Mid Vent Adit Permanent Lining	22-Aug-14	12-Sep-14	◆ Preparation of DDA Submission for Mid Vent Adit Permanent Lining		
Mid Vent Adit Internal Structure						
AIP Submission						
MVPIS13P207	Designer Prepare AIP	20-Jun-14	04-Jul-14	◆ Designer Prepare AIP		
MVPIS13P207	Formal Submission of AIP to ICE/IPs (except GEO)		04-Jul-14	◆ Formal Submission of AIP to ICE/IPs (except GEO)		
MVPIS13P207	Advanced Submission of AIP to ER		04-Jul-14	◆ Advanced Submission of AIP to ER		
MVPIS13P207	Review & Comment by ER/ ICE/ IPs	05-Jul-14	06-Aug-14	◆ Review & Comment by ER/ ICE/ IPs		
MVPIS13P207	Advance Comments from ER/ Comments from ICE/ IPs Received		06-Aug-14	◆ Advance Comments from ER/ Comments from ICE/ IPs Received		
MVPIS13P207	Designer to Prepare RIC & Updated AIP	07-Aug-14	27-Aug-14	◆ Designer to Prepare RIC & Updated AIP		
MVPIS13P207	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		27-Aug-14	◆ Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		
MVPIS13P207	Reply to IPs Comments in RTC		27-Aug-14	◆ Reply to IPs Comments in RTC		
MVPIS13P207	ICE Approval & Issue of Design Check Cert.	28-Aug-14	18-Sep-14	◆ ICE Approval & Issue of Design Check Cert.		
MVPIS13P207	Check Cert to ER, ER Forwards to GEO		18-Sep-14	◆ Check Cert to ER, ER Forwards to GEO		
MVPIS13P207	No Objection or Further Minor Comments from IPs Received		18-Sep-14	◆ No Objection or Further Minor Comments from IPs Received		
MVPIS13P207	ER Review (35 Days)	06-Sep-14	03-Oct-14	◆ ER Review (35 Days)		
MVPIS13P207	ER Approval with Condition Received		03-Oct-14	◆ ER Approval with Condition Received		
Mid Vent Adit/Junction - Temp Works For D&B Tunnelling						
DDA Submission						
DSN024240	Preparation of DDA Submission	05-Jul-14	14-Oct-14	◆ Preparation of DDA Submission		

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
DSN024250	Review & Comment by DHK	02-Aug-14	22-Aug-14		Review & Comment by DHK	
DSN024260	Designer prepare DDA	23-Aug-14	08-Sep-14			Designer prepare DDA
DSN024270	Formal Submission of DDA to ICE/IPs		08-Sep-14			Formal Submission of DDA to ICE/IPs
DSN024280	Advanced Submission to ER		08-Sep-14			Advanced Submission to ER
DSN024290	IPs/ER's Advance Comments/ICE Comments	10-Sep-14	14-Oct-14			
Mid Vent Adit/Junction Permanent Lining & Backfill						
AIP Submission						
MVPIL13P207i	Preparation of AIP Submission for Mid Vent Junction Permanent Lining & Backfill	15-Apr-14	28-Aug-14			
MVPIL13P207i	Review & Comment by DHK	15-Apr-14	02-May-14			
MVPIL13P207i	Designer Prepare AIP	03-May-14	23-May-14			
MVPIL13P207i	Formal Submission of AIP to ICE/IPs (except GEO)	24-May-14	30-May-14			
MVPIL13P207i	Advanced Submission of AIP to ER		30-May-14			
MVPIL13P207i	Review & Comment by ER/ICE/IPs	31-May-14	04-Jul-14			
MVPIL13P207i	Advance Comments from ER/Comments from ICE/IPs Received		04-Jul-14	Review & Comment by ER/ICE/IPs Advance Comments from ER/Comments from ICE/IPs Received		
MVPIL13P207i	Designer to Prepare RIC & Updated AIP	05-Jul-14	25-Jul-14		Designer to Prepare RIC & Updated AIP	
MVPIL13P207i	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		25-Jul-14		Submission of AIP to ER/ICE together with Reply To Comment (RTC)	
MVPIL13P207i	Reply to IPs Comments in RTC		25-Jul-14		Reply to IPs Comments in RTC	
MVPIL13P207i	ICE Approval & Issue of Design Check Cert.	26-Jul-14	15-Aug-14		ICE Approval & Issue of Design Check Cert.	
MVPIL13P207i	ER Review (35 Days)	01-Aug-14	28-Aug-14		ER Review (35 Days)	
Mid Vent Junction Internal Structure						
AIP Submission						
MVJIS13P207i	Preparation of AIP Submission for Mid Vent Junction Internal Structure (Cast In-Situ)	28-Mar-14	01-Aug-14			
MVJIS13P207i	Review & Comment by DHK	28-Mar-14	11-Apr-14			
MVJIS13P207i	Designer Prepare AIP	12-Apr-14	09-May-14			
MVJIS13P207i	Formal Submission of AIP to ICE/IPs (except GEO)	10-May-14	16-May-14			
MVJIS13P207i	Advanced Submission of AIP to ER		16-May-14			
MVJIS13P207i	Review & Comment by ER/ICE/IPs	17-May-14	19-Jun-14			
MVJIS13P207i	Advance Comments from ER/Comments from ICE/IPs Received		19-Jun-14	Review & Comment by ER/ICE/IPs Advance Comments from ER/Comments from ICE/IPs Received		
MVJIS13P207i	Designer to Prepare RIC & Updated AIP	20-Jun-14	11-Jul-14		Designer to Prepare RIC & Updated AIP	
MVJIS13P207i	Submission of AIP to ER/ICE together with Reply To Comment (RTC)		11-Jul-14		Submission of AIP to ER/ICE together with Reply To Comment (RTC)	
MVJIS13P207i	Reply to IPs Comments in RTC		11-Jul-14		Reply to IPs Comments in RTC	
MVJIS13P207i	ICE Approval & Issue of Design Check Cert.	12-Jul-14	01-Aug-14		ICE Approval & Issue of Design Check Cert.	
CBAR Mid Vent Adit						
A26020d	Engineer & IP's Approval for CBAR (Mid Vent)	18-Feb-14	31-Mar-14			
4.3 Middle Portal Method Statement Submission						
Middle Portal: Temp. CLP Substation						
TSS332020	Prepare & Submit CLP Sub-station Proposal	28-Jun-14	08-Oct-14	Prepare & Submit CLP Sub-station Proposal		
TSS332030	CLP Review & Approval	28-Jul-14	23-Aug-14		CLP Review & Approval	
TSS332040	CLP Sub-station Proposal Re-submission	25-Aug-14	06-Sep-14			CLP Sub-station Proposal Re-submission
TSS332050	CLP's Approval	08-Sep-14	08-Oct-14			
Middle Portal: Pipe Pile Works						
A2290	Prepare Method Statement for Pipe Pile Works	20-Jan-14	19-Mar-14			
A2300	Engineer's Comment	20-Mar-14	25-Apr-14			
A2310	Re-submission Method Statement for Pipe Pile Works	26-Apr-14	26-May-14			
Middle Portal: Site Clearance/ Hoarding/ Site Installation						
A25440	Engineer's Approval	28-Jan-14	27-Feb-14			
Middle Portal: Portal Formation						
A25450	Prepare Method Statement for Portal Formation	13-Dec-13	14-Apr-14			
A25460	Engineer's Comment	28-Jan-14	27-Feb-14			
A25470	Re-submission Method Statement for Portal Formation	28-Feb-14	15-Mar-14			
A25480	Engineer's Approval	17-Mar-14	14-Apr-14			
4.5 Middle Portal Works						
Middle Portal: CLP Substation						
TSS3P2075	Procurement of Transformers & Cable Laying (by CLP)	07-Feb-14	03-Dec-14			
Middle Portal: Site Formation						
MV2170	Site Hoarding / Fencing	04-Mar-14	21-May-14			
MV2800	Permanent Slope Stabilization	11-Mar-14	08-Apr-14			
Middle Portal: Portal Construction						
MV2480	Portal Formation	15-Apr-14	28-Jun-14	Portal Formation		
Adit Construction - Mid Portal						
MV2490	Top Heading Canopies Ch3>Ch70	03-Jul-14	11-Nov-14			
5 North Portal Area						
5.1 North Portal Subcontract & Procurement						

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
North Portal: TBM Procurement & Delivery						
DSN027980	TBM Procurement, Fabrication & Delivery	20-Jan-14	28-Feb-15			
N21400	Precast Segment Mould Fabrication	02-May-14	10-Sep-14			
5.2 North Portal Design Submission						
Engineer and Contractor Site Offices						
N21345	Engineer's Approval for Site Office	11-Feb-14	24-Feb-14			
North Portal Site Formation						
DDA Submission						
DSN020740	IPs/ER's Advance Comments/ICE Comments	29-Mar-14	18-Jun-14			
DSN020750	Comments Received	29-Mar-14	07-May-14			
DSN020760	Designer to Reply RIC + Update Submission	08-May-14	19-May-14			
DSN020770	Submit Updated DDA to ER/ICE/IPs	20-May-14				
DSN020780	ICE Approval & Issue Check Cert	20-May-14	03-Jun-14			
DSN020790	Submit ICE Check Cert to ER+ ER forward to GEO	04-Jun-14	10-Jun-14			
DSN020800	IPs Review	20-May-14	16-Jun-14			
DSN020810	IPs No Objection Received		16-Jun-14			
DSN020860	ER Approval with Condition Received		18-Jun-14			
North Portal: Temp Support for Retaining Wall						
DDA Submission						
DSN020150	ICE Approval & Issue Check Cert	06-Mar-14	11-Apr-14			
DSN020160	Submit ICE Check Cert to ER+ ER forward to GEO	20-Mar-14	26-Mar-14			
DSN020170	IPs Review	06-Mar-14	02-Apr-14			
DSN020180	IPs No Objection Received		02-Apr-14			
DSN020200	ER forward DDA to GEO (w/o ICE Cert.)	06-Mar-14	08-Mar-14			
DSN020210	GEO Review	09-Mar-14	05-Apr-14			
DSN020220	GEO Comments Received		07-Apr-14			
DSN020230	ER Review	15-Mar-14	11-Apr-14			
DSN020240	ER Approval with Condition Received		11-Apr-14			
North Portal: Permanent Retaining Wall						
DDA Submission						
DSN028950	Submission of DDA to ICE/IPs	27-Mar-14	30-Apr-14			
DSN028960	ICE Approval & Issue Check Cert	28-Mar-14	11-Apr-14			
DSN028970	Submit ICE Check Cert to ER+ ER forward to GEO	12-Apr-14	22-Apr-14			
DSN028980	IPs Review	28-Mar-14	24-Apr-14			
DSN028990	IPs No Objection Received		24-Apr-14			
DSN029000	Submission to ER		27-Mar-14			
DSN029010	ER forward DDA to GEO (w/o ICE Cert.)	28-Mar-14	30-Mar-14			
DSN029020	GEO Review	31-Mar-14	27-Apr-14			
DSN029030	GEO Comments Received		28-Apr-14			
DSN029040	ER Review	03-Apr-14	30-Apr-14			
DSN029050	ER Approval with Condition Received		30-Apr-14			
North Portal: Ventilation Building - Foundation Design						
AIP Submission						
DSN013290	Submission of AIP to ER/ICE together with Reply To Comment (RTC)	29-Mar-14	09-May-14			
DSN013300	Reply to IPs Comments in RTC		29-Mar-14			
DSN013320	Check Cert to ER, ER Forwards to GEO		08-Apr-14			
DSN013330	No Objection or Further Minor Comments from IPs Received		24-Apr-14			
DSN013370	ER Review (35 Days)	12-Apr-14	09-May-14			
DSN013380	ER Approval with Condition Received		09-May-14			
DDA Submission						
DSN013400	Review & Comment by DHK	07-Apr-14	17-Aug-14			
DSN013410	Designer prepare DDA	07-Apr-14	25-Apr-14			
DSN013420	Formal Submission of DDA to ICE/IPs	26-Apr-14	14-May-14			
DSN013430	Advanced Submission to ER		14-May-14			
DSN013440	IPs/ER's Advance Comments/ICE Comments	15-May-14	17-Jun-14			
DSN013450	Comments Received		17-Jun-14			
DSN013460	Designer to Reply RIC + Update Submission	18-Jun-14	12-Jul-14			
DSN013470	Submit Updated DDA to ER/ICE/IPs	14-Jul-14				
DSN013480	ICE Approval & Issue Check Cert	14-Jul-14	26-Jul-14			
DSN013490	Submit ICE Check Cert to ER+ ER forward to GEO	28-Jul-14	02-Aug-14			
DSN013500	IPs Review	14-Jul-14	10-Aug-14			
DSN013510	IPs No Objection Received		10-Aug-14			
DSN013520	ER forward DDA to GEO (w/o ICE Cert.)	14-Jul-14	16-Jul-14			
DSN013530	GEO Review	17-Jul-14	13-Aug-14			
DSN013540	GEO Comments Received		13-Aug-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
DSN013550	ER Review	14-Jul-14	17-Aug-14			
North Portal: Temp.CLP Substation (near Sha Tau Kok interchange)						
AIP Submission						
DSN029060	Preparation of A P Submission for Temp.CLP Substation (Near STK interchange)	13-Dec-13	03-May-14			
DSN029230	ER Approval with Condition Received		03-May-14			
DDA Submission						
DSN029240	Preparation of DDA Submission for Temp.CLP Substation (Near STK interchange)	05-May-14	03-Jun-14			
DSN029250	Review & Comment by DHK	04-Jun-14	24-Jun-14			
DSN029260	Designer prepare DDA	25-Jun-14	11-Jul-14			
DSN029270	Formal Submission of DDA to ICE /IPs		11-Jul-14			
DSN029280	Advanced Submission to ER		11-Jul-14			
DSN029290	IPs/ER's Advance Comments/ICE Comments	12-Jul-14	13-Aug-14			
North Tunnel Curved Section - N/B & S/B - Temp Works for Mined T						
DDA Submission						
CPTTS11275	Designer prepare DDA	01-Apr-14	17-Jul-14			
CPTTS11285	Formal Submission of DDA to ICE /IPs	01-Apr-14	12-Apr-14			
CPTTS11295	Advanced Submission to ER		12-Apr-14			
CPTTS11305	IPs/ER's Advance Comments/ICE Comments	14-Apr-14	16-May-14			
CPTTS11315	Comments Received		16-May-14			
CPTTS11325	Designer to Reply RIC + Update Submission	17-May-14	11-Jun-14			
CPTTS11335	Submit Updated DDA to ER/ICE/IPs	12-Jun-14				
CPTTS11345	ICE Approval & Issue Check Cert	12-Jun-14	25-Jun-14			
CPTTS11355	Submit ICE Check Cert to ER+ ER forward to GEO	26-Jun-14	03-Jul-14			
CPTTS11365	IPs Review	12-Jun-14	09-Jul-14			
CPTTS11375	IPs No Objection Received		09-Jul-14			
CPTTS11415	ER Review	20-Jun-14	17-Jul-14			
CPTTS11425	ER Approval with Condition Received		17-Jul-14			
North Tunnel Curved Section - N/B & S/B - Temp Works for D&BTui						
DDA Submission						
DSN1275	Designer prepare DDA	01-Apr-14	18-Jul-14			
DSN1285	Formal Submission of DDA to ICE /IPs	01-Apr-14	14-Apr-14			
DSN1295	Advanced Submission to ER		14-Apr-14			
DSN1305	IPs/ER's Advance Comments/ICE Comments	15-Apr-14	17-May-14			
DSN1315	Comments Received		17-May-14			
DSN1325	Designer to Reply RIC + Update Submission	19-May-14	12-Jun-14			
DSN1335	Submit Updated DDA to ER/ICE/IPs	13-Jun-14				
DSN1345	ICE Approval & Issue Check Cert	13-Jun-14	26-Jun-14			
DSN1355	Submit ICE Check Cert to ER+ ER forward to GEO	27-Jun-14	04-Jul-14			
DSN1365	IPs Review	13-Jun-14	10-Jul-14			
DSN1375	IPs No Objection Received		10-Jul-14			
DSN1415	ER Review	21-Jun-14	18-Jul-14			
North Tunnel Curved Section Southbound Temp Segmental Lining						
DDA Submission						
FL2013390	Preparation of DDA Submission	25-Jul-14	27-Sep-14			
FL2013400	Review & Comment by DHK	22-Aug-14	11-Sep-14			
FL2013410	Designer prepare DDA	12-Sep-14	27-Sep-14			
Bored Tunnel Space Proofing & Sight Assessment						
AIP Submission						
DSN023760	Approval from ER/ Comments from ICE/ IPs Received	07-Apr-14	07-Apr-14			
Bored Tunnel Segmental Lining						
AIP Submission						
DSN05530	Review & Comment by ER/ ICE/ IPs	19-Mar-14	24-Apr-14			
DSN05540	Advance Comments from ER/ Comments from ICE/ IPs Received		24-Apr-14			
DSN05550	Designer to Prepare RIC & Updated AIP	25-Apr-14	17-May-14			
DSN05560	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		17-May-14			
DSN05570	Reply to IPs Comments in RTC		17-May-14			
DSN05580	ICE Approval & Issue of Design Check Cert.	19-May-14	09-Jun-14			
DSN05590	Check Cert to ER, ER Forwards to GEO		09-Jun-14			
DSN05600	No Objection or Further Minor Comments from IPs Received		09-Jun-14			
DSN05640	ER Review (35 Days)	25-May-14	21-Jun-14			
DSN05650	ER Approval with Condition Received		21-Jun-14			
DDA Submission						
DSN05660	Preparation of DDA Submission	23-Jun-14	27-Aug-14			
DSN05670	Review & Comment by DHK	22-Jul-14	11-Aug-14			
DSN05680	Designer prepare DDA	12-Aug-14	27-Aug-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
Bored Tunnel OHVD Slab						
AIP Submission						
BTIS2LR10132	Preparation of AIP Submission for Bored Tunnel OHVD Slab Design	13-Feb-14	24-Jun-14			
BTIS2LR10132	Review & Comment by DHK	13-Feb-14	12-Mar-14			
BTIS2LR10132	Designer Prepare AIP	13-Mar-14	26-Mar-14			
BTIS2LR10132	Formal Submission of AIP to ICE/IPs (except GEO)	27-Mar-14	02-Apr-14			
BTIS2LR10132	Advanced Submission of AIP to ER		02-Apr-14			
BTIS2LR10132	Review & Comment by ER/ ICE/ IPs	03-Apr-14	12-May-14			
BTIS2LR10132	Advance Comments from ER/ Comments from ICE/ IPs Received		12-May-14			
BTIS2LR10132	Designer to Prepare RTC & Updated AIP	13-May-14	20-May-14			
BTIS2LR10132	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		20-May-14			
BTIS2LR10132	Reply to IPs Comments in RTC		20-May-14			
BTIS2LR10132	ICE Approval & Issue of Design Check Cert.	21-May-14	28-May-14			
BTIS2LR10132	Check Cert to ER, ER Forwards to GEO		28-May-14			
BTIS2LR10132	No Objection or Further Minor Comments from IPs Received		11-Jun-14			
BTIS2LR10132	ER Review (35 Days)	28-May-14	24-Jun-14			
BTIS2LR10132	ER Approval with Condition Received		24-Jun-14			
DDA Submission						
DSN0000	Preparation of DDA Submission for Bored Tunnel OHVD Slab Design	25-Jun-14	16-Jul-14			
Bored Tunnel Internal Structure (except OHVD Slab)						
AIP Submission						
BTIS1LR10132	Preparation of AIP Submission for Bored Tunnel Internal Structure (except OHVD Slab)	13-Feb-14	24-Jun-14			
BTIS1LR10132	Review & Comment by DHK	13-Feb-14	12-Mar-14			
BTIS1LR10132	Designer Prepare AIP	13-Mar-14	26-Mar-14			
BTIS1LR10132	Formal Submission of AIP to ICE/IPs (except GEO)	27-Mar-14	02-Apr-14			
BTIS1LR10132	Advanced Submission of AIP to ER		02-Apr-14			
BTIS1LR10132	Review & Comment by ER/ ICE/ IPs	03-Apr-14	12-May-14			
BTIS1LR10132	Advance Comments from ER/ Comments from ICE/ IPs Received		12-May-14			
BTIS1LR10132	Designer to Prepare RTC & Updated AIP	13-May-14	20-May-14			
BTIS1LR10132	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		20-May-14			
BTIS1LR10132	Reply to IPs Comments in RTC		20-May-14			
BTIS1LR10132	ICE Approval & Issue of Design Check Cert.	21-May-14	28-May-14			
BTIS1LR10132	Check Cert to ER, ER Forwards to GEO		28-May-14			
BTIS1LR10132	No Objection or Further Minor Comments from IPs Received		11-Jun-14			
BTIS1LR10132	ER Review (35 Days)	28-May-14	24-Jun-14			
BTIS1LR10132	ER Approval with Condition Received		24-Jun-14			
DDA Submission						
DSN023160	Preparation of DDA Submission for Bored Tunnel Internal Structure (except OHVD Slab)	25-Jun-14	16-Jul-14			
Bored Tunnel/ D&B Tunnel Transition - Headwall Structure (Northb						
AIP Submission						
FL2LR105480	Preparation of AIP Submission	09-May-14	25-Aug-14			
FL2LR105490	Review & Comment by DHK	09-May-14	04-Jun-14			
FL2LR105500	Designer Prepare AIP	05-Jun-14	24-Jun-14			
FL2LR105510	Formal Submission of AIP to ICE/IPs (except GEO)	25-Jun-14	02-Jul-14			
FL2LR105520	Advanced Submission of AIP to ER		02-Jul-14			
FL2LR105530	Review & Comment by ER/ ICE/ IPs	03-Jul-14	04-Aug-14			
FL2LR105540	Advance Comments from ER/ Comments from ICE/ IPs Received		04-Aug-14			
FL2LR105550	Designer to Prepare RTC & Updated AIP	05-Aug-14	25-Aug-14			
Northbound TBM Dismantling Cavern Temporary Works						
DDA Submission						
NDCTSS1TS11	Preparation of Northbound TBM Dismantling Cavern Temporary Works	11-Jul-14	24-Sep-14			
NDCTSS1TS11	Review & Comment by DHK	11-Jul-14	11-Aug-14			
NDCTSS1TS11	Designer prepare DDA	12-Aug-14	10-Sep-14			
NDCTSS1TS11	Formal Submission of DDA to ICE/IPs	11-Sep-14	24-Sep-14			
North Tunnel Curved Section Cross Passages - Temp Works						
DDA Submission						
CPETDBTS1TI	Preparation of DDA	23-May-14	10-Sep-14			
CPETDBTS1TI	Review & Comment by DHK	23-May-14	13-Jun-14			
CPETDBTS1TI	Designer prepare DDA	14-Jun-14	04-Jul-14			
CPETDBTS1TI	Formal Submission of DDA to ICE/IPs	05-Jul-14	18-Jul-14			
CPETDBTS1TI	Advanced Submission to ER		18-Jul-14			
CPETDBTS1TI	IPs/ER's Advance Comments/ICE Comments	19-Jul-14	15-Aug-14			
CPETDBTS1TI	Comments Received		15-Aug-14			
CPETDBTS1TI	Designer to Reply RTC + Update Submission	16-Aug-14	10-Sep-14			
Bored Tunnel Cross Passages Permanent Lining (Soft Ground)						
AIP Submission						
		22-Aug-14	10-Oct-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
CPTL1013210	Preparation of A/P Submission	22-Aug-14	19-Sep-14			
CPTL1013220	Review & Comment by DHK	20-Sep-14	10-Oct-14			
Bored Tunnel Cross Passages Permanent Lining (Rock)						
AIP Submission						
FL2L1013210	Preparation of A/P Submission	22-Aug-14	19-Sep-14			
FL2L1013220	Review & Comment by DHK	20-Sep-14	10-Oct-14			
Bored Tunnel Cross Passages Internal Structures						
AIP Submission						
CPTLR105480	Preparation of A/P Submission	25-Aug-14	19-Sep-14			
CPTLR105490	Review & Comment by DHK	20-Sep-14	10-Oct-14			
Bored Tunnel Confinement Pressure/ Settlement/ Front Face Stabi						
FL2360	Draft Report	10-Jul-14	08-Sep-14			
Temp Pre-Cast Reinforced Box for TBM Segment Del in Curved Sei						
DDA Submission						
FL2TDBTS1TF	Preparation of DDA	23-May-14	13-Jun-14			
FL2TDBTS1TF	Review & Comment by DHK	14-Jun-14	03-Jul-14			
FL2TDBTS1TF	Designer prepare DDA	04-Jul-14	17-Jul-14			
FL2TDBTS1TF	Formal Submission of DDA to ICE/IPs		17-Jul-14			
FL2TDBTS1TF	Advanced Submission to ER		17-Jul-14			
FL2TDBTS1TF	IPs/ER's Advance Comments/ICE Comments	18-Jul-14	14-Aug-14			
FL2TDBTS1TF	Comments Received		14-Aug-14			
FL2TDBTS1TF	Designer to Reply RIC + Update Submission	15-Aug-14	08-Sep-14			
Confinement Pressure Report						
DDA Submission						
FL2021890	Preparation of DDA Submission for Confinement Pressure Report	12-Aug-14	08-Sep-14			
FL2021900	Review & Comment by DHK	10-Sep-14	30-Sep-14			
CBAR North Tunnels						
A26030a	Preparation of CBAR	17-May-14	14-Jun-14			
A26030b	Engineer & IP Review & Comments for CBAR	15-Jun-14	10-Jul-14			
A26030c	submit Revised CBAR		10-Jul-14			
A26030d	Engineer & IP's Approval for CBAR	11-Jul-14	21-Aug-14			
Construction Impact Assessment - North Portal & North D&B Tunne						
SC01115	*Final Report	14-May-14	15-Jun-14			
5.3 North Portal Method Statement Submission						
Engineer and Contractor Site Offices						
AD3760	ER's Approval	11-Feb-14	24-Feb-14			
North Portal: Portal - Main Cut						
FL2320	ER's Comment for Construction of North Portal	22-Mar-14	28-Apr-14			
North Portal: TBM Installation						
N21550	Prepare Method Statement of TBM Installation	22-Aug-14	19-Sep-14			
N21560	ER's Comment for Site Installation	20-Sep-14	24-Oct-14			
North Portal: TBM Assembly						
FL4875	Prepare & Submit Method Statement	13-Nov-14	10-Dec-14			
North Portal: Demolition						
SV2885	Prepare & Re-submit Demolition Plan & Method Statement	20-Feb-14	12-Mar-14			
SV2890	ER's Approval for Demolition & Method Statement	13-Mar-14	11-Apr-14			
North Portal: Temp.CLP Substation						
N21020	Prepare & Submit CLP Sub-station Proposal	14-Aug-14	11-Sep-14			
5.4 North Portal General Submission						
North Portal: Condition Survey						
SC01620	Submit Condition Survey (Nth.Portal) (within 8 weeks before GEO works)		17-Feb-14			
North Portal: Egress/Ingress (TTMs)						
N20255	XP Application & Approval	04-Feb-14	03-Mar-14			
N20265	Notification to RMO	04-Mar-14	10-Mar-14			
5.5 North Portal Works						
CLP Substation						
N21075	Procurement of Transformers & Cable Laying (by CLP)	04-May-14	27-Feb-15			
North Portal: Engineer's Principal Site Office & Contractor's Site O						
N21355	Site Office Procurement & Erection	25-Feb-14	28-Jun-14			
North Portal: Site Establishment						
N20530	Hoarding/Fencing Erection & Site Installation	11-Feb-14	24-Feb-14			
N20537	Site Clearance for TA-1	11-Mar-14	14-Jun-14			

- Primary Baseline
- Critical Activity
- ◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Activity ID	Activity Name	BL Project Start	BL Project Finish	2014		
				Jul 7	Aug 8	Sep 9
N20550	Tree Transplant	25-Feb-14	15-May-14			
N20560	Temp. Access Ramp	26-Mar-14	14-Jun-14			
North Portal: Site Formation						
N20495	Permanent Slope: Slip Road Slope Cut (for TBM Installation)	29-Apr-14	07-Nov-14			
N20515	SB: Stage 1 Open Cut to +30mPD	19-Jun-14	17-Jul-14	SB: Stage 1 Open Cut to +30mPD		
N20525	SB: Stage 2 Cut Slope w/Temp. Soil Nails from +30mPD to +20mPD	18-Jul-14	25-Aug-14	SB: Stage 2 Cut Slope w/Temp. Soil Nails from +30mPD to +20mPD		
N20615	NB: Stage 1 Cut Slope to + 38mPD	18-Jul-14	06-Sep-14	NB: Stage 1 Cut Slope to + 38mPD		
5.6 Administration Building						
5.62 Administration Building: Design Submission						
Admin. Building - Foundation Design						
AIP Submission						
DSN015010	Preparation of AIP Submission for Foundation Design (Admin.Bldg.)	07-Apr-14	30-Apr-14			
DSN015020	Review & Comment by DHK	02-May-14	15-May-14			
DSN015030	Designer Prepare AIP	16-May-14	22-May-14			
DSN015040	Formal Submission of AIP to ICE/IPs (except GEO)		22-May-14			
DSN015050	Advanced Submission of AIP to ER		22-May-14			
DSN015060	Review & Comment by ER/ICE/IPs	23-May-14	20-Jun-14			
DSN015070	Advance Comments from ER/ Comments from ICE/ IPs Received		20-Jun-14			
DSN015080	Designer to Prepare RTC & Updated AIP	21-Jun-14	12-Jul-14			
DSN015090	Submission of AIP to ER/ ICE together with Reply To Comment (RTC)		12-Jul-14			
DSN015100	Reply to IPs Comments in RTC		12-Jul-14			
DSN015110	ICE Approval & Issue of Design Check Cert.	14-Jul-14	02-Aug-14			
DSN015120	Check Cert to ER, ER Forwards to GEO		02-Aug-14			
DSN015130	No Objection or Further Minor Comments from IPs Received		02-Aug-14			
DSN015170	ER Review	19-Jul-14	15-Aug-14			
DDA Submission						
DSN015190	Preparation of DDA Submission for Foundation Design (Admin.Bldg.)	20-Jun-14	12-Jul-14			
DSN015200	Review & Comment by DHK	12-Jul-14	24-Sep-14			
5.64 Administration Building: General Submission						
Administration Building: Tree Transplant & Felling						
N21205	Tree Transplant/Felling Plan Submission & Approval	21-Jan-14	07-Apr-14			
N21215	Tree Transplant/ Felling Permit Available	08-Apr-14				
Administration Building: Condition Survey						
SC01355	Mobilization for Condition Survey (Admin.Bldg)	18-Jun-14	20-Jun-14			
SC01365	Carryout Condition Survey (Admin.Bldg)	21-Jun-14	24-Jun-14			
SC01375	Submit Condition Survey (Admin.Bldg) (within 8 weeks before GEO works)		24-Jun-14			
5.65 Administration Building: Works						
Administration Building: Site Formation						
AD2010	Tree Protection & Felling	08-Apr-14	15-Jul-14			
6 Project Wide E&M Works						
CS1030	Design Development	20-Jan-14	21-Nov-14			
CS1040	Procurement Process	06-Mar-14	27-Feb-15			

- Primary Baseline
- Critical Activity
- ◆◆ Milestone

3-Months Rolling Programme - MPR6



Date	Revision	Checked	Approved
28-Feb-14	Initial Works Programme Rev B _ BL		
20-Jun-14	Monthly Report No.6		

Contract 3

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
3-Month Rolling Programme 2014-06-21											
Key Dates (Contractual)											
KD-0010	Commencement of Works	0	0	31-Jul-13 A							
KD-1000	KD6B: Section 7 - All specified geotechnical fieldworks and all associated lab tests	0	0		14-Aug-14*	0	◆ KD6B: Section 7 - All specified geotechnical fieldworks and all associated lab tests				
Key Dates (Forecast)											
KD-1005	KD6B: Section 7 - All specified geotechnical fieldworks and all associated lab tests	0	0		09-Jul-14	36	◆ KD6B: Section 7 - All specified geotechnical fieldworks and all associated lab tests				
Possession of Site											
PS-P04	Possession of Portion FH4	0	0	21-Jun-14*		13	◆ Possession of Portion FH4				
PS-P05	Possession of Portion FH5	0	0	21-Jun-14*		87	◆ Possession of Portion FH5				
Major Procurement & Delivery											
Water Supply Pipeworks											
MM-1050	DN450 DI pipe and pipe fittings	60	60	21-Jun-14 A	30-Aug-14	61	DN450 DI pipe and pipe fittings, DN450 DI pipe				
MM-1060	E&M equipment for the re-provisioned WSD Valve Control House	90	90	21-Jun-14	08-Oct-14	45	E				
Precast Bridge Segment Lifting Frames and Precast Yard											
MM-2000	Design and Submission of lifting frame	160	3	23-Aug-13 A	24-Jun-14	61	Design and Submission of lifting frame, Design and Submission of lifting frame				
MM-2020	Procurement and fabrication of lifting frame	60	21	05-May-14 A	16-Jul-14	61	Procurement and fabrication of lifting frame,				
MM-2030	Pre-assembly of lifting frame	24	24	17-Jul-14	13-Aug-14	61	Pre-assembly				
MM-2040	Deliver to Site and assembly works	24	24	14-Aug-14	11-Sep-14	61					
MM-2050	Certification of lifting frame	14	14	12-Sep-14	27-Sep-14	61					
Design and Submissions											
Statutory Approval											
PRE-1230	Consent for installation of bored pile within 60m from WSD Tau Pass Restricted Zor	90	10	15-Jan-14 A	03-Jul-14	14	Consent for installation of bored pile within 60m from WSD Tau Pass Restricted Zone - WSD, Consent for instalatic				
PRE-1240	Approval of Water Mains Alignment beside Fanling Highway (incl. Twin DN1400, DN	45	10	19-Mar-14 A	03-Jul-14	238	Approval of Water Mains Alignment beside Fanling Highway (incl. Twin DN1400, DN1200, DN600, DN2300) - WS				
PRE-1250	Approval of Water Mains Alignment beside existing TWSRE (incl. Twin DN1400, DN	45	10	19-Mar-14 A	03-Jul-14	3	Approval of Water Mains Alignment beside existing TWSRE (incl. Twin DN1400, DN1200, DN600, DN2300) - WST				
PRE-1220	Consent for construction of noise barrier (NB1a) within WSD Tau Pass Restricted Z	45	14	09-Apr-14 A	08-Jul-14	154	Consent for construction of noise barrier (NB1a) within WSD Tau Pass Restricted Zone - WSD, Consent for				
PRE-1400	Consent for Commencement of Works at the Potential Contaminative Land - EPD	60	18	15-Apr-14 A	12-Jul-14	56	Consent for Commencement of Works at the Potential Contaminative Land - EPD, Consent for Comme				
PRE-1500	Confirmation of Noise Barrier Footing Design for NB71 (CH7150 to CH7290)	70	20	17-Apr-14 A	15-Jul-14	359	Confirmation of Noise Barrier Footing Design for NB71 (CH7150 to CH7290), Confirmation of Noise				
PRE-1040	Submission & approval of temporary works on nullah for construction of pad footing	40	40	15-Aug-14	03-Oct-14	55	Submis				
Method Statement and Design (Major) Approved by AECOM											
PRE-2000	Submission of E&M design for the re-provisioned WSD Valve Control House	60	0	20-Jan-14 A	30-May-14 A		Submission of E&M design for the re-provisioned WSD Valve Control House				
PRE-2020	Submission of noise barrier design for absorptive panels, transparent panels and as	60	30	11-Mar-14 A	26-Jul-14	281	Submission of noise barrier design for absorptive panels, transparent panels and associ				
Contractor's Alternative Design (AD) Submission & Approval											
PRE-4210	Pier Design Package A (AA2-AA5, AA10-AA13, AB2-AB5, AC2-AC10, AD6-AD7)	46	0	28-Nov-13 A	10-Jun-14 A		Pier Design Package A (AA2-AA5, AA10-AA13, AB2-AB5, AC2-AC10, AD6-AD7)				
PRE-4240	Pier Design Package D (AA6-AA9, AA14-AA18)	46	0	20-Jan-14 A	10-Jun-14 A		Pier Design Package D (AA6-AA9, AA14-AA18)				
PRE-4220	Pier Design Package B (AB6-AB11)	43	20	28-Nov-13 A	15-Jul-14	22	Pier Design Package B (AB6-AB11), Pier Design Package B (AB6-AB11)				
PRE-4230	Pier Design Package C (AD2-AD5)	31	20	28-Nov-13 A	15-Jul-14	27	Pier Design Package C (AD2-AD5), Pier Design Package C (AD2-AD5)				
PRE-4250	Pier Design Package E (AC11-AC12)	50	20	28-Nov-13 A	15-Jul-14	106	Pier Design Package E (AC11-AC12), Pier Design Package - (AC11-AC12)				
PRE-4260	Pier Design Package F (AD8-AD13)	50	20	20-Jan-14 A	15-Jul-14	106	Pier Design Package F (AD8-AD13), Pier Design Package F (AD8-AD13)				
PRE-4270	Portal Beam Design Package (AB9/AD11, AC11/AD8, AB7/AD9, AB8/AD10, AD3)	54	34	20-Jan-14 A	31-Jul-14	39	Portal Beam Design Package (AB9/AD11, AC11/AD8, AB7/AD9, AB8/AD10, AD3)				
PRE-4330B	Superstructure Design Package 1 for Bridge C2 (AC6-AC11)	134	75	06-Mar-14 A	18-Sep-14	124	Superstructure Design Pa				
PRE-4340B	Superstructure Design Package 8 for Bridge D2 (AD6-AD8)	86	86	21-Jun-14*	03-Oct-14	305	Superst				
PRE-4340A	Superstructure Design Package 4 for Bridge D1 (AD1-AD5)	110	98	07-May-14 A	17-Oct-14	176					
PRE-4310D	Superstructure Design Package 6 for Bridge A4 (AA14-AA18)	108	104	16-May-14 A	24-Oct-14	241					
PRE-4310A	Superstructure Design Package 9 for Bridge A1 (AA1-AA5)	118	114	16-May-14 A	05-Nov-14	409					

 俊和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.	<ul style="list-style-type: none"> Actual Work Remaining Work Summary Bar Critical Remaining Work Milestone Project Baseline Bar 	CEDD Contract No. CV/2012/09 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 3-Month Rolling Programme	3-Month Rolling Programme updated to 2014-06-21 <table border="1" style="width: 100%;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>21-Jun-14</td> <td>Rev.1</td> <td>SL</td> <td></td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	21-Jun-14	Rev.1	SL													
	Date	Revision	Checked	Approved																			
21-Jun-14	Rev.1	SL																					
3MPR011	Page 1 of 7	25-Jun-14																					

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
PRE-4310C	Superstructure Design Package 3 for Bridge A3 (AA10-AA13)	158	124	04-Apr-14 A	17-Nov-14	198					
PRE-4320A	Superstructure Design Package 11 for Bridge B1 (AB1-AB6)	133	133	21-Jun-14*	27-Nov-14	421					
PRE-4310B	Superstructure Design Package 10 for Bridge A2 (AA6-AA9)	154	150	16-May-14 A	17-Dec-14	477					
PRE-4330A	Superstructure Design Package 2 for Bridge C1 (AC1-AC5)	196	156	28-Mar-14 A	24-Dec-14	81					
PRE-4320B	Superstructure Design Package 7 for Bridge B2 (AB7-AB12)	196	156	21-May-14 A	24-Dec-14	80					
PRE-4340C	Superstructure Design Package 5 for Bridge D3 (AD9-AD14)	196	156	07-May-14 A	24-Dec-14	48					
Temporary Traffic Arrangement (TTA) Submission and Approval											
TTA for Tai Wo Service Road West											
PRE-6140	TTA submission & approval - Scheme W3 (for laying UU ductings)	40	40	29-Aug-14	17-Oct-14	19					
Section IA & IB - Fanling Highway Widening (KD-1 & KD-2)											
Fanling Highway South Portion between CH6935 and CH7470											
Fanling Highway Zone 1 between CH6935 and CH7130 (within SBZ2)											
At-Grade Roadworks (195m)											
FHW-1100	Site Formation, Preparation Works & Tree Transplant	65	18	12-Aug-13 A	12-Jul-14	73					
FHW-1110	Noise Barrier NB6 and NB7 - Footing adjacent to SB lane (184m)	280	99	29-Mar-14 A	18-Oct-14	367					
FHW-1160	Road Formation, Road Drainage, Kerb and Pavement (Eastern Side)	170	170	14-Jul-14	03-Feb-15	328					
FHW-1110*	Pipe Laying - DN1200 Watermains (CHC) across Fanling Highway (total 80m for 2	275	305	09-Jun-14 A	06-Jul-15	26					
FHW-1150*	Pipe Laying - DN1200 Watermains (CHC) along Fanling Highway (80m long, 4m dk	182	425	20-Feb-14 A	26-Nov-15	573					
Fanling Highway Zone 2 between CH7130 and CH7290											
At-Grade Roadworks (160m)											
FHW-2110A	Noise Barrier NB71 - Footing adjacent to SB lane (24m)	70	24	17-Apr-14 A	19-Jul-14	366					
FHW-2110B	Noise Barrier NB71 - Footing adjacent to SB lane (96m) (affected due to design ch	70	70	16-Jul-14	08-Oct-14	359					
FHW-2120*	Pipe Laying - Twin DN1400 Watermains (CHE & F) along Fanling Highway (44m lo	85	85	04-Jul-14	14-Oct-14	238					
FHW-2130*	Pipe Laying - DN1200 & DN600 Watermains (CHB & CHC) along Fanling Highway	95	573	26-May-14 A	03-Jun-16	262					
Fanling Highway Zone 3 between CH7290 and CH7380											
At-Grade Roadworks (130m)											
FHW-3120	Noise Barrier NB71 - Mini-Piling adjacent to SB lane (36nos)	40	18	24-May-14 A	12-Jul-14	2					
FHW-3140*	Pipe Laying - Twin DN1400 Watermains (CHE & F) along Fanling Highway (90m lo	90	70	07-Jun-14 A	12-Sep-14	188					
FHW-3130	Noise Barrier NB71 - Footing adjacent to SB lane (130m) Including pile cap	109	85	23-May-14 A	17-Oct-14	2					
FHW-3160	Road Formation, Road Drainage, Kerb and Pavement (Eastern Side)	67	67	04-Sep-14	24-Nov-14	28					
FHW-3150*	Pipe Laying - DN600, DN1200 Watermains (CHB & CHC) along Fanling Highway (!	150	443	07-Jun-14 A	17-Dec-15	500					
Fanling Highway Zone 4 between CH7380 and CH7470											
At-Grade Roadworks (90m)											
FHW-4120*	Pipe Laying - Twin DN1400 Watermains (CHE & CHG) along Fanling Highway (90r	75	75	13-Sep-14	11-Dec-14	188					
Miscellaneous Works for Facilitating Traffic Diversion of Fanling Highway											
FHW-M-1010	Permanent Road Formation with 1 lanes width between CH6935 and CH7380 (Eas	62	62	19-Jul-14*	30-Sep-14	4					
Fanling Highway North Portion between CH7470 and CH7925											
Fanling Highway Zone 5 between CH7470 and CH7600 (Provision of Kiu Tau Footbridge)											
Kiu Tau Footbridge Re-provision (East)											
FHW-5000B	KT-AB2 - Piling Works (4 nos of Pile)	20	20	21-Jul-14	12-Aug-14	134					
FHW-5000D	KT-P3 - Piling Works (8 nos of Pile)	40	40	13-Aug-14	29-Sep-14	134					
FHW-5000A	KT-AB1 - Piling Works (12 nos of Pile)	60	60	21-Jul-14	29-Sep-14	134					
FHW-5010B	KT-AB2 - Pile Cap & Abutment	105	105	13-Aug-14	16-Dec-14	367					
At-Grade Road Works (130m)											

Date	Revision	Checked	Approved
21-Jun-14	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
FHW-5100	Demolition of Existing Structure and Site Clearance	45	24	15-Apr-14 A	19-Jul-14	134	Demolition of Existing Structure and Site Clearance, Demolition of Existing Structure and Site Clearance				
Fanling Highway Zone 7 between CH7660 and CH7925											
At-Grade Roadworks (265m)											
FHW-7100	Site Formation, Preparation Works & Tree Transplant	127	75	30-Aug-13 A	18-Sep-14	62	Site Formation, Preparation Works & Tree Transplant				
Section II - Remainder of the Works (KD-3)											
WSD Works											
DN450 Fire Mains (CHA)											
WA-1000	Pipe Laying - CHA 0 - 60 (DN450) near Ext. TWSR West (Re-TWSRW: CH100 - 1	97	97	23-Aug-14	17-Dec-14	25	Pipe Laying - CHA 0 - 60 (DN450) near Ext. TWSR West (Re-TWSRW: CH100 - 1				
DN600 Water Mains (CHB)											
WB-1000	Pipe Laying - CHB 0 - 153 (DN600) near Fanling Highway S/B (FHW: CH7130-72	95	75	26-May-14 A	18-Sep-14	760	Pipe Laying - CHB 0 - 153 (DN600) near Fanling Highway S/B (FHW: CH7130-72				
WB-1080	Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Rounda	65	65	04-Jul-14	18-Sep-14	24	Pipe Laying - CHB 700 - 756 (DN600) near Realigned TWSR East (along Rounda				
WB-1090	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Slip Roa	72	72	19-Sep-14	13-Dec-14	24	Pipe Laying - CHB 756 - 849 (DN600) near Realigned TWSR East (along Slip Roa				
DN1200 Water Mains (CHC)											
WC-1020A	Implementation of TTA - Scheme W1	0	0	28-Jul-14*		26	Implementation of TTA - Scheme W1				
WC-1040	Receiving Pit for Twins DN1200 (CHC)	50	39	09-Jun-14 A	06-Aug-14	77	Receiving Pit for Twins DN1200 (CHC)				
WC-1140	Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roun	65	65	04-Jul-14	18-Sep-14	24	Pipe Laying - CHC 980 - 1030 (DN1200) near Realigned TWSR East (along Roun				
WC-1020B	Jacking Pit for Twins DN1200 (CHC) at existing TWSRW	60	60	28-Jul-14	08-Oct-14	26	Jacking Pit for Twins DN1200 (CHC) at existing TWSRW				
WC-1070	Pipe Laying - CHC 420 - 510 (DN1200) near Fanling Highway S/B (FHW: CH7290	150	140	07-Jun-14 A	05-Dec-14	793	Pipe Laying - CHC 420 - 510 (DN1200) near Fanling Highway S/B (FHW: CH7290				
WC-1150	Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Slip F	72	72	19-Sep-14	13-Dec-14	24	Pipe Laying - CHC 1030 - 1123 (DN1200) near Realigned TWSR East (along Slip F				
WC-1000	Pipe Laying - CHC 0 - 35 (DN1200) near Realigned TWSR West (TWSRW: CH10	97	97	23-Aug-14	17-Dec-14	25	Pipe Laying - CHC 0 - 35 (DN1200) near Realigned TWSR West (TWSRW: CH10				
Twin DN1400 Water Mains (CHE & CHG)											
WE-1010	Pipe Laying - CHE & CHG 45 - 135 (Twins DN1400) near Fanling Highway S/B (F	90	70	07-Jun-14 A	12-Sep-14	188	Pipe Laying - CHE & CHG 45 - 135 (Twins DN1400) near Fanling Highway S/B (F				
WE-1000	Pipe Laying - CHE & CHG 0 - 45 (Twins DN1400) near Fanling Highway S/B (FHW	85	85	04-Jul-14	14-Oct-14	238	Pipe Laying - CHE & CHG 0 - 45 (Twins DN1400) near Fanling Highway S/B (FHW				
WE-1020	Pipe Laying - CHE & CHG 135 - 225 (Twins DN1400) near Fanling Highway S/B (F	75	75	13-Sep-14	11-Dec-14	188	Pipe Laying - CHE & CHG 135 - 225 (Twins DN1400) near Fanling Highway S/B (F				
DN2300 Water Mains and Leakage Collection System (CHJ & CHKA/CHK)											
WJ-1040	Pipe Laying - CHJ 170 - 200 (DN2300) near Realigned TWSR East (along Rounda	55	55	04-Jul-14	05-Sep-14	3	Pipe Laying - CHJ 170 - 200 (DN2300)				
WJ-1050	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access I	68	68	31-Jul-14	21-Oct-14	5	Pipe Laying - CHJ 200 - 292 (DN2300) near Realigned TWSR East (along Access I				
WJ-1000	Implementation of TTA - Scheme EX2 (Shifting TWSRE toward newly formation are	35	35	19-Sep-14	31-Oct-14	62	Implementation of TTA - Scheme EX2 (Shifting TWSRE toward newly formation are				
WJ-1100	DN300 Washout at CHJ 212	65	65	15-Sep-14	01-Dec-14	5	DN300 Washout at CHJ 212				
WJ-1030	Pipe Laying - CHJ 100 - 170 (DN2300) near Realigned TWSR East, 70m long & 3n	104	104	06-Sep-14	12-Jan-15	3	Pipe Laying - CHJ 100 - 170 (DN2300) near Realigned TWSR East, 70m long & 3n				
Kau Lung Hang Valve Control & Telemetry House Reprovision											
VCTH-1000	Civil Works Construction	75	75	08-Jul-14*	06-Oct-14	47	Civil Works Construction				
Demolition of Existing Structures											
DE-1010	Demolition of Existing Structure at Land License No. MOT34712	20	20	21-Jun-14	15-Jul-14	72	Demolition of Existing Structure at Land License No. MOT34712				
Stage 1A - Realignment of Tai Wo Service Road West (KD-7)											
TWSRW Zone 1 between CH100 and CH155											
At-Grade Roadworks											
TWSRW-1130	Laying of Southern Trunk Sewer (West)	95	53	23-Apr-14 A	22-Aug-14	25	Laying of Southern Trunk Sewer (West), Laying of Southern Trunk Sewer (West)				
TWSRW-1100	Tree Survey, Tree Felling and Transplanting	81	76	16-Oct-13 A	19-Sep-14	84	Tree Survey, Tree Felling and Transplanting				
TWSRW-1120	Noise Barrier NB4 - Footing adjacent to Realigned TWSR West (70m)	85	104	12-Apr-14 A	24-Oct-14	79	Noise Barrier NB4 - Footing adjacent to Realigned TWSR West (70m)				
TWSRW-1140*	Pipe Laying - DN450 & DN1200 Watermains (CHA & CHC)	97	97	23-Aug-14	17-Dec-14	25	Pipe Laying - DN450 & DN1200 Watermains (CHA & CHC)				
TWSRW Zone 2 between CH155 and CH280											
At-Grade Roadworks											
TWSRW-2100	Mass Concrete Wall (FL/RW3) (Pending Engineer's instruction to delete the Works)	45	45	21-Jun-14	13-Aug-14	138	Mass Concrete Wall (FL/RW3) (Pending Engineer's instruction to delete the Works)				



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3-Month Rolling Programme updated to 2014-06-21

Date	Revision	Checked	Approved
21-Jun-14	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
TWSRW Zone 3 between CH280 and CH315											
At-Grade Roadworks											
TWSRW-3100	Noise Barrier NB1a - Footing adjacent Realigned TWSR West (31m)	80	80	09-Jul-14	13-Oct-14	154	[Actual Work Bar]				
TWSRW Zone 4 between CH315 and CH376											
Construction of Bridge E											
TWSRW-4000B	CLP Overhead 11KV Cable Diversion at Area B (Phase 2)	140	25	04-Nov-13 A	21-Jul-14	35	[Actual Work Bar]				
TWSRW-4010A	Pre-Drilling for AE1	12	12	22-Jul-14	04-Aug-14	35	[Remaining Work Bar]				
TWSRW-4030B	Bored Pile Works for AE2	48	48	04-Jul-14	28-Aug-14	14	[Remaining Work Bar]				
TWSRW-4040B	Pile Test for AE2	7	7	16-Sep-14	23-Sep-14	62	[Remaining Work Bar]				
TWSRW-4030A	Bored Pile Works for AE1	48	48	29-Aug-14	27-Oct-14	14	[Remaining Work Bar]				
TWSRW Zone 5 between CH376 and CH520											
Construction of Retaining Structures											
TWSRW-5030	CLP Overhead 11KV Cable Diversion at Area B (Phase 1)	140	0	04-Nov-13 A	21-May-14 A		[Actual Work Bar]				
TWSRW-5050B	Construction of Bored Pile Wall (10 no. Piles) (with earth platform provided)	80	0	12-Mar-14 A	13-Jun-14 A		[Actual Work Bar]				
TWSRW-5050C	Construction of Bored Pile Wall (8 no. Piles) (conflict with overhead cable)	94	45	22-May-14 A	13-Aug-14	26	[Actual Work Bar]				
TWSRW-5050D	Construction of Remaining Portion of Bored Pile Wall at formation level	85	85	14-Aug-14	24-Nov-14	26	[Actual Work Bar]				
TWSRW Zone 6 between CH520 and CH530											
Box Culvert Extension - BC01											
TWSRW-6060	Backfilling to existing road level	55	0	25-Mar-14 A	09-Jun-14 A		[Actual Work Bar]				
At-Grade Roadworks											
TWSRW-6100	Preparation Works for Implementation of TTA (shifting TWSRW traffic towards the edge of ex	25	25	21-Jun-14	21-Jul-14	92	[Actual Work Bar]				
TWSRW Zone 7 between CH530 and CH640											
Construction of Retaining Structures											
TWSRW-7020	Installation of Soil Nail (129 nos)	40	40	10-Jun-14 A	07-Aug-14	52	[Actual Work Bar]				
TWSRW-7010	Slope Cutting and Drainage Channel	235	82	06-Dec-13 A	26-Sep-14	10	[Actual Work Bar]				
Stage N4A & N4B - Realignment of Tai Wo Service Road East (KD-13 & KD-14)											
TWSRE Zone 1 between CH100 and CH270											
At-Grade Roadworks											
TWSRE-1100	Installation of Mini-Pile for PC01 & PC02 (22nos)	66	34	16-May-14 A	31-Jul-14	122	[Actual Work Bar]				
TWSRE-1130	Retaining Wall Construction for FL/RW5	45	45	28-Jul-14	18-Sep-14	42	[Actual Work Bar]				
TWSRE-1110	Noise Barrier NB3 - PC01 & PC02 Pile Cap Construction	55	55	01-Aug-14	07-Oct-14	122	[Actual Work Bar]				
TWSRE Zone 2 between CH270 and CH380											
At-Grade Roadworks											
TWSRE-2020	Retaining Wall Construction for FL/RW6	45	45	21-Jun-14*	13-Aug-14	42	[Actual Work Bar]				
TWSRE Zone 3 between CH380 and CH456											
At-Grade Roadworks											
TWSRE-3020B*	Pipe laying - DN2300 Watermains (CHJ) along Realigned TWSR East	104	104	06-Sep-14	12-Jan-15	3	[Actual Work Bar]				
Roundabout A, Slip Road and Access Road											
TWSRE-4000	Site Formation, Preparation Works & Tree Transplant	65	18	15-Apr-14 A	12-Jul-14	50	[Actual Work Bar]				
TWSRE-4010	Filling Works at the abandoned water channel	115	33	10-Mar-14 A	30-Jul-14	5	[Actual Work Bar]				
TWSRE-4050B*	Pipe laying - DN2300 Watermains (CHJ) along Access Road A & Roundabout	91	91	04-Jul-14	21-Oct-14	5	[Actual Work Bar]				
TWSRE-4070A	Roundabout A (Lower-Half) - Road Formation, Road Drainage, Kerb, Planter and I	64	64	19-Sep-14	04-Dec-14	30	[Actual Work Bar]				
TWSRE-4050A*	Pipe laying - DN600 & DN1200 Watermains (CHB & CHC) along Access Road A &	137	137	04-Jul-14	13-Dec-14	24	[Actual Work Bar]				
TWSRE-4030	Noise Barrier NB74 - Footing adjacent to Realigned TWSR East (72m)	166	166	19-Aug-14	13-Mar-15	30	[Actual Work Bar]				



俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- ◆ Milestone
- Project Baseline Bar


CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR011 Page 4 of 7 25-Jun-14

3-Month Rolling Programme updated to 2014-06-21			
Date	Revision	Checked	Approved
21-Jun-14	Rev.1	SL	




俊和建築工程有限公司
CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.

- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3MPR011 Page 5 of 7 25-Jun-14

3-Month Rolling Programme updated to 2014-06-21

Date	Revision	Checked	Approved
21-Jun-14	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
BB-09-1000	Pier AB9 - Piling Works	24	24	18-Aug-14	15-Sep-14	38					
Bridge C											
BC-04-1020	Pier AC4 - Pile Cap	30	0	05-Mar-14 A	31-May-14 A						
BC-08-1000	Pier AC8 - Piling Works	24	0	23-Apr-14 A	14-Jun-14 A						
BC-08-1010	Pier AC8 - Pile Test	7	6	20-Jun-14 A	27-Jun-14 A	19					
BC-05-1000	Pier AC5 - Piling Works	24	20	19-Jun-14 A	15-Jul-14 A	1					
BC-04-1030	Pier AC4 - Pier Construction	24	24	23-Jun-14*	21-Jul-14	60					
BC-06-1000	Pier AC6 - Piling Works	12	12	12-Jul-14	25-Jul-14	1					
BC-07-1000	Pier AC7 - Piling Works	24	24	30-Jun-14	28-Jul-14	3					
BC-08-1020	Pier AC8 - Pile Cap	30	30	28-Jun-14	02-Aug-14	19					
BC-12-1000	Pier AC12 - Piling Works	12	12	21-Jul-14	02-Aug-14	2					
BC-05-1010	Pier AC5 - Pile Test	7	7	01-Aug-14	08-Aug-14	48					
BC-06-1010	Pier AC6 - Pile Test	7	7	12-Aug-14	19-Aug-14	57					
BC-07-1010	Pier AC7 - Pile Test	7	7	14-Aug-14	21-Aug-14	3					
BC-12-1010	Pier AC12 - Pile Test	7	7	20-Aug-14	27-Aug-14	2					
BC-08-1030	Pier AC8 - Pier Construction	24	24	08-Aug-14	04-Sep-14	17					
BC-09-1000	Pier AC9 - Piling Works	24	24	18-Aug-14	15-Sep-14	44					
BC-06-1020	Pier AC6 - Pile Cap	30	30	20-Aug-14	24-Sep-14	57					
BC-07-1020	Pier AC7 - Pile Cap	30	30	22-Aug-14	26-Sep-14	3					
BC-12-1020	Pier AC12 - Pile Cap	30	30	28-Aug-14	04-Oct-14	2					
Bridge D											
BD-05-1000	Pier AD5 - Piling Works	24	0	10-Apr-14 A	30-May-14 A						
BD-04-1000	Pier AD4 - Piling Works	12	0	29-Apr-14 A	05-Jun-14 A						
BD-05-1010	Pier AD5 - Pile Test	7	5	19-Jun-14 A	26-Jun-14 A	18					
BD-04-1010	Pier AD4 - Pile Test	7	7	21-Jun-14	28-Jun-14	161					
BD-06-1000	Pier AD6 - Piling Works	24	7	29-May-14 A	28-Jun-14	3					
BD-08-1000	Pier AD8 - Piling Works	12	7	10-May-14 A	28-Jun-14	-40					
BD-09-1000	Pier AD9 - Piling Works	24	12	09-Jun-14 A	05-Jul-14	2					
BD-07-1020	Pier AD7 - Pile Cap	30	15	26-May-14 A	09-Jul-14	92					
BD-06-1010	Pier AD6 - Pile Test	7	7	17-Jul-14	24-Jul-14	213					
BD-08-1010	Pier AD8 - Pile Test	7	7	17-Jul-14	24-Jul-14	31					
BD-02-1020	Pier AD2 - Pile Cap (to be deleted due to design change)	30	30	21-Jun-14	26-Jul-14	65					
BD-03-1020	Pier AD3W - Pile Cap	30	30	04-Apr-14 A	26-Jul-14	17					
BD-09-1010	Pier AD9 - Pile Test	7	7	23-Jul-14	30-Jul-14	50					
BD-05-1020	Pier AD5 - Pile Cap	30	30	27-Jun-14	01-Aug-14	18					
BD-10-1000	Pier AD10 - Piling Works	24	24	07-Jul-14	02-Aug-14	-45					
BD-03-2000	Pier AD3E - Piling Works	12	12	23-Jul-14	05-Aug-14	1					
BD-02-1030	Pier AD2 - Pier Construction (To be deleted due to design change)	10	10	28-Jul-14	07-Aug-14	65					
BD-03-1030	Pier AD3W - Pier Construction	10	10	28-Jul-14	07-Aug-14	17					
BD-01-1000	Abutment AD1 - Piling Works	24	24	30-Jul-14	26-Aug-14	1					
BD-10-1010	Pier AD10 - Pile Test	7	7	20-Aug-14	27-Aug-14	-45					
BD-03-2010	Pier AD3E - Pile Test	7	7	22-Aug-14	29-Aug-14	80					
BD-08-1020	Pier AD8 - Pile Cap	30	30	07-Aug-14	11-Sep-14	20					
BD-01-1010	Abutment AD1 - Pile Test	7	7	13-Sep-14	20-Sep-14	265					



- Actual Work
- Remaining Work
- Summary Bar
- Critical Remaining Work
- Milestone
- Project Baseline Bar

CEDD Contract No. CV/2012/09

Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3

3-Month Rolling Programme

3-Month Rolling Programme updated to 2014-06-21

Date	Revision	Checked	Approved
21-Jun-14	Rev.1	SL	

Activity ID	Activity Name	OD	RD	Start	Finish	TF	2014				
							Jun	Jul	Aug	Sep	Oct
BD-07-1030	Pier AD7 - Pier Construction	17	17	03-Sep-14	23-Sep-14	67					
BD-11-1000	Pier AD11 - Piling Works	24	24	27-Aug-14*	24-Sep-14	1					
BD-08-1030	Pier AD8 - Pier Construction	24	24	12-Sep-14	11-Oct-14	20					
BD-10-1020	Pier AD10 - Pile Cap	30	30	12-Sep-14*	18-Oct-14	-57					
BD-09-1020	Pier AD9 - Pile Cap	30	30	19-Sep-14	25-Oct-14	8					
Pier Head Construction											
Bridge A											
PA-1170	Pier Head Construction at Pier AA17	35	35	20-Sep-14	01-Nov-14	56					
Bridge D											
PD-1020	Pier Head Construction at Pier AD2 (To be deleted due to design change)	35	35	19-Sep-14*	31-Oct-14	44					
Section VII - All Geotechnical Fieldworks & All Associated Laboratory Tests (KD-6B)											
Installation of Geotechnical Instruments / Ground Investigation											
S7-1030	Ground Investigation Works - Drillhole No. VDH1 (Approval of new location by the	7	0	28-May-14 A	30-May-14 A						
S7-1050	Ground Investigation Works - Drillhole No. VDH3 (Approval of new location by the	7	0	30-May-14 A	03-Jun-14 A						
S7-1060	Ground Investigation Works - Drillhole No. VDH4 (Approval of new location by the	7	0	04-Jun-14 A	05-Jun-14 A						
S7-3030	Installation of Groundwater Instrument at Drillhole No. ADH7 (To be deleted by the E	12	12	21-Jun-14	05-Jul-14	34					
Submission of Laboratory Tests											
S7-5000	Testing & Submission of Laboratory Test Report (Drillhole No. BDH1)	35	15	28-Dec-13 A	09-Jul-14	31					
S7-5010	Testing & Submission of Laboratory Test Report (Drillhole No. BDH2)	35	15	25-Feb-14 A	09-Jul-14	31					
S7-5020	Testing & Submission of Laboratory Test Report (Drillhole No. BDH3)	35	15	28-Feb-14 A	09-Jul-14	31					
S7-5030	Testing & Submission of Laboratory Test Report (Drillhole No. VDH1)	35	15	31-May-14 A	09-Jul-14	31					
S7-5040	Testing & Submission of Laboratory Test Report (Drillhole No. VDH2)	35	15	11-Mar-14 A	09-Jul-14	31					
S7-5050	Testing & Submission of Laboratory Test Report (Drillhole No. VDH3)	35	15	04-Jun-14 A	09-Jul-14	31					
S7-5060	Testing & Submission of Laboratory Test Report (Drillhole No. VDH4)	35	15	06-Jun-14 A	09-Jul-14	31					
S7-5070	Testing & Submission of Laboratory Test Report (Drillhole No. VDH5)	35	15	08-May-14 A	09-Jul-14	31					
S7-5080	Testing & Submission of Laboratory Test Report (Drillhole No. VDH6)	35	15	11-Jan-14 A	09-Jul-14	31					
S7-5090	Testing & Submission of Laboratory Test Report (Drillhole No. VDH7)	35	15	06-Dec-13 A	09-Jul-14	31					
S7-5100	Testing & Submission of Laboratory Test Report (Drillhole No. VDH8)	35	15	14-Mar-14 A	09-Jul-14	31					
S7-5110	Testing & Submission of Laboratory Test Report (Drillhole No. VDH9)	35	15	07-Mar-14 A	09-Jul-14	31					
S7-5120	Testing & Submission of Laboratory Test Report (Drillhole No. VDH10)	35	15	21-Feb-14 A	09-Jul-14	31					

 俊和建築工程有限公司 CHUN WO CONSTRUCTION & ENGINEERING CO., LTD.	 Actual Work  Remaining Work  Summary Bar  Critical Remaining Work  Milestone  Project Baseline Bar	CEDD Contract No. CV/2012/09 Liantang / Heung Yuen Wai BCP - Site Formation & Infrastructure Works, Contract 3 3-Month Rolling Programme	3-Month Rolling Programme updated to 2014-06-21 <table border="1"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr> <td>21-Jun-14</td> <td>Rev.1</td> <td>SL</td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	Date	Revision	Checked	Approved	21-Jun-14	Rev.1	SL													
	Date	Revision	Checked	Approved																			
	21-Jun-14	Rev.1	SL																				
3MPR011	Page 7 of 7	25-Jun-14																					

Contract 5

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
1	1	Key Dates	1110 days	28/3/2013	10/4/2016	99%				
2	1.1	Contract Award & Commencement	15 days	28/3/2013	11/4/2013	100%				
3	1.1.1	Letter of Acceptance	0 days	28/3/2013	28/3/2013	100%				
4	1.1.2	Commencement of Works	0 days	11/4/2013	11/4/2013	100%				
5	1.2	Site Possession Date	330 days	11/4/2013	7/3/2014	99%				
6	1.2.1	Portion BCP 1	0 days	11/5/2013	11/5/2013	100%				
7	1.2.2	Portion BCP 2	0 days	10/6/2013	10/6/2013	100%				
8	1.2.3	Portion BCP 3	0 days	8/9/2013	8/9/2013	100%				
9	1.2.4	Portion BCP 4 (delayed handover)	0 days	7/3/2014	7/3/2014	0%				
10	1.2.5	Portion BCP 5	0 days	8/9/2013	8/9/2013	100%				
11	1.2.6	Portion BCP 6	0 days	8/9/2013	8/9/2013	100%				
12	1.2.7	Portion BCP 7	0 days	8/9/2013	8/9/2013	100%				
13	1.2.8	Portion CR 2	0 days	7/12/2013	7/12/2013	100%				
14	1.2.9	Portion CR 40 (delayed handover)	0 days	7/3/2014	7/3/2014	0%				
15	1.2.10	Portion CR 41 (delayed handover)	0 days	7/3/2014	7/3/2014	0%				
16	1.2.11	Portion CR 42 (delayed handover)	0 days	7/3/2014	7/3/2014	0%				
17	1.2.12	Portion CR 44 (delayed handover from 5/2/2014 to 28/2/2014)	24 days	5/2/2014	28/2/2014	100%				
18	1.2.13	Area LMH 0	0 days	11/4/2013	11/4/2013	100%				
19	1.2.14	Area LMH 1	0 days	8/9/2013	8/9/2013	100%				
20	1.2.15	Area LMH 2	0 days	11/5/2013	11/5/2013	100%				
21	1.2.16	Area LMH 3	0 days	7/3/2014	7/3/2014	100%				
22	1.2.17	Area LMH 4	0 days	8/9/2013	8/9/2013	100%				
23	1.2.18	Area LMH 5	0 days	8/10/2013	8/10/2013	100%				
24	1.2.19	Area RS 1	0 days	11/5/2013	11/5/2013	100%				
25	1.2.20	Area RS 2 (Omitted)	0 days	11/5/2013	11/5/2013	100%				
26	1.2.21	Area RS 3	0 days	11/5/2013	11/5/2013	100%				
27	1.2.22	Area RS 4	0 days	11/5/2013	11/5/2013	100%				
28	1.3	Section Completion Date	976 days	8/8/2013	10/4/2016	0%				
29	1.3.1	KD-1 Section I of the Works - G.I. field works (Cert. Completed)	0 days	4/2/2014	4/2/2014	100%				
30	1.3.2	KD-2 Section II of the Works - All laboratory tests for Section I (Cert. Completed)	0 days	6/3/2014	6/3/2014	100%				
31	1.3.3	KD-3 Section III of the Works - Site formation works for portion RS1, RS2 & RS3 (Cert. Completed)	0 days	8/8/2013	8/8/2013	100%				
32	1.3.4	KD-4 Section IV of the Works - Village house within portion RS4	0 days	5/1/2014	5/1/2014	100%				
33	1.3.5	KD-5 Section V of the Works - All works within portion RS4 exclude Section IV	0 days	5/1/2014	5/1/2014	100%				
34	1.3.6	KD-7 Section VII of the Works - All works within Area CRD	0 days	15/5/2014	15/5/2014	100%				
35	1.3.7	KD-8 Section VIII of the Works - All works within Area BCPA	0 days	12/10/2014	12/10/2014	0%				
36	1.3.8	KD-9 Section IX of the Works - All works within Area BCPB	0 days	11/4/2015	11/4/2015	0%				
37	1.3.9	KD-10 Section X of the Works - All works within Area BCPC	0 days	4/6/2014	4/6/2014	0%	◆◆ 4/6			
38	1.3.10	KD-11 Section XI of the Works - All works within Area BCPD	0 days	11/4/2015	11/4/2015	0%				
39	1.3.11	KD-12 Section XII of the Works - All works within Area LMH	0 days	1/12/2014	1/12/2014	0%				
40	1.3.12	KD-13 Section XIII of the Works - Works not covered in any other Sections	0 days	11/4/2015	11/4/2015	0%				
41	1.3.13	KD-14 Section XIV of the Works - Trees preservation and protection	0 days	11/4/2015	11/4/2015	0%				
42	1.3.14	KD-15 Section XV of the Works - Landscape soft works	0 days	11/4/2015	11/4/2015	0%				
43	1.3.15	KD-16 Section XVI of the Works - Establishment works for landscape soft works	0 days	10/4/2016	10/4/2016	0%				
44	1.4	Stage Completion Date	60 days	8/8/2013	7/10/2013	100%				
45	1.4.1	KD-17 Stage I of the Works - Temporary vehicular bridge J and temporary Lin Ma Hang Road	0 days	7/10/2013	7/10/2013	100%				
46	1.4.2	KD-18 Stage II of the Works - Temporary ArchSD Depot	0 days	8/8/2013	8/8/2013	100%				
47	2	Preliminaries and Statuary / Contractual Submissions	424 days	11/4/2013	9/6/2014	100%				
78	3	Stage of the Works	180 days	11/4/2013	7/10/2013	100%				
79	3.1	Stage I of the Works - Temporary vehicular bridge B and temporary Lin Ma Hang Road	179 days	12/4/2013	7/10/2013	100%				
90	3.2	Stage II of the Works - Temporary ArchSD Depot (LMH2)	78 days	11/4/2013	27/6/2013	100%				
94	4	Section of the Works	1096 days	11/4/2013	10/4/2016	35%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
95	4.1	Section I of the Works - Ground Investigation field works (Drg. 7101A-7111A)	251 days	30/5/2013	4/2/2014	100%				
100	4.2	Section II of the Works - All laboratory tests for Section I	188 days	31/8/2013	6/3/2014	100%				
105	4.3	Section III of the Works - Site formation works for Portions RS1, RS2 & RS3 (seek for certificate of completion in letter ref. SRJV/W47/SO/J5/1308/00416 dated 23/8/2013)	89 days	12/5/2013	8/8/2013	100%				
111	4.4	Section IV of the Works - Village house within portion RS4 - 8.25m(L) x 7.88m(W) x 10.3m (H)	354 days	12/4/2013	31/3/2014	100%				
121	4.5	Section V of the Works-All works within portion RS4 exclude Section IV	745 days	11/4/2013	25/4/2015	32%	[Gantt bar]			
122	4.5.1	ISSUED EOT2	241 days	5/1/2014	2/9/2014	69%	[Gantt bar]			
123	4.5.2	Submissions and method statement	37 days	11/4/2013	17/5/2013	100%				
124	4.5.3	Approvals from ER	30 days	19/1/2014	17/2/2014	100%				
125	4.5.4	Construction of footbridge and staircase with mini-piles 8 nos. x Ø 273 and staircase (Drg. 2201A to 2207B, 6001B)	235 days	3/9/2014	25/4/2015	0%				
126	4.5.4.1	Mini-piles	61 days	3/9/2014	2/11/2014	0%				
127	4.5.4.2	Pile Caps	52 days	7/10/2014	27/11/2014	0%				
128	4.5.4.3	Abutments	45 days	31/10/2014	14/12/2014	0%				
129	4.5.4.4	Wing walls	45 days	17/11/2014	31/12/2014	0%				
130	4.5.4.5	Mass concrete	41 days	4/12/2014	13/1/2015	0%				
131	4.5.4.6	Remove sheetpiles from abutments	11 days	14/1/2015	24/1/2015	0%				
132	4.5.4.7	Beams	45 days	25/1/2015	10/3/2015	0%				
133	4.5.4.8	Deck	34 days	11/3/2015	13/4/2015	0%				
134	4.5.4.9	Compact fill behind abutments	14 days	25/1/2015	7/2/2015	0%				
135	4.5.4.10	New footpath	21 days	8/2/2015	28/2/2015	0%				
136	4.5.4.11	New staircase	36 days	1/3/2015	5/4/2015	0%				
137	4.5.4.12	Miscellaneous (pedestrian parapet, granite tile etc.)	20 days	6/4/2015	25/4/2015	0%				
138	4.6	Section VII of the Works - All works within Area CRD	249 days	9/9/2013	15/5/2014	100%				
175	4.7	Section VIII of the Works - All works within Area BCPA	489 days	11/6/2013	12/10/2014	37%	[Gantt bar]			
176	4.7.1	Submission for Site Formation Works & import fill	72 days	11/6/2013	21/8/2013	100%				
177	4.7.2	Approval of submission for Site Formation Works	50 days	22/8/2013	10/10/2013	100%				
178	4.7.3	Approval for sources of import fill	69 days	28/9/2013	5/12/2013	100%				
179	4.7.4	Site formation of land (import fill 121433m3)	263 days	11/10/2013	30/6/2014	59%	[Gantt bar]			
180	4.7.4.1	site formation (A1-A9)	82 days	11/10/2013	31/12/2013	95%	[Gantt bar]			
181	4.7.4.2	site formation (A10-13, A15-20, A23, A24-A25)	90 days	1/1/2014	31/3/2014	87%	[Gantt bar]			
182	4.7.4.3	site formation (A14, A22, A26)	91 days	1/4/2014	30/6/2014	0%	[Gantt bar]			
183	4.7.5	Slope drainage works (Drg. 7156B-7159B)	284 days	2/1/2014	12/10/2014	0%	[Gantt bar]			
184	4.7.5.1	submission of design of sedimentation tank/pond	38 days	2/1/2014	8/2/2014	0%	[Gantt bar]			
185	4.7.5.2	approval of design of sedimentation tank/pond	36 days	9/2/2014	16/3/2014	0%	[Gantt bar]			
186	4.7.5.3	discharge to existing Box Culvert No. 4 & sedimentation tank	16 days	17/3/2014	1/4/2014	0%	[Gantt bar]			
187	4.7.5.4	DN1050 from CP to sedimentation tank	73 days	2/4/2014	13/6/2014	0%	[Gantt bar]			
188	4.7.5.5	shortcreted TC (from A3,A2,A1,A5)	31 days	31/5/2014	30/6/2014	0%	[Gantt bar]			
189	4.7.5.6	shortcreted TC (from A10-13)	30 days	1/7/2014	30/7/2014	0%	[Gantt bar]			
190	4.7.5.7	shortcreted TC (from A10,A15,A19)	25 days	31/7/2014	24/8/2014	0%	[Gantt bar]			
191	4.7.5.8	shortcreted TC (from A20-24A26,A14)	49 days	25/8/2014	12/10/2014	0%	[Gantt bar]			
192	4.7.6	Chain link fence (1120m)	195 days	1/4/2014	12/10/2014	0%	[Gantt bar]			
193	4.7.6.1	chain link fence (A1-5,A10,A15,A19)	102 days	1/4/2014	11/7/2014	0%	[Gantt bar]			
194	4.7.6.2	chain link fence (A4,A9,A14,A26,A24)	58 days	12/7/2014	7/9/2014	0%	[Gantt bar]			
195	4.7.6.3	chain link fence (A21-24)	35 days	8/9/2014	12/10/2014	0%	[Gantt bar]			
196	4.8	Section IX of the Works - All works within Area BCPB	681 days	20/12/2013	31/10/2015	7%	[Gantt bar]			
197	4.8.1	Assume Site Possession for BCP4	0 days	1/9/2014	1/9/2014	0%				
198	4.8.2	Submission for demolition of existing building structures	37 days	20/12/2013	25/1/2014	100%				
199	4.8.3	Approval of submission for demolish existing building structures	41 days	26/1/2014	7/3/2014	100%				
200	4.8.4	Demolition of existing building structures UPON instruction (included Asbestos Investigation, Report & Asbestos Abatement Plan)	76 days	1/9/2014	15/11/2014	0%				
201	4.8.5	Tree felling/removal works and tree transplanting works at BCP4 in Section XIV of the Works	150 days	1/9/2014	28/1/2015	0%				
202	4.8.6	Site formation works (import fill 370523m3)	425 days	18/8/2014	16/10/2015	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
203	4.8.6.1	site formation works (surrounding areas B1-3,B5-6, B9)	175 days	18/8/2014	8/2/2015	0%				
204	4.8.6.2	site formation works (area BCP4 - B4,7,8,10-B17)	335 days	16/11/2014	16/10/2015	0%				
205	4.8.6.3	site formation works (B18-B22)	175 days	18/8/2014	8/2/2015	0%				
206	4.8.7	Chain link fence (Drg.1002C, 1032B, 1033B)	99 days	25/7/2015	31/10/2015	0%				
207	4.9	Section X of the Works - All works within Area BCPC	269 days	9/9/2013	4/6/2014	18%				
208	4.9.1	Submission for retaining wall no. 2	12 days	9/9/2013	20/9/2013	100%				
209	4.9.2	Approval of Submission for retaining wall no. 2	25 days	21/9/2013	15/10/2013	100%				
210	4.9.3	Construction of retaining wall RW2-CH840-1025 (length 185m)	150 days	16/10/2013	14/3/2014	0%				
211	4.9.3.1	Phase 1A - Bay 2137-2110 (28 bays)	150 days	16/10/2013	14/3/2014	0%				
212	4.9.3.1.1	excavation / sheetpile	35 days	16/10/2013	19/11/2013	0%				
213	4.9.3.1.2	grade 200 rock fill	28 days	25/10/2013	21/11/2013	0%				
214	4.9.3.1.3	blinding layer	25 days	30/10/2013	23/11/2013	0%				
215	4.9.3.1.4	bases	83 days	4/11/2013	25/1/2014	0%				
216	4.9.3.1.5	walls	120 days	15/11/2013	14/3/2014	0%				
217	4.9.4	Site Formation works (import fill 24936m3)(C1-C8)	92 days	2/1/2014	3/4/2014	65%				
218	4.9.5	Drainage Works & Irrigation System (Drg.1305C, 1975B)	62 days	4/4/2014	4/6/2014	0%				
219	4.9.5.1	drainage for CP26 (SMH9962-CP26)	20 days	4/4/2014	23/4/2014	0%				
220	4.9.5.2	drainage for CP24 (SMH9924 to CP24)	16 days	8/4/2014	23/4/2014	0%				
221	4.9.5.3	drainage for CP23 (SMH9923 to CP23)	13 days	24/4/2014	6/5/2014	0%				
222	4.9.5.4	irrigation system in Area BCPC	58 days	8/4/2014	4/6/2014	0%				
223	4.10	Section XI of the Works - All works within Area BCPD	598 days	22/8/2013	11/4/2015	3%				
224	4.10.1	Submissions	23 days	22/8/2013	13/9/2013	100%				
225	4.10.2	Approval of Submissions	37 days	14/9/2013	20/10/2013	100%				
226	4.10.3	Construction of retaining wall RW2 - CH0 to 840 (length 840m)	281 days	21/10/2013	28/7/2014	0%				
242	4.10.4	Boundary fence (Drg.1002C, 1003A)	267 days	12/4/2014	3/1/2015	0%				
247	4.10.5	Modified CEDD hoarding Type III (Drg. 1032B)	176 days	18/10/2014	11/4/2015	0%				
251	4.10.6	Site Formation works (import fill 104958m3) including slope drainage works (Drg. 7155B-7159B)	423 days	7/1/2014	5/3/2015	13%				
252	4.10.6.1	D1-D2	84 days	7/1/2014	31/3/2014	42%				
253	4.10.6.2	D3, D10,D11, D17, D12- D14	95 days	27/5/2014	29/8/2014	12%				
254	4.10.6.3	D4, D15, D16	94 days	30/8/2014	1/12/2014	0%				
255	4.10.6.4	D5-D9	94 days	2/12/2014	5/3/2015	0%				
256	4.10.7	Sewerage, Drainage & Water Works (Drg. 1323B,1305C,1309A)	368 days	21/10/2013	23/10/2014	0%				
257	4.10.7.1	Sequence 1a - Sewer for FMH511 to Box Culvert No. 3 (DN300)	82 days	21/10/2013	10/1/2014	0%				
258	4.10.7.2	Sequence 1b - Sewer for FMH515 to temp cap after FMH520 (DN300)	26 days	11/1/2014	5/2/2014	0%				
259	4.10.7.3	Sequence 1c -Sewer for temp. cap to connect from BCP (DN300)	25 days	6/2/2014	2/3/2014	0%				
260	4.10.7.4	Sequence 1d - Rising main CHC799.644-650m (2xDN100DI)	36 days	3/3/2014	7/4/2014	0%				
261	4.10.7.5	Sequence 1e - Pipe laying for SMH9930, 9929 to 9922 (DN300-525)	91 days	7/5/2014	5/8/2014	0%				
262	4.10.7.6	Sequence 1aa -Drainage for SMH9937 to 9961 (DN300,450,900)	87 days	11/1/2014	7/4/2014	0%				
263	4.10.7.7	Sequence 1-1 Pipe laying for CP25 to SMH9702, 9702A, 9651 to Pump Room	127 days	21/10/2013	24/2/2014	0%				
264	4.10.7.8	Sequence 1-2 Rising main CHA 0-157.882 (DN400)	137 days	15/11/2013	31/3/2014	0%				
265	4.10.7.9	Sequence 2-1a Watermain CHL229-283(DN250)	25 days	8/4/2014	2/5/2014	0%				
266	4.10.7.10	Sequence 2-1b Watermain CHL150-229(DN250)	37 days	3/5/2014	8/6/2014	0%				
267	4.10.7.11	Sequence 2-2 Pipe laying for SMH9937 to 9930 (DN525,750,900)	58 days	9/6/2014	5/8/2014	0%				
268	4.10.7.12	Sequence 2-3 Drainage for SMH9941, 9952 to 9942 (DN300, 525)	28 days	6/8/2014	2/9/2014	0%				
269	4.10.7.13	Sequence 2-3 Pipe laying for SMH9931 to 9942 (DN450)	20 days	3/9/2014	22/9/2014	0%				
270	4.10.7.14	Sequence 2-4 Watermain CHL283-335.749(DN250)	31 days	23/9/2014	23/10/2014	0%				
271	4.10.8	Irrigation system (sequence 3)(see Appendix C) adjacent to underpass & depressed road	44 days	29/8/2014	11/10/2014	0%				
272	4.10.9	Irrigation system (sequence 4) (see Appendix C) next to BCPC	44 days	29/8/2014	11/10/2014	0%				
273	4.10.10	Utilities works (Drg. 1405A) (see Appendix A)	369 days	18/12/2013	21/12/2014	0%				
274	4.10.10.1	Sequence 1 - allow ducts for 11kV & LV across the underpass	13 days	18/12/2013	30/12/2013	0%				
275	4.10.10.2	Sequence 5a - 132kV	12 days	12/10/2014	23/10/2014	0%				
276	4.10.10.3	Sequence 5b - 11kV	24 days	24/10/2014	16/11/2014	0%				
277	4.10.10.4	Sequence 5c - LV	23 days	17/11/2014	9/12/2014	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
278	4.10.10.5	Sequence 5d - PCCW	12 days	10/12/2014	21/12/2014	0%				
279	4.10.11	Road works and Road lighting works (Drg.1205A,1505C,1605B)	111 days	22/12/2014	11/4/2015	0%				
280	4.10.12	Construction of depressed road & underpass-9.3m wide x168m long	241 days	31/12/2013	28/8/2014	0%				
281	4.10.12.1	Bay 16015-16012	54 days	31/12/2013	22/2/2014	0%				
282	4.10.12.2	Bay 16011-16008	50 days	23/2/2014	13/4/2014	0%				
283	4.10.12.3	Bay 16007-16004	52 days	14/4/2014	4/6/2014	0%				
284	4.10.12.4	Bay 16003-16001	50 days	5/6/2014	24/7/2014	0%				
285	4.10.12.5	miscellaneous works	85 days	5/6/2014	28/8/2014	0%				
286	4.11	Section XII of the Works - All works within Area LMH	467 days	22/8/2013	1/12/2014	44%				
287	4.11.1	Submissions for method statement of subway & staircase	70 days	22/8/2013	30/10/2013	100%				
288	4.11.2	Approval of Submissions for method statement of subway & staircase	68 days	30/8/2013	5/11/2013	100%				
289	4.11.3	Construction of retaining wall RW1 - CH0 to 561.053m	213 days	26/9/2013	26/4/2014	90%				
290	4.11.3.1	Bay 1075 to Bay 1068 (8 bays) -H1	77 days	26/9/2013	11/12/2013	100%				
291	4.11.3.2	Bay 1067 to Bay 1060 (8 bays) -H2	77 days	8/10/2013	23/12/2013	100%				
292	4.11.3.3	Bay 1059 to Bay 1052 (8 bays) - H3	93 days	15/11/2013	15/2/2014	100%				
293	4.11.3.4	Bay 1051 to Bay 1044 (8 bays) -H4	80 days	29/11/2013	16/2/2014	100%				
294	4.11.3.5	Bay 1043 to Bay 1036 (8 bays) - H5	79 days	13/12/2013	1/3/2014	100%				
295	4.11.3.6	Bay 1035 to Bay 1028 (8 bays) -H5,H6	83 days	17/1/2014	9/4/2014	100%				
296	4.11.3.7	Bay 1027 to Bay 1020 (8 bays) -H6	79 days	16/12/2013	4/3/2014	100%				
297	4.11.3.8	Bay 1019 to Bay 1012 (8 bays) -H7	105 days	28/12/2013	11/4/2014	95%				
298	4.11.3.9	Bay 1011 to Bay 1004 (8 bays) H7,H8	87 days	30/12/2013	26/3/2014	50%				
299	4.11.3.10	Bay 1003 to Bay 1001 (3 bays) - H8	31 days	27/3/2014	26/4/2014	0%				
300	4.11.4	Construction of retaining wall RW1A-CH561.053 to 612.457m (length approx.. 51.4m)	368 days	11/9/2013	13/9/2014	100%				
301	4.11.4.1	Bay 1076 to Bay 1078 (base & wall)	49 days	11/9/2013	29/10/2013	100%				
302	4.11.4.2	Bay 1079 to Bay 1082 (after divert existing Rd i.e. after Staircase & Lift Shaft)	60 days	16/7/2014	13/9/2014	100%				
303	4.11.5	Filling & Slope drainage behind RW1A (involve TTA)	79 days	14/9/2014	1/12/2014	0%				
304	4.11.6	Site formation works (import fill 15300m3) including slope drainage works (Drg. 7154B, 7159B) (see Appendix B)	294 days	24/12/2013	13/10/2014	36%				
305	4.11.6.1	site formation (H1-H8) & slope drainage works	157 days	24/12/2013	29/5/2014	44%				
306	4.11.6.1.1	fill H1	36 days	24/4/2014	29/5/2014	0%				
307	4.11.6.1.2	fill H2	20 days	24/12/2013	12/1/2014	97%				
308	4.11.6.1.3	fill H3	17 days	17/2/2014	5/3/2014	97%				
309	4.11.6.1.4	fill H4	17 days	17/2/2014	5/3/2014	97%				
310	4.11.6.1.5	fill H5	18 days	10/4/2014	27/4/2014	75%				
311	4.11.6.1.6	fill H6	19 days	16/4/2014	4/5/2014	30%				
312	4.11.6.1.7	fill H7	18 days	12/4/2014	29/4/2014	0%				
313	4.11.6.1.8	fill H8	19 days	27/3/2014	14/4/2014	0%				
314	4.11.6.2	Remove existing Lin Ma Hang Road	13 days	1/10/2014	13/10/2014	0%				
315	4.11.6.3	Fill H9 & B15 for slope	21 days	23/9/2014	13/10/2014	0%				
316	4.11.7	Boundary fence & chain link fence on top of slope	49 days	14/10/2014	1/12/2014	0%				
317	4.11.8	Drainage works at Lin Ma Hang Road (Drg. 1304B, 1306A, 1307A, 1309A) (see Appendix B)	244 days	6/11/2013	7/7/2014	22%				
318	4.11.8.1	H1-SM16-9062, 9201 & 9105A-9062, 9054-9062, 9101-9105	244 days	6/11/2013	7/7/2014	0%				
324	4.11.8.2	SMH6895-6808, 6804-6808	49 days	10/5/2014	27/6/2014	0%				
325	4.11.8.3	H2 - SMH9054-45,44, 9043	52 days	13/1/2014	5/3/2014	100%				
326	4.11.8.4	H3 - SMH9043-37, 9036 (DN900)	41 days	6/3/2014	15/4/2014	90%				
327	4.11.8.5	H4 - SMH9036-30,9029 (DN900)	32 days	15/3/2014	15/4/2014	90%				
328	4.11.8.6	H5 - SMH9029-22,9021 (DN750,900)	43 days	28/4/2014	9/6/2014	20%				
329	4.11.8.7	H6 - SMH9021-14,9013 (DN750)	36 days	5/5/2014	9/6/2014	0%				
330	4.11.8.8	H7 - SMH9013-06,9005 (DN600,750)	35 days	30/4/2014	3/6/2014	0%				
331	4.11.8.9	H8 - SMH9005-03,9002 (DN450)	23 days	8/5/2014	30/5/2014	0%				
332	4.11.8.10	H8 - SMH9002-9001 (DN300)	9 days	31/5/2014	8/6/2014	0%				
333	4.11.9	Water works at Lin Ma Hang Road (Drg.1914B-1917B)	128 days	11/3/2014	16/7/2014	40%				
334	4.11.10	Irrigation System at Lin Ma Hang Road (Drg.1974B, 1976A, 1977A)	42 days	4/6/2014	15/7/2014	0%				
338	4.11.11	Utility Works	168 days	16/4/2014	30/9/2014	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
377	4.11.12	Roadwork of carriageway (new Lin Ma Hang Road for BCPA)	72 days	21/7/2014	30/9/2014	0%				
378	4.11.13	Construction of footpath (for BCPA)	72 days	21/7/2014	30/9/2014	0%				
379	4.11.14	Construction of pedestrian subway & pump room	202 days	6/11/2013	26/5/2014	78%				
380	4.11.14.1	prepare formation of sheetpiling/excavation	9 days	6/11/2013	14/11/2013	100%				
381	4.11.14.2	excavation &/or sheetpiling	33 days	15/11/2013	17/12/2013	100%				
382	4.11.14.3	rubble mound	16 days	2/12/2013	17/12/2013	100%				
383	4.11.14.4	cast blinding layer	17 days	11/12/2013	27/12/2013	100%				
384	4.11.14.5	pump house	30 days	16/12/2013	14/1/2014	100%				
385	4.11.14.6	subway 8th bay	27 days	15/1/2014	10/2/2014	95%				
386	4.11.14.7	subway 7th bay	23 days	11/2/2014	5/3/2014	98%				
387	4.11.14.8	subway 6th bay	17 days	25/2/2014	13/3/2014	100%				
388	4.11.14.9	miscellaneous works	74 days	14/3/2014	26/5/2014	30%				
389	4.11.15	Construction of staircase with lift shaft with 6 nos. of mini pile	225 days	14/10/2013	26/5/2014	60%				
390	4.11.15.1	mini-piles	54 days	14/10/2013	6/12/2013	100%				
391	4.11.15.2	lift shaft	41 days	7/12/2013	16/1/2014	100%				
392	4.11.15.3	Bay 9	33 days	17/1/2014	18/2/2014	52%				
393	4.11.15.4	Staircase	64 days	19/2/2014	23/4/2014	40%				
394	4.11.15.5	miscellaneous works	73 days	15/3/2014	26/5/2014	30%				
395	4.11.16	1 no. DN1650 pipe jacking LV009 including jacking & receiving pits	147 days	6/11/2013	1/4/2014	19%				
396	4.11.16.1	Pits construction	36 days	6/11/2013	11/12/2013	69%				
397	4.11.16.1.1	utility detection of the area	3 days	6/11/2013	8/11/2013	100%				
398	4.11.16.1.2	inspection pits for jacking pit and receiving pit	5 days	9/11/2013	13/11/2013	100%				
399	4.11.16.1.3	temporary work & excavation for receiving pit	14 days	28/11/2013	11/12/2013	20%				
400	4.11.16.1.4	temporary work & excavation for jacking pit	14 days	14/11/2013	27/11/2013	100%				
401	4.11.16.2	Jack sleeve Pipes	89 days	12/12/2013	10/3/2014	3%				
402	4.11.16.2.1	establishment of jacking equipment	15 days	12/12/2013	26/12/2013	20%				
403	4.11.16.2.2	jack pipe and excavate	74 days	27/12/2013	10/3/2014	0%				
404	4.11.16.3	HDPE pipes	22 days	11/3/2014	1/4/2014	0%				
405	4.11.16.3.1	Lay HDPE pipes	7 days	11/3/2014	17/3/2014	0%				
406	4.11.16.3.2	Grout HDPE pipes	7 days	18/3/2014	24/3/2014	0%				
407	4.11.16.3.3	Remove temporary works and backfilling	8 days	25/3/2014	1/4/2014	0%				
408	4.11.17	Construction of retaining wall RW9 - CH0 to 75m (length 75m)	110 days	2/4/2014	20/7/2014	0%				
409	4.11.17.1	drive sheetpile & excavation	14 days	2/4/2014	15/4/2014	0%				
410	4.11.17.2	grade 200 rock fill	14 days	6/4/2014	19/4/2014	0%				
411	4.11.17.3	cast blinding layer	14 days	14/4/2014	27/4/2014	0%				
412	4.11.17.4	Bay 9001-9010	94 days	18/4/2014	20/7/2014	0%				
413	4.11.18	Construction of Bridge J with 6 x Ø 1500 bored piles	217 days	7/12/2013	11/7/2014	39%				
414	4.11.18.1	bored piles	73 days	7/12/2013	17/2/2014	100%				
415	4.11.18.2	pile caps	15 days	18/2/2014	4/3/2014	87%				
416	4.11.18.3	abutment walls	24 days	3/3/2014	26/3/2014	0%				
417	4.11.18.4	falsework for deck	15 days	25/3/2014	8/4/2014	0%				
418	4.11.18.5	deck	55 days	9/4/2014	2/6/2014	0%				
419	4.11.18.6	parapet	39 days	3/6/2014	11/7/2014	0%				
420	4.11.19	Construction of retaining wall RW5 - CH0 to 60m (length 60m)	44 days	27/3/2014	9/5/2014	0%				
421	4.11.19.1	drive sheetpile & excavation	11 days	27/3/2014	6/4/2014	0%				
422	4.11.19.2	grade 200 rock fill	4 days	7/4/2014	10/4/2014	0%				
423	4.11.19.3	cast blinding layer	5 days	11/4/2014	15/4/2014	0%				
424	4.11.19.4	Bay 5001-5008	24 days	16/4/2014	9/5/2014	0%				
425	4.12	Section XIII of the Works - Works not covered in any other Sections	598 days	22/8/2013	11/4/2015	26%				
426	4.12.1	Submissions	70 days	22/8/2013	30/10/2013	100%				
427	4.12.2	Approval of Submissions	68 days	16/9/2013	22/11/2013	100%				
428	4.12.3	Temporary Traffic Arrangement (TTA) Scheme for Works at existing LMH Rd	92 days	23/8/2013	22/11/2013	100%				
432	4.12.4	Northbound of Re-aligned Lin Ma Hang Road (west side)	382 days	23/11/2013	9/12/2014	23%				
433	4.12.4.1	Works from chainage 190 to chainage 310	229 days	23/11/2013	9/7/2014	49%				
434	4.12.4.1.1	Drainage & slope drain	76 days	23/11/2013	6/2/2014	100%				
435	4.12.4.1.2	Waterwork	38 days	7/2/2014	16/3/2014	95%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
436	4.12.4.1.3	Irrigation System	18 days	17/3/2014	3/4/2014	0%				
437	4.12.4.1.4	Roadwork	40 days	4/4/2014	13/5/2014	0%				
438	4.12.4.1.5	Utilities works	38 days	14/5/2014	20/6/2014	0%				
439	4.12.4.1.5.1	11kV	9 days	14/5/2014	22/5/2014	0%				
440	4.12.4.1.5.2	LV	9 days	23/5/2014	31/5/2014	0%				
441	4.12.4.1.5.3	NWT	10 days	1/6/2014	10/6/2014	0%				
442	4.12.4.1.5.4	Highway lighting	10 days	11/6/2014	20/6/2014	0%				
443	4.12.4.1.6	Footpath	19 days	21/6/2014	9/7/2014	0%				
444	4.12.4.2	Works from chainage 380 to chainage 580	263 days	23/11/2013	12/8/2014	39%				
445	4.12.4.2.1	Drainage	76 days	23/11/2013	6/2/2014	95%				
446	4.12.4.2.2	Waterwork	35 days	7/2/2014	13/3/2014	90%				
447	4.12.4.2.3	Irrigation System	18 days	14/3/2014	31/3/2014	0%				
448	4.12.4.2.4	Roadwork	43 days	1/4/2014	13/5/2014	0%				
449	4.12.4.2.5	Utilities works	57 days	14/5/2014	9/7/2014	0%				
450	4.12.4.2.5.1	11kV	15 days	14/5/2014	28/5/2014	0%				
451	4.12.4.2.5.2	LV	16 days	29/5/2014	13/6/2014	0%				
452	4.12.4.2.5.3	NWT	15 days	14/6/2014	28/6/2014	0%				
453	4.12.4.2.5.4	Highway lighting	11 days	29/6/2014	9/7/2014	0%				
454	4.12.4.2.6	Footpath	34 days	10/7/2014	12/8/2014	0%				
455	4.12.4.3	Works from chainage 310 to chainage 380	99 days	14/5/2014	20/8/2014	0%				
456	4.12.4.3.1	Drainage	30 days	14/5/2014	12/6/2014	0%				
457	4.12.4.3.2	Waterwork	12 days	13/6/2014	24/6/2014	0%				
458	4.12.4.3.3	Irrigation System	9 days	25/6/2014	3/7/2014	0%				
459	4.12.4.3.4	Roadwork	18 days	4/7/2014	21/7/2014	0%				
460	4.12.4.3.5	Utilities works	22 days	22/7/2014	12/8/2014	0%				
461	4.12.4.3.5.1	11kV	5 days	22/7/2014	26/7/2014	0%				
462	4.12.4.3.5.2	LV	6 days	27/7/2014	1/8/2014	0%				
463	4.12.4.3.5.3	NWT	6 days	2/8/2014	7/8/2014	0%				
464	4.12.4.3.5.4	Highway lighting	5 days	8/8/2014	12/8/2014	0%				
465	4.12.4.3.6	Footpath	8 days	13/8/2014	20/8/2014	0%				
466	4.12.4.4	Works from chainage 580 to chainage 780	210 days	14/5/2014	9/12/2014	12%				
467	4.12.4.4.1	Drainage	72 days	14/5/2014	24/7/2014	0%				
468	4.12.4.4.2	Waterwork	35 days	25/7/2014	28/8/2014	85%				
469	4.12.4.4.3	Irrigation System	19 days	29/8/2014	16/9/2014	0%				
470	4.12.4.4.4	Sewerage	13 days	17/9/2014	29/9/2014	0%				
471	4.12.4.4.5	Roadwork	44 days	30/9/2014	12/11/2014	0%				
472	4.12.4.4.6	Utilities works	56 days	30/9/2014	24/11/2014	0%				
473	4.12.4.4.6.1	11kV	17 days	30/9/2014	16/10/2014	0%				
474	4.12.4.4.6.2	LV	15 days	17/10/2014	31/10/2014	0%				
475	4.12.4.4.6.3	NWT	15 days	1/11/2014	15/11/2014	0%				
476	4.12.4.4.6.4	Highway lighting	9 days	16/11/2014	24/11/2014	0%				
477	4.12.4.4.7	Footpath	15 days	25/11/2014	9/12/2014	0%				
478	4.12.4.5	Works from chainage 80 to chainage 190	170 days	14/5/2014	30/10/2014	0%				
479	4.12.4.5.1	Drainage	58 days	14/5/2014	10/7/2014	0%				
480	4.12.4.5.2	Waterwork	35 days	11/7/2014	14/8/2014	0%				
481	4.12.4.5.3	Irrigation System	16 days	15/8/2014	30/8/2014	0%				
482	4.12.4.5.4	Roadwork	37 days	31/8/2014	6/10/2014	0%				
483	4.12.4.5.5	Utilities works	37 days	31/8/2014	6/10/2014	0%				
484	4.12.4.5.5.1	11kV	10 days	31/8/2014	9/9/2014	0%				
485	4.12.4.5.5.2	LV	10 days	10/9/2014	19/9/2014	0%				
486	4.12.4.5.5.3	NWT	10 days	20/9/2014	29/9/2014	0%				
487	4.12.4.5.5.4	Highway lighting	7 days	30/9/2014	6/10/2014	0%				
488	4.12.4.5.6	Footpath	24 days	7/10/2014	30/10/2014	0%				
489	4.12.5	Southbound of Re-aligned Lin Ma Hang Road (east side)	163 days	31/10/2014	11/4/2015	0%				
490	4.12.5.1	Works from chainage 60 to chainage 200	111 days	31/10/2014	18/2/2015	0%				
491	4.12.5.1.1	Drainage	16 days	31/10/2014	15/11/2014	0%				
492	4.12.5.1.2	Irrigation System	7 days	16/11/2014	22/11/2014	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
493	4.12.5.1.3	Roadwork	24 days	23/11/2014	16/12/2014	0%				
494	4.12.5.1.4	Utilities works	43 days	17/12/2014	28/1/2015	0%				
495	4.12.5.1.4.1	11kV	13 days	17/12/2014	29/12/2014	0%				
496	4.12.5.1.4.2	LV	11 days	30/12/2014	9/1/2015	0%				
497	4.12.5.1.4.3	HGC	10 days	10/1/2015	19/1/2015	0%				
498	4.12.5.1.4.4	Highway lighting	9 days	20/1/2015	28/1/2015	0%				
499	4.12.5.1.5	Footpath	21 days	29/1/2015	18/2/2015	0%				
500	4.12.5.2	Works from chainage 400 to chainage 600	133 days	13/11/2014	25/3/2015	0%				
501	4.12.5.2.1	Waterwork	4 days	13/11/2014	16/11/2014	0%				
502	4.12.5.2.2	Irrigation System	5 days	17/11/2014	21/11/2014	0%				
503	4.12.5.2.3	Roadwork	26 days	22/11/2014	17/12/2014	0%				
504	4.12.5.2.4	Utilities works	63 days	18/12/2014	18/2/2015	0%				
505	4.12.5.2.4.1	11kV	17 days	18/12/2014	3/1/2015	0%				
506	4.12.5.2.4.2	LV	16 days	4/1/2015	19/1/2015	0%				
507	4.12.5.2.4.3	HGC	15 days	20/1/2015	3/2/2015	0%				
508	4.12.5.2.4.4	Highway lighting	15 days	4/2/2015	18/2/2015	0%				
509	4.12.5.2.5	Footpath	35 days	19/2/2015	25/3/2015	0%				
510	4.12.5.3	Works from chainage 200 to chainage 400	115 days	18/12/2014	11/4/2015	0%				
511	4.12.5.3.1	Slope drain	5 days	18/12/2014	22/12/2014	0%				
512	4.12.5.3.2	Irrigation System	5 days	23/12/2014	27/12/2014	0%				
513	4.12.5.3.3	Waterwork	4 days	28/12/2014	31/12/2014	0%				
514	4.12.5.3.4	Roadwork	25 days	1/1/2015	25/1/2015	0%				
515	4.12.5.3.5	Utilities works	62 days	26/1/2015	28/3/2015	0%				
516	4.12.5.3.5.1	11kV	15 days	26/1/2015	9/2/2015	0%				
517	4.12.5.3.5.2	LV	17 days	10/2/2015	26/2/2015	0%				
518	4.12.5.3.5.3	HGC	15 days	27/2/2015	13/3/2015	0%				
519	4.12.5.3.5.4	Highway lighting	15 days	14/3/2015	28/3/2015	0%				
520	4.12.5.3.6	Footpath	17 days	26/3/2015	11/4/2015	0%				
521	4.12.5.4	Works from chainage 600 to chainage 780	115 days	18/12/2014	11/4/2015	0%				
522	4.12.5.4.1	Sewerage	20 days	18/12/2014	6/1/2015	0%				
523	4.12.5.4.2	Irrigation System	9 days	7/1/2015	15/1/2015	0%				
524	4.12.5.4.3	Roadwork	21 days	16/1/2015	5/2/2015	0%				
525	4.12.5.4.4	Utilities works	55 days	6/2/2015	1/4/2015	0%				
526	4.12.5.4.4.1	11kV	13 days	6/2/2015	18/2/2015	0%				
527	4.12.5.4.4.2	LV	16 days	19/2/2015	6/3/2015	0%				
528	4.12.5.4.4.3	HGC	13 days	7/3/2015	19/3/2015	0%				
529	4.12.5.4.4.4	Highway lighting	13 days	20/3/2015	1/4/2015	0%				
530	4.12.5.4.5	Footpath	18 days	25/3/2015	11/4/2015	0%				
531	4.12.6	Archaeological survey (Sections T1 to T3)(Drg. 6403A)	167 days	24/10/2013	8/4/2014	100%				
537	4.12.7	Construction of retaining wall RW8 - CH0 to 22 (3 bays)	70 days	13/8/2014	21/10/2014	0%				
538	4.12.7.1	Bay 8001 to Bay 8003 (3 bays)	70 days	13/8/2014	21/10/2014	0%				
539	4.12.8	Site Formation works for ArchSD Depot (Drg. 1001B)	35 days	22/10/2014	25/11/2014	0%				
540	4.12.9	Existing road to be improved & run-in to the site to be constructed at RS1 (Drg. 1203A, 1001B)	108 days	4/8/2014	19/11/2014	0%				
541	4.12.10	Access road to be re-constructed / upgraded at RS3 (Drg/1203)	111 days	20/11/2014	10/3/2015	0%				
542	4.13	Section XIV of the Works - Trees preservation and protection	730 days	12/4/2013	11/4/2015	63%				
543	4.13.1	Submissions	69 days	12/4/2013	19/6/2013	100%				
544	4.13.2	Approval of Submissions	70 days	20/6/2013	28/8/2013	100%				
545	4.13.3	Tree felling/removal works and tree transplanting works in BCP4	150 days	1/9/2014	28/1/2015	0%				
546	4.13.4	Tree felling/removal works and tree transplanting works in other areas	499 days	6/9/2013	17/1/2015	75%				
547	4.13.5	Preservation and Protection of Existing Trees in all Portion of the Site	591 days	29/8/2013	11/4/2015	60%				
548	4.14	Section XV of the Works - Landscape soft works (including transplant trees to permanent locations)	332 days	15/5/2014	11/4/2015	6%				
549	4.14.1	tree & shrub planting at re-aligned Lin Ma Hang Road (west) for Section XIII of the Works	58 days	10/12/2014	5/2/2015	0%				
550	4.14.2	tree & shrub planting at re-aligned Lin Ma Hang Road (east) for Section XIII of the Works	65 days	6/2/2015	11/4/2015	0%				

ID	WBS	Task Name	Duration	Start	Finish	% Complete	2014			
							Jun	Jul	Aug	Sep 2nd
551	4.14.3	tree & shrub planting at new Lin Ma Hang Road for Section XII of the Works (Drgs. LOO/1704A, 1707A, 1709A, 1744A, 1746A, 1747A, 1749A)	131 days	2/12/2014	11/4/2015	0%				
552	4.14.4	shrub planting at BCPC for Section X of the Works	21 days	15/5/2014	4/6/2014	100%				
553	4.14.5	tree & shrub planting at BCPD Section XI of the Works	55 days	16/2/2015	11/4/2015	0%				
554	4.15	Section XVI of the Works - Establishment works for landscape soft works	365 days	12/4/2015	10/4/2016	0%				

Appendix D

Designated Monitoring Locations as Recommended in the Approved EM&A Manual

LEGEND:

- BOUNDARY OF HKSAR
- WORKS AREA (ABOVE GROUND)
- WORKS AREA (TUNNEL)
- X AIR MONITORING STATIONS

PA	REV TO	REV	FIRST ISSUE	DC	WT




CIVIL ENGINEERING
AND DEVELOPMENT
DEPARTMENT

AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HEUNG YUEN WAI BOUNDARY
CONTROL POINT AND ASSOCIATED WORKS


PROPOSED LOCATION OF CONSTRUCTION
AIR QUALITY MONITORING STATIONS

Designed	DC	Eng. Check	EC
Drawn	H/EC	Coordination	EC
Scale at A1	1:20000 <th>Project</th> <td>253228 </td>	Project	253228
Scale at A2		Contract No.	CE45/2008(CE)
Drawing No.	FIGURE 2-1 <th>Status</th> <td>PRE </td>	Status	PRE
		Date	P1



© COPYRIGHT RESERVED

This document is the property of Mott MacDonald. It is not to be used for any other project without the prior written consent of Mott MacDonald. All rights reserved.



LEGEND:

- BOUNDARY OF HK SAR
- - - LAND REQUIREMENT LIMIT (ABOVE GROUND)
- - - LAND REQUIREMENT LIMIT (TUNNEL)
- X PROPOSED WATER QUALITY MONITORING STATION

MONITORING STATION	CO-ORDINATES	
	EASTING (M)	NORTHING (M)
WMA	837683.635	845371.097
WMA-CONTROL	834185.460	845916.662
WMA2	834132.193	844432.910
WMA-CONTROL	835505.329	844200.151
WMA3	835334.744	843394.605
WMA-CONTROL	835945.878	843343.625
WMA	836323.622	842404.977
WMA-CONTROL	836763.419	842425.507
WMA	833940.783	838344.842
WMA-CONTROL A	834038.937	837688.995
WMA-CONTROL B	833769.123	837406.935

REV	DATE	BY	CHKD	DESCRIPTION
P2	NOV 10	MHC	GENERAL REVISION	
P1	OCT 10	MHC	FIRST ISSUE	



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

PROJECT: AGREEMENT NO. CE-45/2008(CE)
LIANTANG/HUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

TITLE: LOCATIONS OF PROPOSED WATER QUALITY MONITORING STATIONS


Developed	HC	Eng. Chk.	EC
Drawn	MHC	Coordination	EC
Design Chk.	HC	Approved	HT
Scale at A1	1:20000	Project	255228
Scale at A3		CAU No.	
Drawing No.		ASST. CHIEF ENGINEER (CE-45)	PRE
			Rev
			P2

© COPYRIGHT RESERVED

This document should not be used for any purpose other than that for which it was originally prepared and for which Mott MacDonald is responsible. It is the property of Mott MacDonald and its contents should not be disclosed to any third party without the prior written consent of Mott MacDonald.

Appendix E

Monitoring Locations for Impact Monitoring



- LEGEND:
- BOUNDARY OF HK SAR
 - WORKS AREA (ABOVE GROUND)
 - WORKS AREA (TUNNEL)
 - X AIR MONITORING STATIONS

P1	AUG 10	MING	FIRST ISSUE	DC	HT
Rev	Date	Drawn	Description	Chk'd	App'd



20F Two Landmark East
100 Houshang Street
Kowloon, Kowloon
Hong Kong
T +852 2518 5757
F +852 2827 1823
W www.mottmac.com.hk

Client



CIVIL ENGINEERING AND DEVELOPMENT DEPARTMENT

Project
 AGREEMENT NO. CE45/2008(CE)
 LIANTANG/HEUNG YUEN WAI BOUNDARY CONTROL POINT AND ASSOCIATED WORKS

Title
 PROPOSED LOCATION OF CONSTRUCTION AIR QUALITY MONITORING STATIONS



Designed	DC	Eng.Chk.	EC	
Drawn	MING	Coordination	EC	
Draw.Chk.	DC	Approved	HT	
Scale at A1	1:20000	Project	255228	Status
		CAD file	255228\report\env\lanta\00831\FE_21.dgn	PRE
Drawing No				Rev
				P1

© Mott MacDonald Hong Kong Limited
 This document should not be relied on or used in circumstances other than those for which it was originally prepared and for which Mott MacDonald Hong Kong Limited was commissioned. Mott MacDonald Limited accepts no responsibility for this document to any other party other than the person by whom it was commissioned.

0 200 400 600 800 1000m
 1:20 000 SCALE BM
 © COPYRIGHT RESERVED


FIGURE 2.1

Photographic Records for Water Quality Monitoring Location

	
<p>Alternative Location of WM1</p>	<p>Co-ordinates of Alternative Location of WM1</p>
	
<p>Alternative Location of WM1 - Control</p>	<p>Co-ordinates of Alternative Location of WM1 - Control</p>
	
<p>Alternative Location of WM2A</p>	<p>Co-ordinates of Alternative Location of WM2A</p>
	
<p>Alternative Location of WM2-Control A</p>	<p>Co-ordinates of Alternative Location of WM2 - Control</p>



Location of WM2B-Control



Co-ordinates of WM2B-Control



Location of WM2B



Co-ordinates of WM2B



Location of WM3-Control



Co-ordinates of WM3-Control



Location of WM3



Co-ordinates of WM3



Location of WM4-Control A



Co-ordinates of WM4-Control A



Location of WM4-Control B



Co-ordinates of WM4-Control B



Location of WM4



Co-ordinates of WM4

Appendix F

Calibration Certificate of Monitoring Equipment and HOKLAS-accreditation Certificate of the Testing Laboratory

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village	Date of Calibration: 22/4/2014
Location ID : AM1a	Next Calibration Date: 22/6/2014
	Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1012.6	Corrected Pressure (mm Hg) 759.45
Temperature (°C) 24.8	Temperature (K) 298

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 2.00757
Model-> 5025A	Qstd Intercept -> -0.01628
Serial # -> 1612	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	6.3	6.3	12.6	1.776	45	45.00	Slope =	32.3280	
13	5.2	5.2	10.4	1.614	40	40.00	Intercept =	-12.2719	
10	4	4	8.0	1.417	34	34.00	Corr. coeff. =	0.9991	
7	2.6	2.6	5.2	1.144	24	24.00			
5	1.7	1.7	3.4	0.927	18	18.00			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 22/4/2014
 Next Calibration Date: 22/6/2014
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1012.6	Corrected Pressure (mm Hg)	759.45
Temperature (°C)	24.8	Temperature (K)	298

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.3	6.3	12.6	1.776	59	59.00	Slope = 30.5922 Intercept = 4.0939 Corr. coeff. = 0.9934
13	4.5	4.5	9.0	1.502	51	51.00	
10	4.1	4.1	8.2	1.434	46	46.00	
7	2.6	2.6	5.2	1.144	39	39.00	
5	1.7	1.7	3.4	0.927	33	33.00	

Calculations :

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)} - b]$$

$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 24/4/2014
 Next Calibration Date: 24/6/2014
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1011.7	Corrected Pressure (mm Hg)	758.775
Temperature (°C)	21.7	Temperature (K)	295

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	6.1	6.1	12.2	1.756	56	56.27	Slope = 38.7265 Intercept = -12.3739 Corr. coeff. = 0.9966
13	5	5	10.0	1.591	48	48.23	
10	3.9	3.9	7.8	1.406	43	43.21	
7	3	3	6.0	1.234	34	34.16	
5	1.6	1.6	3.2	0.903	23	23.11	

Calculations :

$$Q_{std} = 1/m[\sqrt{H_2O(P_a/P_{std})(T_{std}/T_a)}] - b$$

$$IC = I[\sqrt{P_a/P_{std}}(T_{std}/T_a)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\sqrt{298/T_{av}}(P_{av}/760)] - b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80
 Location ID : AM9b

Date of Calibration: 22/4/2014
 Next Calibration Date: 22/6/2014
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1012.6	Corrected Pressure (mm Hg)	759.45
Temperature (°C)	24.8	Temperature (K)	298

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.2	5.2	10.4	1.614	59	59.00	Slope = 28.9383 Intercept = 12.4450 Corr. coeff. = 0.9990
13	3.8	3.8	7.6	1.381	53	53.00	
10	2.9	2.9	5.8	1.208	47	47.00	
7	2.1	2.1	4.2	1.029	42	42.00	
5	1.4	1.4	2.8	0.842	37	37.00	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Po Kat Tsai Village No. 4
 Location ID : AM8

Date of Calibration: 21/5/2014
 Next Calibration Date: 21/7/2014
 Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa)	1006.9	Corrected Pressure (mm Hg)	755.175
Temperature (°C)	27.1	Temperature (K)	300

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION Slope = 34.1504 Intercept = 4.2419 Corr. coeff. = 1.0000
18	5.9	5.9	11.8	1.708	63	62.58	
13	4.6	4.6	9.2	1.509	56	55.63	
10	3.7	3.7	7.4	1.354	51	50.66	
7	2.3	2.3	4.6	1.069	41	40.73	
5	1.4	1.4	2.8	0.836	33	32.78	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House of Loi Tung Village

Date of Calibration: 26/5/2014

Location ID : AM7b

Next Calibration Date: 26/7/2014

Technician: C Y Keung

CONDITIONS

Sea Level Pressure (hPa) 1010
 Temperature (°C) 29.6

Corrected Pressure (mm Hg) 757.5
 Temperature (K) 303

CALIBRATION ORIFICE

Make-> TISCH
 Model-> 5025A
 Serial # -> 1612

Qstd Slope -> 2.00757
 Qstd Intercept -> -0.01628

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	4.3	4.3	8.6	1.455	51	50.53	Slope = 33.8032 Intercept = 1.6299 Corr. coeff. = 0.9973
13	3.1	3.1	6.2	1.237	44	43.59	
10	2.3	2.3	4.6	1.067	39	38.64	
7	1.9	1.9	3.8	0.970	34	33.69	
5	1.3	1.3	2.6	0.804	29	28.73	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Ta Kwu Ling Fire Service Station
 Location ID : AM3

Date of Calibration: 20/6/2014
 Next Calibration Date: 20/8/2014
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1002.7	Corrected Pressure (mm Hg)	752.025
Temperature (°C)	29.2	Temperature (K)	302

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	5.8	5.8	11.6	1.684	54	53.34	Slope = 32.3526 Intercept = -0.7315 Corr. coeff. = 0.9987
13	4.6	4.6	9.2	1.501	49	48.40	
10	3.7	3.7	7.4	1.347	43	42.48	
7	2.2	2.2	4.4	1.040	34	33.59	
5	1.4	1.4	2.8	0.831	26	25.68	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Village House near Lin Ma Hang Road
 Location ID : AM2

Date of Calibration: 20/6/2014
 Next Calibration Date: 20/8/2014
 Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1002.7	Corrected Pressure (mm Hg)	752.025
Temperature (°C)	29.2	Temperature (K)	302

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.00757
Model->	5025A	Qstd Intercept ->	-0.01628
Serial # ->	1612		

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION Slope = 33.4669 Intercept = -4.4451 Corr. coeff. = 0.9983
18	6.2	6.2	12.4	1.741	54	53.34	
13	5	5	10.0	1.564	49	48.40	
10	3.9	3.9	7.8	1.382	42	41.49	
7	2.5	2.5	5.0	1.108	34	33.59	
5	1.5	1.5	3.0	0.860	24	23.71	

Calculations :

$$Q_{std} = 1/m[\text{Sqrt}(H2O(Pa/P_{std})(T_{std}/T_a))-b]$$

$$IC = I[\text{Sqrt}(Pa/P_{std})(T_{std}/T_a)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/T_{av})(P_{av}/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Garden Farm, Tsung Yuen Ha Village	Date of Calibration: 23/6/2014
Location ID : AM1a	Next Calibration Date: 23/8/2014
	Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa)	1004.1	Corrected Pressure (mm Hg)	753.075
Temperature (°C)	27.8	Temperature (K)	301

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 2.00757
Model-> 5025A	Qstd Intercept -> -0.01628
Serial # -> 1612	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	5	5	10.0	1.569	48	47.56	Slope =	33.2665	
13	4.1	4.1	8.2	1.421	42	41.61	Intercept =	-5.2086	
10	3.1	3.1	6.2	1.237	36	35.67	Corr. coeff. =	0.9992	
7	2	2	4.0	0.995	28	27.74			
5	1.2	1.2	2.4	0.773	21	20.81			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$


m = sampler slope

b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure



TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Nam Wa Po Village House No. 80	Date of Calibration: 23/6/2014
Location ID : AM9b	Next Calibration Date: 23/8/2014
	Technician: Keung Chi Young

CONDITIONS

Sea Level Pressure (hPa) 1004.1	Corrected Pressure (mm Hg) 753.075
Temperature (°C) 27.8	Temperature (K) 301

CALIBRATION ORIFICE

Make-> TISCH	Qstd Slope -> 2.00757
Model-> 5025A	Qstd Intercept -> -0.01628
Serial # -> 1612	

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION
18	4.7	4.7	9.4	1.521	50	49.54	Slope = 30.6859 Intercept = 1.5416 Corr. coeff. = 0.9941
13	3.9	3.9	7.8	1.386	44	43.59	
10	3.5	3.5	7.0	1.314	41	40.62	
7	2.1	2.1	4.2	1.020	33	32.70	
5	1.3	1.3	2.6	0.804	27	26.75	

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$

$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate

IC = corrected chart responses

I = actual chart response

m = calibrator Qstd slope

b = calibrator Qstd intercept

Ta = actual temperature during calibration (deg K)

Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope


b = sampler intercept

I = chart response

Tav = daily average temperature

Pav = daily average pressure

FLOW RATE CHART





TISCH ENVIRONMENTAL, INC.
 145 SOUTH MIAMI AVE
 VILLAGE OF CLEVELAND, OH
 45002
 513.467.9000
 877.263.7610 TOLL FREE
 513.467.9009 FAX

ORIFICE TRANSFER STANDARD CERTIFICATION WORKSHEET TE-5025A

Date - Apr 07, 2014 Rootmeter S/N 0438320 Ta (K) - 294
 Operator Tisch Orifice I.D. - 1612 Pa (mm) - 742.95

PLATE OR Run #	VOLUME START (m3)	VOLUME STOP (m3)	DIFF VOLUME (m3)	DIFF TIME (min)	METER DIFF Hg (mm)	ORFICE DIFF H2O (in.)
1	NA	NA	1.00	1.3940	3.2	2.00
2	NA	NA	1.00	0.9790	6.4	4.00
3	NA	NA	1.00	0.8800	7.8	5.00
4	NA	NA	1.00	0.8350	8.8	5.50
5	NA	NA	1.00	0.6910	12.7	8.00

DATA TABULATION

Vstd	(x axis) Qstd	(y axis)	Va	(x axis) Qa	(y axis)
0.9866	0.7077	1.4077	0.9957	0.7142	0.8896
0.9823	1.0034	1.9908	0.9914	1.0127	1.2581
0.9804	1.1140	2.2258	0.9894	1.1243	1.4066
0.9791	1.1726	2.3345	0.9881	1.1834	1.4753
0.9739	1.4094	2.8155	0.9829	1.4224	1.7793
Qstd slope (m) = 2.00757			Qa slope (m) = 1.25710		
intercept (b) = -0.01628			intercept (b) = -0.01029		
coefficient (r) = 0.99989			coefficient (r) = 0.99989		
y axis = $\text{SQRT}[\text{H2O}(\text{Pa}/760)(298/\text{Ta})]$			y axis = $\text{SQRT}[\text{H2O}(\text{Ta}/\text{Pa})]$		

CALCULATIONS

$V_{std} = \text{Diff. Vol} [(\text{Pa} - \text{Diff. Hg}) / 760] (298 / \text{Ta})$
 $Q_{std} = V_{std} / \text{Time}$

$V_a = \text{Diff Vol} [(\text{Pa} - \text{Diff Hg}) / \text{Pa}]$
 $Q_a = V_a / \text{Time}$

For subsequent flow rate calculations:

$Q_{std} = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Pa}/760)(298/\text{Ta}))] - b \}$
 $Q_a = 1/m \{ [\text{SQRT}(\text{H2O}(\text{Ta}/\text{Pa}))] - b \}$

CALIBRATION CERTIFICATE

Date: February 26, 2014


Equipment Name	:	Laser Dust Monitor, Model LD-3B
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	3Y6502
Sensitivity	:	0.001 mg/m ³
Sensitivity Adjustment	:	563 CPM
Scale Setting	:	February 25, 2014

We hereby certify that the above mentioned instrument has been calibrated satisfactorily.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.




Susumu Egashira
Overseas Sales Division

SIBATA SCIENTIFIC TECHNOLOGY LTD.

1-1-62, Nakane, Soka, Saitama, 340-0005 Japan

TEL : 048-933-1582 FAX : 048-933-1591


CALIBRATION CERTIFICATE

Date: December 18, 2013

Equipment Name	:	Laser Dust Monitor, Model LD-3B
Code No.	:	080000-42
Quantity	:	1 unit
Serial No.	:	3Y6505
Sensitivity	:	0.001 mg/m ³
Sensitivity Adjustment	:	591 CPM
Calibration Date	:	November 12, 2013


We hereby certify that the above mentioned instrument has been calibrated satisfactorily.

Sincerely

SIBATA SCIENTIFIC TECHNOLOGY LTD.
Kentaro Togo

Section Manager

Overseas Sales Division





ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT

CONTACT	: MR T W TAM	WORK ORDER	: HK1415131
CLIENT	: ACTION UNITED ENVIRO SERVICES	SUB-BATCH	: 1
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	: 16-JAN-2014
PROJECT	: ----	DATE OF ISSUE	: 16-MAY-2014
		NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in an ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was analysed by Action United Enviro Services.

Signatories

This document has been electronically signed by those names that appear on this report and are the authorised signatories. Electronic signing has been carried out in compliance with procedures specified in the Electronic Transactions Ordinance of Hong Kong, Chapter 553, Section 6.

Signatories	Position
Richard Fung	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

WORK ORDER : HK1415131
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRO SERVICES
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1415131-001	S/N: 2X6145	AIR	16-JAN-2014	S/N: 2X6145

Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6145
 Equipment Ref: EQ105
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 January 2014

Equipment Calibration Results:

Calibration Date: 16 & 17 January 2014

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
4hr23min	10:20 ~ 14:43	19.5	1024.3	0.031	3528	13.4
2hr55min	14:55 ~ 17:50	19.5	1024.3	0.052	3722	21.2
5hr19min	12:45 ~ 18:04	20.1	1023.3	0.102	14812	46.4

Sensitivity Adjustment Scale Setting (Before Calibration) 590 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 597 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9964

Validity of Calibration Record 22 Jan 2014



Operator : Tung Chi Sun Signature :  Date : 22 January 2014

QC Reviewer : Ben Tam Signature :  Date : 22 January 2014

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location :	Gold King Industrial Building, Kwai Chung	Date of Calibration: 6-Jan-14
Location ID :	Calibration Room	Next Calibration Date: 6-Apr-14

CONDITIONS

Sea Level Pressure (hPa)	1018	Corrected Pressure (mm Hg)	763.5
Temperature (°C)	18.5	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11662
Model->	5025A	Qstd Intercept ->	-0.01714
Calibration Date->	9-Apr-13	Expiry Date->	9-Apr-14

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	5.8	5.8	11.6	1.639	56	56.75	23.4751	17.5690	0.9966
13	4.6	4.6	9.2	1.460	50	50.67			
10	2.8	2.8	5.6	1.141	44	44.59			
8	1.6	1.6	3.2	0.865	38	38.51			
5	0.9	0.9	1.8	0.650	32	32.43			

Calculations :

$$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$$


$$IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$$

Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





ALS Laboratory Group

ANALYTICAL CHEMISTRY & TESTING SERVICES

SUB-CONTRACTING REPORT

CONTACT	: MR T W TAM	WORK ORDER	: HK1415129
CLIENT	: ACTION UNITED ENVIRO SERVICES	SUB-BATCH	: 1
ADDRESS	: RM A 20/F., GOLD KING IND BLDG, NO. 35-41 TAI LIN PAI ROAD, KWAI CHUNG, N.T. HONG KONG	DATE RECEIVED	: 16-JAN-2014
PROJECT	: ----	DATE OF ISSUE	: 16-MAY-2014
		NO. OF SAMPLES	: 1
		CLIENT ORDER	: ----

General Comments

- Sample(s) were received in an ambient condition.
- Sample(s) analysed and reported on an as received basis.
- Calibration was analysed by Action United Enviro Services.

Signatories

This document has been electronically signed by those names that appear on this report and are the authorised signatories. Electronic signing has been carried out in compliance with procedures specified in the Electronic Transactions Ordinance of Hong Kong, Chapter 553, Section 6.

Signatories	Position
Richard Fung	General Manager

This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

WORK ORDER : HK1415129
SUB-BATCH : 1
CLIENT : ACTION UNITED ENVIRO SERVICES
PROJECT : ----



ALS Lab ID	Client's Sample ID	Sample Type	Sample Date	External Lab Report No.
HK1415129-001	S/N: 2X6146	AIR	16-JAN-2014	S/N: 2X6146

Equipment Calibration Record

Equipment Calibrated:

Type: Laser Dust monitor
 Manufacturer: Sibata LD-3B
 Serial No. 2X6146
 Equipment Ref: EQ106
 Job Order _____

Standard Equipment:

Standard Equipment: Higher Volume Sampler
 Location & Location ID: AUES office (calibration room)
 Equipment Ref: HVS 018
 Last Calibration Date: 6 January 2014

Equipment Calibration Results:

Calibration Date: 16 & 17 January 2014

Hour	Time	Mean Temp °C	Mean Pressure (hPa)	Concentration in mg/m ³ (Standard Equipment)	Total Count (Calibrated Equipment)	Count/Minute (Total Count/60min)
4hr23min	10:20 ~ 14:43	19.5	1024.3	0.031	3410	12.9
2hr55min	14:55 ~ 17:50	19.5	1024.3	0.052	3701	21.1
5hr19min	12:45 ~ 18:04	20.1	1023.3	0.102	14533	45.5

Sensitivity Adjustment Scale Setting (Before Calibration) 589 (CPM)


Sensitivity Adjustment Scale Setting (After Calibration) 593 (CPM)

Linear Regression of Y or X

Slope (K-factor): 0.0022

Correlation Coefficient 0.9972

Validity of Calibration Record 22 Jan 2014



Operator : Tung Chi Sun Signature :  Date : 22 January 2014

QC Reviewer : Ben Tam Signature :  Date : 22 January 2014

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : Gold King Industrial Building, Kwai Chung Date of Calibration: 6-Jan-14
 Location ID : Calibration Room Next Calibration Date: 6-Apr-14

CONDITIONS

Sea Level Pressure (hPa)	1018	Corrected Pressure (mm Hg)	763.5
Temperature (°C)	18.5	Temperature (K)	292

CALIBRATION ORIFICE

Make->	TISCH	Qstd Slope ->	2.11662
Model->	5025A	Qstd Intercept ->	-0.01714
Calibration Date->	9-Apr-13	Expiry Date->	9-Apr-14

CALIBRATION

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC corrected	LINEAR REGRESSION		
							Slope =	Intercept =	Corr. coeff. =
18	5.8	5.8	11.6	1.639	56	56.75	23.4751	17.5690	0.9966
13	4.6	4.6	9.2	1.460	50	50.67			
10	2.8	2.8	5.6	1.141	44	44.59			
8	1.6	1.6	3.2	0.865	38	38.51			
5	0.9	0.9	1.8	0.650	32	32.43			

Calculations :


$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$

 Qstd = standard flow rate
 IC = corrected chart responses
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pstd = actual pressure during calibration (mm Hg)

For subsequent calculation of sampler flow:

$1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$

 m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C142545

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853)

Date of Receipt / 收件日期 : 14 April 2014

Description / 儀器名稱 : Acoustical Calibrator (EQ081)

Manufacturer / 製造商 : Brüel & Kjær

Model No. / 型號 : 4231

Serial No. / 編號 : 2326408

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C

Relative Humidity / 相對濕度 : (55 ± 20)%

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 26 April 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By :

測試


K C Lee
Project Engineer

Certified By :

核證


K M Wu
Engineer

Date of Issue :

簽發日期

29 April 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C142545
證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL130	Universal Counter	C133632
CL281	Multifunction Acoustic Calibrator	DC130171
TST150A	Measuring Amplifier	C141558

- Test procedure : MA100N.

- Results :

5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	94.0	± 0.2	± 0.2
114 dB, 1 kHz	114.0		

5.2 Frequency Accuracy

UUT Nominal Value (kHz)	Measured Value (kHz)	Mfr's Spec.	Uncertainty of Measured Value (Hz)
1	1.000 0	1 kHz ± 0.1 %	± 0.1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C142221

證書編號

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C142223
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 28 March 2014
Description / 儀器名稱 : Sound Level Meter (EQ011)
Manufacturer / 製造商 : Rion
Model No. / 型號 : NL-52
Serial No. / 編號 : 01121362
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$ Relative Humidity / 相對濕度 : $(55 \pm 20)\%$
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 April 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 10 April 2014
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142223

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
2. Self-calibration was performed before the test.
3. The results presented are the mean of 3 measurements at each calibration point.
4. Test equipment :

<u>Equipment ID</u>	<u>Description</u>	<u>Certificate No.</u>
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

5. Test procedure : MA101N.

6. Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.9	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	93.9 (Ref.)
				104.00		103.9
				114.00		113.9

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.9	Ref.
			Slow			93.9	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書而批准。

Certificate of Calibration

校正證書

Certificate No. : C142223

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.7	-16.1 ± 1.5
					250 Hz	85.2	-8.6 ± 1.4
					500 Hz	90.6	-3.2 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	95.1	+1.2 ± 1.6
					4 kHz	94.9	+1.0 ± 1.6
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.4	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	C	Fast	94.00	63 Hz	93.0	-0.8 ± 1.5
					125 Hz	93.7	-0.2 ± 1.5
					250 Hz	93.9	0.0 ± 1.4
					500 Hz	93.9	0.0 ± 1.4
					1 kHz	93.9	Ref.
					2 kHz	93.7	-0.2 ± 1.6
					4 kHz	93.1	-0.8 ± 1.6
					8 kHz	90.9	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.5	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 04596

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C142224

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853)

Date of Receipt / 收件日期 : 28 March 2014

Description / 儀器名稱 : Sound Level Meter (EQ013)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-52

Serial No. / 編號 : 00921191

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 8 April 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By

測試


K C Lee
Project Engineer

Certified By

核證


K M Wu
Engineer

Date of Issue

簽發日期

10 April 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C142224

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.7	± 1.1

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 130	L _A	A	Fast	94.00	1	93.7 (Ref.)
				104.00		103.7
				114.00		113.7

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

- 6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 130	L _A	A	Fast	94.00	1	93.7	Ref.
			Slow			93.7	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142224

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	A	Fast	94.00	63 Hz	67.4	-26.2 ± 1.5
					125 Hz	77.5	-16.1 ± 1.5
					250 Hz	85.0	-8.6 ± 1.4
					500 Hz	90.4	-3.2 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	94.9	+1.2 ± 1.6
					4 kHz	94.7	+1.0 ± 1.6
					8 kHz	92.6	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.3	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 130	L _A	C	Fast	94.00	63 Hz	92.8	-0.8 ± 1.5
					125 Hz	93.5	-0.2 ± 1.5
					250 Hz	93.7	0.0 ± 1.4
					500 Hz	93.7	0.0 ± 1.4
					1 kHz	93.7	Ref.
					2 kHz	93.5	-0.2 ± 1.6
					4 kHz	92.9	-0.8 ± 1.6
					8 kHz	90.7	-3.0 (+2.1 ; -3.1)
					12.5 kHz	87.3	-6.2 (+3.0 ; -6.0)

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 04223

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	: 63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 - 校正及檢測實驗室

香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website 網址: www.suncreation.com

TEST REPORT
for
PRECISION
SOUND LEVEL METER
(NX-42EX installed)

Model : N L - 5 2

Serial No. : 00142580

Microphone No. : 06011

Preamplifier No. : 32608

Condition : Temperature 25 °C

Humidity 30 %RH

Date : March, 12, 2014

Signature : *Y. Yamamoto*

1. Frequency weightings (Fig. 1)

Pass

Frequency weighting A

Frequency weighting C

Frequency weighting Z

2. Level linearity error (dB)

Reference signal level (Ref.) : 94.0 dB (at 1 kHz, 8 kHz), 74.0 dB (at 31.5 Hz)

Frequency weighting : A

Frequency \ Indicated value	Difference with Reference signal level (dB)						
	25.0	74.0	94.0	98.0	114.0	136.0	138.0
31.5 Hz	-0.2	Ref.	—	-0.1	—	—	—
1 kHz	0.0	—	Ref.	—	0.0	—	0.0
8 kHz	0.0	—	Ref.	—	—	0.0	—
Tolerance limit	±0.3	—	—	±0.3	±0.2	±0.3	±0.3

3. Toneburst response (Time weighted sound level)

Input signal level : 127 dB

Toneburst : Frequency : 4 kHz, duration : 0.25 ms

Frequency weighting : A, Time-weighting : F

(dB)			
Design goal	Indicated value	Difference	Tolerance limit
100.0	99.7	-0.3	±1.0

4. Time weighting I (impulse)

Input signal level : 120 dB

Toneburst : Frequency : 4 kHz, duration : 5 ms, period : 500 ms

Frequency weighting : A

(dB)			
Design goal	Indicated value	Difference	Tolerance limit
111.2	110.3	-0.9	±2.0

*When the optional Extended Function Program NX-42EX is installed, time weighting I(impulse) can be selected in only sub-channel.

5. Peak sound level (dB)

Frequency weighting : C

Frequency (Hz)	Number of cycles in test signal	(dB)				
		Input signal level	Design goal	Indicated value	Difference	Tolerance limit
			L_c	L_{cpeak}		
31.5	1 cycle	137.0	136.5	137.3	0.8	±2.0
500	Positive half cycle	137.0	139.4	139.2	-0.2	±1.0
	Negative half cycle	137.0	139.4	139.2	-0.2	±1.0

6. Response to repeated to toneburst

Input signal level : 130.0 dB + 8 dB

Frequency weighting : A, Time-weighting : S

Toneburst : Frequency : 2 kHz, duration : 5 ms, period : 25 ms

(dB)				
Peak-to-rms ratio	Design goal	Indicated value	Difference	Tolerance limit
3.16	131.0	131.0	0.0	±0.5

7. Inherent noise level (dB)

(dB)		
Frequency weighting	Indicated value	Tolerance limit
A	10.5	17 or less
C	15.0	25 or less
Z	20.6	30 or less

8. Instrumental error

84.0 dB ± 0.7 dB

0.0 dB

Applicable standards

JIS C 1509-1 : 2005 Class 1

IEC 61672-1 : 2002 Class 1

ANSI S1.4-1983 Type 1

ANSI S1.43-1997 Type 1




CE marking (EMC Directive 2004/108/EC, Low Voltage Directive 2006/95/EC)

WEEE Directive (2002/96/EC)

Chinese RoHS



Relative free field frequency response



Certificate of Calibration

校正證書

Certificate No. : C142547

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853)

Date of Receipt / 收件日期 : 14 April 2014

Description / 儀器名稱 : Sound Level Meter (EQ067)

Manufacturer / 製造商 : Rion

Model No. / 型號 : NL-31

Serial No. / 編號 : 00410221

Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : $(23 \pm 2)^{\circ}\text{C}$

Relative Humidity / 相對濕度 : $(55 \pm 20)\%$

Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 26 April 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

All results are within manufacturer's specification.


The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA


Tested By

測試


K C Lee
Project Engineer

Certified By

核證


K M Wu
Engineer

Date of Issue

簽發日期

29 April 2014

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142547

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration was performed before the test.
- The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

5. Test procedure : MA101N.

6. Results :

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.8	± 1.1

6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
30 - 120	L _A	A	Fast	94.00	1	93.8 (Ref.)
				104.00		103.8
				114.00		113.9

IEC 61672 Class 1 Spec. : ± 0.6 dB per 10 dB step and ± 1.1 dB for overall different.

6.2 Time Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
30 - 120	L _A	A	Fast	94.00	1	93.8	Ref.
			Slow			93.8	± 0.3

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142547

證書編號

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _A	A	Fast	94.00	63 Hz	67.6	-26.2 ± 1.5
					125 Hz	77.6	-16.1 ± 1.5
					250 Hz	85.1	-8.6 ± 1.4
					500 Hz	90.5	-3.2 ± 1.4
					1 kHz	93.8	Ref.
					2 kHz	95.1	+1.2 ± 1.6
					4 kHz	94.9	+1.0 ± 1.6
					8 kHz	92.8	-1.1 (+2.1 ; -3.1)
					12.5 kHz	89.9	-4.3 (+3.0 ; -6.0)

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 61672 Class 1 Spec. (dB)
Range (dB)	Mode	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
30 - 120	L _C	C	Fast	94.00	63 Hz	92.9	-0.8 ± 1.5
					125 Hz	93.6	-0.2 ± 1.5
					250 Hz	93.8	0.0 ± 1.4
					500 Hz	93.8	0.0 ± 1.4
					1 kHz	93.8	Ref.
					2 kHz	93.7	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	90.9	-3.0 (+2.1 ; -3.1)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606 Fax/傳真: 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



輝創工程有限公司

Sun Creation Engineering Limited

Calibration and Testing Laboratory

Certificate of Calibration

校正證書

Certificate No. : C142547

證書編號

Remarks : - UUT Microphone Model No. : UC-53A & S/N : 319734

- Mfr's Spec. : IEC 61672 Class 1

- Uncertainties of Applied Value :

94 dB	63 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	: 1 kHz	: ± 0.10 dB (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門興安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com



Certificate of Calibration 校正證書

Certificate No. : C142873
證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號 : IC14-0853) Date of Receipt / 收件日期 : 8 May 2014
Description / 儀器名稱 : Integrating Sound Level Meter (EQ065)
Manufacturer / 製造商 : Brüel & Kjær
Model No. / 型號 : 2238
Serial No. / 編號 : 2337676
Supplied By / 委託者 : Action-United Environmental Services and Consulting
Unit A, 20/F., Gold King Industrial Building,
35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Relative Humidity / 相對濕度 : (55 ± 20)%
Line Voltage / 電壓 : ---

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 13 May 2014

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.
All results are within manufacturer's specification.
The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA
- Agilent Technologies, USA

Tested By : 
測試 : K C Lee
Project Engineer

Certified By : 
核證 : K M Wu
Engineer

Date of Issue : 15 May 2014
簽發日期

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142873

證書編號

- The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- The results presented are the mean of 3 measurements at each calibration point.
- Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C140016
CL281	Multifunction Acoustic Calibrator	DC130171

- Test procedure : MA101N.

- Results :

- 6.1 Sound Pressure Level

- 6.1.1 Reference Sound Pressure Level

- 6.1.1.1 Before Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.2

- 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	± 0.7

- 6.1.2 Linearity

UUT Setting				Applied Value		UUT Reading (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	
50 - 130	L _{AFP}	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. : ± 0.4 dB per 10 dB step and ± 0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, Tsing Shan Wan Exchange Building, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 – 校正及檢測實驗室

c/o 香港新界屯門與安里一號青山灣機樓四樓

Tel/電話: 2927 2606

Fax/傳真: 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Certificate of Calibration

校正證書

Certificate No. : C142873

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)		
50 - 130	L _{AFP}	A	F	94.00	1	94.0	Ref.
	L _{ASP}		S			94.0	± 0.1
	L _{AIP}		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Burst Duration		
30 - 110	L _{AFP}	A	F	106.0	Continuous	106.0	Ref.
	L _{AFMax}				200 ms	105.0	-1.0 ± 1.0
	L _{ASP}	S	Continuous		106.0	Ref.	
	L _{ASMax}		500 ms		102.0	-4.1 ± 1.0	

6.3 Frequency Weighting

6.3.1 A-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{AFP}	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	67.9	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.0
					250 Hz	85.3	-8.6 ± 1.0
					500 Hz	90.7	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	+1.2 ± 1.0
					4 kHz	95.0	+1.0 ± 1.0
					8 kHz	92.9	-1.1 (+1.5 ; -3.0)
					12.5 kHz	89.8	-4.3 (+3.0 ; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室所書面批准。

Certificate of Calibration

校正證書

Certificate No. : C142873

證書編號

6.3.2 C-Weighting

UUT Setting				Applied Value		UUT Reading (dB)	IEC 60651 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Time Weighting	Level (dB)	Freq.		
50 - 130	L _{CFP}	C	F	94.00	31.5 Hz	91.1	-3.0 ± 1.5
					63 Hz	93.2	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.0
					250 Hz	93.9	0.0 ± 1.0
					500 Hz	94.0	0.0 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.0
					4 kHz	93.2	-0.8 ± 1.0
					8 kHz	91.0	-3.0 (+1.5 ; -3.0)
					12.5 kHz	87.9	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

UUT Setting				Applied Value					UUT Reading (dB)	IEC 60804 Type 1 Spec. (dB)
Range (dB)	Parameter	Frequency Weighting	Integrating Time	Frequency (kHz)	Burst Duration (ms)	Burst Duty Factor	Burst Level (dB)	Equivalent Level (dB)		
30 - 110	L _{Aeq}	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
			60 sec.			1/10 ²		90	89.7	± 0.5
						1/10 ³		80	79.7	± 1.0
						5 min.		1/10 ⁴	70	69.7

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2812708

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value :

94 dB	31.5 Hz - 125 Hz	: ± 0.35 dB
	250 Hz - 500 Hz	: ± 0.30 dB
	1 kHz	: ± 0.20 dB
	2 kHz - 4 kHz	: ± 0.35 dB
	8 kHz	: ± 0.45 dB
	12.5 kHz	: ± 0.70 dB
104 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
114 dB	1 kHz	: ± 0.10 dB (Ref. 94 dB)
	Burst equivalent level	: ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗室書面批准。



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
PROJECT: N.T., HONG KONG

WORK ORDER: HK1411182
LABORATORY: HONG KONG
DATE RECEIVED: 10/04/2014
DATE OF ISSUE: 17/04/2014

COMMENTS

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test: Dissolved Oxygen and Temperature
Description: Dissolved Oxygen
Brand Name: YSI
Model No.: PRO 20
Serial No.: 12C100570
Equipment No.: --
Date of Calibration: 17 April, 2014

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard
General Manager
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK / CALIBRATION

Work Order: HK1411182
Date of Issue: 17/04/2014
Client: ACTION UNITED ENVIRO SERVICES



Description: Dissolved Oxygen
Brand Name: YSI
Model No.: PRO 20
Serial No.: 12C100570
Equipment No.: --
Date of Calibration: 17 April, 2014

Date of next Calibration: 17 July, 2014

Parameters:

Dissolved Oxygen Method Ref: APHA (21st edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
3.86	3.8	-0.06
5.09	5.1	+0.01
8.02	8.1	+0.08
	Tolerance Limit (mg/L)	±0.20

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Reading of Ref. thermometer (°C)	Displayed Reading (°C)	Tolerance (°C)
10.5	10.2	-0.3
24.0	24.1	+0.1
36.0	35.8	-0.2
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.



 Mr Fung Lim Chee Richard
 General Manager
 Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
PROJECT: N.T., HONG KONG

WORK ORDER: HK1410448
LABORATORY: HONG KONG
DATE RECEIVED: 07/04/2014
DATE OF ISSUE: 11/04/2014

COMMENTS


It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test: Turbidity
Description: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --
Date of Calibration: 07 April, 2014

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.
Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.


Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1410448
Date of Issue: 11/04/2014
Client: ACTION UNITED ENVIRO SERVICES



Description: Turbidimeter
Brand Name: HACH
Model No.: 2100Q
Serial No.: 11030C008499
Equipment No.: --
Date of Calibration: 07 April, 2014

Date of next Calibration: 07 July, 2014

Parameters:

Turbidity

Method Ref: APHA (21st edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.62	--
4	4.2	+5.0
40	40.2	+0.5
80	80.1	+0.1
400	412	+3.0
800	802	+0.3
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong



ALS Technichem (HK) Pty Ltd
11/F, Chung Shun Knitting Centre
1-3 Wing Yip Street
Kwai Chung, N.T., Hong Kong
T: +852 2610 1044
F: +852 2610 2021
www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR BEN TAM
CLIENT: ACTION UNITED ENVIRO SERVICES
ADDRESS: RM A 20/F., GOLDEN KING IND BLDG,
NO. 35-41 TAI LIN PAI ROAD,
KWAI CHUNG,
PROJECT: N.T., HONG KONG

WORK ORDER: HK1410830
LABORATORY: HONG KONG
DATE RECEIVED: 09/04/2014
DATE OF ISSUE: 16/04/2014

COMMENTS

It is certified that the item under calibration/checking has been calibrated/checked by corresponding calibrated equipment in the laboratory.

Maximum Tolerance and calibration frequency stated in the report, unless otherwise stated, the internal acceptance criteria of ALS will be followed.

Scope of Test: pH
Description: pH meter
Brand Name: AZ
Model No.: 8685
Serial No.: 1064457
Equipment No.: --
Date of Calibration: 14 April, 2014

NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr Fung Lim Chee, Richard
General Manager -
Greater China & Hong Kong

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: HK1410830
Date of Issue: 16/04/2014
Client: ACTION UNITED ENVIRO SERVICES



Description: pH meter
Brand Name: AZ
Model No.: 8685
Serial No.: 1064457
Equipment No.: --

Date of Calibration: 14 April, 2014

Date of next Calibration:

14 July, 2014


Parameters:

pH Value

Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH Unit)	Displayed Reading (pH Unit)	Tolerance (pH unit)
4.0	4.1	+0.10
7.0	7.0	0.00
10.0	9.9	-0.10
	Tolerance Limit (pH Unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.


Mr Fung Lim Chee, Richard
General Manager
Greater China & Hong Kong



Hong Kong Accreditation Service
香港認可處

Certificate of Accreditation
認可證書

This is to certify that
特此證明

ALS TECHNICHEM (HK) PTY LIMITED

11/F., Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, New Territories, Hong Kong
香港新界葵涌永業街1-3號忠信針織中心11樓

has been accepted by the HKAS Executive, on the recommendation of the Accreditation Advisory Board, as a
為香港認可處執行機關根據認可諮詢委員會建議而接受的

HOKLAS Accredited Laboratory
「香港實驗所認可計劃」認可實驗所

This laboratory meets the requirements of ISO / IEC 17025 : 2005 – General requirements for the competence of testing and calibration laboratories and it has been accredited for performing specific tests or calibrations as listed in the HOKLAS Directory of Accredited Laboratories within the test category of
此實驗所符合ISO / IEC 17025 : 2005 – 《測試及校正實驗所能力的通用規定》所訂的要求，獲認可進行載於香港實驗所認可計劃《認可實驗所名冊》內下述測試類別中的指定
測試或校正工作

Environmental Testing
環境測試

This laboratory is accredited in accordance with the recognised International Standard ISO / IEC 17025 : 2005.
本實驗所乃根據公認的國際標準 ISO / IEC 17025 : 2005 獲得認可。

This accreditation demonstrates technical competence for a defined scope and the operation of a laboratory quality management system (see joint IAF-ILAC-ISO Communiqué).
這項認可資格演示在指定範疇所需的技術能力及實驗所質量管理體系的運作
(見國際認可論壇、國際實驗所認可合作組織及國際標準化組織的聯合公報)。

The common seal of the Hong Kong Accreditation Service is affixed hereto by the authority of the HKAS Executive
香港認可處根據認可處執行機關的權限在此蓋上通用印章

CHAN Sing Sing, Terence, Executive Administrator
執行幹事 陳成城
Issue Date : 5 May 2009
簽發日期：二零零九年五月五日

Registration Number : **HOKLAS 066**
註冊號碼：

Date of First Registration : 15 September 1995
首次註冊日期：一九九五年九月十五日



Appendix G

Event and Action Plan

Event and Action Plan for Air Quality

Event	ET	IEC	ER	Action Contractor
Action Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform IEC and ER; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method.	1. Notify Contractor.	1. Rectify any unacceptable practice; 2. Amend working methods if appropriate.
2. Exceedance for two or more consecutive samples	1. Identify source; 2. Inform IEC and ER; 3. Advise the ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with IEC and ER; 8. If exceedance stops, cease additional monitoring.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ET on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Submit proposals for remedial to ER within 3 working days of notification; 2. Implement the agreed proposals; 3. Amend proposal if appropriate.
Limit Level				
1. Exceedance for one sample	1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform ER, Contractor and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results.	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; 5. Monitor the implementation of remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Amend proposal if appropriate.
2. Exceedance for two or more consecutive samples	1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC	1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 4. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Ensure remedial measures properly implemented;	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not
	and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	the ER accordingly; 5. Monitor the implementation of remedial measures.	5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated.	under control; 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Construction Noise

Event		ET	IEC	ER	Action Contractor
Action Level	1. Notify ER, IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the IEC and Contractor on remedial measures required; 5. Increase monitoring frequency to check mitigation effectiveness.	1. Review the investigation results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; 3. Advise the ER on the effectiveness of the proposed remedial measures.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures.	1. Submit noise mitigation proposals to IEC and ER; 2. Implement noise mitigation proposals.	
Limit Level	1. Inform IEC, ER, Contractor and EPD; 2. Repeat measurements to confirm findings; 3. Increase monitoring frequency; 4. Identify source and investigate the cause of exceedance; 5. Carry out analysis of Contractor's working procedures; 6. Discuss with the IEC, Contractor and ER on remedial measures required; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; 8. If exceedance stops, cease additional monitoring.	1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly.	1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. In consolidation with the IEC, agree with the Contractor on the remedial measures to be implemented; 4. Supervise the implementation of remedial measures; 5. If exceedance continues, consider stopping the Contractor to continue working on that portion of work which causes the exceedance until the exceedance is abated.	1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC and ER within 3 working days of notification; 3. Implement the agreed proposals; 4. Submit further proposal if problem still not under control; 5. Stop the relevant portion of works as instructed by the ER until the exceedance is abated.	

Event and Action Plan for Water Quality

EVENT	ACTION CONTRACTOR			
	ET	IEC	ER	
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER; Implement the agreed mitigation measures.
Action Level being exceeded by more than two consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC and Contractor; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC and Contractor; Ensure mitigation measures are implemented; Prepare to increase the monitoring frequency to daily; Repeat measurement on next day of exceedance. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC on the proposed mitigation measures; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET and IEC and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit Level being exceeded by one sampling day	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures.
Limit level being exceeded by more than one consecutive sampling days	<ol style="list-style-type: none"> Repeat in-situ measurement to confirm findings; Identify reasons for non-compliance and sources of impact; Inform IEC, Contractor and EPD; Check monitoring data, all plant, equipment and Contractor's working methods; Discuss mitigation measures with IEC, ER and Contractor; Ensure mitigation measures are implemented; Increase the monitoring frequency to daily until no exceedance of Limit Level for two consecutive days. 	<ol style="list-style-type: none"> Discuss with ET and Contractor on the mitigation measures; Review proposals on mitigation measures submitted by Contractor and advise the ER accordingly; Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> Discuss with IEC, ET and Contractor on the proposed mitigation measures; Request Contractor to critically review the working methods; Make agreement on the mitigation measures to be implemented; Assess the effectiveness of the implemented mitigation measures; Consider and instruct, if necessary, the Contractor to slow down or to stop all or part of the construction activities until no exceedance of Limit Level. 	<ol style="list-style-type: none"> Inform the ER and confirm notification of the non-compliance in writing; Rectify unacceptable practice; Check all plant and equipment; Consider changes of working methods; Discuss with ET, IEC and ER and propose mitigation measures to IEC and ER within 3 working days; Implement the agreed mitigation measures; As directed by the ER, to slow down or to stop all or part of the construction activities.

Appendix H

Impact Monitoring Schedule

Impact Monitoring Schedule for the Reporting Period – June 2014

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Sun	1-Jun-14				
Mon	2-Jun-14				
Tue	3-Jun-14	C5		C5	C3 & C5
Wed	4-Jun-14				
Thu	5-Jun-14				C3 & C5
Fri	6-Jun-14	C2&C3	C2&C3 & C5	C2&C3	
Sat	7-Jun-14				C3 & C5
Sun	8-Jun-14				
Mon	9-Jun-14	C5		C5	C3 & C5
Tue	10-Jun-14				
Wed	11-Jun-14				
Thu	12-Jun-14	C2&C3	C2&C3 & C5	C2&C3	C3 & C5
Fri	13-Jun-14				
Sat	14-Jun-14	C5		C5	C3 & C5
Sun	15-Jun-14				
Mon	16-Jun-14				C3 & C5
Tue	17-Jun-14				
Wed	18-Jun-14	C2&C3	C2& C3 & C5	C2&C3	C3 & C5
Thu	19-Jun-14				
Fri	20-Jun-14	C5		C5	C3 & C5
Sat	21-Jun-14				
Sun	22-Jun-14				
Mon	23-Jun-14				
Tue	24-Jun-14	C2&C3	C2& C3 & C5	C2&C3	C3 & C5
Wed	25-Jun-14				
Thu	26-Jun-14	C5		C5	C3 & C5
Fri	27-Jun-14				
Sat	28-Jun-14				C3 & C5
Sun	29-Jun-14				
Mon	30-Jun-14	C2&C3	C2& C3 & C5	C2&C3	C3 & C5

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 5 (C5)	Air Quality	AM1, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control

Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B

Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7, NM8

Impact Monitoring Schedule for next Reporting Period – July 2014

Date		Dust Monitoring		Noise Monitoring	Water Quality
		1-hour TSP	24-hour TSP		
Tue	1-Jul-14				
Wed	2-Jul-14	C5		C5	C3 & C5
Thu	3-Jul-14				
Fri	4-Jul-14		C2&C3 & C5		
Sat	5-Jul-14	C2&C3		C2&C3	C3 & C5
Sun	6-Jul-14				
Mon	7-Jul-14				
Tue	8-Jul-14	C3&C5		C3&C5	C3 & C5
Wed	9-Jul-14				
Thu	10-Jul-14		C2&C3 & C5		C3 & C5
Fri	11-Jul-14	C2		C2	
Sat	12-Jul-14				C3 & C5
Sun	13-Jul-14				
Mon	14-Jul-14	C3&C5		C3&C5	C3 & C5
Tue	15-Jul-14				
Wed	16-Jul-14		C2& C3 & C5		
Thu	17-Jul-14	C2		C2	C3 & C5
Fri	18-Jul-14				
Sat	19-Jul-14	C3&C5		C3&C5	C3 & C5
Sun	20-Jul-14				
Mon	21-Jul-14				C3 & C5
Tue	22-Jul-14		C2& C3 & C5		
Wed	23-Jul-14	C2		C2	C3 & C5
Thu	24-Jul-14				
Fri	25-Jul-14	C3&C5		C3&C5	C3 & C5
Sat	26-Jul-14				
Sun	27-Jul-14				
Mon	28-Jul-14		C2& C3 & C5		
Tue	29-Jul-14	C2		C2	C3 & C5
Wed	30-Jul-14				
Thu	31-Jul-14	C3&C5		C3&C5	C3 & C5

	Monitoring Day
	Sunday or Public Holiday

Monitoring Location

Contract 5 (C5)	Air Quality	AM1, AM2 & AM3
	Construction Noise	NM1, NM2
	Water Quality	WM1 & WM1-Control
Contract 3 (C3)	Air Quality	AM9b
	Construction Noise	NM8, NM9 & NM10
	Water Quality	WM4, WM4-Control A & WM4-Control B
Contract 2 (C2)	Air Quality	AM7b & AM8
	Construction Noise	NM5, NM6, NM7, NM8

Appendix I

Database of Monitoring Result

24-hour TSP Monitoring Data

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
AM1a - Garden Farm, Tsung Yuen Ha Village															
6-Jun-14	26868	8572.79	8596.81	1441.20	39	41	40.0	28.0	1003.1	1.60	2312	2.7120	2.7907	0.0787	34
12-Jun-14	26873	8596.81	8620.82	1440.60	40	41	40.5	27.6	1006.7	1.62	2338	2.7023	2.8260	0.1237	53
18-Jun-14	26909	8620.82	8620.90	4.80	<i>"Power Failure"</i>										
24-Jun-14	26942	8620.90	8645.00	1446.00	34	35	34.5	28.6	1004.7	1.18	1711	2.7071	2.7545	0.0474	28
30-Jun-14	26960	8645.00	8669.04	1442.40	42	42	42.0	28.7	1006.2	1.41	2029	2.7361	2.7797	0.0436	21
AM2 - Village House near Lin Ma Hang Road															
6-Jun-14	26858	4016.63	4040.70	1444.20	32	34	33.0	28.0	1003.1	0.93	1349	2.7480	2.8304	0.0824	61
12-Jun-14	26869	4040.70	4064.49	1427.40	32	36	34.0	27.6	1006.7	0.97	1383	2.7113	2.8551	0.1438	104
18-Jun-14	26915	4064.49	4088.00	1410.60	33	34	33.5	28.2	1005.8	0.95	1342	2.7492	2.8476	0.0984	73
24-Jun-14	26935	4088.00	4111.57	1414.20	32	34	33.0	28.6	1004.7	1.11	1568	2.7187	2.7628	0.0441	28
30-Jun-14	26966	4111.57	4135.12	1413.00	35	36	35.5	28.7	1006.2	1.18	1672	2.7424	2.8237	0.0813	49
AM3 - Ta Kwu Ling Fire Service Station of Ta Kwu Ling Village															
6-Jun-14	26859	5017.78	5041.78	1440.00	38	39	38.5	28.0	1003.1	1.30	1877	2.7185	2.7939	0.0754	40
12-Jun-14	26860	5041.78	5065.78	1440.00	39	40	39.5	27.6	1006.7	1.33	1918	2.7115	2.8589	0.1474	77
18-Jun-14	26916	5065.78	5089.79	1440.60	37	38	37.5	28.2	1005.8	1.28	1843	2.7335	2.8475	0.1140	62
24-Jun-14	26936	5089.79	5113.84	1443.00	39	39	39.0	28.6	1004.7	1.22	1754	2.7328	2.7758	0.0430	25
30-Jun-14	26965	5113.84	5137.85	1440.60	39	40	39.5	28.7	1006.2	1.23	1774	2.7308	2.7713	0.0405	23
AM7b - Loi Tung Village House															
6-Jun-14	26844	12587.78	12611.78	1440.00	44	45	44.5	28.0	1006.7	1.26	1811	2.6700	2.7346	0.0646	36
12-Jun-14	26874	12611.78	12635.82	1442.40	40	42	41.0	27.6	1006.7	1.16	1667	2.6906	2.8996	0.2090	125
18-Jun-14	26913	12635.82	12659.82	1440.00	39	40	39.5	28.2	1005.8	1.11	1598	2.7409	2.8817	0.1408	88
24-Jun-14	26937	12659.82	12683.97	1449.00	34	36	35.0	28.6	1004.7	0.98	1415	2.7360	2.7953	0.0593	42
30-Jun-14	26962	12683.97	12708.34	1462.20	43	44	43.5	28.7	1006.2	1.23	1793	2.7576	2.7995	0.0419	23
AM8 - Po Kat Tsai Village No. 4															
6-Jun-14	26875	6458.84	6482.84	1440.00	43	46	44.5	28.0	1006.7	1.17	1682	2.6858	2.7432	0.0574	34
12-Jun-14	26847	6482.84	6506.97	1447.80	42	49	45.5	27.6	1006.7	1.20	1734	2.6854	2.7942	0.1088	63
18-Jun-14	26912	6506.97	6530.94	1438.20	38	38	38.0	28.2	1005.8	0.98	1407	2.7299	2.7881	0.0582	41
24-Jun-14	26938	6530.94	6554.95	1440.60	34	39	36.5	28.6	1004.7	0.93	1345	2.7142	2.7530	0.0388	29
30-Jun-14	26961	6554.95	6578.96	1440.60	37	38	37.5	28.7	1006.2	0.96	1388	2.7672	2.8029	0.0357	26
AM9b - Nam Wa Po Village House No. 80															
6-Jun-14	26842	14023.79	14047.80	1440.60	30	32	31.0	28.0	1003.1	0.63	908	2.6907	2.7330	0.0423	47
12-Jun-14	26871	14047.80	14071.86	1443.60	28	30	29.0	27.6	1006.7	0.56	815	2.6876	2.7044	0.0168	21
18-Jun-14	26910	14071.86	14096.11	1455.00	27	28	27.5	28.2	1005.8	0.51	744	2.7567	2.7819	0.0252	34

DATE	SAMPLE NUMBER	ELAPSED TIME			CHART READING			AVG TEMP (°C)	AVG AIR PRESS (hPa)	STANDARD FLOW RATE (m ³ /min)	AIR VOLUME (std m ³)	FILTER WEIGHT (g)		DUST WEIGHT COLLECTED (g)	24-HR TSP (µg/m ³)
		INITIAL	FINAL	(min)	MIN	MAX	AVG					INITIAL	FINAL		
24-Jun-14	26939	14096.11	14120.11	1440.00	33	34	33.5	28.6	1004.7	1.03	1484	2.7300	2.7663	0.0363	24
30-Jun-14	26959	14120.11	14144.22	1446.60	28	30	29.0	28.7	1006.2	0.89	1281	2.7587	2.7926	0.0339	26

Construction Noise Monitoring Results, dB(A)

Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 rd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
NM1 - Tsung Yuen Ha Village House No. 63																					
3-Jun-14	11:01	59.7	63.4	5.7	56.9	59.0	53.1	57.2	58.0	53.6	58.0	63.1	51.7	55.6	57.9	51.3	54.1	56.8	50.4	57	NA
9-Jun-14	11:06	52.1	54.4	48.5	51.5	54.8	48.0	54.5	56.3	48.3	54.7	58.0	49.6	53.2	55.3	50.2	53.5	55.8	49.4	53	NA
14-Jun-14	16:59	52.8	54.6	50.7	52.1	53.7	50.3	58.0	56.8	51.1	52.7	54.7	49.9	52.6	54.2	50.4	53.1	58.4	47.7	54	NA
20-Jun-14	10:43	51.2	53.7	48.7	51.7	54.0	48.6	51.2	52.8	48.4	51.8	54.1	48.5	52.6	54.6	49.6	53.3	55.7	49.7	52	NA
26-Jun-14	11:08	50.2	51.0	47.0	50.0	52.0	47.3	57.0	58.4	47.6	51.3	53.5	47.6	53.6	58.5	48.1	49.2	51.6	45.6	53	NA
NM2 - Village House near Lin Ma Hang Road																					
3-Jun-14	13:03	60.6	63.3	50.9	60.4	65.3	52.9	58.2	60.3	52.9	63.4	66.6	53.1	58.4	62.9	51.4	61.9	66.8	50.5	61	NA
9-Jun-14	16:24	63.8	59.9	52.4	58.4	60.8	52.6	56.8	59.3	52.5	59.0	61.6	52.6	61.7	61.6	52.6	57.9	59.7	52.5	60	NA
14-Jun-14	17:42	66.0	69.0	50.3	59.5	60.5	54.7	64.6	66.7	55.5	62.2	65.7	54.2	59.7	62.2	45.8	55.5	57.7	46.0	63	NA
20-Jun-14	11:28	62.2	63.8	48.2	63.6	66.7	47.5	63.0	67.2	46.3	61.2	65.3	48.7	64.6	67.5	45.7	62.9	66.2	44.5	63	NA
26-Jun-14	15:05	55.3	59.2	43.0	59.8	64.5	44.9	58.4	62.2	44.7	58.9	63.6	43.7	56.0	56.1	44.5	61.7	67.3	47.4	59	NA
NM5- Ping Yeung Village House (façade facing northeast)																					
6-Jun-14	14:05	57.4	60.8	50.9	55.2	58.1	49.8	54.4	57.3	50.0	54.2	57.1	48.7	56.3	59.2	51.1	58.5	60.9	50.3	56	NA
12-Jun-14	11:11	55.8	59.0	49.2	56.2	59.7	46.5	56.3	59.3	47.2	56.4	59.2	48.1	56.2	59.5	48.6	56.7	60.2	49.4	56	NA
18-Jun-14	10:48	65.6	70.4	49.7	60.5	62.2	51.7	65.1	71.0	51.6	64.1	69.9	49.0	67.6	71.6	55.2	55.9	58.7	50.9	64	NA
24-Jun-14	17:01	64.2	68.4	50.7	62.0	67.5	49.6	66.1	64.5	49.6	60.4	59.7	47.6	62.2	59.8	50.1	57.3	60.2	51.1	63	NA
30-Jun-14	11:45	65.2	68.9	55.7	62.4	66.2	56.4	61.1	64.8	53.0	60.2	63.5	51.4	55.8	59.4	48.5	65.0	69.4	53.4	63	NA
NM6 – Tai Tong Wu Village House 2																					
6-Jun-14	14:02	58.7	61.7	52.0	58.9	61.7	53.0	59.9	63.6	53.2	59.2	63.0	52.8	59.4	62.2	53.3	59.6	62.9	53.2	59	NA
12-Jun-14	15:58	63.1	65.6	56.8	64.9	63.8	56.4	63.7	66.2	56.5	61.0	64.6	55.2	62.2	65.9	54.0	62.9	66.5	54.3	63	NA
18-Jun-14	16:35	58.9	62.9	49.9	61.6	65.7	53.9	61.6	65.4	52.4	61.6	64.5	53.1	60.6	64.3	54.3	62.4	66.1	53.4	61	NA
24-Jun-14	15:40	62.4	65.3	57.5	62.6	66.1	57.3	62.2	65.2	56.7	65.2	66.2	56.8	64.1	66.7	57.0	62.1	66.4	55.6	63	NA
30-Jun-14	10:55	60.7	62.9	54.7	60.4	62.4	55.1	60.6	63.3	54.4	64.9	65.9	57.4	64.2	65.9	57.5	62.9	65.8	56.4	63	NA
NM7 – Po Kat Tsai Village																					
6-Jun-14	10:59	64.8	68.2	55.2	59.7	61.9	54.7	62.8	65.0	57.3	59.1	61.8	54.1	65.6	70.7	54.8	78.6	81.2	72.2	71	NA
12-Jun-14	17:08	60.0	62.7	53.9	67.5	69.7	59.9	60.7	63.6	56.0	58.7	60.9	55.3	57.5	59.1	54.7	59.1	60.8	54.8	62	NA
18-Jun-14	11:29	68.5	69.6	57.7	64.1	66.0	61.0	63.9	67.3	58.3	64.1	67.3	58.4	66.0	69.1	56.6	64.0	66.3	56.0	65	NA
24-Jun-14	17:53	57.6	59.2	56.1	59.8	60.3	56.7	61.0	64.2	57.0	59.8	61.4	57.5	59.2	60.9	57.2	58.3	59.9	57.0	59	NA
30-Jun-14	13:02	63.4	65.7	60.0	61.9	64.5	59.0	68.3	70.1	59.1	68.2	67.1	58.7	62.8	64.6	59.0	61.6	62.9	58.6	65	NA
NM8 - Village House, Tong Hang																					
6-Jun-14	11:45	62.3	66.3	55.6	60.5	65.5	54.7	59.9	66.9	54.6	59.8	63.8	52.2	62.2	65.6	55.3	60.0	64.4	53.2	61	NA

Date	Start Time	1 st Leq _{5min}	L10	L90	2 nd Leq _{5min}	L10	L90	3 rd Leq _{5min}	L10	L90	4 th Leq _{5min}	L10	L90	5 th Leq _{5min}	L10	L90	6 th Leq _{5min}	L10	L90	Leq30	façade correction
12-Jun-14	11:22	60.2	63.2	54.5	61.3	63.4	55.6	61.5	61.3	54.7	59.5	62.5	55.5	60.4	63.6	55.6	60.9	60.8	56.2	61	NA
18-Jun-14	11:35	56.1	57.5	52.1	60.1	63.1	52.8	59.2	63.4	52.6	57.6	62.6	52.2	57.1	61.3	51.0	56.6	56.2	50.6	58	NA
24-Jun-14	13:09	59.4	60.3	50.2	60.2	60.2	51.5	60.5	62.5	53.6	58.6	61.6	51.5	56.2	62.2	50.4	58.3	59.1	51.9	59	NA
30-Jun-14	15:50	61.7	63.8	54.4	59.9	60.7	54.9	66.0	71.4	55.0	64.0	66.9	52.9	60.0	61.4	53.6	65.3	70.2	53.7	63	NA
NM9 - Village House, Kiu Tau Village																					
6-Jun-14	10:02	57.6	59.5	52.0	56.3	56.9	49.9	59.5	57.3	51.3	57.8	56.5	51.4	55.2	57.2	50.5	56.0	58.8	49.3	57	NA
12-Jun-14	11:09	56.4	60.0	49.0	59.0	60.0	49.5	57.7	61.5	50.5	70.8	73.5	50.0	68.2	65.5	47.5	52.2	55.0	47.5	65	NA
18-Jun-14	10:51	61.6	62.0	50.0	64.1	71.5	52.0	63.6	68.0	51.0	59.9	60.5	48.0	67.6	72.0	51.0	60.7	65.5	50.5	64	NA
24-Jun-14	10:57	72.2	74.5	68.0	71.2	74.0	66.5	69.7	73.5	63.5	68.5	72.0	62.0	68.7	72.5	61.0	70.7	74.0	62.0	70	NA
30-Jun-14	16:33	60.0	64.1	51.7	56.4	59.9	51.2	57.5	60.8	51.6	57.4	60.5	51.7	57.0	60.2	51.6	56.7	60.1	51.5	58	NA
NM10 - Nam Wa Po Village House No. 80																					
6-Jun-14	16:31	60.8	61.7	59.0	60.3	60.7	58.3	59.1	61.1	56.1	59.3	61.4	56.3	60.9	63.5	57.9	61.6	64.3	58.5	60	63
12-Jun-14	13:00	59.3	60.5	57.0	59.5	61.0	57.5	60.1	61.5	58.0	60.4	61.0	59.0	62.7	62.5	59.5	61.9	63.0	60.5	61	64
18-Jun-14	10:42	61.0	61.7	59.7	63.1	61.5	59.6	61.9	63.4	60.4	63.8	65.3	61.6	64.6	66.5	62.5	64.6	68.2	59.8	63	66
24-Jun-14	10:22	64.3	66.3	61.2	65.2	65.2	62.3	63.5	64.9	61.5	64.8	65.7	60.4	65.9	64.2	61.6	63.2	65.0	62.0	65	68
30-Jun-14	16:43	65.0	68.2	59.4	65.3	67.9	59.9	60.7	62.1	59.2	60.9	61.5	58.1	60.7	61.9	58.2	60.7	62.2	57.9	63	66

Water Quality Monitoring Results – Contract 5

Date	3-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:24	0.49	28.3	28.3	6.77	6.7	86.6	86.0	13.7	13.9	7.8	7.8	3	3.5
			28.2		6.7		85.3		14.0		7.7		4	
WM1	13:55	0.60	29.3	29.3	8.1	8.0	105.4	104.0	18.5	18.4	7.4	7.4	11	11.5
			29.2		7.92		102.6		18.2		7.4		12	

Date	5-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	13:50	0.55	29.8	29.8	7.38	7.4	97.0	96.7	14.9	15.0	7.2	7.3	5	5.0
			29.7		7.33		96.3		15.1		7.3		5	
WM1	14:22	0.45	29.4	29.4	7.43	7.5	97.3	97.8	17.9	17.8	7.4	7.4	13	13.5
			29.3		7.55		98.3		17.6		7.4		14	

Date	7-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:12	0.63	26.6	26.6	6.28	6.2	80.0	79.0	17.9	17.8	7.5	7.5	8	7.5
			26.6		6.12		78.0		17.7		7.4		7	
WM1	11:50	0.45	27.5	27.4	6.88	6.9	87.9	87.7	34.6	34.8	7.3	7.3	32	34.0
			27.3		6.85		87.5		34.9		7.3		36	

Date	9-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:15	0.66	28.4	28.4	6.65	6.7	85.7	86.2	17.0	16.9	7.2	7.2	7	7.0
			28.3		6.8		86.7		16.7		7.2		7	
WM1	16:02	0.47	30.3	30.3	7.38	7.4	97.8	97.1	28.7	29.0	7.2	7.3	33	33.0
			30.3		7.32		96.3		29.2		7.3		33	

Date	12-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	14:42	0.55	28.2	28.1	7.57	7.6	96.9	97.4	16.2	16.3	7.3	7.4	7	7.0
			28		7.64		97.8		16.4		7.4		7	
WM1	15:11	0.60	28.9	28.9	7.48	7.4	97.1	96.7	24.1	24.8	7.3	7.3	54	51.5
			28.9		7.41		96.2		25.5		7.3		49	

Water Quality Monitoring Results – Contract 5

Date	14-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	17:09	0.50	31	31.0	7.37	7.3	98.3	96.8	16.6	16.8	7.1	7.1	6	5.5
			30.9		7.17		95.3		17.0		7.1		5	
WM1	17:54	0.46	30.2	30.2	6.25	6.4	82.1	83.1	27.8	27.7	7.1	7.2	25	26.0
			30.2		6.45		84.1		27.5		7.2		27	

Date	16-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:25	0.54	29.3	29.3	7.37	7.3	95.3	94.9	16.9	16.6	7	7.0	7	7.0
			29.3		7.24		94.4		16.3		7		7	
WM1	10:56	0.51	30.7	30.7	7.21	7.1	96.3	95.4	68.8	68.7	6.7	6.7	90	90.5
			30.7		7.06		94.4		68.6		6.7		91	

Date	18-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	15:00	0.32	31.4	31.4	7.94	7.9	107.1	106.0	17.2	16.8	7.2	7.2	7	7.5
			31.3		7.77		104.8		16.4		7.1		8	
WM1	14:38	0.54	31.5	31.6	6.84	6.8	92.6	91.6	59.3	58.4	7	7.0	82	81.0
			31.7		6.67		90.6		57.5		7		80	

Date	20-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	10:57	0.60	28.1	28.1	6.92	6.9	88.2	88.6	17.0	16.3	7.4	7.5	6	5.0
			28		6.97		88.9		15.5		7.5		4	
WM1	11:31	0.43	29.6	29.6	6.42	6.4	84.1	83.4	38.7	37.8	7.4	7.4	35	34.5
			29.6		6.33		82.6		36.8		7.4		34	

Date	24-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	12:25	0.92	28.6	28.6	6.44	6.5	82.6	82.7	795.0	795.5	7.5	7.5	604	603.0
			28.5		6.46		82.7		796.0		7.5		602	
WM1	13:01	1.11	28	28.0	6.88	6.8	87.1	86.3	949.0	950.5	7.5	7.5	610	617.5
			27.9		6.76		85.5		952.0		7.5		625	

Water Quality Monitoring Results – Contract 5

Date	26-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:59	0.75	31.2	31.3	5.46	5.5	74.3	75.2	19.5	19.1	6.7	6.8	7	8.0
			31.3		5.61		76.1		18.7		6.8		9	
WM1	14:36	0.85	30.4	30.4	6.09	6.0	80.3	79.7	27.0	27.6	7.1	7.1	19	18.0
			30.4		5.98		79.0		28.1		7.1		17	

Date	28-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:11	0.56	31.5	31.5	6.38	6.4	84.1	84.9	34.1	34.8	7.2	7.2	30	29.5
			31.5		6.43		85.6		35.4		7.2		29	
WM1	11:37	0.58	31.9	31.9	6.54	6.6	88.2	89.2	26.2	26.6	7.3	7.4	25	25.5
			31.8		6.71		90.1		27.0		7.4		26	

Date	30-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM1-C	11:13	0.57	28.9	28.8	6.58	6.6	84.8	85.0	17.2	16.8	6.8	6.9	14	14
			28.7		6.63		85.1		16.4		6.9		14	
WM1	18:14	0.54	28.8	28.8	6.52	6.6	83.9	84.3	530.0	532.0	6.8	6.8	219	225
			28.7		6.59		84.6		534.0		6.8		231	

Water Quality Monitoring Results – Contract 3

Date	3-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:20	0.09	28.9	28.9	7.33	7.4	95.2	95.7	5.4	5.5	7.8	7.8	2	2.5
			28.9		7.41		96.1		5.6		7.8		3	
WM4-CB	14:48	0.19	30.3	30.3	6.5	6.5	86.5	86.8	13.4	13.1	8.3	8.3	7	7.0
			30.3		6.53		87.0		12.7		8.3		7	
WM4	16:04	0.29	30.5	30.5	7.57	7.5	101.2	100.3	12.7	11.9	8.2	8.2	10	10.0
			30.5		7.5		99.3		11.0		8.1		10	

Date	5-June-14													
------	-----------	--	--	--	--	--	--	--	--	--	--	--	--	--

Water Quality Monitoring Results – Contract 3

Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pH	SS(mg/L)						
WM4-CA	15:17	0.09	27.7	27.7	6.39	6.5	87.7	87.3	5.7	5.8	7.6	7.6	4	4.0
			27.7		6.65		86.9		5.9		7.6		4	
WM4-CB	16:50	0.18	29.1	29.1	7.06	7.0	48.3	48.0	14.2	14.0	7.4	7.4	7	8.0
			29.1		6.99		47.6		13.8		7.4		9	
WM4	11:09	0.35	31.2	31.2	7.62	7.6	102.3	102.8	16.1	16.0	7.3	7.4	16	16.0
			31.1		7.67		103.2		15.8		7.4		16	

Date	7-June-14													
Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pH	SS(mg/L)						
WM4-CA	14:50	0.11	28.1	28.1	6.42	6.3	82.0	80.9	7.1	7.1	7.9	7.9	5	5.5
			28.1		6.25		79.8		7.2		7.9		6	
WM4-CB	14:16	0.17	29.2	29.2	5.87	5.9	76.3	76.7	17.4	17.1	7.3	7.3	15	15.5
			29.2		5.92		77.1		16.7		7.3		16	
WM4	15:18	0.34	29	29.0	6.69	6.6	86.7	85.9	25.7	26.0	7.5	7.5	23	23.0
			29		6.58		85.0		26.3		7.4		23	

Date	9-June-14													
Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pH	SS(mg/L)						
WM4-CA	10:47	0.09	28.8	28.8	7.57	7.6	97.2	97.6	5.5	5.3	7.6	7.7	6	5.5
			28.8		7.63		97.9		5.1		7.7		5	
WM4-CB	11:15	0.23	29.8	29.8	6.35	6.4	83.4	83.6	25.1	25.4	7.3	7.2	29	28.5
			29.8		6.38		83.7		25.6		7.1		28	
WM4	10:18	0.32	28.7	28.7	7.26	7.3	93.9	94.5	16.7	16.5	7.8	7.8	14	15.0
			28.7		7.39		95.0		16.2		7.7		16	

Date	12-June-14													
Location	Time	Depth (m)	Temp (oC)	DO (mg/L)	DO (%)	Turbidity (NTU)	pH	SS(mg/L)						
WM4-CA	18:17	0.09	27.1	27.1	7.09	7.1	89.1	88.9	3.7	3.8	7.7	7.8	4	5.0
			27.1		7.06		88.7		3.9		7.8		6	
WM4-CB	18:32	0.20	27.7	27.7	3.18	3.2	40.4	40.4	11.4	11.1	7.4	7.4	12	11.5
			27.6		3.18		40.3		10.7		7.3		11	
WM4	18:04	0.26	28.7	28.6	5.7	5.7	73.4	73.2	12.6	12.7	7.6	7.6	16	16.0
			28.5		5.68		73.0		12.8		7.6		16	

Date	14-June-14													
------	------------	--	--	--	--	--	--	--	--	--	--	--	--	--

Water Quality Monitoring Results – Contract 3

Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:07	0.11	30.8	30.9	7.84	7.7	104.7	103.1	3.6	3.4	7.3	7.3	3	3.0
			30.9		7.61		101.4		3.2		7.3		3	
WM4-CB	15:25	0.20	31	31.0	6.62	6.6	89.2	89.4	8.6	8.7	7	7.0	9	8.5
			31		6.64		89.5		8.9		6.9		8	
WM4	16:19	0.22	31.5	31.5	7.16	7.2	97.1	97.4	9.9	10.2	7	7.0	10	10.0
			31.4		7.2		97.6		10.6		7		10	

Date	16-June-14														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	15:25	0.10	31.3	31.3	7.74	7.7	104.5	104.4	4.2	4.1	7.5	7.5	2	2.0	
			31.3		7.71		104.3		4.0		7.4		2		
WM4-CB	15:52	0.15	31.7	31.7	5.55	5.4	75.1	73.7	8.8	8.6	7.2	7.2	10	10.5	
			31.7		5.31		72.3		8.4		7.1		11		
WM4	14:55	0.35	33.2	33.2	8.17	8.1	114.2	113.8	26.7	26.3	7.2	7.2	28	28.0	
			33.2		8.09		113.3		25.9		7.2		28		

Date	18-June-14														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	17:58	0.10	29.7	29.7	6.3	6.2	82.7	82.0	4.7	4.5	7.4	7.5	<2	<2	
			29.7		6.19		81.3		4.3		7.5		<2		
WM4-CB	18:17	0.14	29.7	29.7	3.12	3.1	41.0	40.9	11.7	11.8	7.2	7.2	10	10.0	
			29.7		3.1		40.7		11.9		7.2		10		
WM4	17:35	0.27	31.4	31.4	5.74	5.7	75.4	74.8	90.4	89.5	7	7.0	36	34.5	
			31.3		5.58		74.1		88.6		7		33		

Date	20-June-14														
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)		
WM4-CA	14:10	0.09	28.7	28.7	7.81	7.7	100.9	99.7	4.5	4.4	8	8.1	<2	2.0	
			28.7		7.62		98.4		4.3		8.1		<2		
WM4-CB	14:45	0.25	29.8	29.9	5.19	5.2	68.5	67.9	18.9	18.7	7.8	7.8	14	13.5	
			29.9		5.11		67.2		18.4		7.7		13		
WM4	13:47	0.25	29.4	29.4	6.67	6.7	87.3	88.1	23.2	22.9	7.6	7.6	16	16.0	
			29.4		6.64		88.8		22.6		7.6		16		

Water Quality Monitoring Results – Contract 3

Date	24-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	13:49	0.24	26.9	26.9	7.44	7.5	7.4	7.5	36.5	37.2	7.7	7.7	19	19.5
			26.8		7.5		7.5		37.8		7.7		20	
WM4-CB	14:23	0.34	27	27.0	6.62	6.6	6.6	6.6	63.5	65.1	7.7	7.7	48	48.5
			27		6.59		6.6		66.6		7.7		49	
WM4	15:12	0.54	26.7	26.7	7.12	7.0	7.1	7.0	67.2	66.6	7.8	7.8	51	49.5
			26.7		6.97		7.0		65.9		7.8		48	

Date	26-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	17:48	0.15	28.3	28.3	7.92	7.9	100.0	99.7	8.6	8.9	7.5	7.5	5	4.5
			28.2		7.88		99.4		9.2		7.5		4	
WM4-CB	16:45	0.28	30.2	30.2	6.48	6.5	91.9	91.7	18.0	18.3	7.3	7.3	11	10.5
			30.1		6.54		91.4		18.6		7.3		10	
WM4	17:16	0.44	30.7	30.7	7.01	7.0	85.1	85.4	22.8	22.0	7.4	7.5	15	14.0
			30.6		6.94		85.7		21.2		7.5		13	




Date	28-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	15:18	0.11	30.7	30.7	6.86	6.8	91.5	90.7	7.6	7.5	7.2	7.3	6	6.0
			30.7		6.74		89.8		7.3		7.3		6	
WM4-CB	15:47	0.17	30.9	31.0	6.23	6.2	84.0	83.3	6.3	6.5	6.9	6.9	8	8.5
			31		6.15		82.5		6.7		6.9		9	
WM4	14:59	0.36	32.6	32.6	7.42	7.4	101.9	101.8	11.6	11.4	7.1	7.2	9	8.5
			32.5		7.41		101.7		11.2		7.2		8	




Date	30-June-14													
Location	Time	Depth (m)	Temp (oC)		DO (mg/L)		DO (%)		Turbidity (NTU)		pH		SS(mg/L)	
WM4-CA	16:35	0.13	28.5	28.6	7.11	7.1	91.2	91.3	11.4	11.6	7	7.0	10	10.5
			28.6		7.14		91.4		11.8		7		11	
WM4-CB	16:30	0.24	29	28.9	5.87	5.7	75.3	73.4	21.1	21.3	6.6	6.7	14	14.5
			28.8		5.54		71.4		21.4		6.7		15	
WM4	15:46	0.37	29.5	29.5	6.75	6.8	93.1	93.5	33.2	33.8	6.7	6.7	24	23.0
			29.5		6.82		93.9		34.4		6.7		22	

Appendix J




Graphical Plots for Monitoring Result




Air Quality – 1-hour TSP











Air Quality – 24-hour TSP










Noise












Water Quality







Appendix K

Meteorological Data

Date		Weather	Total Rainfall (mm)	Ta Kwu Ling Station			
				Mean Air Temp. (°C)	Wind Speed (km/h)	Mean Relative Humidity (%)	Wind Direction
1-Jun-14	Sun	Mainly fine apart from isolated showers. Very hot in the afternoon. Light to moderate southwesterly winds.	3.7	30.1	6.8	71.7	S/SW
2-Jun-14	Mon	Mainly fine apart from isolated showers. Very hot in the afternoon. Light to moderate southwesterly winds.	0	29.8	6.6	76	W/SW
3-Jun-14	Tue	Mainly fine apart from isolated showers. Very hot in the afternoon. Light to moderate southwesterly winds.	Trace	28.7	5.9	76.5	SW
4-Jun-14	Wed	Mainly fine apart from isolated showers. Very hot in the afternoon. Light to moderate southwesterly winds.	0	29.4	7.8	71.2	W/SW
5-Jun-14	Thu	Mainly cloudy with showers and a few squally thunderstorms. Moderate to fresh south to southwesterly winds.	0.2	29.7	9.5	77.5	S/SW
6-Jun-14	Fri	Mainly cloudy with a few showers and squally thunderstorms. Moderate southwesterly winds.	17.2	28.3	9.1	81.2	S/SE
7-Jun-14	Sat	Mainly cloudy with a few showers. Moderate easterly winds, occasionally fresh offshore.	7.6	27.6	6	84.5	E/SE
8-Jun-14	Sun	Mainly cloudy with sunny intervals. Moderate easterly winds, occasionally fresh offshore.	57.6	29.5	7.5	76.5	E
9-Jun-14	Mon	Mainly cloudy with sunny intervals and a few showers. Moderate easterly winds, occasionally fresh offshore.	Trace	28.7	10.1	74	E
10-Jun-14	Tue	Mainly cloudy with one or two showers. Moderate easterly winds, occasionally fresh offshore.	Trace	28.7	9	76.2	E
11-Jun-14	Wed	Mainly cloudy with a few showers. Moderate to fresh easterly winds.	Trace	27.5	7	82.5	E
12-Jun-14	Thu	Mainly fine. Moderate to fresh easterly winds.	0	28.1	5.2	68.5	E
13-Jun-14	Fri	Fine and hot apart from some haze. Very dry during the day. Moderate east to northeasterly winds.	0	28	8.5	62	E
14-Jun-14	Sat	Fine and hot apart from some haze. Very dry during the day. Moderate east to northeasterly winds.	Trace	30	8.4	59	N/NW
15-Jun-14	Sun	Hot with sunny periods. There will also be a few showers. Moderate southwesterly winds.	9.9	28.8	6.6	76	N/NW
16-Jun-14	Mon	Cloudy at first. Sunny intervals in the afternoon. Moderate southwesterly winds.	3.8	30.3	6	76.5	S/SW
17-Jun-14	Tue	Hot with sunny periods. There will also be a few showers. Moderate southwesterly winds.	1.1	29.8	9.1	80.5	S/SW
18-Jun-14	Wed	Hot with sunny periods. There will also be a few showers. Moderate southwesterly winds.	6	29.9	8.2	78.7	S/SW
19-Jun-14	Thu	Hot with sunny intervals in the afternoon. Moderate south to southwesterly winds.	10.5	30.4	8	75	S/SE
20-Jun-14	Fri	Mainly cloudy with scattered showers. Moderate to fresh south to southwesterly winds.	29.2	29	5.5	86.2	E/SE
21-Jun-14	Sat	Mainly cloudy with a few showers. Light to moderate southerly winds.	47.6	28.5	7.5	86.2	E
22-Jun-14	Sun	Mainly cloudy with a few showers. Light to moderate southerly winds.	14.9	26.9	5.6	92	E/SE
23-Jun-14	Mon	Mainly cloudy with showers. A few thunderstorms at first. Light to moderate southerly winds, gusty at times.	41.5	28	5.5	86.5	E/SE
24-Jun-14	Tue	Mainly cloudy with scattered showers and isolated thunderstorms. Light to moderate southerly winds.	45.9	27.7	3.5	86.7	E/SE
25-Jun-14	Wed	Mainly cloudy with a few showers. A few thunderstorms at first. Moderate southerly winds.	18.5	27.2	8.1	88	S/SE
26-Jun-14	Thu	Hot with sunny periods. There will also be a few showers. Moderate southerly winds.	0.1	29.6	4.5	80.5	E/NE
27-Jun-14	Fri	Mainly fine apart from one or two isolated showers. Very hot. Light to moderate southerly winds.	0	29.6	7.5	79.7	S/SW
28-Jun-14	Sat	Sunny periods and a few showers tomorrow. Hot with temperatures ranging from 28 to 32 degrees. Moderate southerly winds.	0	30.3	6.1	76.7	E
29-Jun-14	Sun	Sunny periods and a few showers tomorrow. Hot with temperatures ranging from 28 to 32 degrees. Moderate southerly winds.	20.4	29.7	9.1	75.5	E
30-Jun-14	Mon	Mainly fine apart from one or two isolated showers. Very hot. Light to moderate southerly winds.	0.9	28.8	7.7	85.7	E/SE

Appendix L

Waste Flow Table

Name of Department : CEDD

Contract No./ Work Order No. : CV/2012/08

Appendix J - Monthly Summary Waste Flow Table for 2014

(All quantities shall be rounded off to 3 decimal places)

Month	Actual Quantities of Inert C&D Materials Generated / Imported (in '000 m3)						Actual Quantities of Other C&D Materials / Wastes Generated				
	Total Quantities Generated	Broken Concrete (including rock for recycling into aggregates)	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported C&D Material	Metal	Paper/ Cardboard Packaging	Plastic (bottles/containers, plastic sheets/ foams from package material)	Chemical Waste	Others (e.g. General Refuse etc.)
	[a+b+c+d]	(a)	(b)	(c)	(d)		(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m3)
January	0.0045	0.0000	0.0045	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.1773
February	0.9869	0.0000	0.9869	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.0000	0.1102
March	0.1366	0.0000	0.1366	0.0000	0.0000	0.2282	0.0000	0.0000	0.0000	3.2400	0.1825
April	0.2063	0.0000	0.1217	0.0269	0.0577	0.5536	0.0000	0.0000	0.0000	4.2800	0.2069
May	14.5769	0.0000	0.0643	14.4032	0.1094	2.0126	0.0000	0.0000	0.0000	0.0000	0.0887
June	26.0821	0.0000	0.0348	22.1289	3.9183	0.6915	0.0000	0.0000	0.0000	0.0000	1.1851
Half-year total	41.9932	0.0000	1.3487	36.5590	4.0855	3.4859	0.0000	0.0000	0.0000	7.5200	1.9508
July	0.0000										
August	0.0000										
September	0.0000										
October	0.0000										
November	0.0000										
December	0.0000										
Yearly Total	41.9932	0.0000	1.3487	36.5590	4.0855	3.4859	0.0000	0.0000	0.0000	7.5200	1.9508

Remark:

- 1) Density of C&D material to be 2.2 metric ton/m3
 2) Density of General Refuse to be 1.6 metric ton/m3

Monthly Summary Waste Flow Table for 2014 (year)

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)
Jan	0.409	0.084	0	0	0.409	0.200	0	0	0.010	0	0.110
Feb	1.697	0.356	0.380	0	1.473	0	0.002	0	0	0.019	0.040
Mar	3.954	0.506	1.092	0	2.862	0	0	0	0	0	0.265
Apr	1.600	0.054	0.672	0	0.928	0.200	0	0	0	0.020	0.135
May	2.740	0.450	0.192	0	2.548	0.500	0	0	0	0.020	0.195
Jun	2.215	0.258	0.675	0	1.540	1.075	0	0	0	0.001	0.180
Sub-total	12.615	1.708	3.011	0.000	9.760	1.975	0.002	0.000	0.010	0.060	0.925
Jul											
Aug											
Sep											
Oct											
Nov											
Dec											
Total	12.615	1.708	3.011	0.000	9.760	1.975	0.002	0.000	0.010	0.060	0.925

- Note:**
1. Assume the density of soil fill is 2 ton/m³.
 2. Assume the density of rock and broken concrete is 2.5 ton/m³.
 3. Assume each truck of C&D wastes is 5m³.
 4. The inert C&D materials except slurry and bentonite are disposed at Tuen Mun 38.
 5. The slurry and bentonite are disposed at Tseung Kwun O 137.
 6. The non-inert C&D wastes are disposed at NENT.
 7. Assume the density of metal is 7,850 kg/m³.

Name of Department: CEDD

Monthly Summary Waste Flow Table for 2014

Month	Actual Quantities of Inert C&D Materials Generated Monthly						Actual Quantities of C&D Wastes Generated Monthly				
	Total Quantity Generated	Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics	Chemical Waste	Others, e.g. general refuse
	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
JAN	0	0	0	0	0	16.571	0	0	0	0	0.85
FEB	0	0	0	0	0	18.672	0	0	0	0	0.005
MAR	0	0	0	0	0	2.968	0	0	0	6	0.01
APRIL	0	0	0	0	0	1.664	0.87	0.051	0	0	0.245
MAY	0	0	0	0	0	18.352	0	0	0	0	0.23
JUN	0	0	0	0	0	33.381	0	0	0	0	0
Sub Total	0	0	0	0	0	91.608	0.87	0.051	0	6	1.34
JUL											
AUG											
SEP											
OCT											
NOV											
DEC											
Total	0	0	0	0	0	91.61	0.87	0.051	0	6	1.34

Notes:

Name of Department: CEDD

Forecast of Total Quantities of C&D Materials to be Generated from the Contract (see Note 4)										
Total Quantity Generated	Hard Rocks and Large Broken Concrete	Reused in the Contract	Reused in Other Projects	Disposed as Public Fill	Imported Fill	Metal	Paper / cardboard packaging	Plastics (see Note 3)	Chemical Waste	Others, e.g. general refuse
(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000m ³)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000kg)	(in '000m ³)
0	0	0	0	0	350	30	4	2	1	4

Notes:

- (1) The performance targets are given in PS clause 6(14) above.
- (2) The waste flow table shall also include C&D materials that are specified in the Contractor to be imported for use at the Site.
- (3) Plastic refer to plastic bottles/containers, plastic sheets/foam from packaging material.
- (4) The Contractor shall also submit the latest forecast of the total amount of C&D materials expected to be generated from the Works, together with a breakdown of the nature
 - Hard Rocks and Large Broken Concrete = Cannot be defined at this stage
 - Imported Fill = Estimated by the Contractor = 1 loading = 8m³
 - Metal = Estimated by the Contractor
 - Paper/cardboard packaging = Estimated by the Contractor
 - Plastics = Estimated by the Contractor
 - Chemical Waste = Estimated by the Contractor (Spent lubricating oil, assume density 0.9kg/L)
 - Other, e.g. general refuse = Estimated by the Contractor

Appendix M

**Implementation Schedule for
Environmental Mitigation Measures**

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
Air Quality Impact (Construction)							
3.6.1.1	2.1	<p>General Dust Control Measures</p> <p>The following dust suppression measures should be implemented:</p> <ul style="list-style-type: none"> ■ Frequent water spraying for active construction areas (4 times per day for active areas in Po Kak Tsai and 8 times per day for all other active areas), including areas with heavy construction and slope cutting activities ■ 80% of stockpile areas should be covered by impervious sheets ■ Speed of trucks within the site should be controlled to about 10 km/hr ■ All haul roads within the site should be paved to avoid dust emission due to vehicular movement 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation
3.6.1.2	2.1	<p>Best Practice for Dust Control</p> <p>The relevant best practices for dust control as stipulated in the Air Pollution Control (Construction Dust) Regulation should be adopted to further reduce the construction dust impacts of the Project. These best practices include:</p> <p><i>Good site management</i></p> <ul style="list-style-type: none"> ■ The Contractor should maintain high standard of housekeeping to prevent emission of fugitive dust. ■ Loading, unloading, handling and storage of raw materials, wastes or by-products should be carried out in a manner so as to minimize the release of visible dust emission. ■ Any piles of materials accumulated on or around the work areas should be cleaned up regularly. ■ Cleaning, repair and maintenance of all plant facilities within the work areas should be carried out in a manner minimizing generation of fugitive dust emissions. ■ The material should be handled properly to prevent fugitive dust emission before cleaning. <p><i>Disturbed Parts of the Roads</i></p> <ul style="list-style-type: none"> ■ Each and every main temporary access should be paved with 	To minimize adverse dust emission generated from various construction activities of the works sites	Contractor	Construction Works Sites	During Construction	EIA Recommendation and Air Pollution Control (Construction Dust) Regulation

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>concrete, bituminous hardcore materials or metal plates and kept clear of dusty materials; or</p> <ul style="list-style-type: none"> Unpaved parts of the road should be sprayed with water or a dust suppression chemical so as to keep the entire road surface wet. <p><i>Exposed Earth</i></p> <ul style="list-style-type: none"> Exposed earth should be properly treated by compaction, hydroseeding, vegetation planting or seeding with latex, vinyl, bitumen within six months after the last construction activity on the site or part of the site where the exposed earth lies. <p><i>Loading, Unloading or Transfer of Dusty Materials</i></p> <ul style="list-style-type: none"> All dusty materials should be sprayed with water immediately prior to any loading or transfer operation so as to keep the dusty material wet. <p><i>Debris Handling</i></p> <ul style="list-style-type: none"> Any debris should be covered entirely by impervious sheeting or stored in a debris collection area sheltered on the top and the three sides. Before debris is dumped into a chute, water should be sprayed so that it remains wet when it is dumped. <p><i>Transport of Dusty Materials</i></p> <ul style="list-style-type: none"> Vehicle used for transporting dusty materials/spoils should be covered with tarpaulin or similar material. The cover should extend over the edges of the sides and tailboards. <p><i>Wheel washing</i></p> <ul style="list-style-type: none"> Vehicle wheel washing facilities should be provided at each construction site exit. Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. <p><i>Use of vehicles</i></p> <ul style="list-style-type: none"> Immediately before leaving the construction site, every vehicle should be washed to remove any dusty materials from its body and wheels. Where a vehicle leaving the construction site is carrying a load of dusty materials, the load should be covered entirely by clean impervious sheeting to ensure that the dusty materials do not leak from the vehicle. 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p><i>Site hoarding</i></p> <ul style="list-style-type: none"> Where a site boundary adjoins a road, street, service lane or other area accessible to the public, hoarding of not less than 2.4m high from ground level should be provided along the entire length of that portion of the site boundary except for a site entrance or exit. <p><i>Blasting</i></p> <ul style="list-style-type: none"> The areas within 30m from the blasting area should be wetted with water prior to blasting. 					
<u>Air Quality Impact (Operation)</u>							
3.5.2.2	2.2	<p>The following odour containment and control measures will be provided for the proposed sewage treatment work at the BCP site:</p> <ul style="list-style-type: none"> The treatment work will be totally enclosed. Negative pressure ventilation will be provided within the enclosure to avoid any fugitive odorous emission from the treatment work. Further odour containment will be achieved by covering or confining the sewage channels, sewage tanks, and equipment with potential odour emission. Proper mixing will be provided at the equalization and sludge holding tanks to prevent sewage septicity. Chemical or biological deodorisation facilities with a minimum odour removal efficiency of 90% will be provided to treat potential odorous emissions from the treatment plant including sewage channels / tanks, filter press and screening facilities so as to minimize any potential odour impact to the nearby ASRs. 	To minimize potential odour impact from operation of the proposed sewage treatment work at BCP	DSD	BCP	Operation Phase	EIA recommendation
<u>Noise Impact (Construction)</u>							
4.4.1.4	3.1	<p>Adoption of Quieter PME</p> <p>Use of the recommended quieter PME such as those given in the BS5228: Part 1:2009 and presented in Table 4.14, which can be found in Hong Kong.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and Noise Control Ordinance (NCO)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Use of Movable Noise Barrier</p> <p>The use of movable barrier for certain PME can further alleviate the construction noise impacts. In general, a 5 dB(A) reduction for movable PME and 10 dB(A) for stationary PME can be achieved depending on the actual design of the movable noise barrier. The Contractor shall be responsible for design of the movable noise barrier with due consideration given to the size of the PME and the requirement for intercepting the line of sight between the NSRs and PME. Barrier material with surface mass in excess of 7 kg/m² is recommended to achieve the predicted screening effect.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Enclosure/ Acoustic Shed</p> <p>The use of noise enclosure or acoustic shed is to cover stationary PME such as air compressor and concrete pump. With the adoption of the noise enclosure, the PME could be completely screened, and noise reduction of 15 dB(A) can be achieved according to the GW-TM.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
4.4.1.4	3.1	<p>Use of Noise Insulating Fabric</p> <p>Noise insulating fabric can be adopted for certain PME (e.g. drill rig, pilling auger etc). The insulating fabric should be lapped such that there are no openings or gaps on the joints. Technical data from manufacturers state that by using the Fabric, a noise reduction of over 10 dB(A) can be achieved on noise level.</p>	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.4.1.4	3.1	<p>Good Site Practice</p> <p>The good site practices listed below should be followed during each phase of construction:</p> <ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme; • Silencers or mufflers on construction equipment should be utilized and should be properly maintained during the construction programme; • Mobile plant, if any, should be sited as far from NSRs as possible; • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum; • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and • Material stockpiles and other structures should be effectively utilized, wherever practicable, in screening noise from on-site construction activities. 	To minimize the construction air-borne noise impact	Contractors	Construction Work Sites	During Construction	EIA recommendation, EIAO and NCO
<u>Noise Impact (Operation)</u>							
<u>Road Traffic Noise</u>							
Table 4.42 and Figure 4.20.1 to 4.20.4	3.2	Erection of noise barrier/ enclosure along the viaduct section.	To minimize the road traffic noise along the connecting road of BCP	Contractor	Loi Tung and Fanling Highway Interchange	Before Operation	EIAO and NCO
<u>Fixed Plant Noise</u>							
Table 4.46	3.2	Specification of the maximum allowable sound power levels of the proposed fixed plants during daytime and night-time.	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIA recommendation, EIAO and NCO

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
4.5.2.4	3.2	<p>The following noise reduction measures shall be considered as far as practicable during operation:</p> <ul style="list-style-type: none"> Choose quieter plant such as those which have been effectively silenced; Include noise levels specification when ordering new plant (including chillier and E/M equipment); Locate fixed plant/louver away from any NSRs as far as practicable; Locate fixed plant in walled plant rooms or in specially designed enclosures; Locate noisy machines in a basement or a completely separate building; Install direct noise mitigation measures including silencers, acoustic louvers and acoustic enclosure where necessary; and Develop and implement a regularly scheduled plant maintenance programme so that equipment is properly operated and serviced in order to maintain a controlled level of noise. 	To minimize the fixed plant noise impact	Managing Authority of the buildings / Contractor	BCP, Administration Building and all ventilation buildings	Before Operation	EIAO and NCO
Water Quality Impact (Construction)							
5.6.1.1	4.1	<p>Construction site runoff and drainage</p> <p>The site practices outlined in ProPECC Note PN 1/94 should be followed as far as practicable in order to minimise surface runoff and the chance of erosion. The following measures are recommended to protect water quality and when properly implemented should be sufficient to adequately control site discharges so as to avoid water quality impacts:</p> <ul style="list-style-type: none"> At the start of site establishment, perimeter cut-off drains to direct off-site water around the site should be constructed with internal drainage works and erosion and sedimentation control facilities implemented. Channels (both temporary and permanent drainage pipes and culverts), earth bunds or sand bag barriers should be provided on site to direct stormwater to silt removal facilities. The design of the temporary on-site drainage system should be undertaken by the Contractor prior to the commencement of construction. The dikes or embankments for flood protection should be implemented around the boundaries of earthwork areas. 	To control site runoff and drainage; prevent high sediment loading from reaching the nearby watercourses	Contractor	Construction Works Sites	Construction Phase	Practice Note for Professional Persons on Construction Site Drainage (ProPECC Note PN 1/94)

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Temporary ditches should be provided to facilitate the runoff discharge into stormwater drainage system through a sediment/silt trap. The sediment/silt traps should be incorporated in the permanent drainage channels to enhance deposition rates, if practical.</p> <ul style="list-style-type: none"> ▪ Sand/silt removal facilities such as sand/silt traps and sediment basins should be provided to remove sand/silt particles from runoff to meet the requirements of the TM standards under the WPCO. The design of efficient silt removal facilities should be based on the guidelines in Appendix A1 of ProPECC Note PN 1/94. Sizes may vary depending upon the flow rate. The detailed design of the sand/silt traps should be undertaken by the Contractor prior to the commencement of construction. ▪ All drainage facilities and erosion and sediment control structures should be regularly inspected and maintained to ensure proper and efficient operation at all times and particularly during rainstorms. Deposited silt and grit should be regularly removed, at the onset of and after each rainstorm to ensure that these facilities are functioning properly at all times. ▪ Measures should be taken to minimize the ingress of site drainage into excavations. If excavation of trenches in wet periods is necessary, they should be dug and backfilled in short sections wherever practicable. Water pumped out from foundation excavations should be discharged into storm drains via silt removal facilities. ▪ If surface excavation works cannot be avoided during the wet season (April to September), temporarily exposed slope/soil surfaces should be covered by tarpaulin or other means, as far as practicable, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Interception channels should be provided (e.g. along the crest/edge of the excavation) to prevent storm runoff from washing across exposed soil surfaces. Arrangements should always be in place to ensure that adequate surface protection measures can be safely carried out well before the arrival of a rainstorm. Other measures that need to be implemented before, during and after rainstorms are summarized in ProPECC Note PN 1/94. ▪ The overall slope of the site should be kept to a minimum to reduce 					

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>the erosive potential of surface water flows.</p> <ul style="list-style-type: none"> ▪ All vehicles and plant should be cleaned before leaving a construction site to ensure no earth, mud, debris and the like is deposited by them on roads. An adequately designed and sited wheel washing facility should be provided at construction site exit where practicable. Wash-water should have sand and silt settled out and removed regularly to ensure the continued efficiency of the process. The section of access road leading to, and exiting from, the wheel-wash bay to the public road should be paved with sufficient backfall toward the wheel-wash bay to prevent vehicle tracking of soil and silty water to public roads and drains. ▪ Open stockpiles of construction materials or construction wastes on-site should be covered with tarpaulin or similar fabric during rainstorms. Measures should be taken to prevent the washing away of construction materials, soil, silt or debris into any drainage system. ▪ Manholes (including newly constructed ones) should be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris being washed into the drainage system and stormwater runoff being directed into foul sewers. ▪ Precautions should be taken at any time of the year when rainstorms are likely. Actions should be taken when a rainstorm is imminent or forecasted and actions to be taken during or after rainstorms are summarized in Appendix A2 of ProPECC Note PN 1/94. Particular attention should be paid to the control of silty surface runoff during storm events, especially for areas located near steep slopes. ▪ Bentonite slurries used in piling or slurry walling should be reconditioned and reused wherever practicable. Temporary enclosed storage locations should be provided on-site for any unused bentonite that needs to be transported away after all the related construction activities are completed. The requirements in ProPECC Note PN 1/94 should be adhered to in the handling and disposal of bentonite slurries. 					
5.6.1.1	4.1	<p>Good site practices for works within water gathering grounds</p> <p>The following conditions should be complied, if there is any works to be carried out within the water gathering grounds:</p>	To minimize water quality impacts to the water gathering grounds	Contractor	Construction Works Sites within the water gathering	Construction Phase	ProPECC Note PN 1/94

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<ul style="list-style-type: none"> ▪ Adequate measures should be implemented to ensure no pollution or siltation occurs to the catchwaters and catchments. ▪ No earth, building materials, oil or fuel, soil, toxic materials or any materials that may possibly cause contamination to water gathering grounds are allowed to be stockpiled on site. ▪ All surplus spoil should be removed from water gathering grounds as soon as possible. ▪ Temporary drains with silt traps should be constructed at the site boundary before the commencement of any earthworks. ▪ Regular cleaning of silt traps should be carried out to ensure proper operation at all time. ▪ All excavated or filled surfaces which have the risk of erosion should always be protected form erosion. ▪ Facilities for washing the wheels of vehicles before leaving the site should be provided. ▪ Any construction plant which causes pollution to catchwaters or catchments due to the leakage of oil or fuel should be removed off site immediately. ▪ No maintenance activities which may generate chemical wastes should be undertaken in the water gathering grounds. Vehicle maintenance should be confined to designated paved areas only and any spillages should be cleared up immediately using absorbents and waste oils should be collected in designated tanks prior to disposal off site. All storm water run-off from these areas should be discharged via oil/petrol separators and sand/silt removal traps. ▪ Any soil contaminated with fuel leaked from plant should be removed off site and the voids arising from removal of contaminated soil should be replaced by suitable material approved by the Director of Water Supplies. ▪ Provision of temporary toilet facilities and use of chemicals or insecticide of any kind are subject to the approval of the Director of Water Supplies. ▪ Drainage plans should be submitted for approval by the Director of 			grounds		

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>Water Supplies.</p> <ul style="list-style-type: none"> ▪ An unimpeded access through the waterworks access road should always be maintained. ▪ Earthworks near catchwaters or streamcourses should only be carried out in dry season between October and March, ▪ Advance notice must be given before the commencement of works on site quoting WSD's approval letter reference. 					
5.6.1.2	4.1	<p>Good site practices of general construction activities</p> <p>Construction solid waste, debris and refuse generated on-site should be collected, handled and disposed of properly to avoid entering any nearby stormwater drain. Stockpiles of cement and other construction materials should be kept covered when not being used.</p> <p>Oils and fuels should only be stored in designated areas which have pollution prevention facilities. To prevent spillage of fuels and solvents to any nearby stormwater drain, all fuel tanks and storage areas should be provided with locks and be sited on sealed areas, within bunds of a capacity equal to 110% of the storage capacity of the largest tank. The bund should be drained of rainwater after a rain event.</p>	To minimize water quality impacts	Contractor	All construction works sites	Construction phase	EIA Recommendation
5.6.1.3	4.1	<p>Sewage effluent from construction workforce</p> <p>Temporary sanitary facilities, such as portable chemical toilets, should be employed on-site where necessary to handle sewage from the workforce. A licensed contractor should be employed to provide appropriate and adequate portable toilets and be responsible for appropriate disposal and maintenance.</p>	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA Recommendation and Water Pollution Control Ordinance (WPCO)
5.6.1.4	4.1	<p>Hydrogeological Impact</p> <p>Grout injection works would be conducted before blasting, for sealing a limited area around the tunnel with a grout of a suitable strength for controlling the potential groundwater inflows. The pre-injection grouting method would be supplemented by post-injection grouting where necessary to further enhance the groundwater inflow control. On-site treatment for the groundwater ingress pumped out would be required to remove any contamination by grouting materials before discharge off-site.</p>	To minimize water quality impacts	Contractor	Construction works sites of the drill and blast tunnel	Construction phase	EIA Recommendation and WPCO
<u>Water Quality Impact (Operation)</u>							
No mitigation measure is required.							

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
<u>Sewage and Sewerage Treatment Impact (Construction)</u>							
6.7	5	The sewage generated by the on-site workforce should be collected in chemical toilets and disposed of off-site by a licensed waste collector.	To minimize water quality impacts	Contractor	All construction works sites with on-site sanitary facilities	Construction phase	EIA recommendation and WPCO
<u>Sewage and Sewerage Treatment Impact (Operation)</u>							
6.6.3	5	Sewage generated by the BCP and Chuk Yuen Village Resite will be collected and treated by the proposed on-site sewage treatment facility using Membrane Bioreactor treatment with a portion of the treated wastewater reused for irrigation and flushing within the BCP.	To minimize water quality impacts	DSD	BCP	Operation phase	EIA recommendation and WPCO
6.5.3	5	Sewage generated from the Administration Building will be discharged to the existing local sewerage system.	To minimize water quality impacts	DSD	Administration Building	Operation phase	EIA recommendation and WPCO
<u>Waste Management Implication (Construction)</u>							
7.6.1.1	6	<p>Good Site Practices</p> <p>Adverse impacts related to waste management such as potential hazard, air, odour, noise, wastewater discharge and public transport as mentioned in section 3.4.7.2 (ii)(c) of the Study Brief are not expected to arise, provided that good site practices are strictly followed. Recommendations for good site practices during the construction activities include:</p> <ul style="list-style-type: none"> ▪ Nomination of an approved person, such as a site manager, to be responsible for good site practices, arrangements for collection and effective disposal to an appropriate facility, of all wastes generated at the site ▪ Training of site personnel in proper waste management and chemical handling procedures ▪ Provision of sufficient waste disposal points and regular collection of waste ▪ Dust suppression measures as required under the Air Pollution Control (Construction Dust) Regulation should be followed as far as practicable. Appropriate measures to minimise windblown litter and dust/odour during transportation of waste by covering trucks or in enclosed containers ▪ General refuse shall be removed away immediately for disposal. As 	To minimize adverse environmental impact	Contractor	Construction works sites (general)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; Waste Disposal (Chemical Wastes) (General) Regulation; and ETWB TC(W) No. 19/2005, Environmental Management on Construction Site

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>such odour is not anticipated to be an issue to distant sensitive receivers</p> <ul style="list-style-type: none"> ▪ Provision of wheel washing facilities before the trucks leaving the works area so as to minimise dust introduction from public road ▪ Covers and water spraying system should be provided for the stockpiled C&D material to prevent dust impact or being washed away ▪ Designate different locations for storage of C&D material to enhance reuse ▪ Well planned programme for transportation of C&D material to lessen the off-site traffic impact. Well planned delivery programme for offsite disposal and imported filling material such that adverse noise impact from transporting of C&D material is not anticipated ▪ Site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be adopted as far as practicable, such as cleaning and maintenance of drainage systems regularly ▪ Provision of cover for the stockpile material, sand bag or earth bund as barrier to prevent material from washing away and entering the drains 					
7.6.1.2	6	<p>Waste Reduction Measures</p> <p>Good management and control can prevent the generation of a significant amount of waste. Waste reduction is best achieved at the planning and design stage, as well as by ensuring the implementation of good site practices. Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> ▪ Segregation and storage of different types of waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal ▪ Encourage collection of aluminium cans by providing separate labelled bins to enable this waste to be segregated from other general refuse generated by the work force ▪ Proper storage and site practices to minimise the potential for damage or contamination of construction materials ▪ Plan and stock construction materials carefully to minimise amount 	To reduce the quantity of wastes	Contractor	Construction works sites (General)	Construction Phase	EIA recommendation and Waste Disposal Ordinance

EIA Ref.	EM&A Ref.	Recommended Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Who to implement the measure?	Location of the measure	When to implement the measure?	What requirements or standards for the measure to achieve?
		<p>of waste generated and avoid unnecessary generation of waste</p> <ul style="list-style-type: none"> In addition to the above measures, specific mitigation measures are recommended below for the identified waste arising to minimise environmental impacts during handling, transportation and disposal of these wastes. 					
7.6.1.3	6	<p>C&D Materials</p> <p>In order to minimise impacts resulting from collection and transportation of C&D material for off-site disposal, the excavated materials should be reused on-site as backfilling material as far as practicable. The surplus rock and other inert C&D material would be disposed of at the Government's Public Fill Reception Facilities (PFRFs) at Tuen Mun Area 38 for beneficial use by other projects in the HKSAR as the last resort. C&D waste generated from general site clearance and tree felling works would require disposal to the designated landfill site. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> A Waste Management Plan should be prepared and implemented in accordance with ETWB TC(W) No. 19/2005 Environmental Management on Construction Site; and In order to monitor the disposal of C&D material and solid wastes at public filling facilities and landfills, and to control fly-tipping, a trip-ticket system (e.g. ETWB TCW No. 31/2004) should be included. 	To minimize impacts resulting from C&D material	Contractor	Construction Works Sites (General)	Construction Phase	EIA recommendation; Waste Disposal Ordinance; and ETWB TCW No. 31/2004
7.6.1.4	6	<p>General refuse</p> <p>General refuse should be stored in enclosed bins or compaction units separated from other C&D material. A reputable waste collector is to be employed by the Contractor to remove general refuse from the site separately. Preferably an enclosed and covered area should be provided to reduce the occurrence of 'wind blown' litter.</p>	To minimize impacts resulting from collection and transportation of general refuse for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal Ordinance and Public Health and Municipal Services Ordinance - Public Cleansing and Prevention of Nuisances Regulation
7.6.1.5	6	<p>Chemical waste</p> <p>If chemical wastes are produced at the construction site, the Contractor will be required to register with the EPD as a chemical waste producer and to follow the guidelines stated in the <i>Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes</i>. Good quality containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical</p>	To minimize impacts resulting from collection and transportation of chemical waste for off-site disposal	Contractor	Construction works sites (General)	Construction phase	Waste Disposal (Chemical Waste) (General) Regulation and Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes